

Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan** September 28, 2015
2. **Date of General Procurement Notice:** August 10, 2016
3. **Period covered by this procurement plan:** The procurement period of project covered from year June 2016 to December 2018.

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>All</i>	
2.	NCB (Goods)	<i>Above US\$ 2,000,000</i>	
3.	ICB (Works)	<i>All</i>	
4.	NCB (Works)	<i>Above US\$ 10,000,000</i>	

2. **Pre-qualification.** Not applicable.
3. **Reference to (if any) Project Operational/Procurement Manual:** January 28, 2016.
4. **Any Other Special Procurement Arrangement:** None
5. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness** (*including those that are subject to retroactive financing and advanced procurement*)

1	2	3	4	5	6	7
Ref No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
1	Summary of the ICB (Works)	<i>21.91</i>	<i>1</i>	<i>No</i>	<i>Prior</i>	
2	Summary of the NCB (Works)	<i>119.12</i>	<i>11</i>	<i>No</i>	<i>Prior/Post</i>	

III. Selection of Consultants

March 29, 2017

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$1,000,000	
2.	Single Source (Firms)	For SSS, USD50,000 (Para 3.9 of Consultant Guidelines, January 2011) and all other SSS contracts.	
3.	Individual	Individuals ≥ USD 0.3 million; and for essential assignments (procurement / legal consultant). For SSS, USD20,000 (Para 5.6 of Consultant Guidelines, January 2011)	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than US\$500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. Any Other Special Selection Arrangements:** Not applicable.
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	5.91	5	Prior	QCBS
	Summary of number of contracts that will be let under other methods	1.04	5	Prior/Post	CQS/IC

March 29, 2017

PROCUREMENT PLAN Vietnam : Can Tho Urban Development and Resilience

General Information

Country: Vietnam **Bank's Approval Date of the Original Procurement Plan:** 2016-08-15
Revised Plan Date(s): (comma delineated, leave blank) 2022-08-04
Project ID: P152851 **GN Date:** 2016-08-10
Project Name: Can Tho Urban Development and Resilience
Loan / Credit No.: IDA / 57790, IBRD / 85980, TF / A3723
Executing Agency: Can Tho PMU for ODA funded Construction and Investment Projects

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (USD)	Actual Amount (USD)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
CT3 PW 1 7 / Construction of sluice gates on route connection with Cach Mang Thang 8 Street to Provincial road 918.	IDA / 57790	Flood risk management, and environmental sanitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope				6,041,900.00	3,612,666.63	Signed					2016-10-04	2017-05-23	2016-12-06				2017-01-05	2017-11-29	2017-02-19	2018-05-18	2017-04-20	2018-05-24	2018-08-18
CT3 PW 2 1 / Construction of Quang Trung Bridge, module 2 and extension of the span of module 1 and reinforcement of existing bridge, lighting system and architecture rehabilitation of the Quang Trung Bridge, approach roads at the both sides of the Bridge	IBRD / 85980	Spatial planning platform and financial and social protection instruments	Prior	Request for Bids	Open - National	Single Stage - One Envelope				16,872,300.00	9,684,289.28	Signed					2016-10-14	2017-04-14	2016-12-16				2017-01-16	2017-05-24	2017-03-02	2017-10-17	2017-05-01	2017-11-08	2019-02-25
CT3 PW 2 3 / Construction of the parallel road form Tran Hoang Na street to the IC3 intersection and approach road from intersection to the bus station including the intersection with N11A	IBRD / 85980	Spatial planning platform and financial and social protection instruments	Post	Request for Bids	Open - National	Single Stage - One Envelope				8,081,800.00	2,874,545.42	Terminated					2016-10-04		2016-12-06				2017-01-05	2017-10-05	2017-02-20	2017-12-08	2017-04-20	2017-12-18	2018-08-18
CT3 PW 2 2 / Construction of Tran Hoang Na road from Nguyen Van Cu road to Tran Hoang Na Bridge.	IBRD / 85980	Spatial planning platform and financial and social protection instruments	Prior	Request for Bids	Open - National	Single Stage - One Envelope				10,927,100.00	8,445,162.03	Signed					2016-10-27	2017-09-11	2016-12-29				2017-02-06	2017-10-17	2017-03-23	2017-12-26	2017-05-14	2017-12-28	2018-09-11
CT3 PW 2 5 / Construction of connection road CMT8 to Provincial road 918	IBRD / 85980	Spatial planning platform and financial and social protection instruments	Prior	Request for Bids	Open - National	Single Stage - One Envelope				16,012,000.00	0.00	Canceled					2016-10-14		2016-12-16				2017-01-16		2017-03-01		2017-04-28		2018-06-27
CT3 PW 2 6 / Construction of connection road CMT8 to Provincial road 918, road from intersection of Vo Van Kiet Road to Provincial road 918 (Km 1+820 - Km 5+333).	IBRD / 85980	Spatial planning platform and financial and social protection instruments	Prior	Request for Bids	Open - National	Single Stage - One Envelope				12,502,890.00	12,014,472.55	Signed					2018-01-27	2017-11-28	2018-02-12				2018-03-19	2018-01-10	2018-04-14	2018-09-06	2018-05-23	2018-09-08	2020-01-13
CT3 PW 1 1 / Construction of the Can Tho River Revetment from Km 0+00 to Km 1+600	IBRD / 85980	Flood risk management, and environmental sanitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope				8,121,572.00	7,207,052.04	Signed					2018-04-21	2019-02-25	2018-04-26				2018-05-26	2019-03-29	2018-06-30	2019-11-25	2018-07-14	2019-12-05	2020-03-13
CT3 PW 2 5 / Construction of connection road CMT8 to Provincial road 918, road from CMT8 Street to intersection of Vo Van Kiet Road (Km0+00 - Km1+820).	IBRD / 85980	Spatial planning platform and financial and social protection instruments	Post	Request for Bids	Open - National	Single Stage - One Envelope				9,243,973.00	6,845,270.66	Signed					2017-10-28	2017-10-27	2017-11-14				2017-12-18	2017-11-29	2018-01-13	2018-05-18	2018-02-22	2018-06-14	2019-04-18
CT3 PW 1 3 / Construction of the Can Tho River Revetment from km 3+60 to end of route	IBRD / 85980	Flood risk management, and environmental sanitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope				9,932,348.00	5,523,767.09	Signed					2017-03-01	2019-01-30	2017-05-03				2017-06-02	2019-05-28	2017-07-17	2019-07-24	2017-09-15	2019-08-28	2019-02-12
CT3 PW 1 4 / Construction of the park at the rear of Can Tho River Revetment	IBRD / 85980	Flood risk management, and environmental sanitation	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,846,400.00	0.00	Canceled					2017-09-29		2017-12-01				2017-12-29		2018-02-12		2018-04-13		2019-05-13
CT3 PW 2 7 / Leveling of An Binh Resettlement Site for Phase 1	IBRD / 85980	Spatial planning platform and financial and social protection instruments	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,529,309.00	3,017,075.62	Signed					2019-05-02	2019-07-12	2019-05-17				2019-06-17	2019-08-15	2019-07-31	2019-12-31	2019-08-21	2020-01-09	2020-03-06
CT3 PW 1 5 / Construction of Dau Sau tide Sluice gate	IBRD / 85980	Flood risk management, and environmental sanitation	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,773,353.00	4,947,676.54	Signed					2020-04-01	2020-09-11	2020-04-19				2020-05-19	2020-10-12	2020-07-02	2020-11-02	2020-07-29	2020-11-16	2022-03-30
CT3 PW 2 8 / Construction of the technical infrastructure of An Binh Resettlement Site for Phase 1	IBRD / 85980	Urban corridor development	Post	Request for Bids	Open - National	Single Stage - One Envelope				7,600,245.00	5,809,214.69	Signed					2019-05-31	2019-10-28	2019-06-21				2019-07-22	2019-11-28	2019-09-03	2019-12-23	2019-09-27	2020-02-12	2020-10-12
CT3 PW 1 6 / Improvement of Cai Son - Muong Khai canals (area from K1+853 - K4+197) and construction tidal sluice gate to Pho Tho and Cay Dua canals	IBRD / 85980	Flood risk management, and environmental sanitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope				14,516,125.00	11,648,140.23	Signed					2020-03-31	2020-08-11	2020-04-24				2020-05-24	2020-09-28	2020-07-24	2020-12-15	2020-08-26	2020-12-23	2022-06-30
CT3 PW 1 2 / Construction of the Can Tho River Revetment, road at the rear of revetment from Km 1+600 to Km 3+000	IBRD / 85980	Flood risk management, and environmental sanitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope				16,319,594.00	12,936,389.72	Signed					2020-03-31	2020-05-08	2020-04-24				2020-05-24	2020-05-08	2020-07-24	2020-08-12	2020-08-26	2020-08-19	2022-06-30
CT3 PW 1 8 / Improvement of Dau Sau - Muong Cai, Xeo Nhurn, Nga Sat and Muong Lo (918) canals	IBRD / 85980	Flood risk management, and environmental sanitation	Post	Request for Bids	Open - National	Single Stage - One Envelope				9,847,343.00	0.00	Pending Implementation					2020-06-30		2020-07-23				2020-08-22		2020-10-22		2020-11-24		2022-06-30
CT3 PW 1 15 / Improvement of Cai Son - Muong Khai canals (area from K0 - K1+695)	IBRD / 85980	Flood risk management, and environmental sanitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope				8,521,752.00	4,888,981.31	Signed					2020-03-31	2020-05-08	2020-04-19				2020-05-19	2020-06-11	2020-07-02	2020-08-25	2020-07-30	2020-08-27	2022-04-01
CT3 PW 1 19 / Improvement of Ong Ta, Xeo La, Cay Me, Ong Dao, Tu Ho and Sao Canals	IBRD / 85980	Flood risk management, and environmental sanitation	Post	Request for Bids	Open - National	Single Stage - One Envelope				6,697,748.00	0.00	Pending Implementation					2020-06-30		2020-07-19				2020-08-18		2020-10-01		2020-10-27		2022-06-30
CT3 PW 1 20 / Construction of reservoirs in University Village and Long Hoa Lakes	IBRD / 85980	Flood risk management, and environmental sanitation	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,615,419.00	0.00	Pending Implementation					2020-09-30		2020-10-19				2020-11-19		2021-01-04		2021-01-30		2022-06-30

