

## Procurement Plan

### General

- 1. Bank's approval Date of the procurement Plan January 28, 2022**
- 2. Date of General Procurement Notice: February 22, 2022**
- 3. Period covered by this procurement plan: 18 Months (January 2022 to August, 2023)**

### II. Goods and Works and non-consulting services.

- 1. Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Annex II to the Regulation for Procurement:

No.	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<b>Above</b> US\$ 2,000,000	<i>All</i>
2.	NCB (Goods)	<b>Above</b> US\$ 2,000,000	<i>All</i>
3.	ICB (Works)	<b>Above</b> US\$ 10,000,000	<i>All</i>
4.	NCB (Works)	<b>Above</b> US\$ 10,000,000	<i>All</i>
5.	(Non-Consultant Services)	<b>Above</b> US\$ 2,000,000	<i>All</i>

- 2. Prequalification.** Bidders when applicable shall be prequalified in accordance with the provisions of paragraphs 6.23 and 6.24 of the Regulation.
- 3. Proposed Procedures for CDD Components (as per paragraph 6.9 of the Regulations): Not applicable**
- 4. Reference to (if any) Project Operational/Procurement Manual:**  
*Project Implementation Manual for World Bank Loan Project*
- 5. Any Other Special Procurement Arrangements: Not Applicable**
- 6. Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including *those that are subject to retroactive financing and advanced procurement*)**

1	2	3	4	5	6	7
Ref No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments

January 17, 2022

1	Summary of the RFB-International/DIR. (Goods)	<b>8.200</b>	<b>2</b>	<b>No</b>	<b>Prior</b>	
2	Summary of the RFB-National/RFQ (Goods)	<b>7.584</b>	<b>12</b>	<b>No</b>	<b>Post</b>	
3	Summary of the RFB-International, Dir/Limited (Works)	<b>9.000</b>	<b>1</b>	<b>No</b>	<b>Prior</b>	
4	Summary of the RFB-National/RFQ (Works)	<b>13.049</b>	<b>9</b>	<b>No</b>	<b>Post</b>	

### **III. Selection of Consultants**

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Annex II to the Regulation Selection and Employment of Consultants:

	<b>Selection Method</b>	<b>Prior Review Threshold</b>	<b>Comments</b>
1.	Competitive Methods (Firms)	<b>Above US\$ 1,000,000</b>	
2.	Single Source (Firms)	<b>All</b>	
3.	Individual	<b>Above US\$ 300,000</b>	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of the Consultant Regulations
- 3. Any Other Special Selection Arrangements:** *Not Applicable*
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>
<b>Ref . No.</b>	<b>Description of Assignment</b>	<b>Estimated Cost US\$ million</b>	<b>Packages</b>	<b>Review by Bank (Prior / Post)</b>	<b>Comments</b>
1	Summary of number of contracts that will be let under QCBS	<b>2.000</b>	<b>3</b>	<b>Prior</b>	
2	Summary of number of contracts that will	<b>2.488</b>	<b>26</b>	<b>Post</b>	

January 17, 2022

	be let under other methods				
--	----------------------------	--	--	--	--

January 17, 2022

**PROCUREMENT PLAN** Western and Central Africa : West Africa Food System Resilience Program (FSRP) - Phase 2

**General Information**  
**Country:** Western and Central Africa **Bank's Approval Date of the Original Procurement Plan:** 2022-05-24  
**Revised Plan Date(s):** (comma delineated, leave blank 2022-05-24)  
**Project ID:** P178132 **GPN Date:**  
**Project Name:** West Africa Food System Resilience Program (FSRP) - Phase 2  
**Loan / Credit No:** IDA / V4240  
**Executing Agency:** Ministry of Food and Agriculture - Phase 2

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
GH-FSRP PHASE 2-295997-C S-CDS / Consultancy services for Feasibility studies of Lot 1 : Development of inland valleys at Jeduako, Asare Nkwanta (a rice valley (Sikere Central) and Agona (Sikyere South))	IDA / V4240	Sustainability and Adaptive Capacity of the Food System's Productive Base	Post	Consultant Qualification Selection	Limited		100,000.00	0.00	Pending Implementation	2022-06-07				2022-06-21								2022-07-05	2022-08-02	2022-09-21		
GH-FSRP PHASE 2-296002-C S-CDS / Consultancy services for Feasibility studies of Lot 2 : Development of inland valleys at Barekese (Atwima Nwa biase), Juaben (Juaben), and Donuaso (Ejusu)	IDA / V4240	Sustainability and Adaptive Capacity of the Food System's Productive Base	Post	Consultant Qualification Selection	Limited		100,000.00	0.00	Pending Implementation	2022-06-08				2022-06-22								2022-07-07	2022-08-04	2022-09-23		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
GH-FSRP PHASE 2-295995-C S-CDS / Consultancy services to Update, Review and Engineering Design for selected irrigation systems/schemes - Lot 1: Completion of KIS Phase 1 and Reclamation of 105ha of Wheta Irrigation Scheme	IDA / V4240	Sustainability and Adaptive Capacity of the Food System's Productive Base	Post	Direct Selection	Direct		40,000.00	0.00	Pending Implementation	2022-05-31		2022-06-10					2022-08-14	2022-09-23
GH-FSRP PHASE 2-295996-C S-CDS / Consultancy services to Update, Review and Engineering Design for selected irrigation systems/schemes - Lot 2: Completion of Tanoso Irrigation Scheme	IDA / V4240	Sustainability and Adaptive Capacity of the Food System's Productive Base	Post	Direct Selection	Direct		40,000.00	0.00	Pending Implementation	2022-05-31		2022-06-10					2022-08-14	2022-09-23
GH-FSRP PHASE 2-296005-C S-INDV / Consultancy service to prepare ESIA Lot 1: Wheta & Tanoso Irrigation Schemes	IDA / V4240	Project Management	Post	Individual Consultant Selection	Direct		40,000.00	0.00	Pending Implementation	2022-06-06		2022-06-16		2022-07-07			2022-08-11	2022-09-10
GH-FSRP PHASE 2-296009-C S-INDV / Consultancy service to prepare ESIA Lot 2: Jeduako, Asare Nkwanta, Barekese, Agona, Juaben, and Donuaso Inland Valleys	IDA / V4240	Project Management	Post	Individual Consultant Selection	Direct		40,000.00	0.00	Pending Implementation	2022-06-09		2022-06-19		2022-07-10			2022-08-14	2022-09-13
GH-FSRP PHASE 2-296015-C S-INDV / Consultancy service to prepare RAP Lot 1: Wheta & Tanoso Irrigation Schemes	IDA / V4240	Project Management	Post	Individual Consultant Selection	Direct		40,000.00	0.00	Pending Implementation	2022-06-09		2022-06-19		2022-07-10			2022-08-14	2022-09-13
GH-FSRP PHASE 2-296019-C S-CDS / Consultancy service for the preparation of the dam safety assessment (Tanoso, Wheta and affected inland valleys)	IDA / V4240	Sustainability and Adaptive Capacity of the Food System's Productive Base	Post	Direct Selection	Direct		80,000.00	0.00	Pending Implementation	2022-05-31		2022-06-10					2022-08-14	2022-09-13
GH-FSRP PHASE 2-296020-C S-INDV / Consultancy service for the assessment of the hydromet, agrimet and agro-advisory systems	IDA / V4240	Digital Advisory Services for Agriculture and Food Crisis Prevention (Including Locust) and Management	Post	Individual Consultant Selection	Limited		80,000.00	0.00	Pending Implementation	2022-06-30		2022-07-05		2022-07-26			2022-08-30	2022-09-29
GH-FSRP PHASE 2-296338-C S-INDV / Consultancy service for identification of appropriate grant model to support the youth, women and SMEs	IDA / V4240	Project Management	Post	Individual Consultant Selection	Limited		25,000.00	0.00	Pending Implementation	2022-06-08		2022-06-13		2022-07-04			2022-08-08	2022-09-07

GH-FSRP PHASE 2-296339-C S-INDV / Recruitment of Consultant to develop Project Implementation Manual	IDA / V4240	Project Management	Post	Individual Consultant Selection	Limited		80,000.00	0.00	Pending Implementation	2022-06-10		2022-06-15		2022-07-06		2022-08-10		2022-09-29
GH-FSRP PHASE 2-296340-C S-INDV / Recruitment of Consultant to develop Project Communications Strategy	IDA / V4240	Project Management	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Pending Implementation	2022-06-15		2022-06-20		2022-07-11		2022-08-15		2022-09-24
GH-FSRP PHASE 2-296342-C S-INDV / Recruitment of Consultant to develop project M&E manuals	IDA / V4240	Project Management	Post	Individual Consultant Selection	Limited		50,000.00	0.00	Pending Implementation	2022-06-08		2022-06-13		2022-07-04		2022-08-08		2022-09-27
MOFA/FSRP/PPA/C/2022/07 / Recruitment of Social Safeguard Specialist for FSRP	IDA / V4240	Project Management	Post	Direct Selection	Direct		45,000.00	0.00	Pending Implementation	2022-01-03		2022-01-13				2022-03-19		2022-09-15
MOFA/FSRP/PPA/C/2022/04 / Recruitment of Procurement Specialist for FSRP	IDA / V4240	Project Management	Post	Direct Selection	Direct		25,000.00	0.00	Pending Implementation	2022-01-03		2022-01-13				2022-03-19		2022-09-15
MOFA/FSRP/PPA/C/2022/05 / Recruitment of Financial Management Specialist for FSRP	IDA / V4240	Project Management	Post	Direct Selection	Direct		55,000.00	0.00	Pending Implementation	2022-01-03		2022-01-13				2022-03-19		2022-09-15
MOFA/FSRP/PPA/C/2022/10 / Recruitment of Agric Economist for FSRP	IDA / V4240	Project Management	Post	Direct Selection	Direct		45,000.00	0.00	Pending Implementation	2022-01-03		2022-01-13				2022-03-19		2022-09-15
MOFA/FSRP/PPA/C/2022/06 / Recruitment of Agribusiness Specialist for FSRP	IDA / V4240	Project Management	Post	Direct Selection	Direct		50,000.00	0.00	Pending Implementation	2022-01-03		2022-01-13				2022-03-19		2022-09-15
MOFA/FSRP/PPA/C/2022/09 / Recruitment of Environmental Safeguard Specialist for FSRP	IDA / V4240	Project Management	Post	Direct Selection	Direct		45,000.00	0.00	Pending Implementation	2022-01-03		2022-01-13				2022-03-19		2022-09-15
MOFA/FSRP/PPA/C/2022/03 / Recruitment of Sr. Rural Infrastructure Engineer for FSRP	IDA / V4240	Project Management	Post	Direct Selection	Direct		50,000.00	0.00	Pending Implementation	2022-01-03		2022-01-13				2022-03-19		2022-09-15
MOFA/FSRP/PPA/C/2022/01 / Recruitment of Project Coordinator for FSRP	IDA / V4240	Project Management	Post	Direct Selection	Direct		65,000.00	0.00	Pending Implementation	2022-01-03		2022-01-13				2022-03-19		2022-09-15
MOFA/FSRP/PPA/C/2022/08 / Recruitment of M & E Specialist for FSRP	IDA / V4240	Project Management	Post	Direct Selection	Direct		45,000.00	0.00	Pending Implementation	2022-01-03		2022-01-13				2022-03-19		2022-09-15
MOFA/FSRP/PPA/C/2022/02 / Recruitment of Operation Manager for FSRP	IDA / V4240	Project Management	Post	Direct Selection	Direct		55,000.00	0.00	Pending Implementation	2022-01-03		2022-01-13				2022-03-19		2022-09-15