

PROCUREMENT PLAN (Textual Part)

Project information: Pakistan Punjab Rural Sustainable Water Supply and Sanitation Project (P169071)

Project Implementation agency: Local Government Department

Date of the Procurement Plan: April 15, 2022

Period covered by this Procurement Plan: April 2022- December 2025

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, Revised November 2017 and August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in Public Procurement Rules 2004 Revised 2020, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

- 1) The eligibility of bidders shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.
- 2) For national open competitive procurement, only the model procurement documents acceptable to the World Bank, shall be used.

- 3) The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance (in the form attached) at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.
- 4) *Procurement Documents include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts*
- 5) Access to procurement opportunities shall not be restricted to firms that have pre-registered and/or paid a registration fee.
- 6) No preference of any kind shall be given to national bidders in the bidding process.
- 7) Procurement methods that use two-envelope process and rated criteria shall be subject to Bank's prior concurrence

When other national procurement arrangements (other than national open competitive procurement) are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Letter of Acceptance of the World Bank's Anticorruption Guidelines and Sanctions Framework¹

Date: _____

Invitation of Bids/Proposals
No. _____

To: _____

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines² in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;

¹[Drafting note: This document shall be signed by bidders/proposers/consultants and submitted as part of their bids/proposals. In addition, this document shall be signed by the winning bidder/consultant and incorporated as part of the contract.]

²*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-Corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;³ (ii) to be a nominated⁴ sub-contractor, sub-consultant, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁵ all accounts, records, and other documents relating to

³ For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification or initial selection), expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

⁴A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the bidding document) is one which has been: (i) included by the bidder in its pre-qualification or initial selection application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

⁵Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific

the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Proposer/Consultant: _____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Proposer/ Consultant:

Title of the person signing the Letter: _____

matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

PROCUREMENT PLAN Pakistan : Punjab Rural Sustainable Water Supply and Sanitation Project

General Information
Country: Pakistan **Bank's Approval Date of the Original Procurement Plan:** 2022-04-15
Revised Plan Date(s): (comma delineated, leave blank) 2022-06-23
Project ID: P169071 **GNP Date:** 2021-04-22
Project Name: Punjab Rural Sustainable Water Supply and Sanitation Project
Loan / Credit No: IBRD / 92670
Executing Agency: Local Government and Community Development Department, Government of Punjab

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion |
|---|-------------------|--|-------------|------------------|-----------------|-----------------------------|------------------------|------------------|--|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---|------------|--|------------|-----------------|------------|---------------------|
| | | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | |
| PK-LG& CD-289259-CW-RFB / Pilot Scheme Provision of Water supply & Sanitation (North) / W | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | National Procurement Document - 1 Envelope process (Non Bank-SP) | 2,000,000.00 | 0.00 | Pending Implementation | | | | | 2023-01-02 | | 2023-01-07 | | | | | 2023-02-18 | | 2023-03-20 | | 2023-04-24 | 2024-10-15 |
| PK-LG& CD-289261-CW-RFB / Pilot Scheme Provision of Water supply & Sanitation (Central) / W | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | National Procurement Document - 1 Envelope process (Non Bank-SP) | 2,000,000.00 | 0.00 | Pending Implementation | | | | | 2023-01-05 | | 2023-01-10 | | | | | 2023-02-21 | | 2023-03-23 | | 2023-04-27 | 2024-10-18 |
| PK-LG& CD-289264-CW-RFB / Pilot Scheme Provision of Water supply & Sanitation (South) / W | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | National Procurement Document - 1 Envelope process (Non Bank-SP) | 2,000,000.00 | 0.00 | Pending Implementation | | | | | 2023-01-06 | | 2023-01-11 | | | | | 2023-02-22 | | 2023-03-24 | | 2023-04-28 | 2024-10-19 |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|---|-------------------|--------------------|-------------|------------------------|-----------------|-----------------------------|------------------------|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---|------------|--|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | |
| PK-LG& CD-289345-GO-RFB / Development and Management of MIS Platform/G | IBRD / 92670 | Project Management | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | 3,000,000.00 | 0.00 | Pending Implementation | | | | | 2022-09-15 | | 2022-09-20 | | | | | 2022-11-01 | | 2022-12-01 | | 2023-01-05 | | 2028-06-30 |
| PK-LG& CD-289353-GO-RFQ / Procurement of Office Equipment/G | IBRD / 92670 | Project Management | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 80,000.00 | 0.00 | Pending Implementation | | | | | | | 2022-05-07 | | | | | | | | | 2022-06-11 | | 2022-09-09 |
| PK-LG& CD-289354-GO-RFQ / Procurement of Office Furniture/G | IBRD / 92670 | Project Management | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 100,000.00 | 0.00 | Pending Implementation | | | | | | | 2022-05-09 | | | | | | | | | 2022-06-09 | | 2022-08-08 |
| PK-LG& CD-289355-GO-RFQ / Procurement of Operational Vehicles | IBRD / 92670 | Project Management | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 400,000.00 | 0.00 | Pending Implementation | | | | | | | 2022-05-13 | | | | | | | | | 2022-06-17 | | 2022-12-14 |
| PK-LG& CD-289352-GO-RFB / Procurement of IT Equipment/IC | IBRD / 92670 | Project Management | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 200,000.00 | 0.00 | Pending Implementation | | | | | 2022-04-29 | | 2022-05-04 | | | | | 2022-05-25 | | 2022-05-30 | | 2022-06-13 | | 2022-09-11 |
| PK-LG& CD-300945-GO-RFQ / Office Fixtures & Portable Installations and Miscellaneous office items | IBRD / 92670 | Project Management | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 20,000.00 | 0.00 | Pending Implementation | | | | | | | 2022-06-24 | | | | | | | | | 2022-06-28 | | 2022-06-30 |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|--|-------------------|--|-------------|------------------|-----------------|-----------------------------|------------------------|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---|------------|--|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | | | |
| PK-LG& CD-289107-NC-RFB / Procurement of the Services of Implementation Partners for Behavioral Change Communications & Capacity Building (North)NCS | IBRD / 92670 | Behavior Change and Capacity Development | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | 3,500,000.00 | 0.00 | Pending Implementation | | | | | 2022-12-02 | | 2022-12-07 | | | | | 2023-01-18 | | 2023-02-17 | | 2023-03-24 | | 2028-06-30 |
| PK-LG& CD-289205-NC-RFB / Procurement of the Services of Implementation Partners for Behavioral Change Communications & Capacity Building (Central)NCS | IBRD / 92670 | Behavior Change and Capacity Development | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | 3,500,000.00 | 0.00 | Pending Implementation | | | | | 2022-12-02 | | 2022-12-07 | | | | | 2023-01-18 | | 2023-02-17 | | 2023-03-24 | | 2023-10-02 |
| PK-LG& CD-289231-NC-RFB / Procurement of the Services of Implementation Partners for Behavioral Change Communications & Capacity Building (South)NCS | IBRD / 92670 | Behavior Change and Capacity Development | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | 3,500,000.00 | 0.00 | Pending Implementation | | | | | 2022-12-02 | | 2022-12-07 | | | | | 2023-01-18 | | 2023-02-17 | | 2023-03-24 | | 2028-06-30 |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | Expression of Interest Notice | | Short List and Draft Request for Proposals | | Request for Proposals as Issued | | Opening of Technical Proposals / Minutes | | Evaluation of Technical Proposal | | Combined Evaluation Report and Draft Negotiated Contract | | Signed Contract | | Contract Completion | | |
|---|-------------------|--|-------------|------------------------------------|-----------------|---------------|-------------------------|----------------------|------------------------|--------------------|-------------------------------|------------|--|------------|---------------------------------|--------|--|--------|----------------------------------|--------|--|--------|-----------------|--------|---------------------|--------|---------|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned |
| PK-LG& CD-289099-CS-CQS / Procurement of Services for Development of Punjab BCC WASH Strategy | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Post | Consultant Qualification Selection | Open - National | | 300,000.00 | 0.00 | Pending Implementation | 2022-05-06 | | 2022-05-27 | | 2022-06-17 | | | | | | | 2022-06-24 | | 2022-07-08 | | 2023-01-04 | | |
| PK-LG& CD-289348-CS-OCBS / T/PV (TPV baseline, midline and end line)CS | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Prior | Quality And Cost-Based Selection | Open - National | | 1,500,000.00 | 0.00 | Pending Implementation | 2022-09-30 | | 2022-10-21 | | 2022-12-04 | | | 2023-01-01 | | 2023-01-31 | | 2023-03-07 | | 2023-04-11 | | 2028-06-30 | | |
| PK-LG& CD-289349-CS-OCBS / Internal Audit FirmCS | IBRD / 92670 | Project Management | Prior | Quality And Cost-Based Selection | Open - National | | 1,000,000.00 | 0.00 | Pending Implementation | 2022-07-05 | | 2022-07-26 | | 2022-09-08 | | | 2022-10-06 | | 2022-11-05 | | 2022-12-10 | | 2023-01-14 | | 2028-06-30 | | |
| PK-LG& CD-289968-CS-CQS / Pilot Services for Engineering Design and Supervision South | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Post | Consultant Qualification Selection | Open - National | | 300,000.00 | 0.00 | Pending Implementation | 2022-04-25 | | 2022-05-16 | | 2022-06-06 | | | | | | | 2022-06-13 | | 2022-07-11 | | 2023-04-07 | | |
| PK-LG& CD-289097-CS-CQS / Pilot Services for Engineering Design and Supervision Central CS | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Post | Consultant Qualification Selection | Open - National | | 300,000.00 | 0.00 | Pending Implementation | 2022-04-26 | | 2022-05-17 | | 2022-06-07 | | | | | | | 2022-07-07 | | 2022-08-11 | | 2023-05-08 | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--------------|--|-------|------------------------------------|-----------------|--|--------------|------|------------------------|------------|--|------------|--|------------|--|--|--|------------|--|------------|--|------------|--|------------|--|------------|
| PK.LG& CD-289246-CS-QCBS / Services for Engineering, Design and Supervision North / CS | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Prior | Quality And Cost-Based Selection | Open - National | | 5,000,000.00 | 0.00 | Pending Implementation | 2022-12-16 | | 2023-01-06 | | 2023-02-19 | | | | 2023-03-19 | | 2023-04-18 | | 2023-05-23 | | 2023-06-27 | | 2028-06-30 |
| PK.LG& CD-289251-CS-QCBS / Services for Engineering, Design and Supervision Central / CS | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Prior | Quality And Cost-Based Selection | Open - National | | 5,000,000.00 | 0.00 | Pending Implementation | 2022-12-18 | | 2023-01-08 | | 2023-02-21 | | | | 2023-03-21 | | 2023-04-20 | | 2023-05-25 | | 2023-06-29 | | 2028-06-30 |
| PK.LG& CD-289966-CS-COS / Pilot Services for Engineering, Design and Supervision North / CS | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Post | Consultant Qualification Selection | Open - National | | 300,000.00 | 0.00 | Pending Implementation | 2022-04-18 | | 2022-05-09 | | 2022-05-30 | | | | | | | | 2022-06-29 | | 2022-08-03 | | 2023-04-30 |
| PK.LG& CD-289253-CS-QCBS / Services for Engineering, Design and Supervision South / CS | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Prior | Quality And Cost-Based Selection | Open - National | | 5,000,000.00 | 0.00 | Pending Implementation | 2022-12-20 | | 2023-01-10 | | 2023-02-23 | | | | 2023-03-23 | | 2023-04-22 | | 2023-05-27 | | 2023-07-01 | | 2028-06-30 |
| PK.LG& CD-292584-CS-COS / Pilot Services for Engineering, Design and Supervision North / CS | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Post | Consultant Qualification Selection | Open - National | | 300,000.00 | 0.00 | Pending Implementation | 2022-05-10 | | 2022-05-31 | | 2022-06-21 | | | | | | | | 2022-07-21 | | 2022-08-11 | | 2023-05-08 |
| PK.LG& CD-292585-CS-COS / Pilot Services for Engineering, Design and Supervision Central / CS | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Post | Consultant Qualification Selection | Open - National | | 300,000.00 | 0.00 | Pending Implementation | 2022-05-11 | | 2022-06-01 | | 2022-06-22 | | | | | | | | 2022-07-22 | | 2022-08-12 | | 2023-05-09 |
| PK.LG& CD-292587-CS-COS / Pilot Services for Engineering, Design and Supervision South / CS | IBRD / 92670 | Water Supply and Sanitation Infrastructure Development | Post | Consultant Qualification Selection | Open - National | | 300,000.00 | 0.00 | Pending Implementation | 2022-05-12 | | 2022-06-02 | | 2022-06-23 | | | | | | | | 2022-07-23 | | 2022-08-13 | | 2023-05-10 |

| INDIVIDUAL CONSULTANTS | | | | | | | | | | | | | | | | | | | |
|--|-------------------|--------------------|-------------|---------------------------------|-----------------|---------------|-------------------------|----------------------|------------------------|--------------------|--------|--|--------|---------------------------|--------|-----------------|------------|---------------------|------------|
| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Invitation to Identify/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | |
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| PK.LG& CD-289356-CS-INDV / Project Coordinator / IC | IBRD / 92670 | Project Management | Prior | Individual Consultant Selection | Open | | 300,000.00 | 0.00 | Pending Implementation | 2022-04-30 | | 2022-06-04 | | 2022-06-11 | | | 2022-06-18 | | 2028-06-30 |
| PK.LG& CD-289358-CS-INDV / Financial Management Specialist / IC | IBRD / 92670 | Project Management | Post | Individual Consultant Selection | Open | | 250,000.00 | 0.00 | Pending Implementation | 2022-05-03 | | 2022-06-07 | | 2022-06-14 | | | 2022-06-21 | | 2028-06-30 |
| PK.LG& CD-289360-CS-INDV / Environmental specialist / IC | IBRD / 92670 | Project Management | Post | Individual Consultant Selection | Open | | 250,000.00 | 0.00 | Pending Implementation | 2022-05-10 | | 2022-06-14 | | 2022-06-21 | | | 2022-06-28 | | 2028-06-30 |
| PK.LG& CD-289361-CS-INDV / Safeguard Specialist / IC | IBRD / 92670 | Project Management | Post | Individual Consultant Selection | Open | | 250,000.00 | 0.00 | Pending Implementation | 2022-05-03 | | 2022-06-07 | | 2022-06-14 | | | 2022-06-21 | | 2028-06-30 |
| PK.LG& CD-289357-CS-INDV / Procurement Specialist / IC / Sr. Procurement & Contract Specialist | IBRD / 92670 | Project Management | Post | Individual Consultant Selection | Open | | 250,000.00 | 0.00 | Pending Implementation | 2022-04-30 | | 2022-06-04 | | 2022-06-11 | | | 2022-06-18 | | 2028-06-30 |
| PK.LG& CD-289359-CS-INDV / M& E Specialist / IC | IBRD / 92670 | Project Management | Post | Individual Consultant Selection | Open | | 250,000.00 | 0.00 | Pending Implementation | 2022-07-07 | | 2022-08-11 | | 2022-08-18 | | | 2022-08-25 | | 2028-06-30 |