

PROCUREMENT PLAN (Textual Part)

Project information: *[West Bank and Gaza] [Phase 3 Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank and Gaza] [P-507260]*

Project Implementation agency: *[Palestinian Energy and Natural Resources Authority]*

Date of the Procurement Plan: *[July 21, 2025]*

Period covered by this Procurement Plan: *[from August 2025 - to Jan 2027]*

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in ***[The Public Procurement Law No. 8 of 2014]***, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. ***“Not Applicable”***

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables *"Not Applicable"*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations **(Goods)**.

Goods: [is not applicable for those contracts identified in the Procurement Plan tables];

Works: [is not applicable for those contracts identified in the Procurement Plan tables];

PROCUREMENT PLAN West Bank and Gaza : Phase 3 Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank and Gaza

General Information

Country: West Bank and Gaza **Bank's Approval Date of the Original Procurement Plan:** 2025-07-24
Revised Plan Date(s): (comma delineated, leave blank) 2025-09-27
Project ID: P507260 **GNP Date:** 2025-07-21
Project Name: Phase 3 Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank and Gaza
Loan / Credit No.: / , TF / C7604
Executing Agency: Palestinian Energy and Natural Resources Authority

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
GZ-PENRA-502204-GO-RFB / Supply, installation, and configuration of SCADA system (Hardware and Software to develop PETL's SCADA System)	/		Prior	Request for Bids	Open - International	Single Stage - Two Envelope		3,000,000.00	0.00	Pending Implementation					2025-10-23	2025-10-28					2025-12-09	2026-03-23	2026-04-27	2027-04-22			
GZ-PENRA-502208-GO-RFB / Supply of Electrical Materials for the Rehabilitation of connection points	/		Prior	Request for Bids	Open - International	Single Stage - Two Envelope		2,000,000.00	0.00	Pending Implementation					2025-08-25	2025-08-30					2025-10-14	2026-01-26	2026-03-02	2026-06-30			
GZ-PENRA-502209-GO-RFB / Expansion of Qalanda Substation	/		Prior	Request for Bids	Open - International	Single Stage - Two Envelope		7,000,000.00	0.00	Pending Implementation					2026-02-20	2026-02-25					2026-04-08	2026-07-21	2026-08-25	2027-06-21			
GZ-PENRA-502215-GO-RFB / Supply & Installation of Energy Efficiency Technology for three health facilities (Dura hospital, Thabit Thabit hospital and Al-Berih health directorate)	/		Post	Request for Bids	Open - International	Single Stage - Two Envelope		1,000,000.00	0.00	Pending Implementation					2026-03-17	2026-03-22					2026-05-03	2026-07-31	2026-09-04	2026-12-03			
GZ-PENRA-502218-GO-RFB / Supply & Installation of Energy Efficiency Technology for three health facilities and Jencho Hall	/		Post	Request for Bids	Open - International	Single Stage - Two Envelope		1,000,000.00	0.00	Pending Implementation					2026-04-15	2026-04-20					2026-06-01	2026-08-29	2026-10-03	2027-01-01			
GZ-PENRA-502217-GO-RFB / Supply & Installation of Energy Efficiency Technology for pump stations in Jenin area - West Bank	/		Post	Request for Bids	Open - National	Single Stage - One Envelope		500,000.00	0.00	Pending Implementation					2026-06-21	2026-06-26					2026-08-07	2026-09-21	2026-10-26	2027-01-24			
GZ-PENRA-502219-GO-RFB / Supply and Installation of rooftop solar systems in West Bank (Revolving Fund)	/		Prior	Request for Bids	Open - International	Single Stage - Two Envelope		5,000,000.00	0.00	Pending Implementation					2026-03-25	2026-03-30					2026-05-11	2026-08-23	2026-09-27	2027-09-27			
GZ-PENRA-502220-GO-RFB / Supply and installation of a pilot large-scale centralized battery (storage of PV systems) at one DISCO and one municipality	/		Prior	Request for Bids	Open - International	Single Stage - Two Envelope		5,000,000.00	0.00	Pending Implementation					2026-05-13	2026-05-18					2026-06-29	2026-09-26	2026-10-31	2027-02-28			
GZ-PENRA-502212-GO-RFB / Construction of the Green Corridor transmission line segment between the Tubas and the Nabulus regions	/		Prior	Request for Bids	Open - International	Single Stage - Two Envelope		6,000,000.00	0.00	Pending Implementation					2026-02-16	2026-02-21					2026-04-04	2026-07-17	2026-08-21	2027-08-16			
GZ-PENRA-502211-GO-RFB / Implementation of MV Al-Tut MV ring System in Tubas District Electricity Co. (TDECO)	/		Post	Request for Bids	Open - International	Single Stage - Two Envelope		1,400,000.00	0.00	Pending Implementation					2026-04-16	2026-04-21					2026-06-02	2026-09-14	2026-10-19	2027-02-16			
GZ-PENRA-502207-GO-RFB / Implementation of MV Network in Ramallah Governorate Abu Michal - Deir Qedies - Jammallah Lines for absorbing PV Solar Plants	/		Post	Request for Bids	Open - International	Single Stage - Two Envelope		1,500,000.00	0.00	Pending Implementation					2026-03-25	2026-03-30					2026-05-11	2026-08-08	2026-09-12	2027-01-10			
GZ-PENRA-502210-GO-RFB / Building New MV Line from AL-FAMWAR Connection Point to YATTA City	/		Post	Request for Bids	Open - National	Single Stage - One Envelope		998,279.00	0.00	Under Implementation					2025-08-19	2025-08-24	2025-08-24				2025-10-05	2025-12-04	2026-01-08	2026-04-08			

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
GZ-PENRA-502221-CS-OCBS / Enhancing Business Continuity Infrastructure for the Electricity Sector in Palestine for utilities	/		Post	Quality And Cost-Based Selection	Open - International		600,000.00	0.00	Pending Implementation	2026-01-20	2026-02-10	2026-04-11					2026-05-26	2026-07-10	2026-08-14	2026-09-18	2027-09-18					

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GZ-PENRA-515461-CS-INDV / Biodiversity Conservation and Sustainable Management of Living Natural Resources Assessment and Management	TF / C7604		Post	Individual Consultant Selection	Open - National		18,000.00	0.00	Pending Implementation	2025-10-01		2025-11-03		2025-11-10		2025-12-01		2026-01-31	