

Procurement Plan for OIIPCRAP (163533)

I. General

1. **Bank's approval Date of the procurement Plan** *March 2019*
2. **Date of General Procurement Notice:** *July 2019*
3. **Period covered by this procurement plan:** *The procurement period of project covered for ist 18 months from Mar 2019*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>Above 4000 000</i>	
2.	NCB (Goods)	<i>Do</i>	
3.	NCB (Non-Consultant Services)	<i>Do</i>	
4.	ICB (Works)	<i>Above 15000 000</i>	
5.	NCB (Works)	<i>Do</i>	
6.	National shopping	<i>Nil</i>	
	<i>[Add other methods if necessary]</i>		

2. **Prequalification.** NA.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines):** Applicable
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Procurement Manual for World Bank Loan Project OIIPCRA available*
5. **Any Other Special Procurement Arrangements:** *Retroactive financing is applicable for this project*
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7

July 9, 2010

Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)					<i>Nil</i>
	Summary of the ICB (Goods)					<i>Nil</i>
	Summary of the NCB (Works)		<i>34.5</i>	<i>43</i>	<i>Post</i>	
	Summary of the NCB (Goods)		<i>3.2</i>	<i>9</i>	<i>Post</i>	
	Summary of the ICB (Non-Consultant Services)					<i>nil</i>

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	<i>Above US\$ 2000,000</i>	
2.	Single Source (Firms)	<i>Do</i>	
3.	<i>Individual</i>	<i>Above US\$ 400,000</i>	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ *800,000* equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. Any Other Special Selection Arrangements:** *Retroactive financing is applicable .*
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of	Estimated	Packages	Review by Bank	Comments

	Assignment	Cost US\$ million		(Prior / Post)	
	Summary of number of contracts that will be let under QCBS	<i>3 mn</i>	<i>5</i>	<i>Post</i>	
	Summary of number of contracts that will be let under other methods	2.6	<i>8</i>	<i>Post</i>	

PROCUREMENT PLAN India : Odisha Integrated Irrigation Project for Climate Resilient Agriculture

General Information
Country: India **Bank's Approval Date of the Original Procurement Plan:** 2019-08-19
Revised Plan Date(s): (comma delineated, leave blank 2022-07-28)
Project ID: P163533 **GN Date:**
Project Name: Odisha Integrated Irrigation Project for Climate Resilient Agriculture
Loan / Credit No.: / , IBRD / 90110
Executing Agency: Odisha community Tank Development and Management Society

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Closure		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
IN-OCTDMS-134993-CW-DIR / Furnishing of new SPML office of OCTDMS in 7th floor of Rajeev Bhawan	IBRD / 90110	Project Management	Post	Direct Selection	Direct					252,646.00	239,834.20	Signed					2019-09-19	2019-08-05	2019-09-24	2019-08-31					2019-10-29	2019-08-31	2020-04-26				
IN-OCTDMS-190477-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- BA L-1	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				814,150.46	0.00	Canceled															2021-01-19	2022-04-14			
IN-OCTDMS-190492-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- BA L-2	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				641,825.37	0.00	Canceled															2021-01-19	2022-04-14			
IN-OCTDMS-190495-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- BA L-3	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				553,379.19	0.00	Canceled															2021-01-19	2022-04-14			
IN-OCTDMS-190497-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- BA L-4	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				420,585.60	0.00	Canceled															2021-01-19	2022-04-14			
IN-OCTDMS-190500-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- BG H-5	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				859,291.91	819,274.45	Signed						2020-11-17	2019-03-29	2020-11-22					2021-01-03	2019-03-29	2021-03-18	2019-07-18	2021-04-22	2019-08-14	2021-10-19
IN-OCTDMS-190502-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- BG R-6	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				716,274.84	752,480.01	Signed						2020-11-17	2019-03-29	2020-11-22					2021-01-03	2019-03-29	2021-03-18	2019-08-18	2021-04-22	2019-12-15	2021-10-19
IN-OCTDMS-190505-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- BG R-7	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				786,775.82	712,490.85	Signed						2020-11-17	2019-03-29	2020-11-22					2021-01-03	2019-04-20	2021-03-18	2020-07-18	2021-04-22	2019-12-15	2021-10-19
IN-OCTDMS-190508-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- BG R-8	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				739,660.29	0.00	Canceled						2020-09-15	2020-11-12	2020-10-16	2020-11-27					2020-11-16	2020-12-04		2021-01-19	2022-04-14	
IN-OCTDMS-190510-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- BG R-9	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,035,194.51	832,777.58	Signed						2020-11-17	2019-03-29	2020-11-22					2021-01-03	2019-04-20	2021-03-18	2019-08-30	2021-04-22	2019-12-07	2021-10-19
IN-OCTDMS-190513-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- BO H-10	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				787,195.63	715,772.43	Signed						2020-11-17	2019-03-29	2020-11-22					2021-01-03	2019-04-20	2021-03-18	2019-07-18	2021-04-22	2019-11-29	2021-10-19
IN-OCTDMS-190515-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- GJ P-11	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				477,922.40	0.00	Canceled						2020-09-15	2020-11-17	2020-10-16					2020-11-16	2020-12-04		2021-01-19	2022-04-14		
IN-OCTDMS-190517-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- GA M-12	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				690,778.06	735,466.03	Signed						2020-11-17	2019-03-29	2020-11-22					2021-01-03	2019-04-20	2021-03-18	2019-07-18	2021-04-22	2019-10-31	2021-10-19
IN-OCTDMS-190520-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- GA M-16	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				913,084.24	971,901.49	Signed						2020-11-17	2019-03-29	2020-11-22					2021-01-03	2019-04-20	2021-03-18	2019-07-18	2021-04-22	2019-10-31	2021-10-19
IN-OCTDMS-190534-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- GA M-19	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				820,445.00	402,007.89	Signed						2020-11-17	2020-02-07	2020-11-19					2020-12-19	2020-02-29	2021-02-01	2020-04-30	2021-03-08	2020-11-06	2022-06-01
IN-OCTDMS-190536-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- GA M-20	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				938,359.53	0.00	Canceled						2020-09-15	2020-11-17	2020-10-16					2020-11-16	2020-11-17		2021-01-19	2022-04-14		
IN-OCTDMS-190537-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- GA M-21	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				933,410.83	0.00	Canceled						2020-09-15	2020-11-17	2020-10-16					2020-11-16	2020-11-17		2021-01-19	2022-04-14		
IN-OCTDMS-190682-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- GA M-22	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				646,598.38	0.00	Canceled						2020-09-15	2020-11-17	2020-10-16					2020-11-16	2020-11-17		2021-01-19	2022-04-14		
IN-OCTDMS-190683-CW-RFB / Works contract for Minor Irrigation Projects under OIIPCR A Package Wise- GAM-23	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				888,748.95	991,777.80	Signed						2020-11-17	2020-02-07	2020-11-19	2020-12-16				2020-12-19	2020-02-29	2021-02-01	2020-04-30	2021-03-08	2020-12-07	2022-06-01
IN-OCTDMS-190684-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- GA M-24	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				529,159.77	532,312.11	Signed						2020-11-17	2019-03-29	2020-11-22					2021-01-03	2019-04-20	2021-03-18	2019-07-18	2021-04-22	2019-12-30	2021-10-19
IN-OCTDMS-190689-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- KA L-26	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				872,640.62	751,999.25	Signed						2020-11-17	2019-03-29	2020-11-22					2021-01-03	2019-04-20	2021-03-18	2019-08-30	2021-04-22	2019-09-27	2021-10-19
IN-OCTDMS-190691-CW-RFB / Minor Irrigation Projects under OIIPCR Package Wise- KA N-27	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				715,490.96	736,607.25	Signed						2020-11-17	2020-11-12	2020-11-22	2020-11-16				2021-01-03	2020-02-29	2021-03-18	2020-03-06	2021-04-22	2020-06-12	2021-10-19

IN-OCTDMS-124630-CS-LCS / Selection of agency for Internal Audit which will cover the entire project i.e. all implementing units of OIP/CRA	/	Project Management	Post	Least Cost Selection	Open - National	113,976.34	0.00	Pending Implementation	2019-07-25	2019-08-15	2019-09-28	2019-10-26	2019-11-25	2019-12-30	2020-02-03	2020-08-01							
IN-OCTDMS-124639-CS-LCS / Selection of an agency for external audit for OIP/CRA project.	IBRD / 90110	Project Management	Post	Least Cost Selection	Open - National	51,289.36	5,394.46	Signed	2019-07-25	2020-10-08	2019-08-15	2021-02-09	2019-09-28	2021-02-26	2019-10-26	2021-03-30	2019-11-25	2021-04-15	2019-12-30	2021-07-16	2020-02-03	2021-08-19	2023-09-30
IN-OCTDMS-124623-CS-OCB S / Support Organization (SO) for social mobilization for OIP/CRA (Keonjhar, Baleswar and Bhadrak districts)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - International	800,000.00	677,406.46	Signed	2019-09-19	2019-06-29	2019-10-10	2019-11-23	2020-07-09	2019-12-21	2020-07-09	2020-01-20	2020-12-22	2020-02-24	2021-01-27	2020-03-30	2021-04-28	2021-03-30	
IN-OCTDMS-124617-CS-OCB S / Support Organization (SO) for social mobilization for OIP/CRA (Kalahandi, Khariar and Nabarangpur districts)	/	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	800,000.00	0.00	Canceled	2019-07-25	2020-05-07	2019-08-15	2019-09-28	2020-07-09	2019-10-26	2020-07-09	2019-11-25	2020-12-22	2019-12-30		2020-02-03		2024-03-02	
IN-OCTDMS-124618-CS-OCB S / Support Organization (SO) for social mobilization for OIP/CRA (Bargarh, Bolangir and Sonepur districts)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	800,000.00	464,340.57	Signed	2019-07-25	2019-06-29	2019-08-15	2019-09-28	2020-07-09	2019-10-26	2020-07-09	2019-11-25	2020-12-22	2019-12-30	2021-01-27	2020-02-03	2021-04-28	2024-03-02	
IN-OCTDMS-124622-CS-OCB S / Support Organization (SO) for social mobilization for OIP/CRA (Mayurbhanj district)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	800,000.00	779,862.20	Signed	2019-07-25	2019-06-29	2019-08-15	2019-09-28	2020-07-09	2019-10-26	2020-07-09	2019-11-25	2020-12-22	2019-12-30	2021-01-27	2020-02-03	2021-04-28	2024-03-02	
IN-OCTDMS-124426-CS-OCB S / The project will engage one agribusiness support organization (ABSO) at the state level with out-rich to all project districts to facilitate agribusiness activities.	/	Institutional Capacity Strengthening	Prior	Quality And Cost-Based Selection	Open - International	2,137,056.56	0.00	Canceled	2019-09-19	2021-02-23	2019-10-10	2019-11-23		2019-12-21	2020-01-20		2020-02-24		2020-03-30		2021-03-30		
IN-OCTDMS-124608-CS-OCB S / Support organization (SO) for social mobilization for OIP/CRA in Ganjam district - Zone 2 (Aska, Bellaguntha, Bhanjanagar, Buguda, Dharakote, Jagannath Prasad, Polasara, 5 orada blocks)	/	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	800,000.00	0.00	Canceled	2019-07-25	2019-06-29	2019-08-15	2019-09-28	2020-07-09	2019-10-26	2020-07-09	2019-11-25	2020-12-22	2019-12-30		2020-02-03		2024-03-02	
IN-OCTDMS-124602-CS-OCB S / Support Organization for social mobilization for OIP/CRA in Ganjam District, Zone-1 (Bengalapur, Chhatrapur, Ganjam, Hirijil, Kabisurya nagar, Khalikote, Kukudakhandi, Purusottampur, Sanalchemundi, Seragada blocks)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	800,000.00	1,228,267.82	Signed	2019-07-25	2019-06-29	2019-08-15	2019-09-28	2020-05-05	2019-10-26	2020-06-09	2019-11-25	2020-12-22	2019-12-30	2021-01-27	2020-02-03	2021-05-06	2024-03-02	
IN-OCTDMS-124616-CS-OCB S / Hire of Consultancy agency as Support Organization (SO) for social mobilization for OIP/CRA (Gajapati, Kandhamal and Boudh districts)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	520,000.00	0.00	Canceled	2019-07-25	2020-11-16	2019-08-15	2021-02-10	2019-09-28	2019-08-21	2019-10-26	2020-06-09	2019-11-25	2020-12-22	2019-12-30	2021-01-27	2020-02-03		2024-03-02
IN-OCTDMS-183394-CS-OCB S / Consultancy for 3rd Party Quality Control and Quality Assurance for Zone-1 (Berhampur) for OIP/CRA	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National	821,160.00	292,143.29	Signed	2020-11-16	2020-12-04	2020-11-20	2021-02-04	2021-01-03	2021-02-11	2021-01-31	2021-03-09	2021-02-12	2021-04-06	2021-03-12	2021-05-12	2021-04-09	2021-08-27	2025-04-08
IN-OCTDMS-183405-CS-OCB S / Consultancy for 3rd Party Quality Control and Quality Assurance for Zone-2 (Baripada) for OIP/CRA	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National	646,284.00	176,818.98	Signed	2020-11-16	2020-11-17	2020-11-20	2021-02-10	2021-01-03	2021-02-11	2021-01-31	2021-03-09	2021-03-02	2021-04-06	2021-04-06	2021-05-12	2021-05-11	2021-09-15	2025-05-10
IN-OCTDMS-183406-CS-OCB S / Consultancy for 3rd Party Quality Control and Quality Assurance for Zone-3 (Bhawanipatna) for OIP/CRA	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National	551,091.00	102,010.95	Signed	2020-11-16	2020-11-17	2020-11-20	2021-02-10	2021-01-03	2021-02-11	2021-01-31	2021-03-09	2021-03-02	2021-04-06	2021-04-06	2021-05-12	2021-05-11	2021-09-15	2025-05-10
IN-OCTDMS-196108-CS-OCB S / IWRM-Consultancy for preparation of a management and development plan in the Kharakani Sub-basin in the Bubbakya river basin	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National	211,300.00	100,564.11	Signed	2020-11-16	2020-11-12	2020-11-20	2021-02-24	2021-01-03	2021-04-26	2021-01-31	2021-06-21	2021-02-15	2021-06-21	2021-03-16	2021-07-14	2021-04-13	2022-01-31	2021-10-10
IN-OCTDMS-196255-CS-OCB S / Consultancy agency for preparation of capacity development framework for MI Engineers, DOWR.	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	13,993.84	0.00	Under Implementation	2020-09-25	2020-12-06	2020-10-16	2020-12-17	2020-11-29	2020-12-27		2021-01-26		2021-03-02		2021-04-06		2022-04-06	
IN-OCTDMS-200470-CS-OCB S / IAP: Identify the water availability and water demand basing on the crop-water requirement/ crop-production needed/ crop-market availability and accordingly develop an irrigation-agriculture water planning method/chart/web-MIS	IBRD / 90110	Project Management	Post	Quality And Cost-Based Selection	Open - National	419,815.28	0.00	Pending Implementation	2020-10-19		2020-11-09	2020-12-23		2021-01-20	2021-02-19		2021-03-26		2021-04-30		2022-04-30		
IN-OCTDMS-200475-CS-OCB S / Hydrologic Assessment: Introduction of IWRM and PM1 in projects under OIP/CRA	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National	559,753.71	141,723.49	Signed	2020-10-20	2020-12-06	2020-11-10	2021-02-04	2020-12-24	2021-02-11	2021-01-21	2021-03-09	2021-02-20	2021-04-07	2021-03-27	2021-05-19	2021-05-01	2021-08-27	2022-05-01
IN-OCTDMS-201041-CS-OCB S / Hire of Consultancy firm for Preparation of Training Modules for project staff under OIP/CRA	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	55,975.37	0.00	Under Implementation	2020-11-16	2020-12-06	2020-11-20	2020-12-17	2021-01-03	2021-01-10	2021-01-22		2021-02-21		2021-03-15		2021-09-11		
IN-OCTDMS-209587-CS-OCB S / The activity comes under 2B of PIP for preparation of Civil Work DPR. Now it is decided to develop the DPRs in-house by the MUI. For this purpose a service provider is to be engaged and ToR for CONTOUR SURVEY OF TANK COMMANDS UNDER OIP/CRA is su	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National	117,632.24	137,971.80	Signed	2020-12-21	2021-02-09	2020-12-23	2021-03-16	2021-01-27	2021-04-09	2021-02-26	2021-04-22	2021-03-06	2021-04-27	2021-03-21	2021-05-21	2021-03-30	2021-08-27	2021-06-28

IN-OCTDMS-225790-CS-QCB S / Support Organisation (SO) for Social Mobilization for Oil PCRA in Ganjam district-Zone 2 (Kakha, Belpatnaha, Bhanjip nagar, Buguda, Dharakote, Jagannahprasad, Palsara, Sora da Blocks)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	800,000.00	763,039.00	Signed	2021-03-23	2021-03-22	2021-04-26	2021-03-26	2021-06-09	2021-07-06	2021-07-07	2021-08-06	2021-08-06	2021-08-28	2021-09-10	2021-09-01	2021-10-15	2021-10-21	2025-03-30
IN-OCTDMS-225819-CS-QCB S / Support Organisation (SO) for Social Mobilization for Oil PCRA in Ganjam district-Zone 4 (Kalahandi, Khirar, Nabaranagar District)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	800,000.00	525,624.28	Signed	2021-03-22	2021-03-22	2021-04-26	2021-03-26	2021-06-09	2021-07-06	2021-07-07	2021-08-06	2021-08-06	2021-08-28	2021-09-10	2021-09-01	2021-10-15	2021-10-25	2025-03-30
IN-OCTDMS-227368-CS-QCB S / The hiring of Farmer Producer Company (FPC) Support Organization for business planning, Aggregation, Primary processing, and Local market linkage for OIP CRA.	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Post	Quality And Cost-Based Selection	Open - National	559,753.74	552,126.41	Signed	2021-03-31	2021-03-31	2021-04-30	2021-04-08	2021-06-13	2021-06-17	2021-07-11	2021-08-09	2021-08-10	2021-08-28	2021-09-14	2021-09-01	2021-10-19	2021-12-03	2025-10-18
IN-OCTDMS-228391-CS-QCB S / Terms of Reference for Agribusiness Support Organization (FPC Partnership with institutional buyers and value chain Development & Agro-Marketing of FPCs)	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Post	Quality And Cost-Based Selection	Open - National	349,846.07	0.00	Canceled	2021-04-08	2021-04-08	2021-04-30		2021-05-25	2021-06-17	2021-06-24	2021-08-09	2021-07-09	2021-08-28	2021-08-13	2021-09-01	2021-09-22		2025-09-21
IN-OCTDMS-238543-CS-QCB S / External 3rd Party Monitoring and Evaluation Services - OIP CRA.	IBRD / 90110	Project Management	Post	Quality And Cost-Based Selection	Open - National	720,514.09	574,954.01	Signed	2021-06-10	2019-03-08	2021-07-01		2021-08-14	2019-05-18	2021-09-11	2019-10-30	2021-10-11	2019-10-30	2021-11-15	2020-02-03	2021-12-20	2020-05-11	2022-12-20
IN-OCTDMS-124654-CS-QCB S / Selection of an agency for cascade planning, preparation of sub-basin development plan of Kharakeri sub-basin in the Baulkya river basin.	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National	569,881.75	0.00	Canceled	2019-07-25		2019-08-15		2019-09-28		2019-10-26		2019-11-25	2019-12-30		2020-02-03			2023-02-03
IN-OCTDMS-176306-CS-QCB S / Consultancy Services for Baseline and Social Survey-OIP CRA.	IBRD / 90110	Project Management	Post	Quality And Cost-Based Selection	Open - National	41,901.06	34,113.74	Signed	2020-06-01	2017-08-21	2020-06-22		2020-08-05	2018-04-03	2020-09-02	2018-04-30	2020-10-02	2018-06-26	2020-11-06	2018-07-03	2020-12-11	2018-08-08	2021-12-11
IN-OCTDMS-238849-CS-QCB S / Consultancy Services for developing manuals, preparation of PPSD and Procurement Plan for first 18 months of implementation	IBRD / 90110	Project Management	Post	Quality And Cost-Based Selection	Open - National	22,765.04	18,461.57	Signed	2021-06-13	2017-08-03	2021-07-04		2021-08-17	2018-02-26	2021-09-14	2018-03-27	2021-10-14	2018-04-09	2021-11-18	2018-04-27	2021-12-23	2018-05-01	2022-12-23
IN-OCTDMS-238852-CS-QCB S / Consultancy Services for Environmental and Social Impact Assessment and preparation of Environment and Social Management Framework (ESMF)	IBRD / 90110	Project Management	Post	Quality And Cost-Based Selection	Open - National	35,168.74	28,405.97	Signed	2021-06-13	2018-04-25	2021-07-04		2021-08-17	2018-06-29	2021-09-14	2018-07-31	2021-10-14	2018-08-20	2021-11-18	2018-10-30	2021-12-23	2018-11-02	2022-12-23
IN-OCTDMS-238854-CS-QCB S / Consultancy Services for developing Project Implementation Plan (PIP) for OIP CRA	IBRD / 90110	Project Management	Post	Quality And Cost-Based Selection	Open - National	69,927.67	57,010.54	Signed	2021-06-13	2017-08-03	2021-07-04		2021-08-17	2018-02-26	2021-09-14	2018-03-27	2021-10-14	2018-04-20	2021-11-18	2018-04-27	2021-12-23	2018-05-01	2022-12-23
IN-OCTDMS-240965-CS-QCB S / Support Organisation (SO) for Social Mobilization for Oil PCRA -Zone 3 (Galapati, Kandhamal, Boudh District)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	520,000.00	347,839.27	Signed	2021-06-27	2021-06-23	2021-07-17	2021-08-03	2021-08-31	2021-08-25	2021-09-30	2021-09-24	2021-10-30	2021-10-26	2021-12-04	2021-10-29	2022-01-10	2021-11-30	2026-01-09
IN-OCTDMS-254957-CS-QCB S / Institutional Capacity Strengthening in the office of Agriculture Production Commissioner (APC), Odisha	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	401,376.00	0.00	Canceled	2021-09-24	2021-09-22	2021-10-25		2021-11-19	2021-12-21	2021-12-19		2022-01-03		2022-02-17		2022-03-19		2025-12-31
IN-OCTDMS-272486-CS-QCB S / Consultancy for Training Need Assessment of Minor Irrigation Engineers under OIP CRA Tank Command	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	13,993.84	0.00	Under Implementation	2022-01-16	2022-01-19	2022-01-16		2022-02-20	2022-02-04	2022-03-22	2022-02-04	2022-03-27		2022-04-11		2022-04-21		2022-06-20
IN-OCTDMS-288758-CS-QCB S / Hiring of Agri-Business Support Organisation (ABSO) for Partnership with Institutional Buyers and Value Chain Development and Agro-Marketing of FPCs for OIP CRA	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Post	Quality And Cost-Based Selection	Open - National	349,846.07	0.00	Under Implementation	2022-04-07	2022-04-08	2022-04-14	2022-04-09	2022-05-09	2022-03-30	2022-05-29	2022-04-29	2022-06-03	2022-06-06	2022-06-18		2022-07-08		2025-07-07
IN-OCTDMS-294638-CS-QCB S / Consultancy Services for Production of Documentary Films under OIP CRA-2022	IBRD / 90110	Project Management	Post	Quality And Cost-Based Selection	Open - National	27,987.69	0.00	Under Implementation	2022-05-11	2022-06-11	2022-05-31		2022-06-20	2022-06-10	2022-07-05		2022-07-10		2022-07-20		2022-08-04		2022-10-03
IN-OCTDMS-306357-CS-QCB S / Engagement of Strategic Support Team for the offices of the Agriculture Production Commissioner, Odisha, and the Additional Chief Secretary - Water Resources under the OIP CRA	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	1,994,122.59	0.00	Pending Implementation	2022-08-01		2022-08-06		2022-09-25		2022-10-25		2022-11-09		2022-11-29		2022-12-24		2025-12-23

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
IN-OCTDMS-184640-CS-CDS / Consultancy services for fishery sector development in designing and implementation of modular capacity building & demonstration, to access value chains through leveraging & convergence under OIP CRA Project.	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Post	Direct Selection	Direct		730,000.00	0.00	Canceled	2020-11-16		2020-12-01				2020-12-30		2023-12-30		

IN-OCTDMS-205311-CS-CDS / The panel of Expert for Technical Dam Safety Monitoring of 13 Nos. of large category dams under OIIP-CRA	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Direct Selection	Direct	69,409.46	68,490.99	Signed	2020-11-23	2021-02-08	2020-11-26	2021-02-08			2020-12-17	2021-03-17	2024-12-16
IN-OCTDMS-180495-CS-CDS / Hiring of Consultancy firm for Preparation of detailed project report for 185 Minor Irrigation Projects for OIIP-CRA.	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Direct Selection	Direct	385,922.00	367,689.76	Signed	2020-06-17	2018-09-19	2020-06-27	2018-09-18			2020-08-31	2018-09-19	2021-02-27
IN-OCTDMS-236793-CS-CDS / Engagement of an HR Agency as a Service Provider of Human Resources is proposed which will recruit and engage Thematic Experts and support staff in the project.	IBRD / 90110	Project Management	Post	Direct Selection	Direct	1,394,346.48	1,484,096.16	Signed	2021-06-13	2021-06-17	2021-06-23	2021-06-22			2021-07-14	2021-12-16	2025-12-20
IN-OCTDMS-239738-CS-CDS / IIRRI- for promotion of Climate Resilient Seed Varieties (Component 1.1) under OIIP-CRA (Project District- Bolangir, Ganjam, and Mayurbhanj)	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Prior	Direct Selection	Direct	2,692,877.69	2,566,560.29	Signed	2021-06-21	2021-06-18	2021-07-01	2021-06-22			2021-09-04	2021-10-29	2024-09-03
IN-OCTDMS-239740-CS-CDS / CARDA- for promotion of climate-resilient seed varieties (Component 1.1) under OIIP-CRA (Project District- Kalahandi, Bargarh and Keonjhar)	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Prior	Direct Selection	Direct	2,781,835.99	2,651,343.44	Signed	2021-06-25	2021-06-18	2021-07-05	2021-06-22			2021-09-08	2021-11-30	2025-09-07
IN-OCTDMS-241364-CS-CDS / ICAR-NRRI (National Rice Research Institute)- for promotion of Climate Resilient Seed Varieties (Component 1.1) under OIIP-CRA (Project District- Ganjam, Bhubaneswar)	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Post	Direct Selection	Direct	983,562.83	937,425.90	Signed	2021-06-30	2021-07-08	2021-07-10	2021-07-09			2021-09-13	2021-10-29	2025-09-12
IN-OCTDMS-241393-CS-CDS / ICAR-CIAR (Central Institute for Women in Agriculture)- for promotion of climate-resilient seed varieties (Component 1.1) under OIIP-CRA (Project District- Keonjhar)	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Post	Direct Selection	Direct	938,986.85	894,940.88	Signed	2021-06-30	2021-07-08	2021-07-10	2021-07-09			2021-09-13	2021-11-30	2024-09-12
IN-OCTDMS-244455-CS-CDS / Web-CDS Services for OIIP-CRA-ORSAC	IBRD / 90110	Project Management	Post	Direct Selection	Direct	482,621.81	459,983.01	Signed	2021-07-31	2021-08-02	2021-08-10	2021-08-03			2021-10-14	2021-09-21	2025-10-13
IN-OCTDMS-267546-CS-CDS / Promotion of Agriculture Entrepreneur (AE) under APJCCD - Professional Assistance for Development Action (PRAD ANI)	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Post	Direct Selection	Direct	94,517.47	0.00	Under Implementation	2021-12-25	2021-12-22	2022-01-04	2022-01-15			2022-02-06		2025-02-05