

## PROCUREMENT PLAN (Textual Part)

**Project information:** Nepal Urban Governance and Infrastructure Project (P 163418)

**Project Implementation agency:** Department of Urban Development and Building Construction (DUDBC)

**Date of the Procurement Plan:** 30 June 2020

**Period covered by this Procurement Plan:** August 2020 – February 2022

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank’s Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used, with applicable caveats as follows.

**National Procurement Procedures:** *These procedures are applicable for the procurement of goods, works and non-consulting services only. In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market, as agreed in the Procurement Plan tables in STEP, the country’s own procurement procedures may be used. When the Borrower uses its own national open competitive procurement arrangements as set forth in Nepal’s Public Procurement Act, 2007, as amended by Amendment 2073 (2016) – (1st Amendment) and the Public Procurement Regulation, 2007, as amended by 10<sup>th</sup> Amendment ((27 Apr 2020)), such arrangements shall be subject to paragraph 5.4 of the Bank’s Procurement Regulations and the following conditions:*

- 1) *Model bidding documents, including contract conditions agreed with the Bank (as amended from time to time), shall be used. Bidding documents shall be*

*made available, by mail or in person, or through e-GP portal to all who are willing to pay the required fee.*

- 2) The eligibility of bidders shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations;*
- 3) The request for bids / request for proposals document shall require that Bidders / Proposers submitting Bids / Proposals present a signed acceptance (in the form attached) at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.*
- 4) Qualification criteria (in case pre-qualifications were not carried out) shall be stated in the bidding documents for all contracts, irrespective of the value, and if a registration process is required, a foreign firm declared as the lowest evaluated bidder shall be given a reasonable opportunity to register, without let or hindrance.*
- 5) Procurement Documents include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts.*
- 6) Performance security should be an amount of five (5) to ten (10) percent of the contract price and shall not be increased merely based on comparison of the bid price of awarded bidders with the pre-bid cost estimate.*
- 7) If a contract is terminated because of fundamental breach of contract by the contractor, the amount to be recovered from the contractor representing the employer's additional costs for completing the contract shall be provisioned as agreed with the Bank in model bidding documents.*

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: *Not Applicable.*

**Procurement of Second-Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations: *Not Applicable*

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

*Goods: is applicable for those contracts identified in the Procurement Plan tables;*

*Works: is applicable for those contracts identified in the Procurement Plan tables*

**PROCUREMENT PLAN Nepal : Nepal Urban Governance and Infrastructure Project**

**General Information**  
**Country:** Nepal **Bank's Approval Date of the Original Procurement Plan:** 2020-06-30  
**Revised Plan Date(s):** (comma delineated, leave blank) 2022-07-28  
**Project ID:** P163418 **GNP Date:**  
**Project Name:** Nepal Urban Governance and Infrastructure Project  
**Loan / Credit No.:** IDA / V0710, IDA / 67780  
**Executing Agency:** Department of Urban Development and Building Construction

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
NP-DUIDBC-167805-CW-RFB / Upgradation of Talchowk - Bagan Road, Pokhara	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Under Implementation						2021-04-07	2021-05-01	2021-04-17	2021-07-09			2021-06-01	2021-08-02	2021-07-30	2022-04-26	2021-09-03		2023-09-03	
NP-DUIDBC-167839-CW-RFB / Upgradation of Mangalapur - Kanchhibazar Road, Tilotta	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Canceled						2021-10-30		2021-11-13				2021-12-28		2022-03-08		2022-04-19		2024-04-18	
NP-DUIDBC-167836-CW-RFB / Upgradation of Buttabari - Piyakul Chowk Road, Birtamo	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Canceled						2021-10-30		2021-11-13				2021-12-28		2022-03-08		2022-04-19		2024-04-18	
NP-DUIDBC-167837-CW-RFB / Upgradation of Madandangi - Tarabari Dipu Road, Damak	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Canceled						2021-10-30		2021-11-13				2021-12-28		2022-03-08		2022-04-19		2024-04-18	
NP-DUIDBC-167838-CW-RFB / Upgradation of Krishna Chowk - Community Forest Road, Uriabari	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Canceled						2021-10-30		2021-11-13				2021-12-28		2022-03-08		2022-04-19		2024-04-18	
NP-DUIDBC-273140-CW-RFB / Upgradation of Mangalapur - Kanchhibazar Road, Tilotta	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation						2022-01-20	2022-01-31	2022-01-25	2022-02-03			2022-03-11		2022-04-25		2022-05-30		2024-05-29	
NP-DUIDBC-273141-CW-RFB / Upgradation of Buttabari - Piyakul Chowk Road, Birtamo	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation						2022-02-11	2022-06-30	2022-02-16	2022-07-15			2022-04-02		2022-05-17		2022-06-21		2024-06-29	
NP-DUIDBC-273142-CW-RFB / Upgradation of Madandangi - Tarabari Dipu Road, Damak	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation						2022-02-18	2022-06-30	2022-02-23				2022-04-09		2022-05-24		2022-06-28		2024-06-27	
NP-DUIDBC-273143-CW-RFB / Upgradation of Krishna Chowk - Community Forest Road, Uriabari	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation						2022-02-04	2022-06-30	2022-02-09	2022-07-15			2022-03-26		2022-05-10		2022-06-14		2024-06-13	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
NP-DUIDBC-255719-GO-RFB / IT Equipment for Participating Municipalities	IDA / 67780	Institutional strengthening of IT equipment for participating municipalities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation								2021-10-06		2021-10-11			2021-11-22		2021-12-22		2022-01-26		2022-03-27	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						
NP-DUIDBC-255678-NC-RFB / Training on Revised Nepal National Building Code and other Byelaws	IDA / 67780	Institutional strengthening of the participating municipalities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation								2022-01-20	2022-01-20	2022-01-25			2022-02-24		2022-03-26		2022-04-30		2022-07-14	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NP-DUIDBC-167759-CS-QCBS / Urban Development Support Team (UDST) for Eastern Cluster	IDA / V0710	Institutional strengthening of the participating municipalities	Prior	Quality And Cost-Based Selection	Open - National		0.00	Canceled	2020-08-12		2020-08-23		2020-10-02				2020-11-01		2020-11-18		2020-12-16		2021-01-13		2026-01-12	
NP-DUIDBC-167798-CS-QCBS / Urban Development Support Team (UDST) for Western Cluster	IDA / V0710	Institutional strengthening of the participating municipalities	Prior	Quality And Cost-Based Selection	Open - National		0.00	Canceled	2020-08-12		2020-08-23		2020-10-02				2020-11-01		2020-11-18		2020-12-16		2021-01-13		2026-01-12	
NP-DUIDBC-189374-CS-QCBS / Urban Development Support Team (UDST)	IDA / 67780	Institutional strengthening of the participating municipalities	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2021-04-07	2021-08-29	2021-04-21	2021-12-16	2021-06-05	2022-04-13			2021-07-20		2021-08-19		2021-09-23		2021-10-28		2025-07-15	
NP-DUIDBC-167715-CS-QCBS / Project Management Support Team (PMST)	IDA / 67780	Project management and coordination	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Review	2021-02-21	2021-02-14	2021-03-07	2021-04-05	2021-04-21	2021-10-06			2021-06-05	2022-01-24	2021-07-05	2022-06-03	2021-08-09		2021-09-13		2025-07-15	
NP-DUIDBC-215991-CS-QCBS / Design and Supervision Consultant (DSC), Pokhara	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2021-04-15	2021-05-01	2021-04-29	2021-05-05	2021-06-12	2021-12-09			2021-07-10	2022-03-29	2021-08-09	2022-06-17	2021-09-13		2021-10-18		2025-07-15	
NP-DUIDBC-216356-CS-QCBS / Design and Supervision Consultant (DSC), Ramgram	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National		0.00	Under Implementation	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29	2022-01-26			2021-07-27	2022-03-10	2021-08-26	2022-05-02	2021-09-30	2022-05-30	2021-11-04		2025-07-15	

NP-DUDBC-216325-CS-QCBS / Design and Supervision Consultant (DSC), Sundarharicha	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29							2021-07-27	2021-08-26	2021-09-30	2021-11-04	2025-07-15			
NP-DUDBC-216332-CS-QCBS / Design and Supervision Consultant (DSC), Byas	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29	2022-02-14						2021-07-27	2022-03-25	2021-08-26	2021-09-30	2021-11-04	2025-07-15		
NP-DUDBC-216341-CS-QCBS / Design and Supervision Consultant (DSC), Mechinagar	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2021-05-02	2021-05-17	2021-05-16	2021-05-26	2021-06-29							2021-07-27		2021-08-26	2021-09-30	2021-11-04	2025-07-15		
NP-DUDBC-216346-CS-QCBS / Design and Supervision Consultant (DSC), Itahari	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2021-05-02	2021-05-17	2021-05-16	2021-06-02	2021-06-29							2021-07-27		2021-08-26	2021-09-30	2021-11-04	2025-07-15		
NP-DUDBC-216353-CS-QCBS / Design and Supervision Consultant (DSC), Tansen	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-05-02	2021-05-18	2021-05-16	2021-06-02	2021-06-29	2022-02-21						2021-07-27		2021-08-26	2021-09-30	2021-11-04	2025-07-15		
NP-DUDBC-215996-CS-QCBS / Design and Supervision Consultant (DSC), Birtamod	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-04-15	2021-06-08	2021-04-29	2021-06-27	2021-06-12	2021-12-27						2021-07-10		2021-08-09	2021-09-13	2021-10-18	2025-07-15		
NP-DUDBC-216001-CS-QCBS / Design and Supervision Consultant (DSC), Tlottama	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2021-04-15	2021-06-12	2021-04-29	2021-06-27	2021-06-12	2022-01-31						2021-07-10	2022-05-01	2021-08-09	2022-05-05	2021-09-13	2022-06-10	2021-10-18	2025-07-15
NP-DUDBC-216002-CS-QCBS / Design and Supervision Consultant (DSC), Urubari	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-04-15	2021-06-12	2021-04-29	2021-06-27	2021-06-12							2021-07-10		2021-08-09	2021-09-13	2021-10-18	2025-07-15		
NP-DUDBC-216352-CS-QCBS / Design and Supervision Consultant (DSC), Bajarung	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-05-02	2021-05-17	2021-05-16	2021-06-02	2021-06-29	2022-05-28						2021-07-27		2021-08-26	2021-09-30	2021-11-04	2025-07-15		
NP-DUDBC-216339-CS-QCBS / Design and Supervision Consultant (DSC), Dhankuta	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-05-02	2021-05-18	2021-05-16	2021-06-02	2021-06-29							2021-07-27		2021-08-26	2021-09-30	2021-11-04	2025-07-15		
NP-DUDBC-216334-CS-QCBS / Design and Supervision Consultant (DSC), Puthalbasar	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29							2021-07-27		2021-08-26	2021-09-30	2021-11-04	2025-07-15		
NP-DUDBC-215999-CS-QCBS / Design and Supervision Consultant (DSC), Damaik	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-04-15	2021-06-08	2021-04-29	2021-06-27	2021-06-12							2021-07-10		2021-08-09	2021-09-13	2021-10-18	2025-07-15		
NP-DUDBC-216333-CS-QCBS / Design and Supervision Consultant (DSC), Shuklagadaki	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29							2021-07-27		2021-08-26	2021-09-30	2021-11-04	2025-07-15		
NP-DUDBC-216329-CS-QCBS / Design and Supervision Consultant (DSC), Trivaga	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29							2021-07-27		2021-08-26	2021-09-30	2021-11-04	2025-07-15		
NP-DUDBC-216350-CS-QCBS / Design and Supervision Consultant (DSC), Rabiraj	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29							2021-07-27		2021-08-26	2021-09-30	2021-11-04	2025-07-15		
NP-DUDBC-216393-CS-QCBS / Integrated Revenue and Accounting System Customization and Implementation	IDA / 67780	Institutional strengthening of the participating municipalities	Post	Quality And Cost-Based Selection	Open - National	0.00	Canceled	2022-03-16		2022-03-30		2022-05-13							2022-06-10		2022-07-10	2022-08-14	2022-09-18	2022-11-17		

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NP-DUDBC-2167843-CS-INDV / Financial Management Specialist	IDA / V0710	Project management and coordination	Post	Individual Consultant Selection	Direct	7,509.14	Completed	2020-06-29	2020-06-22	2020-06-29	2020-07-01	2020-07-01	2020-07-02	2020-07-04	2020-07-04	2020-12-31	2020-12-31	
NP-DUDBC-2167845-CS-INDV / Senior Urban Planner	IDA / V0710	Project management and coordination	Post	Individual Consultant Selection	Direct	10,449.86	Completed	2020-06-29	2020-07-01	2020-06-29	2020-07-07	2020-07-01	2020-07-08	2020-07-04	2020-07-10	2020-12-31	2020-12-31	
NP-DUDBC-2167842-CS-INDV / Procurement Specialist	IDA / V0710	Project management and coordination	Post	Individual Consultant Selection	Direct	6,116.21	Completed	2020-06-29	2020-06-02	2020-06-29	2020-06-11	2020-07-01	2020-06-12	2020-07-04	2020-06-14	2020-12-31	2020-12-31	
NP-DUDBC-216004-CS-INDV / Procurement Specialist	IDA / 67780	Project management and coordination	Prior	Individual Consultant Selection	Open	36,642.41	Signed	2021-02-01	2021-02-14	2021-02-28	2021-03-25	2021-03-03	2021-03-29	2021-03-11	2021-04-08	2025-07-15		
NP-DUDBC-216005-CS-INDV / Financial Management Specialist	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Open	41,412.12	Signed	2021-02-01	2021-02-10	2021-02-28	2021-03-22	2021-03-03	2021-03-30	2021-03-11	2021-04-08	2025-07-15		
NP-DUDBC-216006-CS-INDV / Project Advisor (Senior Urban Planner)	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Open	41,988.29	Signed	2021-02-01	2021-02-10	2021-02-28	2021-03-22	2021-03-03	2021-03-25	2021-03-11	2021-04-08	2025-07-15		
NP-DUDBC-216401-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Direct	9,016.87	Completed	2021-02-05	2021-02-21	2021-02-15	2021-02-26	2021-02-20	2021-02-28	2021-03-02	2021-02-28	2021-07-15	2021-07-15	
NP-DUDBC-216403-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Direct	9,016.87	Completed	2021-02-05	2021-02-21	2021-02-15	2021-02-26	2021-02-20	2021-02-28	2021-03-02	2021-02-28	2021-07-15	2021-07-15	
NP-DUDBC-216404-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Direct	9,016.87	Completed	2021-02-05	2021-02-21	2021-02-15	2021-03-02	2021-02-20	2021-03-03	2021-03-02	2021-03-03	2021-07-15	2021-07-15	
NP-DUDBC-216405-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Direct	9,016.87	Completed	2021-02-05	2021-02-21	2021-02-15	2021-02-26	2021-02-20	2021-02-28	2021-03-02	2021-02-28	2021-07-15	2021-07-15	
NP-DUDBC-216410-CS-INDV / Social Safeguard Specialist	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Direct	0.00	Canceled	2021-02-05		2021-02-15		2021-02-20		2021-03-02		2021-07-15		
NP-DUDBC-216411-CS-INDV / Environmental Safeguard Specialist	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Direct	0.00	Canceled	2021-02-05		2021-02-15		2021-02-20		2021-03-02		2021-07-15		

NP-DUDBC-216412-CS-INDV / Road Safety Specialist	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-02-05	2021-08-26	2021-02-15	2021-02-20		2021-03-02		2021-07-15		
NP-DUDBC-225894-CS-INDV / Assistant Financial Officer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Direct		2,634.68	Completed	2021-03-25	2021-03-25	2021-03-29	2021-03-31	2021-03-31	2021-04-04	2021-04-05	2021-04-04	2021-07-15	2021-07-15
NP-DUDBC-241984-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		23,202.39	Signed	2021-07-05	2021-07-12	2021-07-10	2021-07-29	2021-07-15	2021-07-30	2021-08-01	2021-08-01	2022-07-15	
NP-DUDBC-241995-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		23,202.39	Signed	2021-07-05	2021-07-12	2021-07-10	2021-07-29	2021-07-15	2021-07-30	2021-08-01	2021-08-01	2022-07-15	
NP-DUDBC-242001-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2021-07-05	2021-07-12	2021-07-10		2021-07-15		2021-08-01		2022-07-15	
NP-DUDBC-242008-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		23,202.39	Signed	2021-07-05	2021-07-12	2021-07-10	2021-07-29	2021-07-15	2021-07-30	2021-08-01	2021-08-01	2022-07-15	
NP-DUDBC-242016-CS-INDV / Assistant Financial Officer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		6,857.92	Signed	2021-07-05	2021-07-22	2021-07-10	2021-07-27	2021-07-15	2021-07-28	2021-08-01	2021-07-29	2022-04-16	
NP-DUDBC-242025-CS-INDV / Environmental Safeguard Specialist	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2021-09-15	2021-09-26	2021-09-20		2021-09-25		2021-10-12		2022-06-11	
NP-DUDBC-242026-CS-INDV / Social Safeguard Specialist	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2021-09-15	2021-09-26	2021-09-20		2021-09-25		2021-10-12		2022-06-11	
NP-DUDBC-306440-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Pending Implementation	2022-08-05		2022-08-10		2022-08-17		2022-08-29		2023-07-16	
NP-DUDBC-306447-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Pending Implementation	2022-08-05		2022-08-10		2022-08-17		2022-08-29		2023-07-16	
NP-DUDBC-306449-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Pending Implementation	2022-08-05		2022-08-10		2022-08-17		2022-08-29		2023-07-16	
NP-DUDBC-306454-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Pending Implementation	2022-08-05		2022-08-10		2022-08-17		2022-08-29		2023-07-16	
NP-DUDBC-306456-CS-INDV / Assistant Financial Officer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Pending Implementation	2022-08-05		2022-08-10		2022-08-17		2022-08-29		2023-07-16	
NP-DUDBC-306458-CS-INDV / Environmental Safeguard Specialist	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Pending Implementation	2022-08-05		2022-08-10		2022-08-17		2022-08-29		2023-07-16	
NP-DUDBC-306469-CS-INDV / Social Safeguard Specialist	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Pending Implementation	2022-08-05		2022-08-10		2022-08-17		2022-08-29		2023-07-16	