

## PROCUREMENT PLAN (Textual Part)

**Project information: Rwanda: Electricity Access and Quality Improvement Project (P172594)**

**Project Implementation agency: Electricity Development Company Limited and Development Bank of Rwanda**

**Date of the Procurement Plan: April 2020**

**Period covered by this Procurement Plan: 18 months**

### Thresholds, Procurement Methods, and Prior Review

#### 1) Goods, Works, and Non-Consulting Services

Procurement Arrangement for Goods, Works, Consulting services and Non-consulting Services

Procurement Category	Selection and Approach	Method Market	Thresholds for Method (US\$ equivalent)
Goods and IT Systems	RFB - Open International	Open	Equal to or more than 1 million
	RFB - Open National - Open Tender as per Rwanda PPL		< \$1 million and >\$ 2,500
	RFQ - Limited		Less than \$ 2,500or as stipulated in Rwanda Procurement Regulations
	Direct Contracting		No threshold; meet requirements of Bank's Procurement Regulations
Non-Consulting Services	Open International		Equal to or More than 1 million
	Open National (Non-consulting Services) - Open Tender as per Rwanda PPL		Less than 1 million
	RFQ - Limited		Less than \$ 2,500or as stipulated in Rwanda Procurement Regulations
	Direct Contracting		No threshold; meet requirements of Bank's Procurement Regulations
Works, Supply & Installation	RFB - Open International	Open	Equal to or more than 10 million
	RFB - Open National -		< \$10 million and >\$ 2,500

	Open Tender as per Ministerial Order 2014	
	RFQ - Limited	Less than \$ 2,500 or as stipulated in Rwanda Procurement Regulations
	Direct Contracting	No threshold; meet requirements of Bank's Procurement Regulations

**2) Selection methods of procurement of Consultants' Services (Firms):**

The Approved Selection Methods as reflected in the Section VII of the procurement regulations.

<b>Selection Procurement Method and arrangement *</b>	<b>Thresholds for Methods</b>
---	-------------------------------

Quality and Cost Based Selection (QCBS)	As per requirements of para 7.3 of the Bank's Procurement Regulations
Quality Based Selection (QBS)	As per requirements of para 7.8 to 7.10 of the Regulations
Selection based on a Fixed Budget (FBS)	As per requirements of para 7.4 and 7.5 of the Regulations
Selection Based on Least Cost Basis (LCS)	As per requirements of para 7.6 and 7.7 of the Regulations
Selection based on Consultant's Qualification (CQ)	As per requirements of para 7.11 and 7.12 of the Regulations Contracts estimated to cost equivalent of <b>US\$ 300,000</b> or less per contract
Direct Selection	Must meet the requirements of Para 7.13 to 7.15 of the Regulations, and with prior clearance by the Bank thru procurement plan.
UN Agencies	In accordance with paragraph 7.27 & 7.28 of the Procurement Regulations and with prior agreement in Procurement plan with the Bank
NGOs	In accordance with paragraph 7.29 of the Procurement Regulations.

*\*procurement arrangements like direct contracting, use of SOEs, third party monitors, servants need, results based arrangements is not expected. There will no need for prequalification in the procurement arrangements under this project.*

The short list may consist of all National consultants in case the estimated cost is less than USD 200,000 per contract for consulting services, USD 300,000 for Engineering and Construction Supervision.

**3) Procurement methods for Selection of Individual Consultants (IC):** The Approved Selection Methods as reflected in the Section VII of the **Procurement Regulations**.

Method of Procurement	Thresholds for Methods
-----------------------	------------------------

Open Competitive Selection	As per requirements of para 7.36 and 7.37 of the Regulations
Limited Competitive Selection	As per requirements of para 7.38 of the Regulations
Direct	Must meet the requirements of Para 7.39 of the Regulations, and with prior agreement in PP with the Bank

4) **Prior Procurement Arrangements:** The details of the Procurement review / oversight are defined in the Annex II of the Regulations for borrowers. The following would be subject to Prior review of the Bank regardless of the Method of selection.

<b>Type of procurement</b>	<b>Bank's Prior review threshold *</b>
Works	All procurements estimated to cost more than USD 10million
Goods	All procurement estimated to cost more than USD 2 Million
Consultant Firm	All procurements estimated to cost more than USD 2 million
Consultant Individual	All procurement estimated to cost more than USD 300,000
* <b>Substantial Risk:</b> These thresholds are for the purposes of the initial procurement plan for the first 12 months. The thresholds may be increased or decreased based on re-assessment of risks. All contracts not subject to prior review will be post-reviewed.	

5) **For contracts subject to prior review, the Borrower shall seek the Bank's no objection before agreeing to:**

- (a) an extension of the stipulated time for execution of a contract that has an impact on the planned completion of the project;
- (b) any material modification of the scope of the Works, Goods, Non-consulting services or Consulting Services, or other significant changes to the terms and conditions of the contract;

- (c) any variation order or contract amendment (except in cases of extreme urgency), including due to extension of time, that singly or combined with all previous variation orders or amendments, increases the original contract amount by more than 15% (fifteen percent); or
- (d) the proposed termination of the contract.

The Borrower / IA shall provide a copy of all amendments to the contract to the Bank for its records.

**1. Pre-qualification: No**

**2. Any Other Special Procurement Arrangements: Not Applicable**

**3. Domestic Preference.** The provision of domestic preference shall not be applied in the evaluation of bids in accordance with Annex VI of the Regulations.

**4. Reference to Standard Procurement Documents**

Bank's Standard RFB Works & Goods and RFP Consulting Services dated January 2017 will be used as a base and incorporating suitable modifications and the same would be agreed with the Bank subject to international competition.

**5. Other Relevant Procurement Information:**

All contracts not covered under prior review by the Bank will be subject to post review during implementation support missions and/or special post review missions, including missions by consultants hired by the Bank. At any time, the Independent Procurement Reviews can be carried out by the Bank / by the consultants hired by the Bank.

Even for Post Review cases, the inputs of Bank on Technical Specifications / TORs may be obtained by project.

**6. Use of E-Procurement:** The World Bank has assessed the adequacy of Government of Rwanda's eProcurement system

(<http://www.umucyo.gov.rw/>) and given go ahead for use of e-Procurement system for selection methods with Post Review contracts as approved in the Procurement Plan.

**PROCUREMENT PLAN** Rwanda : Rwanda - Energy Access and Quality Improvement Project

**General Information**  
**Country:** Rwanda **Bank's Approval Date of the Original Procurement Plan:** 2021-04-29  
**Revised Plan Date(s):** (comma delineated, leave blank) 2022-07-28 2022-06-02  
**Project ID:** P172594 **GNP Date:**  
**Project Name:** Rwanda - Energy Access and Quality Improvement Project  
**Loan / Credit No.:** IDA / 67760  
**Executing Agency:** Rwanda Energy Group - Energy Development Corporation Limited

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
RW-REG/EDCL-229976-CW-R FB / Rehabilitation of the Ntarka Hydro Power Plant	IDA / 67760	Enhancing the Efficiency of Electricity Service	Post	Request for Bids	Open - International	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	11,000,000.00	0.00	Under Implementation					2021-08-04	2021-07-08	2021-08-25					2021-10-24		2021-12-23		2022-01-29		2023-07-23	
RW-REG/EDCL-230153-CW-R FB / Electrification of Bwira, Galumbira, Hindiro, Kabaya, Kageyo, Kavumu, Matyazo, Muhanda, Muhoro, Ndiru, Nyanga, Sovu sectors of NGORO RERO District	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open - International	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	20,159,763.00	25,106,409.37	Under Implementation					2021-04-25	2021-08-31	2021-05-16	2021-09-08					2021-07-15	2021-11-18	2021-08-26	2022-05-16	2021-10-20	2023-04-13	
RW-REG/EDCL-230155-CW-R FB / Electrification of Mukamira, Jenda, Biligowe, Kabawa, Kiritozo, Rugera, Rurumbiro, Shyira, Jamba, Muringa, Rambura, Karago sectors of NYABI HU District	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open - International	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	15,051,143.00	20,038,447.95	Under Implementation					2021-04-25	2021-08-31	2021-05-16	2021-09-08					2021-07-15	2021-11-18	2021-08-26	2022-05-16	2021-10-20	2023-04-13	
RW-REG/EDCL-230878-CW-R FB / Electrification of Bukuru, Bwisige, Byumba, Cyumba, Giti, Kageyo, Manyagiro, Mvovu, Mukaranga, Muko, Mutete, Nyamyaga, Nyankenke, Rubaya, Rukomo, Rushahi, Rutare, Rovure, Rusamiko, and Shangasha sectors of GICUMBI	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	11,916,143.00	9,009,140.80	Signed					2020-12-15	2021-07-14	2021-01-05	2022-03-07					2021-03-06	2021-04-20	2021-04-17	2021-11-05	2021-06-11	2022-03-24	2022-12-03
RW-REG/EDCL-230880-CW-R FB / Electrification of Bungepe, Butaro, Cyanka, Cyuru, Gahungu, Gatabe, Gitovu, Kagameye, Kinyabaha, Kuvuye, Nema, Rugarama, Rugenabari, Ruhunde, Rusarabuye, Rwere sectors of BURURU	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	12,262,143.00	9,477,645.50	Signed					2020-12-15	2021-07-14	2021-01-05	2022-03-07					2021-03-06	2021-04-20	2021-04-17	2021-07-30	2021-06-11	2022-03-16	2022-12-03
RW-REG/EDCL-230879-CW-R FB / Installation of automatic voltage regulators on 220kV Substations (Shango and Rubasoro)	IDA / 67760	Enhancing the Efficiency of Electricity Service	Post	Request for Bids	Open - International	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	7,640,000.00	7,017,716.00	Signed					2020-12-15	2020-12-31	2021-01-05	2022-03-07					2021-03-06	2021-05-06	2021-04-17	2021-06-20	2021-06-11	2021-12-09	2022-12-03
010/N/2021-2022 /ICB/RUEA P/EACIP / Design, supply, and installation of low voltage and medium voltage lines and service connections in Ruharamba, Bushenke, Bushenge, Cyato, Gihombo, Kagano, Karanga, Karama, Karemera, Kirimbizi, Macuba, Nyabitakeri, Mahembe, Rangiro, Shangiro	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without pre-qualification) SPD	28,474,900.00	0.00	Under Review					2021-06-20	2022-01-17	2021-06-25	2022-03-01					2021-08-06	2022-04-14	2021-09-05		2021-10-10	2023-10-10	
011/N/2021-2022/ICB/RUEA P/EACIP / Design, supply, and installation of low voltage and medium voltage lines and service connections in Bugarama, Butare, Bweyeye, Gikundamura, Gashonga, Gihoke, Gihunde, Gitamba, Kanembere, Muganza, Mururu, Nkanka, Nkombo, Nkungu, Nyakabuye, Nyakarenze, Nyah	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without pre-qualification) SPD	21,277,000.00	0.00	Under Implementation					2021-06-20	2021-09-08	2021-06-25	2021-10-15					2021-08-06	2022-01-14	2021-09-05	2022-06-16	2021-10-10	2023-10-10	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
RW-REG/EDCL-230148-GO-R FB / Supply and installation of GIS system	IDA / 67760	Enhancing the Efficiency of Electricity Service	Prior	Request for Bids	Open - International	Single Stage - One Envelope		6,000,000.00	0.00	Under Review					2022-08-04		2022-08-25					2022-10-24		2022-12-05		2023-01-29		2024-01-24
RW-REG/EDCL-230157-GO-R FB / Installation of power system stabilizers and governing systems on main generators	IDA / 67760	Enhancing the Efficiency of Electricity Service	Post	Request for Bids	Open - International	Single Stage - One Envelope		3,500,000.00	0.00	Pending Implementation					2021-12-15		2022-01-05					2022-03-06		2022-04-17		2022-06-14		2023-05-20
RW-REG/EDCL-235852-GO-R FB / Supply of 2 Trucks and 5 pickups for Project operations	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Request for Bids	Open - International	Single Stage - One Envelope		952,212.00	1,071,369.98	Signed					2021-06-01	2021-06-16	2021-06-16	2021-11-26				2021-07-28	2021-09-09	2021-08-27	2021-09-28	2021-10-01	2022-03-04	2021-12-30
RW-REG/EDCL-236070-GO-R FB / Acquisition of Furniture	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		45,000.00	82,552.11	Signed					2021-06-15	2021-11-26	2021-06-20	2021-11-26				2021-08-01	2021-08-26	2021-08-31	2021-09-06	2021-10-05	2021-12-03	2021-12-19
RW-REG/EDCL-236090-GO-R FB / Electrification of Bwishyura, Gishyira, Giteto, Mubuga, Muramba, Murundi, Muturu, Rubengera, Rugabano, Rwanakuba, Twimbe sectors of KARONGI District (Design and Installation works only)	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope		2,372,000.00	0.00	Pending Implementation					2021-06-15		2021-06-20					2021-08-01		2021-08-31		2021-10-05		2022-10-05

RW-REG/EDCL-236100-GO-R FB / Electrification of Bonaza, Gihango, Kigeyo, Kivumu, Manihira, Mukura, Mununda, Musasa, Mushonyi, Mushubati, Nyabirasi, Ruhango, Rusebeya sectors of RUTSISO District (Design and Installation works only)	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope	3,731,000.00	0.00	Pending Implementation										2021-06-15	2021-06-20		2021-08-01	2021-08-31	2021-10-05	2022-10-05				
RW-REG/EDCL-251716-GO-R FB / Supply of IT equipment	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope	166,740.00	276,479.75	Signed										2021-09-02	2021-11-26	2021-09-07	2021-11-26	2021-10-07	2021-08-26	2021-10-17	2021-09-06	2021-11-15	2021-12-02	2022-01-14
RW-REG/EDCL-230639-GO-R FB / Electrification of Base; Bushohi; Bayoga; Cynuzasi; Cyungo; Kinihira; Kisaro; Masorog; Mbogo; Murambi; Ngoma; Ngarabana; Rutoko; Rutoko; Shyironzi; Tumba sectors of RULINDO District (Supply of electrical materials only)	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open - International	Single Stage - One Envelope	10,476,480.00	0.00	Cancelled										2021-05-15	2021-05-30		2021-05-30	2021-05-30	2021-05-30	2021-05-30	2022-11-21			
RW-REG/EDCL-230638-GO-R FB / Electrification of Bugeshi; Busasamana; Cynuzasi; Cysenyi; Kanama; Kanzenze; Mutendende; Nyakiniba; Nyamyumba; Nyundo; Rubavu; Rugarero sectors of RUBAVU District (supply of electrical materials)	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open - International	Single Stage - One Envelope	8,794,000.00	0.00	Cancelled										2021-05-15	2021-05-15		2021-05-15	2021-05-15	2021-05-30	2022-11-21				
RW-REG/EDCL-230640-GO-R FB / Electrification of Busogo; Cyuve; Gacaca; Gashaki; Gatanga; Kimonyi; Kingi; Muhizi; Musanze; Muka; Mutazi; Nyange; Remera; Rwanda; Shingiro sectors of MUSANZE District (supply of electrical materials)	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open - International	Single Stage - One Envelope	9,216,120.00	0.00	Cancelled										2021-05-15	2021-05-30		2021-05-30	2021-05-30	2021-05-30	2022-11-21				
RW-REG/EDCL-253748-GO-R FB / Supply of MV Pole accessories for electrification of Rubavu, Musanze and Rulindo Districts	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope	3,785,747.00	0.00	Cancelled										2021-09-16	2021-09-21		2021-11-02	2021-11-12	2021-11-27	2022-11-27				
RW-REG/EDCL-253814-GO-R FB / Supply of Concrete Poles (Concrete poles 12m 650daN) for electrification of Rubavu, Musanze and Rulindo districts	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope	317,939.71	0.00	Cancelled										2021-09-16	2021-09-21		2021-11-02	2021-11-12	2021-11-27	2022-11-27				
RW-REG/EDCL-253745-GO-R FB / Supply of MV Steel Poles (Steel poles 12m and MV Steel poles 14m) for electrification of Rubavu, Musanze and Rulindo Districts	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope	1,892,873.40	0.00	Cancelled										2021-09-16	2021-09-21		2021-11-02	2021-11-12	2021-11-27	2022-11-27				
RW-REG/EDCL-253767-GO-R FB / Supply of LV Accessories for electrification of Rubavu, Musanze and Rulindo districts	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope	2,985,689.54	0.00	Cancelled										2021-09-16	2021-09-21		2021-11-02	2021-11-12	2021-11-27	2022-11-27				
RW-REG/EDCL-253776-GO-R FB / Supply of Line protection materials for electrification of Rubavu, Musanze and Rulindo districts	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope	75,027.15	0.00	Cancelled										2021-09-16	2021-09-21		2021-11-02	2021-11-12	2021-11-27	2022-11-27				
RW-REG/EDCL-253758-GO-R FB / Supply of LV Cables for electrification of Rubavu, Musanze and Rulindo Districts	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open - International	Single Stage - One Envelope	7,439,118.90	0.00	Cancelled										2021-09-16	2021-09-21		2021-11-02	2021-11-12	2021-11-27	2022-11-27				
RW-REG/EDCL-253761-GO-R FB / Supply of Prepayment Meters (Single Phase Meters, Three Phase Meters) for electrification of Rubavu, Musanze and Rulindo districts	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope	1,298,346.30	0.00	Cancelled										2021-09-16	2021-09-21		2021-11-02	2021-11-12	2021-11-27	2022-11-27				
RW-REG/EDCL-253765-GO-R FB / Supply of Service Cables for electrification of Rubavu, Musanze and Rulindo Districts	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open - International	Single Stage - One Envelope	6,825,093.90	0.00	Cancelled										2021-09-16	2021-09-21		2021-11-02	2021-11-12	2021-11-27	2022-11-27				
RW-REG/EDCL-253809-GO-R FB / Supply of ACSR Conductors & MV Cables for electrification of Rubavu, Musanze and Rulindo districts	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope	3,819,494.80	0.00	Cancelled										2021-09-16	2021-09-21		2021-11-02	2021-11-12	2021-11-27	2022-11-27				
RW-REG/EDCL-253822-GO-R FB / Supply of Wooden Poles for electrification of Rubavu, Musanze and Rulindo district	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope	3,998,000.00	0.00	Cancelled										2021-09-16	2021-09-21		2021-11-02	2021-11-12	2021-11-27	2022-11-27				
RW-REG/EDCL-253770-GO-R FB / Supply of Power Transformers (2kVA, 50kVA, 100kVA, 160kVA, 250kVA, 400kVA) for electrification of Rubavu, Musanze and Rulindo Districts	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope	1,857,798.95	0.00	Cancelled										2021-09-16	2021-09-21		2021-11-02	2021-11-12	2021-11-27	2022-11-27				
RW-REG/EDCL-253773-GO-R FB / Supply of LV Distribution Boxes (LVDB) for electrification of Rubavu, Musanze and Rulindo Districts	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope	857,366.40	0.00	Cancelled										2021-09-16	2021-09-21		2021-11-02	2021-11-12	2021-11-27	2022-11-27				
MOF-REF-1 / Supply of MV Pole accessories	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope	3,785,747.00	0.00	Under Implementation										2021-01-15	2021-12-24	2021-01-15	2021-12-24	2021-03-05	2021-05-21	2021-06-17	2022-06-17			
MOF-REF-2 / Supply of LV Cables	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open - International	Single Stage - One Envelope	7,439,118.90	0.00	Under Implementation										2021-01-15	2021-01-15		2021-03-05	2021-05-20	2021-10-04	2022-10-04				
MOF-REF-5 / Supply of Service Cables	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open - International	Single Stage - One Envelope	6,825,093.90	0.00	Under Implementation										2021-01-15	2021-01-15		2021-03-05	2021-07-26	2021-10-04	2022-10-04				
MOF-REF-6 / Supply of LV Accessories	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope	2,985,689.54	0.00	Under Implementation										2019-02-15	2021-12-13	2019-02-15	2019-02-15	2019-04-26	2020-01-24	2020-05-18	2022-05-18			

MOF-REF-7 / Supply of Power Transformers	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,857,998.95	0.00	Under Implementation								2020-04-17	2021-12-13	2020-04-17	2021-12-24						2020-06-12		2020-12-17		2021-04-06		2022-04-06
MOF-REF-8 / Supply of Concrete Poles	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope		317,939.71	0.00	Under Implementation									2019-02-15	2021-12-13	2019-02-15						2019-04-26		2020-07-19		2021-06-24		2022-06-24
MOF-REF-9 / Supply of ACSR Conductors & MV Cables	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope		3,819,494.80	0.00	Under Implementation									2021-01-15	2021-12-13	2021-01-15	2021-12-24				2021-03-05		2021-05-21		2021-08-21		2022-08-21	
MOF-REF-10 / Supply of MV Accessories (Line Protection Materials)	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope		75,027.15	0.00	Under Implementation									2019-02-15	2021-12-13	2019-02-15	2021-12-24				2019-04-26		2020-01-24		2020-05-05		2022-05-05	
MOF-REF-11 / Supply of LV Distribution Boxes (LVDB)	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope		857,366.40	0.00	Under Implementation									2019-02-15	2021-12-13	2019-02-15	2021-12-24				2019-04-26		2020-01-24		2020-08-18		2022-08-18	
MOF-REF-12 / Supply of Wooden Poles	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope		3,998,000.00	0.00	Under Implementation									2019-01-25	2021-12-13	2019-01-25					2019-03-14		2019-05-02		2019-08-27		2022-08-26	
RW-REG/EDCL-230144-GO-RFB / Supply and installation of smart metering for all distribution transformers and medium/large customer	IDA / 67760	Enhancing the Efficiency of Electricity Service	Prior	Request for Bids	Open - International	Single Stage - One Envelope		4,500,000.00	0.00	Cancelled									2021-04-30		2021-05-30					2021-07-29		2021-09-27		2021-10-25		2022-10-20	
RW-REG/EDCL-265250-GO-DIR / Supply of prepaid meters and ready boards	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open - International	Single Stage - One Envelope		4,500,000.00	0.00	Under Implementation									2022-02-14	2022-05-10	2022-03-20	2022-05-23				2022-05-04	2022-07-12	2022-06-03		2022-07-05		2022-10-03	
RW-REG/EDCL-283635-GO-DIR / Supply of service cables or connecting Musanze and Rubavu districts	IDA / 67760	Increasing Access to Grid Electricity	Post	Direct Selection	Direct			3,800,000.00	0.00	Pending Implementation									2022-03-15		2022-03-20									2022-04-24		2022-10-21	
RW-REG/EDCL-283637-GO-RFB / SUPPLY OF DIGITAL DISTRIBUTION FAULT RECORDER S	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope		990,000.00	0.00	Under Implementation									2022-03-25	2022-05-05	2022-03-30	2022-05-05				2022-05-11		2022-06-10		2022-07-15		2023-01-11	
RW-REG/EDCL-283639-GO-RFB / SUPPLY OF METER TESTING AND CALIBRATION	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope		280,000.00	0.00	Pending Implementation									2022-03-25		2022-03-30					2022-05-11		2022-06-10		2022-07-15		2023-01-11	
RW-REG/EDCL-300336-GO-DIR / Supply of smart meters under existing framework contract	IDA / 67760	Increasing Access to Grid Electricity	Post	Direct Selection	Direct			3,200,000.00	0.00	Pending Implementation									2022-06-19		2022-06-24								2022-07-05		2022-11-04		
RW-REG/EDCL-300341-GO-RFB / Supply of accessories and tools for smart meters installation	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open - International	Single Stage - One Envelope		3,129,000.00	0.00	Pending Implementation									2022-07-22		2022-07-27					2022-09-07		2022-10-07		2022-11-11		2023-05-10	

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
RW-REG/EDCL-238704-NC-DIR / Provision of domestic cooking appliance testing services	IDA / 67760	Increasing Access to Off-Grid Electricity and Clean Cooking Solutions	Post	Direct Selection	Direct			60,000.00	114.19	Signed						2021-06-18	2021-06-29	2021-06-23	2021-07-16							2021-07-06	2021-07-12	2023-07-06	
RW-REG/EDCL-242557-NC-DIR / Hiring the National Data Center for Hosting Off-grid Management Information System (OMIS)	IDA / 67760	Increasing Access to Off-Grid Electricity and Clean Cooking Solutions	Post	Direct Selection	Direct			3,800.00	3,493.93	Signed						2021-07-09	2021-07-15	2021-07-14	2021-07-15							2021-07-28	2021-08-01	2024-07-27	
RW-REG/EDCL-238709-NC-RFB / Supply of clean cooking RFP information management tool (software development, training of users, etc)	IDA / 67760	Increasing Access to Off-Grid Electricity and Clean Cooking Solutions	Post	Request for Bids	Open - National	Single Stage - One Envelope		220,000.00	0.00	Cancelled						2021-06-17		2021-06-22				2021-08-03			2021-08-24		2021-09-22		2022-03-21
RW-REG/EDCL-235753-NC-RFB / Acquisition of financial management software	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Request for Bids	Limited	Single Stage - One Envelope		44,674.96	0.00	Cancelled						2021-06-15		2021-06-20				2021-08-01			2021-08-31		2021-10-05		2021-12-04

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
RW-REG/EDCL-232319-CS-QCBS / Consultancy Services of Supervision of Rural Electrification Construction Works under Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Prior	Quality And Cost-Based Selection	Open - International		3,600,000.00	0.00	Under Implementation	2020-12-15	2021-07-12	2020-12-29		2021-03-27	2021-12-15			2021-04-24	2022-01-28	2021-06-23	2022-05-16	2021-07-28		2021-08-25		2026-06-20	
RW-REG/EDCL-230888-CS-QCBS / Consultancy Services: Organization and Supervision of Capacity Building Programs to Strengthen the Energy Sector in Rwanda	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	0.00	Under Implementation	2020-12-15		2020-12-29		2021-03-27				2021-04-24		2021-06-23		2021-07-28		2021-09-01		2025-08-11	
RW-REG/EDCL-235737-CS-QCBS / Hiring a consultant firm (s) as independent verification agency (IVAs) for verification of solar home systems and clean cooking claims	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Prior	Quality And Cost-Based Selection	Open - International		700,000.00	0.00	Under Implementation	2021-05-26	2021-06-10	2021-06-16	2021-07-12	2021-07-30	2021-10-29			2021-08-27	2022-03-07	2021-09-26	2022-05-18	2021-10-31		2021-12-05		2023-12-05	
RW-REG/EDCL-235748-CS-QCBS / Hiring a Supervision firm for design, supply and installation of low voltage and medium voltage lines and service connections in Ngorero and Nyabihu Districts	IDA / 67760	Enhancing the Efficiency of Electricity Service	Post	Quality And Cost-Based Selection	Open - International		460,000.00	0.00	Cancelled	2021-06-01		2021-06-22		2021-08-05				2021-09-02		2021-10-02		2021-11-06		2021-12-11		2024-03-30	
RW-REG/EDCL-238721-CS-QCBS / Recruitment of a market facilitator firm for clean cooking technologies	IDA / 67760	Increasing Access to Off-Grid Electricity and Clean Cooking Solutions	Post	Quality And Cost-Based Selection	Open - National		240,000.00	200,737.88	Signed	2021-06-21	2021-08-09	2021-07-12	2021-08-25	2021-08-25	2021-10-20			2021-09-22	2021-11-19	2021-10-22	2021-12-03	2021-11-26	2021-12-22	2021-12-31	2022-02-09	2023-12-31	



RW-REG/EDCL-238713-CS-Q CBS / Recruitment of a communication firm to support the campaign for clean cooking awareness and behavior change	IDA / 67760	Increasing Access to Off-Grid Electricity and Clean Cooking Solutions	Post	Quality And Cost-Based Selection	Open - National		484,600.00	424,353.26	Signed	2021-06-18	2021-06-24	2021-07-09	2021-08-10	2021-08-22	2021-10-08			2021-09-19	2021-11-19	2021-10-19	2021-12-08	2021-11-23	2022-03-22	2021-12-28	2022-05-25	2023-12-28
RW-REG/EDCL-265238-CS-Q CBS / Consultancy Services for Principal Investigator for a baseline survey	IDA / 67760	Increasing Access to Grid Electricity	Post	Quality And Cost-Based Selection	Open - National		100,000.00	0.00	Pending Implementation	2021-12-10		2021-12-31		2022-02-13				2022-03-13		2022-04-12		2022-05-17		2022-06-21		2022-09-19
RW-REG/EDCL-236115-CS-Q CBS / SUPERVISION FROM FOR NTABUKA HPP, SVCS AND VOLTAGE STABILIZER	IDA / 67760	Enhancing the Efficiency of Electricity Service	Post	Quality And Cost-Based Selection	Open - International		460,000.00	0.00	Canceled	2021-08-16	2021-06-06	2021-09-06		2021-10-20				2021-11-17		2021-12-17		2022-01-21		2022-02-25		2024-02-25
RW-REG/EDCL-265242-CS-Q CBS / Supervision of State VAR Compensator (SVCs)	IDA / 67760	Increasing Access to Grid Electricity	Post	Quality Based Selection	Open - International		230,000.00	0.00	Under Implementation	2022-01-21	2022-02-02	2022-02-01	2022-03-25	2022-03-17				2022-04-14		2022-05-14		2022-06-13		2022-07-18		2023-07-18
RW-REG/EDCL-300253-CS-Q CBS / Consultant service to carry out a feasibility study of pump storage at Ntawuka HPP and comparison with other alternative options	IDA / 67760	Increasing Access to Grid Electricity	Post	Quality And Cost-Based Selection	Open - International		300,000.00	0.00	Pending Implementation	2022-07-08		2022-07-29		2022-09-11				2022-10-09		2022-11-08		2022-12-13		2023-01-17		2024-01-17

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify / Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
RW-REG/EDCL-243427-CS-IN DV / Hiring a Administrative Assistant for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Implementation	2021-07-18	2021-08-23	2021-09-05		2021-09-26			2021-10-31			2026-10-30
RW-REG/EDCL-243428-CS-IN DV / Hiring an Internal Auditor for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		89,338.64	0.00	Under Implementation	2021-07-18	2021-08-23	2021-09-05		2021-09-26			2021-10-31			2026-10-30
RW-REG/EDCL-243432-CS-IN DV / Hiring a Generation Project Manager for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		89,338.64	0.00	Under Implementation	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31			2026-10-30
RW-REG/EDCL-243438-CS-IN DV / Hiring a Senior Contract Management Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		119,359.56	0.00	Under Implementation	2021-07-18	2021-11-02	2021-09-05		2021-09-26			2021-10-31			2026-10-30
RW-REG/EDCL-243442-CS-IN DV / Hiring a Senior Environmental and social safeguard Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		119,359.56	0.00	Under Implementation	2021-07-18	2021-08-26	2021-09-05		2021-09-26			2021-10-31			2026-10-30
RW-REG/EDCL-243446-CS-IN DV / Hiring a Senior Procurement Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		119,359.56	0.00	Under Implementation	2021-07-18	2021-08-25	2021-09-05		2021-09-26			2021-10-31			2026-10-30
RW-REG/EDCL-243447-CS-IN DV / Hiring a Senior Corporate Services specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		119,359.56	0.00	Under Implementation	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31			2026-10-30
RW-REG/EDCL-243449-CS-IN DV / Hiring a Mechanical Engineer for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Implementation	2021-07-18	2021-08-25	2021-09-05		2021-09-26			2021-10-31			2026-10-30
RW-REG/EDCL-243453-CS-IN DV / Hiring a Off grid Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Implementation	2021-07-18	2021-08-26	2021-09-05		2021-09-26			2021-10-31			2022-04-29
RW-REG/EDCL-243455-CS-IN DV / Hiring a GIS Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Implementation	2021-07-18	2021-08-26	2021-09-05		2021-09-26			2021-10-31			2026-10-30
RW-REG/EDCL-243460-CS-IN DV / Hiring a Energy Planning Specialist No 1 for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Implementation	2021-07-18	2021-08-24	2021-09-05		2021-09-26			2021-10-31			2026-10-30
RW-REG/EDCL-243463-CS-IN DV / Hiring a Planning civil engineer for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Implementation	2021-07-18	2021-08-26	2021-09-05		2021-09-26			2021-10-31			2026-10-30
RW-REG/EDCL-243464-CS-IN DV / Hiring a Contract Management Specialist No 1 for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Implementation	2021-07-18	2021-08-25	2021-09-05		2021-09-26			2021-10-31			2026-10-30
RW-REG/EDCL-243465-CS-IN DV / Hiring a Contract Management Specialist No 2 for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Implementation	2021-07-18	2021-08-25	2021-09-05		2021-09-26			2021-10-31			2026-10-30
RW-REG/EDCL-243466-CS-IN DV / Hiring a Legal & Transit Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Implementation	2021-07-18	2021-08-24	2021-09-05		2021-09-26			2021-10-31			2026-10-30

RW-REG/EDCL-243468-CS-IN DV / Hiring an Environmentalist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Implementation	2021-07-18	2021-08-26	2021-09-05	2021-09-26	2021-10-31	2026-10-30	
RW-REG/EDCL-243471-CS-IN DV / Hiring a social safeguard Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Implementation	2021-07-18	2021-08-05	2021-09-05	2021-09-26	2021-10-31	2026-10-30	
RW-REG/EDCL-243490-CS-IN DV / Hiring a Procurement Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Implementation	2021-07-18	2021-08-25	2021-09-05	2021-09-26	2021-10-31	2026-10-30	
RW-REG/EDCL-243491-CS-IN DV / Hiring a HR Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Implementation	2021-07-18	2021-08-24	2021-09-05	2021-09-26	2021-10-31	2022-04-29	
RW-REG/EDCL-243492-CS-IN DV / Hiring a IT Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Implementation	2021-07-18	2021-08-24	2021-09-05	2021-09-26	2021-10-31	2026-10-30	
RW-REG/EDCL-243495-CS-IN DV / Hiring a Chief Accountant No 1 for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Implementation	2021-07-18	2021-08-23	2021-09-05	2021-09-26	2021-10-31	2026-10-30	
RW-REG/EDCL-246762-CS-IN DV / Hiring a Project Engineer No 3 for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Pending Implementation	2021-08-04		2021-09-22	2021-10-13	2021-11-17	2026-11-16	
RW-REG/EDCL-246760-CS-IN DV / Hiring a Project Engineer No 1 for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Pending Implementation	2021-08-04		2021-09-22	2021-10-13	2021-11-17	2026-11-16	
RW-REG/EDCL-246764-CS-CD S / Consulting company, G.F.A.B.I.S for the adaption and maintenance of the eligibility tool for REF Windows and development of eligibility tool and clean cooking management information system (CCMIS) for the clean cooking window	IDA / 67760	Increasing Access to Off-Grid Electricity and Clean Cooking Solutions	Post	Direct Selection	Direct	220,000.00	95,390.00	Signed	2021-08-04	2021-11-04	2021-08-09	2021-04-11	2021-09-02	2021-11-26	2021-12-31
RW-REG/EDCL-246761-CS-IN DV / Hiring a Project Engineer No 2 for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Pending Implementation	2021-08-04		2021-09-22	2021-10-13	2021-11-17	2026-11-16	