

## PROCUREMENT PLAN

**Project information: Bosnia and Herzegovina - Energy Efficiency Project - P143580**

**Project Implementation agency: Federal Ministry of Physical Planning**

**Date of the Procurement Plan: 4/30/2020**

**Period covered by this Procurement Plan: 2020-2024**

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

***National Procurement Arrangements:*** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

If the Borrower and the Bank agreed to use the Borrower’s national open competitive procurement arrangements, it will be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

***Leased Assets*** as specified under paragraph 5.10 of the Procurement Regulations: ***Not Applicable***

**Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations: *Not Applicable*

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Works)**.

Goods: is not applicable;

Works: is not applicable.

**Other Relevant Procurement Information.**

*None.*

**PROCUREMENT PLAN**  
**Bosnia and Herzegovina : Energy Efficiency Project**

**General Information**

**Country:** Bosnia and Herzegovina      **Bank's Approval Date of the Original Procurement Plan:** 2020-10-19  
**Project ID:** P143580      **Revised Plan Date(s): (comma delineated, leave blank if non GPN Date):** 2022-01-25  
**Project Name:** Energy Efficiency Project  
**Loan / Credit No:** IBRD / 89060  
**Executing Agency(ies):** Project Implementing Unit

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
P143580-BA-BEEP-8906BA-RFB-W-20-1-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-12		2020-10-17					2020-11-28		2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-2-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-12		2020-10-17					2020-11-28		2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-7-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation					2020-10-12	2020-06-12	2020-10-17					2020-11-28	2020-07-03	2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-9-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-12		2020-10-17					2020-11-28		2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-10-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation					2020-10-12	2020-07-15	2020-10-17					2020-11-28		2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-12-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				311,607.89	Completed					2020-10-12	2021-06-09	2020-10-17	2021-06-09				2020-11-28	2021-06-09	2020-12-28	2020-08-28	2021-02-01	2020-11-26	2021-07-31	2021-05-28
P143580-BA-BEEP-8906BA-RFB-W-20-13-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-12		2020-10-17					2020-11-28		2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-14-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-12		2020-10-17					2020-11-28		2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-15-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-12		2020-10-17					2020-11-28		2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-16-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-12		2020-10-17					2020-11-28		2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-17-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-12		2020-10-17					2020-11-28		2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-19-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-12		2020-10-17					2020-11-28		2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-20-RS / Retrofitting of public building	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-12		2020-10-17					2020-11-28		2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-21-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-12		2020-10-17					2020-11-28		2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-22-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-12		2020-10-17					2020-11-28		2020-12-28		2021-02-01		2021-07-31	
P143580-BA-BEEP-8906BA-RFB-W-20-25-RS / Retrofitting of public buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-13		2020-10-18					2020-11-29		2020-12-29		2021-02-02		2021-08-01	
P143580-BA-BEEP-8906BA-RFB-W-20-60-RS / Retrofitting of public buildings-mechanical phase	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2021-01-17		2021-01-22					2021-03-05		2021-04-04		2021-05-09		2021-11-05	
P143580-BA-BEEP-8906BA-RFB-W-20-83-RS / Retrofitting of public buildings-mechanical phase Elementary school "Sveti Sava", Cacko	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2021-04-05		2021-04-10					2021-05-22		2021-06-21		2021-07-26		2022-01-22	



**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion					
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
P143580-BA-BEEP-5538BA-CQ-CS-19-82-R5 / Technical design audit	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2020-10-12		2020-11-02		2020-12-16									2021-01-15		2021-02-19		2021-08-18				
P143580-BA-BEEP-8906BA-RFP-CQ-20-3-R5 / Supervision of works	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2020-10-12		2020-11-02		2020-12-16									2021-01-15		2021-02-19		2021-08-18				
P143580-BA-BEEP-8906BA-RFP-CQ-20-23-R5 / Supervision of works	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2020-10-12		2020-11-02		2020-12-16									2021-01-15		2021-02-19		2021-08-18				
P143580-BA-BEEP-5391BA-QBS-CS-14-23-R5 / EE Information system development (Phase 1 and Phase 2)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Quality Based Selection	Open - National		282,728.17	Signed	2020-10-12	2021-03-13	2020-11-02	2021-03-17	2020-12-16	2021-03-29			2021-01-13	2021-03-11	2021-02-12	2021-04-13	2021-03-14	2021-04-16	2021-04-18	2020-08-10	2022-04-18					
P143580-BA-BEEP-8906BA-RFP-CQ-20-75-R5 / Detailed Energy Audit	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2020-11-25	2020-11-23	2020-12-16		2021-01-29									2021-02-28		2021-04-04		2021-10-01				
P143580-BA-BEEP-8906BA-RFP-CQ-20-30-R / Project implementation and monitoring assistance	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Quality Based Selection	Open - National		0.00	Canceled	2020-10-12		2020-11-02		2020-12-16				2021-01-13		2021-02-12			2021-03-14		2021-04-18		2022-04-18				
P143580-BA-BEEP-8906BA-RFP-CQ-20-40-R5 / Trainings and event management	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Under Review	2020-12-24	2021-11-25	2021-01-14		2021-02-27									2021-03-29		2021-05-03		2021-10-30				
P143580-BA-BEEP-8906BA-RFP-CQ-21-88-R5 / Energy certificates	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-05-31		2021-06-21		2021-08-04									2021-09-03		2021-10-08		2022-04-06				
P143580-BA-BEEP-8906BA-RFP-CQ-CS-21-92-R / Supervision of works	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-06-10		2021-07-01		2021-08-14									2021-09-13		2021-10-18		2022-04-16				
P143580-BA-BEEP-8906BA-RFP-CQ-CS-21-93-R / Technical design	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-06-10		2021-07-01		2021-08-14									2021-09-13		2021-10-18		2022-04-16				
P143580-BA-BEEP-8906BA-RFP-CQ-CS-21-94-R / Technical design audit	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-06-18		2021-07-09		2021-08-22									2021-09-21		2021-10-26		2022-04-24				
P143580-BA-BEEP-8906BA-RFP-CQ-21-98-R5 / INDC training for PIU BEEP staff	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-07-09		2021-07-30		2021-09-12									2021-10-12		2021-11-16		2022-05-15				
P143580-BA-BEEP-8906BA-RFP-CQ-21-99-R5 / Project monitoring assistance	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-10-15		2021-11-05		2021-12-19									2022-01-18		2022-02-22		2022-08-21				
P143580-BA-BEEP-8906BA-RFP-QBS-20-42-R5 / Trainings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Quality Based Selection	Open - National		0.00	Pending Implementation	2020-12-30		2021-01-20		2021-03-05				2021-04-02		2021-05-02			2021-06-01		2021-07-06		2022-07-06				
P143580-BA-BEEP-8906BA-RFP-CQ-20-42-R5 / TRAINING The objective of the assignment is to organize training for various project stakeholders to spread know-how, share lessons learned, and additionally improve knowledge of the PIU staff.	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2022-01-27		2022-02-17		2022-04-02									2022-05-02		2022-06-06		2022-12-03				

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
P143580-BA-BEEP-8906BA-RFP-IC-20-39-R5 / Review of the Promotion Action Plan	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-12-25		2021-02-12		2021-03-05			2021-04-09		2021-10-06
P143580-BA-BEEP-8906BA-RFP-IC-20-46-R5 / Study on macroeconomic effects of EE measures (Economics Expert) (Key Expert Coordinator)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-12-30		2021-02-17		2021-03-10			2021-04-14		2021-10-11
P143580-BA-BEEP-8906BA-RFP-IC-20-24-R5 / Social Monitoring - Methodology and Baseline Survey	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-10-12		2020-11-30		2020-12-21			2021-01-25		2021-07-24

P143580-BA-BEEP-8906BA-RFP-IC-20-52-RS / Social Monitoring - Methodology and Survey after investment	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-12-30		2021-02-17	2021-03-10	2021-04-14	2021-10-11	
P143580-BA-BEEP-8906BA-RFP-IC-20-53-RS / Social Monitoring - Data Analysis and Final Report	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-12-30		2021-02-17	2021-03-10	2021-04-14	2021-10-11	
P143580-BA-BEEP-8906BA-RFP-IC-20-54-RS / Procurement Manager	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Prior	Direct Selection	Direct	20,334.62	Signed	2020-11-01	2020-11-24	2020-11-11	2020-12-01	2021-01-15	2020-11-01	2021-07-14
P143580-BA-BEEP-8906BA-RFP-IC-20-56-RS / Accountant	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Prior	Direct Selection	Direct	16,288.06	Signed	2020-11-01	2020-11-24	2020-11-11	2020-11-02	2021-01-15	2020-11-01	2021-07-14
P143580-BA-BEEP-8906BA-RFP-IC-20-57-RS / Operations officer	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Prior	Direct Selection	Direct	17,099.44	Signed	2020-11-01	2020-11-24	2020-11-11	2020-11-02	2021-01-15	2020-11-01	2021-07-14
P143580-BA-BEEP-8906BA-RFP-IC-20-58-RS / Technical expert 1	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Prior	Direct Selection	Direct	25,619.59	Signed	2020-11-01	2020-11-24	2020-11-11	2020-11-02	2021-01-15	2020-11-01	2021-07-14
P143580-BA-BEEP-8906BA-RFP-IC-20-59-RS / Technical Expert 2	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Prior	Direct Selection	Direct	33,561.43	Signed	2020-10-13	2020-11-26	2020-10-23	2020-12-02	2020-12-27	2020-06-08	2021-06-25
P143580-BA-BEEP-8906BA-RFP-IC-20-60-RS / Driver	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Direct Selection	Direct	0.00	Pending Implementation	2020-11-01		2020-11-11		2021-01-15	2021-07-14	
P143580-BA-BEEP-8906BA-RFP-IC-20-73-RS / Preparation of Pre-study for heating on biomass for Psychiatry Prijedor (analysis for piloting of public-private partnership)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-11-15		2021-01-03	2021-01-24	2021-02-28	2021-08-27	
P143580-BA-BEEP-8906BA-RFP-IC-20-60-RS / Accountant and financial specialist	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Prior	Direct Selection	Direct	16,491.15	Signed	2020-11-01	2020-11-24	2020-11-11	2020-11-02	2021-01-15	2020-11-01	2021-07-14
P143580-BA-BEEP-8906BA-RFP-IC-20-79-RS / Preparation of Pre-study for heating on biomass for Faculty in Zvornik and Modrica (analysis for piloting of public-private partnership)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2021-03-31		2021-05-19	2021-06-09	2021-07-14	2022-01-10	
P143580-BA-BEEP-8906BA-RFP-IC-20-80-RS / Preparation of Pre-study for heating on biomass for school in Modrica and Zvornik (analysis for piloting of public-private partnership)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2021-03-31		2021-05-19	2021-06-09	2021-07-14	2022-01-10	
P143580-BA-BEEP-8906BA-RFP-IC-20-31-RS / ESCO model RS - Energy Efficiency Expert (Key Expert Coordinator)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-12-15		2021-02-02	2021-02-23	2021-03-30	2021-09-26	
P143580-BA-BEEP-8906BA-RFP-IC-20-32-RS / ESCO model RS - Financial Expert (Support Expert)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-12-15		2021-02-02	2021-02-23	2021-03-30	2021-09-26	
P143580-BA-BEEP-8906BA-RFP-IC-20-33-RS / ESCO model RS - Tax Expert (Support Expert)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-12-15		2021-02-02	2021-02-23	2021-03-30	2021-09-26	
P143580-BA-BEEP-8906BA-RFP-IC-20-34-RS / ESCO model RS - Banking Expert (Support Expert)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-12-15		2021-02-02	2021-02-23	2021-03-30	2021-09-26	
P143580-BA-BEEP-8906BA-RFP-IC-20-38-RS / Pilot model contracting and ESCO model (Finance Expert) (Support Expert)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-12-20		2021-02-07	2021-02-28	2021-04-04	2021-10-01	
P143580-BA-BEEP-8906BA-RFP-IC-20-36-RS / Pilot model contracting and ESCO model (Energy Efficiency Expert) (Key Expert Coordinator)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-12-20		2021-02-07	2021-02-28	2021-04-04	2021-10-01	
P143580-BA-BEEP-8906BA-RFP-IC-20-37-RS / Pilot model contracting and ESCO model (Technical Expert) (Support Expert)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-12-20		2021-02-07	2021-02-28	2021-04-04	2021-10-01	
P143580-BA-BEEP-8906BA-RFP-IC-20-74-RS / Pilot model contracting and ESCO model (Procurement Expert)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2021-03-10		2021-04-28	2021-05-19	2021-06-23	2021-12-20	
P143580-BA-BEEP-8906BA-RFP-IC-20-35-RS / Feasibility study for PPP	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-12-15		2021-02-02	2021-02-23	2021-03-30	2021-09-26	

P143580-BA-BEEP-8906BA-RFP-IC-20-41-RS / Online PR Campaign	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-12-01			2021-01-19		2021-02-09		2021-03-16		2021-09-12
P143580-BA-BEEP-8906BA-RFP-IC-20-43-RS / Development of energy RS management model	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-12-30			2021-02-17		2021-03-10		2021-04-14		2021-10-11
P143580-BA-BEEP-8906BA-RFP-IC-20-44-RS / Development of training programs for RS energy management	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-12-30			2021-02-17		2021-03-10		2021-04-14		2021-10-11
P143580-BA-BEEP-8906BA-RFP-IC-20-45-RS / Preparation of TOR	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-12-30			2021-02-17		2021-03-10		2021-04-14		2021-10-11
P143580-BA-BEEP-8906BA-RFP-IC-20-47-RS / Study on macroeconomic effects of EE measures (Energy Efficiency Expert)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-12-30			2021-02-17		2021-03-10		2021-04-14		2021-10-11
P143580-BA-BEEP-8906BA-RFP-IC-20-48-RS / Study on macroeconomic effects of EE measures (Modeling Expert)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-12-30			2021-02-17		2021-03-10		2021-04-14		2021-10-11
P143580-BA-BEEP-8906BA-RFP-IC-20-49-RS / Study on macroeconomic effects of EE measures (Public Finance Expert)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-12-30			2021-02-17		2021-03-10		2021-04-14		2021-10-11
P143580-BA-BEEP-8906BA-RFP-IC-20-50-RS / EE information system development Supervision	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-01-11			2021-03-01		2021-03-22		2021-04-26		2021-10-23
P143580-BA-BEEP-8906BA-RFP-IC-20-54-RS / WBIF Project Application Preparation	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-12-30			2021-02-17		2021-03-10		2021-04-14		2021-10-11
P143580-BA-BEEP-8906BA-RFP-IC-20-61-RS / IC communication officer	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Prior	Direct Selection	Direct		0.00	Canceled	2020-11-01			2020-11-11				2021-01-15		2021-07-14
P143580-BA-BEEP-8906BA-RFP-IC-21-89-RS / IC communication officer	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-03-16			2021-05-04		2021-05-25		2021-06-29		2021-12-26
P143580-BA-BEEP-8906BA-RFP-IC-21-91-RS / Position of Procurement Manager at RS Project Implementation Unit BEEP	IBRD / 89060	Project Management	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-06-09			2021-07-28		2021-08-18		2021-09-22		2022-03-21
P143580-BA-BEEP-8906BA-RFP-IC-21-90-RS / Position of Procurement Officer at RS Project Implementation Unit BEEP	IBRD / 89060	Project Management	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-06-09			2021-07-28		2021-08-18		2021-09-22		2022-03-21
P143580-BA-BEEP-8906BA-RFP-IC-21-96-RS / Accountant and Financial Specialist - full-time position in PIU team	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-08-03			2021-09-21		2021-10-12		2021-11-16		2022-05-15