

## PROCUREMENT PLAN (Textual Part)

**Project information: Regional Off Grid Electrification Project P-160708**

**Project Implementation agency: ECOWAS Centre for Renewable Energy and Energy Efficiency (ECREEE)**

**Date of the Procurement Plan: June 15, 2017**

**Period covered by this Procurement Plan: June 15, 2017 to June 30, 2018**

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: *Not Applicable*

**Procurement of Second Hand Goods** as specified under paragraph 5.11: *Not Applicable*

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Works)**.

Goods: is not applicable;

Works: is not applicable

**PROCUREMENT PLAN** Western and Central Africa : Regional Off-Grid Electricity Access Project

**General Information**  
**Country:** Western and Central Africa **Bank's Approval Date of the Original Procurement Plan:** 2017-07-31  
**Revised Plan Date(s):** (comma delineated, leave blank 2022-06-20)  
**Project ID:** P160708 **GPN Date:**  
**Project Name:** Regional Off-Grid Electricity Access Project  
**Loan / Credit No.:** IDA / V0740, IDA / D7840  
**Executing Agency:** ECOWAS Commission Office of the Commissioner Energy and Mines

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
ECREEE/GD/NS-01/17 / Procurement of Furniture and fittings	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		25,000.00	0.00	Cancelled							2017-06-24							2017-08-07	2017-08-14				
ECREEE/GD/NS-02/17 / Supply and Installation of Office	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		25,000.00	0.00	Cancelled							2017-06-24							2017-08-19	2018-02-15				
ECREEE/GD/RFO-01/17 / Procurement of furniture and fittings (Praia)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		23,000.00	0.00	Cancelled							2017-06-12							2017-08-11	2017-09-25				
ECREEE/GD/WCB-01/18 / Supply, installation, management, operation and maintenance for solar equipments in Nigeria	IDA / V0740		Post	Request for Bids	Open - International	Single Stage - One Envelope		250,000.00	0.00	Cancelled				2018-09-03		2018-09-08					2018-10-20		2018-11-19	2018-12-24	2019-06-22				
ECREEE/GD/WCB-02/18 / Supply, installation, management, operation and maintenance for solar equipments Niger	IDA / V0740		Post	Request for Bids	Open - International	Single Stage - One Envelope		200,000.00	0.00	Cancelled				2018-09-03		2018-09-08					2018-10-20		2018-11-19	2018-12-24	2019-06-22				
ECREEE/GD/RFO-06/18 / Procurement of Furniture and fittings (Praia)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		8,000.00	0.00	Cancelled							2018-06-25							2018-08-20	2018-10-04				
ECREEE/GD/RFO-07/18 / Supply and Installation of Office Equipment (Praia)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		51,000.00	0.00	Cancelled							2018-06-25							2018-08-20	2018-10-04				
ECREEE/GD/RFO-02/17 / Supply and Installation of Office Equipment (Praia)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		12,000.00	0.00	Cancelled							2017-06-14							2017-07-26	2017-09-15				
ECREEE/GD/RFO-04/17 / Procurement of furniture and fittings - Abuja	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		2,000.00	0.00	Cancelled							2017-10-19							2017-11-09	2017-11-30				
ECREEE/GD/RFO-03/17 / Supply and installation office equipment - Abuja	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	0.00	Cancelled							2017-06-14							2017-08-09	2018-02-05				
ECREEE/GD/RFO-08/18 / Supply and Installation of Office Equipment (Abuja)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		2,000.00	0.00	Cancelled							2018-06-25							2018-08-20	2018-10-04				
ECREEE/GD/RFO-09/18 / Procurement of Furniture and fittings (Accra)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		2,000.00	0.00	Cancelled							2018-06-25							2018-08-20	2018-10-04				
ECREEE/GD/RFO-10/18 / Supply and installation of Office Equipment (Accra)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		7,000.00	0.00	Cancelled							2018-06-25							2018-08-20	2018-10-04				
ECREEE/GD/RFO-05/17 / Supply and Installation of Office Equipment - Accra	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		3,000.00	0.00	Cancelled							2017-09-27							2017-11-20	2017-12-29				
NG-ECOWAS-OCEM-289308-GD-RFO / Supply and delivery of IT Equipment	IDA / D7840	1A: Enabling Environment	Post	Request for Quotations	Limited	Single Stage - One Envelope		80,000.00	68,303.29	Under Implementation							2022-05-20	2022-04-26						2022-07-15	2022-09-13				
NG-ECOWAS-OCEM-289315-GD-RFO / Supply and delivery of Office furniture	IDA / D7840	1A: Enabling Environment	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,000.00	17,712.92	Under Implementation							2022-04-30	2022-04-26						2022-06-25	2022-08-24				
NG-ECOWAS-OCEM-294904-GD-RFO / Acquisition of communication tools for RODEAP Project	IDA / D7840	1A: Enabling Environment	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,000.00	0.00	Pending Implementation							2022-07-06							2022-08-31	2022-10-30				

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract	Signed Contract		Contract Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				

ECREEE/CON/CQCB5-01/17 / REGIONAL OFF-GRID SOLAR MARKET ASSESSMENT AND PRIVATE SECTOR SUPPORT FACILITY DESIGN	IDA / V0740	1A: Enabling Environment	Prior	Quality And Cost-Based Selection	Open - International	1,900,000.00	652,873.00	Signed	2017-06-15	2017-07-06	2017-08-19	2017-09-04	2017-09-16	2017-10-20	2017-10-16	2017-12-06	2017-11-20	2018-07-13	2017-12-25	2018-03-16	2018-07-23
ECREEE/CON/CQCB5-03/17 / TA for entrepreneurs' projects refining to bankable stage	IDA / V0740		Prior	Consultant Qualification Selection	Open - International	100,000.00	0.00	Canceled	2017-08-25	2018-02-22	2017-09-15	2018-02-23	2017-10-29	2018-08-15			2017-11-28		2018-01-02		2018-07-31
ECREEE/CON/CQCB5-01/17 / TA to prepare draft regional driver policy on quality specifications for SWS	IDA / V0740	1A: Enabling Environment	Prior	Consultant Qualification Selection	Open - International	75,000.00	84,592.16	Signed	2017-06-30	2017-11-14	2017-07-21		2017-09-03	2018-04-08			2017-10-03	2018-11-28	2017-11-07	2018-09-03	2018-07-05
ECREEE/CON/CQCB5-02/17 / Provision of Technical Support on to countries on enabling environment's improvement	IDA / V0740		Prior	Consultant Qualification Selection	Open - International	180,000.00	0.00	Canceled	2017-10-27	2018-02-11	2017-11-17		2017-12-31				2018-01-30		2018-03-06		2018-07-24
ECREEE/CON/CQCB5-02/17 / Financial audit	IDA / V0740	1A: Enabling Environment	Prior	Quality And Cost-Based Selection	Open - International	100,000.00	0.00	Under Review	2018-03-26	2019-04-30	2018-04-16	2019-05-24	2018-05-30		2018-06-27	2018-07-27	2018-08-31		2018-10-05		2018-11-24
ECREEE/CON/CQCB5-02/17 / PHASE II: TA for specific support to countries on enabling environment's improvement	IDA / V0740	1A: Enabling Environment	Prior	Consultant Qualification Selection	Open - International	100,000.00	0.00	Under Review	2018-08-15	2018-08-22	2018-09-05	2018-08-28	2018-10-19				2018-11-18		2018-12-23		2019-08-23
ECREEE/CON/CQCB5-04/18 / Identification and analysis of a network of organizations with existing capacity to support entrepreneurs and deliver managerial training programs.	IDA / V0740	1A: Enabling Environment	Prior	Consultant Qualification Selection	Open - International	100,000.00	0.00	Canceled	2018-07-02	2018-08-20	2018-07-23	2018-08-23	2018-09-05	2019-07-16			2018-10-05		2018-11-09		2019-05-08
ECREEE/CON/CQCB5-03/18 / Risk Mitigation Facility	IDA / V0740	1A: Enabling Environment	Post	Quality And Cost-Based Selection	Open - International	200,000.00	0.00	Canceled	2018-09-03		2018-09-24		2018-11-07			2018-12-05	2019-01-04	2019-02-08	2019-03-15		2020-03-14
ECREEE/CON/CQCB5-02/17 - / PHASE I - Development of implementation frameworks for private investment in the off-grid electrification of public institutions and to promote productive uses of electricity from standalone solar systems in Niger and Nigeria	IDA / V0740	1A: Enabling Environment	Prior	Consultant Qualification Selection	Open - International	100,000.00	0.00	Canceled	2017-11-27		2018-04-19		2018-08-27	2019-04-16			2018-09-26		2018-10-31		2020-12-31
ECREEE/CON/CQCB5-04/19 / TA for entrepreneurs' projects refining to bankable stage.	IDA / V0740	1A: Enabling Environment	Prior	Quality And Cost-Based Selection	Open - International	230,000.00	0.00	Canceled	2019-12-08		2019-12-29		2020-02-11		2020-03-10	2020-04-09	2020-05-14		2020-06-18		2021-11-18
ECREEE/CON/CQCB5-05/19 / Feasibility Study for Capital Market Funding of Standalone Solar Loans and Receivables in the USMOA Region for the Regional Off-grid Electrification Project (ROGEP)	IDA / V0740	1A: Enabling Environment	Post	Consultant Qualification Selection	Open - International	100,000.00	0.00	Canceled	2019-12-02		2019-12-23		2020-02-05				2020-03-06		2020-04-10		2021-01-13
NG-ECOWAS-OCEM-238864-CS-COS / Consultancy firm for Project Fund Manager (PFM)	IDA / V0740	1B: Entrepreneurship Technical Support	Prior	Quality And Cost-Based Selection	Open - International	3,000,000.00	0.00	Canceled	2021-07-01		2021-07-22		2021-09-04		2021-10-02		2021-11-01	2021-12-06	2022-01-10		2023-01-10
NG-ECOWAS-OCEM-241386-CS-COS / Consultancy Firm for Project Fund Manager (PFM)	IDA / D7840	1B: Entrepreneurship Technical Support	Prior	Quality And Cost-Based Selection	Open - International	3,000,000.00	0.00	Canceled	2021-06-25	2021-06-28	2021-07-16		2021-08-29		2021-09-26		2021-11-30		2022-01-04		2023-01-04
NG-ECOWAS-OCEM-246015-CS-COS / Consultancy Firm for Project Fund Manager (PFM)	IDA / D7840	1B: Entrepreneurship Technical Support	Prior	Quality And Cost-Based Selection	Open - International	3,000,000.00	0.00	Under Review	2021-07-28	2021-07-30	2021-08-20	2021-08-09	2021-10-03		2021-10-31		2021-11-30	2022-01-04	2022-02-08		2023-02-08
NG-ECOWAS-OCEM-294903-CS-CS / Audit of ROGEP project	IDA / D7840	1A: Enabling Environment	Post	Least Cost Selection	Open - International	60,000.00	0.00	Pending Implementation	2022-05-20		2022-06-03		2022-07-17		2022-08-14	2022-09-13	2022-10-18		2022-11-22		2025-11-06
NG-ECOWAS-OCEM-294910-CS-COS / Recruitment of an agency for the production of a institutional video	IDA / D7840	1A: Enabling Environment	Post	Consultant Qualification Selection	Limited	35,000.00	0.00	Pending Implementation	2022-08-01				2022-08-15				2022-09-14		2022-10-19		2023-04-17

#### INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
ECREEE/CON/CQCB5-02/17 / TA to assist in fieldwork, supervision and monitoring of pilot projects in Niger	IDA / V0740		Post	Individual Consultant Selection	Limited		20,000.00	0.00	Canceled	2017-07-14		2017-07-19		2017-08-09		2017-09-13		2018-06-10		
ECREEE/CON/CQCB5-03/17 / TA to assist in fieldwork, supervision and monitoring of pilot projects in Nigeria	IDA / V0740		Post	Individual Consultant Selection	Limited		20,000.00	0.00	Canceled	2017-07-13		2017-07-18		2017-08-08		2017-09-12		2018-05-10		
ECREEE/CON/CQCB5-01/18 / Project Administrative Assistant	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		11,500.00	0.00	Canceled	2017-12-19		2017-12-24		2018-01-14		2018-02-18		2018-08-17		
ECREEE/CON/CQCB5-03/18 / Project Communication Officer	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		13,500.00	0.00	Canceled	2017-12-19		2017-12-24		2018-01-14		2018-02-18		2018-08-17		
ECREEE/CON/CQCB5-02/18 / Project Administration Officer	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		20,000.00	0.00	Canceled	2017-12-19		2017-12-24		2018-01-14		2018-02-18		2018-08-17		
ECREEE/CON/CQCB5-05/18 / Project Finance expert	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Open		22,750.00	0.00	Canceled	2017-12-19		2018-02-06		2018-02-27		2018-04-03		2018-09-30		
ECREEE/CON/CQCB5-04/18 / Coordinator of Private Support Facility Sector	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		32,500.00	0.00	Canceled	2017-12-19		2017-12-24		2018-01-14		2018-03-19		2018-09-15		
ECREEE/CON/CQCB5-06/18 / Project IT Assistant	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		10,000.00	0.00	Canceled	2017-12-19		2017-12-24		2018-01-14		2018-03-19		2018-09-15		

ECREEE/CONIC-09/18 / Project Coordinator	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Direct			110,500.00	0.00	Canceled	2017-05-02	2017-05-12	2017-05-15	2017-05-29	2018-08-31
ECREEE/CONIC-19/18 / Project Accountant Assistant	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Open			12,500.00	0.00	Canceled	2018-03-16	2018-06-22	2018-07-13	2018-07-27	2018-12-31
ECREEE/CONIC-07/18 / Project (Impact) Evaluation Expert	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Open			37,500.00	0.00	Canceled	2018-01-08	2018-02-18	2018-02-21	2018-03-19	2018-09-15
ECREEE/CONIC-10/18 / Technical Coordinator	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Direct			105,000.00	0.00	Canceled	2017-05-02	2017-05-11	2017-05-19	2017-05-22	2017-11-18
ECREEE/CONIC-12/18 / Technical Specialist - Area 3	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited			84,500.00	0.00	Canceled	2017-05-02	2017-05-07	2017-05-18	2017-05-22	2017-11-18
ECREEE/CONIC-08/18 / Gender Expert	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Open			10,500.00	0.00	Canceled	2018-01-08	2018-02-22	2018-02-22	2018-04-19	2018-10-16
ECREEE/CONIC-11/18 / Financial Management Specialist	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited			84,500.00	0.00	Canceled	2017-05-01	2017-05-15	2017-05-17	2017-05-22	2017-11-18
ECREEE/CONIC-17/18 / Project GIS Specialist	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited			39,000.00	0.00	Canceled	2017-06-09	2017-06-09	2017-06-30	2017-07-25	2018-01-21
ECREEE/CONIC-15/18 / Project Accountant	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited			39,000.00	0.00	Canceled	2017-05-31	2017-06-09	2017-06-30	2017-07-14	2018-01-10
ECREEE/CONIC-16/18 / Administrative Officer - Abuja	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited			30,000.00	0.00	Canceled	2017-08-18	2017-08-23	2017-09-13	2017-10-19	2018-04-17
ECREEE/CONIC-13/18 / Technical Specialist - Area 2	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited			84,500.00	0.00	Canceled	2017-05-02	2017-05-07	2017-05-18	2017-05-22	2017-11-18
ECREEE/CONIC-14/18 / Technical Specialist - Area 1	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited			84,500.00	0.00	Canceled	2017-05-02	2017-05-07	2017-05-28	2017-06-02	2017-11-29
ECREEE/CONIC-18/18 / Procurement Specialist	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited			17,000.00	0.00	Canceled	2017-09-11	2017-09-16	2017-09-18	2017-11-08	2018-07-31
ECREEE/CONIC-20/19 COORDINATOR ROSEP / PROJECT COORDINATOR OF ROSEP	IDA / V0740	1A: Enabling Environment	Prior	Individual Consultant Selection	Open			110,500.00	0.00	Canceled	2019-05-31	2019-06-26	2019-06-29	2019-07-04	2021-07-04
ECREEE/CONIC-21/19 / TECHNICAL COORDINATOR FOR ROSEP	IDA / V0740	1A: Enabling Environment	Prior	Individual Consultant Selection	Open			105,000.00	0.00	Canceled	2019-05-31	2019-06-26	2019-06-29	2019-07-04	2021-07-04
ECREEE/CONIC-22/19 / ADVISOR TO THE COMMISSIONER ENERGY AND MINES	IDA / V0740	1A: Enabling Environment	Prior	Individual Consultant Selection	Open			96,000.00	0.00	Canceled	2019-05-31	2019-06-26	2019-06-29	2019-07-04	2021-07-04
ECREEE/CONIC-24/19 / TECHNICAL SPECIALIST FOR AREA 2	IDA / V0740	1A: Enabling Environment	Prior	Individual Consultant Selection	Open			156,000.00	0.00	Canceled	2019-12-02	2020-01-16	2020-01-20	2020-02-10	2020-03-16
ECREEE/CONIC-25/19 / FINANCE EXPERT FOR ROSEP	IDA / V0740	1A: Enabling Environment	Prior	Individual Consultant Selection	Open			156,000.00	0.00	Canceled	2019-12-02	2020-01-16	2020-01-20	2020-02-10	2020-03-16
ECREEE/CONIC-23/19 / Engagement of a Consultant to prospect for Commercial Financial Institutions to access Credit Lines from BOAD for the Regional Off-grid Electrification Project (ROGEP)	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited			65,500.00	0.00	Canceled	2019-11-29	2019-12-04	2019-12-25	2020-01-29	2021-01-27
NG-ECOWAS-OCEM-235792-CS-INDV / 1 Individual Consultant as Financial Management Expert	IDA / V0740	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited			95,000.00	0.00	Canceled	2021-07-01	2021-07-06	2021-07-27	2021-08-31	2022-02-27
NG-ECOWAS-OCEM-241360-CS-INDV / 1 Individual Consultant as Financial Management Specialist	IDA / D7840	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited			95,000.00	0.00	Under Implementation	2021-06-24	2021-06-28	2021-06-29	2021-07-20	2021-08-19
NG-ECOWAS-OCEM-235778-CS-INDV / 1 Individual Consultant as Administrative Assistant	IDA / V0740	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited			43,000.00	0.00	Canceled	2021-07-01	2021-07-06	2021-07-27	2021-08-31	2022-02-27
NG-ECOWAS-OCEM-241361-CS-INDV / 1 Individual Consultant as Administrative Assistant	IDA / D7840	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited			43,000.00	0.00	Under Implementation	2021-06-25	2021-06-28	2021-06-30	2021-07-21	2021-08-25
NG-ECOWAS-OCEM-235859-CS-INDV / 1 Individual Consultant as Procurement Specialist	IDA / V0740	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited			95,000.00	0.00	Canceled	2021-07-01	2021-07-06	2021-07-27	2021-08-31	2022-02-27
NG-ECOWAS-OCEM-241368-CS-INDV / 1 Individual Consultant as Procurement Specialist	IDA / D7840	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited			95,000.00	0.00	Under Implementation	2021-06-25	2021-06-28	2021-06-30	2021-07-21	2021-08-25
NG-ECOWAS-OCEM-235782-CS-INDV / 1 Individual Consultant as Communication Officer	IDA / V0740	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited			81,500.00	0.00	Canceled	2021-07-01	2021-07-06	2021-07-27	2021-08-31	2022-02-27
NG-ECOWAS-OCEM-241369-CS-INDV / 1 Individual Consultant as Communication Officer	IDA / D7840	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited			81,500.00	0.00	Under Implementation	2021-06-25	2021-06-27	2021-06-30	2021-07-21	2021-08-25
NG-ECOWAS-OCEM-235794-CS-INDV / 1 Individual Consultant as Monitoring and Evaluation Officer	IDA / V0740	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited			95,000.00	0.00	Canceled	2021-07-01	2021-07-06	2021-07-27	2021-08-31	2022-02-27
NG-ECOWAS-OCEM-241370-CS-INDV / 1 Individual Consultant as Monitoring and Evaluation Officer	IDA / D7840	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited			95,000.00	0.00	Under Implementation	2021-06-25	2021-06-27	2021-06-30	2021-07-21	2021-08-25
NG-ECOWAS-OCEM-235861-CS-INDV / 1 Individual Consultant as Senior Advisor to Commissioner, Energy and Mines	IDA / V0740	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited			108,000.00	0.00	Canceled	2021-07-01	2021-07-06	2021-07-27	2021-08-31	2022-02-27

NG-ECOWAS-OCEM-241376- CS-INDV / 1 individual consultant as Senior Adviser to Commissioner, Energy and Mines	IDA / D7840	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		108,000.00	0.00	Under Implementation	2021-06-25	2021-06-28	2021-06-30		2021-07-21		2021-08-25	2022-08-20
NG-ECOWAS-OCEM-235863- CS-INDV / 1 Individual Consultant as Senior Financial Expert (BOARD)	IDA / V0740	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		108,000.00	0.00	Canceled	2021-07-01		2021-07-06		2021-07-27		2021-08-31	2022-02-27
NG-ECOWAS-OCEM-241379- CS-INDV / 1 Individual Consultant as Senior Financial Expert (BOARD)	IDA / D7840	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		108,000.00	0.00	Under Implementation	2021-06-25	2021-06-28	2021-06-30		2021-07-21		2021-08-25	2022-08-20
NG-ECOWAS-OCEM-235860- CS-INDV / 1 Individual Consultant as Grievance Redress Officer	IDA / D7840	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		95,000.00	0.00	Under Implementation	2021-06-28	2021-06-29	2021-07-03	2022-04-25	2021-07-24		2021-08-28	2022-08-23
NG-ECOWAS-OCEM-243108- CS-INDV / 1 Individual consultant as Administrative Assistant	IDA / D7840	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		43,000.00	0.00	Pending Implementation	2021-07-12		2021-07-17		2021-08-07		2021-09-11	2022-09-06
NG-ECOWAS-OCEM-294906- CS-INDV / Recruitment of a consultant for the creation of the RIDGEAP project website.	IDA / D7840	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		15,000.00	0.00	Pending Implementation	2022-07-01		2022-07-06		2022-07-27		2022-08-31	2022-11-29
NG-ECOWAS-OCEM-294921- CS-INDV / Recruitment of two consultants to support the preparation and implementation of the regional capacity building workshops for the improvement of the policy and regulatory framework.	IDA / D7840	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		15,000.00	0.00	Pending Implementation	2022-06-30		2022-07-05		2022-07-26		2022-08-30	2023-02-26