

PROCUREMENT PLAN (Textual Part)

Project information: The Gambia, Electricity Restoration and Modernization Project, P163568

Project Implementation agency: National Water and Electricity Company NAWEC

Date of the Procurement Plan: February 2017

Period covered by this Procurement Plan: February 2018 to December 2018

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in ***The Gambian Public Procurement Authority Act 2014***, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *“Not Applicable”*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables.

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Works)**.

Goods: is not applicable

Works: is not applicable

Other Relevant Procurement Information.

PROCUREMENT PLAN Gambia, The : Gambia Electricity Restoration and Modernization Project

General Information

Country: Gambia, The **Bank's Approval Date of the Original Procurement Plan:** 2018-02-28
Revised Plan Date(s): (comma delineated, leave blank) 2022-08-03
Project ID: P163568 **GNP Date:** 2018-04-18
Project Name: Gambia Electricity Restoration and Modernization Project
Loan / Credit No.: IDA / V1120, IDA / D3090, IDA / D6530
Executing Agency: NATIONAL WATER AND ELECTRICITY COMPANY

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
GERMP/WORKS/C101 / Design, Supply, Installation, Operation and Maintenance of a Solar PV Plant with storage	IDA / D3090	On-grid solar PV with storage	Prior	Request for Proposals	Open - International	Multi Stage				28,400,000.00	0.00	Canceled						2018-08-09		2018-08-14					2018-10-23		2019-02-04		2019-10-01		2021-03-24	
GM-NAWEC-77939-CW-RFP / Design and Build of Transmission Infrastructure between Brikama and Kotu	IDA / D3090	Transmission and distribution (T&D) restoration and modernization	Prior	Request for Proposals	Open - International	Single Stage - One Envelope				12,000,000.00	0.00	Canceled	2018-09-21	2018-11-13	2018-12-07	2019-07-22	2018-12-07	2020-01-28	2018-09-26	2018-11-13					2019-02-15		2019-03-17		2019-04-21		2020-10-12	
GERMP/WORKS/C101BIS / Design, Supply, Installation, Operation and Maintenance of a Solar PV Plant with Storage	IDA / V1120	On-grid solar PV with storage	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				28,400,000.00	0.00	Canceled	2018-11-26		2019-02-11		2019-02-11				2018-12-01					2019-04-22		2019-07-05		2019-08-09		2021-01-30
GM-NAWEC-88924-CW-RFP / Lamin Kota - Diabugu Batapa 23kv line with distribution network and secondary substations for Sani and Sandu districts villages	IDA / D3090	Transmission and distribution (T&D) restoration and modernization	Prior	Request for Bids	Open - International	Single Stage - One Envelope				10,000,000.00	8,204,767.40	Signed					2019-01-17	2020-07-13	2019-01-22	2020-08-04					2019-03-05	2020-11-26	2019-04-04	2021-04-07	2019-05-09	2021-05-24	2019-11-05	
GM-NAWEC-93509-CW-RFQ / Clearing of corridor for Solar PV Plant	IDA / V1120	Urgent institutional support for sector turnaround	Post	Request for Quotations	Limited	Single Stage - One Envelope				3,945.00	3,834.34	Completed								2019-10-17	2019-02-12							2019-12-22	2019-03-06	2020-06-19		
GM-NAWEC-141971-CW-RFQ / Paving Perimeter of Solar PV Plant	IDA / D3090	Urgent institutional support for sector turnaround	Post	Request for Quotations	Limited	Single Stage - One Envelope				3,580.00	3,482.49	Completed								2019-10-29	2019-02-04							2019-12-24	2019-02-06	2020-06-24		
GM-NAWEC-141979-CW-RFQ / Fencing of Solar PV Plant	IDA / D3090	Urgent institutional support for sector turnaround	Post	Request for Quotations	Limited	Single Stage - One Envelope				52,475.00	38,086.13	Signed								2019-12-03	2021-05-10							2020-01-28	2021-07-13	2020-07-26		
GM-NAWEC-143327-CW-RFP / Design, Supply, Installation, Operation and Maintenance of a Solar PV Plant with Storage	IDA / V1120	On-grid solar PV with storage	Prior	Request for Proposals	Open - International	Single Stage - Two Envelope				28,400,000.00	0.00	Canceled	2019-11-01	2019-11-28	2020-01-17	2020-05-07	2020-01-17	2020-10-15	2019-11-06	2019-12-10					2020-03-27	2021-03-01	2020-06-09	2021-10-27	2020-07-14		2022-01-05	
GM-NAWEC-153230-CW-RFB / Design and Build of Transmission Infrastructure between Brikama and Kotu	IDA / D3090	Transmission and distribution (T&D) restoration and modernization	Prior	Request for Bids	Open - International	Single Stage - One Envelope				19,900,000.00	22,989,430.13	Signed	2018-11-13		2019-01-29		2019-01-29	2020-02-05	2018-11-18						2019-04-09	2020-07-01	2019-05-09	2020-09-15	2019-06-13	2020-12-30	2020-12-04	
GM-NAWEC-179863-CW-RFB / GBA Secondary substations upgrade (design, supply and installation contract)	IDA / D3090	Transmission and distribution (T&D) restoration and modernization	Post	Request for Bids	Open - International	Single Stage - One Envelope				3,200,000.00	0.00	Canceled					2020-07-01			2020-07-06					2020-08-17		2020-09-16		2020-10-21		2021-04-19	
GM-NAWEC-182428-CW-RFQ / Rehabilitate 5 existing bore holes	IDA / D6530	Urgent actions to support the COVID-19 response	Post	Request for Quotations	Limited	Single Stage - One Envelope				80,000.00	38,327.25	Signed								2020-07-13	2021-04-13							2020-09-07	2021-07-07	2021-03-06		
GM-NAWEC-187669-CW-RFB / Phase 2 of GBA T&D modernization this includes primary and secondary substations	IDA / D6530	Transmission and distribution (T&D) restoration and modernization	Prior	Request for Bids	Open - International	Single Stage - One Envelope				8,200,000.00	5,246,363.07	Signed						2020-09-15	2021-05-05	2020-09-20	2021-08-31				2020-11-01	2021-09-09	2020-12-01	2022-01-26	2021-01-05	2022-03-11	2021-07-04	
GM-NAWEC-182426-CW-RFQ / Intervention boreholes and treatment within existing facilities	IDA / D6530	Urgent actions to support the COVID-19 response	Post	Request for Quotations	Limited	Single Stage - One Envelope				500,000.00	0.00	Canceled								2020-10-02								2020-11-27		2021-05-26		
GM-NAWEC-224770-CW-RFB / Design, Supply and Installation of Transmission and Distribution Provincial Backbone, Phase 2	IDA / D3090	Transmission and distribution (T&D) restoration and modernization	Prior	Request for Bids	Open - International	Single Stage - One Envelope				28,000,000.00	26,796,489.42	Signed					2021-03-31	2021-05-04	2021-04-05	2021-08-31					2021-05-17	2021-09-30	2021-06-16	2022-03-18	2021-07-21	2022-05-17	2022-01-17	
GM-NAWEC-251310-CW-RFQ / Rehabilitation of five(5) NAWEC Customer Service Centres	IDA / D6530	Urgent institutional support for sector turnaround	Post	Request for Quotations	Limited	Single Stage - One Envelope				200,000.00	0.00	Under Implementation								2021-10-02								2021-11-27		2022-05-28		
GM-NAWEC-267688-CW-RFP / Design, Supply, Installation, Operation and Maintenance of a Solar PV Plant with Storage	IDA / V1120	On-grid solar PV with storage	Prior	Request for Proposals	Open - International	Single Stage - Two Envelope				28,400,000.00	27,800,225.00	Signed	2021-12-09		2022-02-24			2022-02-24	2022-01-08	2021-12-14					2022-05-05	2022-03-21	2022-07-18	2022-06-30	2022-08-22	2022-07-14	2024-02-13	
GM-NAWEC-290573-CW-RFQ / Rehabilitation of Three (3) customer service centres (Phase 2)	IDA / D6530	Urgent institutional support for sector turnaround	Post	Request for Quotations	Limited	Single Stage - One Envelope				200,000.00	0.00	Pending Implementation								2022-04-26								2022-06-21		2022-11-18		
GM-NAWEC-298163-CW-RFQ / Rehabilitation of Six (6) Existing Boreholes	IDA / D6530	Urgent actions to address the water crisis	Post	Request for Quotations	Limited	Single Stage - One Envelope				40,000.00	0.00	Pending Implementation								2022-06-21								2022-08-16		2023-02-11		
GM-NAWEC-302321-CW-RFB / Intervention boreholes in GBA and Provinces with associated infrastructure	IDA / D6530	Urgent actions to support the COVID-19 response	Post	Request for Bids	Open - International	Single Stage - One Envelope				1,800,000.00	0.00	Under Implementation						2022-07-15	2022-07-14	2022-07-20					2022-08-31		2022-09-30		2022-11-04		2023-05-03	
GM-NAWEC-304860-CW-RFB / Gunjur Water Treatment Plant and Boreholes, and Rehabilitation of Banjul and Brikama Storage Tanks	IDA / D6530	Urgent actions to address the water crisis	Post	Request for Bids	Open - International	Single Stage - One Envelope				2,250,000.00	0.00	Pending Implementation						2022-07-29		2022-08-03					2022-09-14		2022-10-14		2022-11-18		2023-05-17	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
GERMP/GOODS/C407 / Vehicle for Project Purpose	IDA / V1120	Urgent institutional support for sector turnaround	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Under Implementation								2017-09-02	2018-10-16											
GERMP/GOODS/C406 / Replacement of Streetlights	IDA / V1120	Urgent institutional support for sector turnaround	Post	Request for Bids	Limited	Single Stage - One Envelope		225,600.00	225,600.00	Completed					2017-08-21	2017-09-29	2017-08-26	2017-09-29			2017-10-07	2017-10-17	2017-11-06	2017-10-23	2018-03-12	2018-03-06	2018-09-08	2019-04-25		
GM-NAWEC-77939-GO-RFB / Supply of 31,000 Prepayment Meters for NAWEC	IDA / D3090	Transmission and distribution (T&D) restoration and modernization	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,300,000.00	1,714,376.62	Signed					2018-08-15	2019-02-22	2018-08-20	2019-02-27			2018-10-01	2019-04-15	2018-10-31	2019-06-13	2019-02-01	2019-08-09	2019-10-01			
GERMP/GOODS/C306 / Procurement and Supply of office equipment for GERMP PMU and IMS Project Team	IDA / V1120	Urgent institutional support for sector turnaround	Post	Request for Quotations	Limited	Single Stage - One Envelope		61,000.00	20,359.62	Completed								2018-12-08	2018-12-27						2019-02-02	2019-01-29	2019-08-01	2019-04-08		
GM-NAWEC-88520-GO-RFO / Procurement and supply of office stationary and cartridges for GERMP PMU	IDA / V1120	Urgent institutional support for sector turnaround	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	5,578.28	Signed								2018-12-19	2019-02-27						2019-02-13	2019-03-27	2019-08-12			
GM-NAWEC-88516-GO-RFO / Procurement and supply of office furniture, provisions and Cleaning Materials for GERMP new office and IMS Project office	IDA / V1120	Urgent institutional support for sector turnaround	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	37,439.21	Signed								2018-12-22	2018-12-04						2019-02-16	2018-12-18	2019-08-15			
GERMP/GOODS/C309 / Procurement and Supply of Vehicle for PMU	IDA / V1120	Urgent institutional support for sector turnaround	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Canceled								2019-02-24							2019-04-21		2019-10-18			
GM-NAWEC-129781-GO-DIR / Procurement, supply and installation of Streetlights	IDA / D3090	Urgent institutional support for sector turnaround	Post	Direct Selection	Direct			150,000.00	150,000.00	Signed					2019-09-18	2019-10-29	2019-09-23	2019-10-29							2019-10-28	2019-11-13	2020-04-25			
GM-NAWEC-180789-GO-RFB / Procurement of 30,000 prepayment meters	IDA / D3090	Transmission and distribution (T&D) restoration and modernization	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,500,000.00	1,499,951.16	Signed					2020-06-30	2020-11-02	2020-07-05	2020-11-10			2020-08-16	2021-01-18	2020-09-15	2021-06-03	2020-10-20	2021-07-15	2021-04-18			
GM-NAWEC-182433-GO-RFO / Procurement and supply of 2 motor vehicles	IDA / D6530	Urgent actions to support the COVID-19 response	Post	Request for Quotations	Limited	Single Stage - One Envelope		86,000.00	66,793.90	Completed								2020-07-17	2020-07-27						2020-09-11	2020-08-14	2021-03-10	2020-08-28		
GM-NAWEC-182159-GO-DIR / Supply and installation of 2 33 2000L and 112 of 5000L water tanks with associated plumbing materials and accessories by Plastico Industrials	IDA / D3090	Urgent institutional support for sector turnaround	Prior	Direct Selection	Direct			440,000.00	0.00	Canceled					2020-06-29			2020-07-04							2020-08-08		2021-02-04			
GM-NAWEC-182430-GO-RFO / Supply of Hand wash materials	IDA / D6530	Urgent actions to support the COVID-19 response	Post	Request for Quotations	Limited	Single Stage - One Envelope		207,000.00	0.00	Canceled								2020-07-13	2020-07-24						2020-09-07		2021-03-06			
GM-NAWEC-182430-GO-RFO-BIS / Procurement of Hand wash materials and Hygienic kits	IDA / D6530	Urgent actions to support the COVID-19 response	Post	Request for Quotations	Limited	Single Stage - One Envelope		60,000.00	53,552.67	Completed								2020-10-06	2020-07-24						2020-12-01	2020-08-24	2021-05-30	2020-09-02		
GM-NAWEC-197420-GO-RFO / Procurement & supply of Hand wash materials and Hygienic Kits (second tranche)	IDA / D6530	Urgent actions to support the COVID-19 response	Post	Request for Quotations	Limited	Single Stage - One Envelope		147,000.00	142,989.82	Completed								2020-10-07	2020-11-26						2020-12-02	2020-12-23	2021-05-31	2021-01-23		
GM-NAWEC-200177-GO-RFO / Personal Protective Gears and Equipment	IDA / D6530	Urgent institutional support for sector turnaround	Post	Request for Quotations	Limited	Single Stage - One Envelope		200,000.00	195,222.12	Signed								2020-10-28	2020-10-26						2020-12-23	2021-01-25	2021-06-21			
GM-NAWEC-182421-GO-RFO / Supply of Water Tanker (vehicle)	IDA / D6530	Urgent actions to support the COVID-19 response	Post	Request for Quotations	Limited	Single Stage - One Envelope		120,000.00	0.00	Canceled								2020-07-19	2020-10-13						2020-09-13		2021-03-12			
GM-NAWEC-226194-GO-RFO / Procurement and Supply of Equipment and spare parts for water distribution network	IDA / D6530	Urgent actions to address the water crisis	Post	Request for Quotations	Open - International	Single Stage - One Envelope		100,000.00	0.00	Canceled								2021-04-12							2021-06-07		2021-12-04			
GM-NAWEC-221882-GO-RFO / Procurement & Supply of Standby Diesel Generator sets	IDA / D6530	Urgent actions to support the COVID-19 response	Post	Request for Quotations	Limited	Single Stage - One Envelope		120,000.00	0.00	Canceled								2021-03-14	2021-03-10						2021-05-09		2021-11-05			
GM-NAWEC-237588-GO-RFB / Supply of Bulk and retail water meters	IDA / D6530	Urgent actions to address the water crisis	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,300,000.00	0.00	Canceled					2021-06-23	2021-08-12	2021-06-28	2022-02-11			2021-08-09				2021-09-08		2021-10-13		2022-04-11	
GM-NAWEC-221882-GO-RFO-BIS / Procurement & Supply of Standby Diesel Generator sets	IDA / D6530	Urgent actions to support the COVID-19 response	Post	Request for Quotations	Limited	Single Stage - One Envelope		120,000.00	126,679.48	Completed								2021-05-12	2021-03-09						2021-09-07	2021-04-15	2022-03-06	2021-05-07		
GM-NAWEC-254453-GO-RFB / Procurement and Supply of Equipment and Spare Parts for Water Distribution Network	IDA / D6530	Urgent actions to address the water crisis	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,500,000.00	0.00	Under Implementation					2021-10-14	2022-04-07	2021-10-19	2022-04-07			2021-11-30				2021-12-30		2022-02-03		2022-08-02	
GM-NAWEC-255296-GO-DIR / Procurement of additional accessories in relation to the procurement of 500 maximum-demand prepayment meters	IDA / D3090	Transmission and distribution (T&D) restoration and modernization	Post	Direct Selection	Direct			500,000.00	0.00	Canceled					2021-10-06	2021-09-28	2021-10-11								2021-11-15		2022-05-14			
GM-NAWEC-263229-GO-RFO / As part of the project's support to the GBA T&D modernization, this activity will procure the supply and installation of 300 sq.m underground cable between NAWEC's new Switching Station and High Voltage substation at Erikama	IDA / D3090	Transmission and distribution (T&D) restoration and modernization	Post	Request for Quotations	Open - International	Single Stage - One Envelope		500,000.00	0.00	Under Implementation								2021-12-05	2022-07-27						2022-01-30		2022-07-29			

GERMP/SERVICES/C4/06 / Recruitment of International Procurement Specialist	IDA / V1120	Urgent institutional support for or sector turnaround	Prior	Individual Consultant Selection	Open		185,000.00	433,520.00	Completed	2018-08-15	2018-09-14	2018-10-03	2018-11-01	2018-10-24	2018-11-13	2018-11-28	2018-11-01	2019-05-27	2019-11-14
GERMP/SERVICES/C3/11 / MORE Safeguard Study -Preparation ESMF and RPF	IDA / V1120	Urgent institutional support for or sector turnaround	Post	Individual Consultant Selection	Open		50,000.00	44,362.03	Completed	2018-08-27	2018-10-15	2018-10-15	2018-12-03	2018-11-05	2018-12-12	2018-12-10	2018-12-31	2019-06-08	2019-07-22
GERMP/SERVICES/C3/08 / Recruitment of an Environmental Specialist for NAWEC PIU	IDA / V1120	Urgent institutional support for or sector turnaround	Post	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2018-08-15	2018-09-05	2018-10-03		2018-10-24		2018-11-28		2019-05-27	
GERMP/SERVICES/C3/09 / Recruitment of a Social Specialist for NAWEC PIU	IDA / V1120	Urgent institutional support for or sector turnaround	Post	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2018-08-15	2018-09-05	2018-10-03		2018-10-24		2018-11-28		2019-05-27	
GM-NAWEC-73614-CS-INDV / Consultant for the preparation of Project Implementation Manual	IDA / V1120	Urgent institutional support for or sector turnaround	Post	Individual Consultant Selection	Open		4,000.00	0.00	Canceled	2018-08-15		2018-10-03		2018-10-24		2018-11-28		2019-05-27	
GERMP/SERVICES/C3/07 / Consultant to prepare the Project Implementation Manual	IDA / V1120	Urgent institutional support for or sector turnaround	Post	Direct Selection	Direct		4,000.00	3,907.82	Signed	2018-09-06	2018-09-13	2018-09-16				2018-11-20	2018-09-18	2019-05-19	
GERMP/SERVICES/C1/11 / ESI for Solar Plant	IDA / V1120	On-grid solar PV with storage	Post	Direct Selection	Direct		50,000.00	14,310.95	Signed	2018-11-12	2018-11-13	2018-11-22	2018-11-14			2019-01-26	2018-12-03	2019-07-25	
GM-NAWEC-87163-CS-INDV / Safeguard expert to support PMU ESO and SSO	IDA / D3090	Urgent institutional support for or sector turnaround	Post	Individual Consultant Selection	Limited		90,000.00	174,800.00	Signed	2018-11-14	2018-10-23	2018-11-19	2018-11-05	2018-12-10	2018-11-12	2019-01-14	2018-11-12	2019-07-13	
GM-NAWEC-93511-CS-INDV / RAP for Solar PV Plant	IDA / V1120	Urgent institutional support for or sector turnaround	Post	Individual Consultant Selection	Limited		50,000.00	21,836.23	Signed	2019-01-07	2019-01-11	2019-01-12	2019-01-14	2019-02-02	2019-01-31	2019-03-09	2019-02-05	2019-09-05	
GM-NAWEC-93513-CS-INDV / ESI for Lamin Koto - Disag u MV line and Distribution Network	IDA / V1120	Urgent institutional support for or sector turnaround	Post	Individual Consultant Selection	Limited		50,000.00	0.00	Canceled	2019-01-17	2019-01-14	2019-01-22		2019-02-12		2019-03-19		2019-09-15	
GM-NAWEC-102978-CS-CDS / Individual Consultant for implementation support	IDA / D3090	Urgent institutional support for or sector turnaround	Post	Direct Selection	Direct		10,500.00	9,785.62	Completed	2019-03-28	2019-03-26	2019-04-07	2019-03-11			2019-06-11	2019-03-20	2019-12-08	2019-09-25
GM-NAWEC-120002-CS-CDS / Project Coordinator	IDA / D3090	Urgent institutional support for or sector turnaround	Post	Direct Selection	Direct		165,000.00	2,627.90	Signed	2019-06-28	2019-08-01	2019-07-08	2019-08-02			2019-09-11	2019-09-01	2020-03-09	
GM-NAWEC-152000-CS-CDS / IMS Customer Data and Network Data Collection	IDA / D3090	Urgent institutional support for or sector turnaround	Post	Direct Selection	Direct		350,000.00	341,463.50	Signed	2020-01-02	2020-01-09	2020-01-12	2020-01-09			2020-03-17	2020-03-17	2020-09-13	
GM-NAWEC-179861-CS-INDV / Recruitment of Water Engineer	IDA / D3090	Urgent institutional support for or sector turnaround	Post	Individual Consultant Selection	Open		100,000.00	1,977.10	Signed	2020-06-24	2020-06-22	2020-08-12	2020-08-25	2020-09-02	2020-09-02	2020-10-07	2020-09-04	2021-04-05	
GM-NAWEC-179856-CS-INDV / Recruitment of Gender Focal Person	IDA / D3090	Urgent institutional support for or sector turnaround	Post	Individual Consultant Selection	Open		100,000.00	42,720.00	Signed	2020-06-24	2020-08-11	2020-08-12	2020-10-05	2020-09-02	2020-10-21	2020-10-07	2020-10-26	2021-04-05	
GM-NAWEC-180734-CS-CDS / Financial Consultancy - Power Purchase Agreements for the National Water and Electricity Company Limited (NAWEC)	IDA / D3090	Urgent institutional support for or sector turnaround	Post	Direct Selection	Direct		75,000.00	75,000.00	Signed	2020-06-24	2020-06-19	2020-07-04	2020-06-19			2020-09-07	2020-06-23	2021-03-06	
GM-NAWEC-180787-CS-INDV / Individual International Procurement and contract management consultant	IDA / D3090	Urgent institutional support for or sector turnaround	Prior	Individual Consultant Selection	Open		361,240.00	217,800.00	Signed	2020-07-21	2020-07-14	2020-09-08	2020-09-10	2020-09-29	2020-09-21	2020-11-03	2020-10-01	2021-05-02	
GM-NAWEC-201727-CS-CDS / ACCOUNTING DATABASE FOR ADDITIONAL FINANCING	IDA / D6530	Urgent institutional support for or sector turnaround	Post	Individual Consultant Selection	Direct		4,000.00	3,461.54	Completed	2020-11-20	2020-11-30	2020-11-30	2020-10-02	2020-12-21	2020-10-19	2021-01-25	2020-10-19	2021-07-24	2020-12-15
GM-NAWEC-228413-CS-CDS / Phase 2 Service Contract for NAWEC Management Support	IDA / D6530	Urgent institutional support for or sector turnaround	Prior	Direct Selection	Direct		3,500,000.00	4,356,890.00	Under Review	2021-04-22	2021-04-30	2021-05-02	2021-04-09			2021-07-06	2021-06-01	2022-01-02	
GM-NAWEC-252259-CS-INDV / INTERNATIONAL PROCUREMENT AND CONTRACT MANAGEMENT CONSULTANT	IDA / D3090	Urgent institutional support for or sector turnaround	Post	Individual Consultant Selection	Direct		177,500.00	177,500.00	Signed	2021-09-23	2021-09-08	2021-10-03	2021-09-21	2021-10-24	2021-09-21	2021-11-28	2021-09-24	2022-05-27	
GM-NAWEC-306703-CS-CDS / International Procurement and Contract Management Consultant	IDA / D6530	Urgent institutional support for or sector turnaround	Post	Direct Selection	Direct - International		185,000.00	0.00	Pending Implementation	2022-08-10		2022-08-20				2022-10-24		2023-04-22	