

## PROCUREMENT PLAN (Textual Part)

**Project information: the Republic of Belarus, Sustainable Energy Scale-up Project, Project No P165651**

**Project Implementation agency: Project Management Unit: RUE\_“Belinvestenergosberezhenie”**

**Date of the Procurement Plan: December 2018**

**Period covered by this Procurement Plan:** 18 months (*from July 2019 – to January 2021*)

### **Preamble**

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank’s Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: *not applicable*.

**Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables: *not applicable*.

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: *not applicable*;

Works: *not applicable*;

**PROCUREMENT PLAN** Belarus : Sustainable Energy Scale-Up

**General Information**

Country: Belarus Bank's Approval Date of the Original Procurement Plan: 2019-12-06  
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-12-30  
 Project ID: P165651 GPN Date: 2020-09-18  
 Project Name: Sustainable Energy Scale-Up  
 Loan / Credit No: IBRD / 90140  
 Executing Agency(ies) Investment and consulting Republica unitary enterprise Belinvestenergoberehenie

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SESUP/RFB/20/01 / Reconstruction of the "Agros" Boiler House: Transfer of the Boiler House to Burning Fire Wood Chips	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled					2020-02-03	2020-08-21	2020-02-08	2020-10-09			2020-03-21		2020-04-20		2020-05-25		2021-04-20	
SESUP/RFB/20/06 / Optimization of Heat Supply Scheme with Construction of Combined Heat Source in the Lead Center of Residential Construction Microdistrict of Topolevaya, Ershov, Brestskaya, Skayna Dvuzhnyye of Polotsk Streets and Nezavisimosti Ave. in the City of Slonim	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled					2020-09-30	2021-03-09	2020-10-05	2021-03-11			2020-11-16	2021-06-14	2020-12-16	2021-10-25	2021-01-20		2021-12-16	
SESUP/RFB/20/10 / Reconstruction of the Boiler House in Zelenaya Str. in Mosty City with Transfer to the Use of Domestic Fuel Types	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-23		2020-10-28				2020-12-09		2021-01-08		2021-02-12		2022-04-08	
SESUP/RFB/20/15 / Modernization of a Central Boiler House of Uda City with Installation of Domestic Fuel Fired Boilers	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2020-11-20		2020-11-25				2021-01-06		2021-02-05		2021-03-12		2022-03-27	
SESUP/RFB/20/17 / Construction of a Domestic Fuel Fired (Woodchips) Boiler House in Khomsk Town Settlement with Load Transfer from Two Inefficient Boiler Houses Using Natural Gas as Fuel	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2020-12-04		2020-12-09				2021-01-20		2021-02-19		2021-03-26		2022-01-24	
SESUP/RFB/20/18 / Construction of a Domestic Fuel Fired Boiler House in Ya. Kupala Str. in the City of Kossovo, Ivatshevichy District	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2020-12-11		2020-12-16				2021-01-27		2021-02-26		2021-04-02		2022-01-31	
SESUP/RFB/20/19 / Optimization of Heat Supply System of Smolovchy Urban Settlement, Cherven District with Construction of a New Heat Source on the Basis of the "College" Boiler House	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2020-12-25		2020-12-30				2021-02-10		2021-03-12		2021-04-16		2025-07-19	
SESUP/RFB/20/20 / Construction of a Block-Modular Domestic Fuel-Fired Boiler House of the Territory of an Existing Boiler House in 2 Sadovaya Str. in Mikashevichy Town, Luninets District	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2020-12-25		2020-12-30				2021-02-10		2021-03-12		2021-04-16		2021-10-13	
SESUP/RFB/20/21 / Construction of a Block-Modular Domestic Fuel-Fired Boiler House on the Territory of Existing Boiler House in 42 Tereshkova Str. in the Town of Stoln	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2021-01-08		2021-01-13				2021-02-24		2021-03-26		2021-04-30		2021-10-27	
SESUP/RFB/20/23 / Optimization of the Heat Supply Scheme of Krasnoselsky Town Settlement with Construction of a Domestic Fuel Fired Heat Source	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2021-01-29		2021-02-03				2021-03-17		2021-04-16		2021-05-21		2021-11-17	
SESUP/RFB/20/24 / Reconstruction of a Central Boiler House in Lelchitsky Town Settlement, the 2nd stage. Architectural design	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2021-01-29		2021-02-03				2021-03-17		2021-04-16		2021-05-21		2021-11-17	
SESUP/RFB/20/25 / Construction of an Energy Source Firing Domestic Fuel in Vasilevichy Town, Rechitsa District	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2021-02-05		2021-02-10				2021-03-24		2021-04-23		2021-05-28		2021-11-24	
SESUP/RFB/20/26 / Construction of an Energy Source Firing Domestic Fuel in Ozershichina Village, Rechitsa District	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2021-02-12		2021-02-17				2021-03-31		2021-04-30		2021-06-04		2021-12-01	





