

## Procurement Plan

### I. General

1. **Bank's approval Date of the procurement Plan: March 17, 2017**
2. **Date of General Procurement Notice:** July 19, 2013
3. **Period covered by this procurement plan:** March 2017 to Feb 2018

### II. Goods, Works, Consultant and Non-Consulting Services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	<b>Type of Procurement</b>	<b>Prior Review Threshold (PRT) US\$ (Millions)</b>	<b>Comments</b>
1.	Works (Including turnkey, supply & installation of plant and equipment and PPP)	5	High
2.	(Goods; Information Technology & Non-Consulting Services)	1.5	High
3.	Consultant Services (Firms)	0.5	High
4.	Consultant Services (Individual Consultants)	0.2	High

2. **Prequalification.** NA
3. Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines: NA
4. **Reference to (if any) Project Operational/Procurement Manual:**  
Available in Project files
5. **Any Other Special Procurement Arrangements:** NA
6. Short list comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than \$300,000\_equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
7. All TORs for the procurement of consultants services irrespective of the estimated cost of the assignment shall be reviewed and cleared by the TTL
8. Operating expenditures are neither subject to the Procurement and Consultant Guidelines nor prior or post reviews. Operating expenditures are normally verified by TTLs and FM specialists and obtained using the Borrower's national procurement and administrative procedures.

March 17, 2017

9. Renewal or extension of individual consultants contracts hired for technical assistance and which are intended for a long-term period but signed for an initial period shorter than the duration of the project, and that have been prior reviewed, do not require procurement clearance if there is no substantial change in the terms and conditions of the contract.

**PROCUREMENT PLAN** Kenya : Kenya Infrastructure Finance/PPP project

**General Information**

Country: Kenya Bank's Approval Date of the Original Procurement Plan: 2017-03-22  
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-01-31  
 Project ID: P121019 GPN Date: 2018-01-22  
 Project Name: Kenya Infrastructure Finance/PPP project  
 Loan / Credit No: IDA / 51570, IDA / 61210  
 Executing Agency(ies) National Treasury – Public Private Partnership (PPP) Unit

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
KE-NT PPP-8920-CW-RFE / PROPOSED OFFICE FIT-OUT FOR PPP UNIT OFFICES AT RENSURANCE PLAZA, NAIROBI	IDA / 51570	Technical Support to PPP Institutions for PPP Legal, Regulatory and PPP Financing Environment	Post	Request for Bids	Open – National	Single Stage – One Envelope				1,050,000.00	0.00	Under Implementation						2017-03-10	2017-04-28	2017-03-15					2017-04-14		2017-05-05		2017-05-26	2017-11-22

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
KE-NT PPP-8924-GO-RFB / SUPPLY AND FITTING OF FURNITURE FOR THE PPP UNIT	IDA / 51570	Technical Support to PPP Institutions for PPP Legal, Regulatory and PPP Financing Environment	Post	Request for Bids	Open – National	Single Stage – One Envelope		300,000.00	0.00	Pending Implementation					2017-03-17			2017-03-22							2017-05-05		2017-05-26		2017-09-25			
KE-NT PPP-8929-GO-RFQ / SUPPLY AND DELIVERY OF LAPTOPS FOR THE PPP UNIT	IDA / 51570	Technical Support to PPP Institutions for PPP Legal, Regulatory and PPP Financing Environment	Post	Request for Quotations	Limited	Single Stage – One Envelope		15,000.00	0.00	Under Implementation								2017-03-15	2017-03-23							2017-04-26		2017-07-25				
KE-NT PPP-16677-GO-RFQ / Branded Stationery and Banners	IDA / 51570	Support for Program Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		14,000.00	0.00	Pending Implementation								2017-06-13								2017-07-25		2017-08-15				
KE-NT PPP-79640-GO-RFB / SUPPLY AND FITTING OF OFFICE FURNITURE FOR PPP UNIT	IDA / 51570	Technical Support to PPP Institutions for PPP Legal, Regulatory and PPP Financing Environment	Post	Request for Bids	Open – National	Single Stage – One Envelope		300,000.00	64,333.34	Signed					2018-10-03	2019-01-24	2018-10-08							2018-11-07	2019-03-08	2018-12-07	2019-04-02	2018-12-28	2019-03-28			
IFPPP/PIU/PPU/NC/05/2019-20 / Supply, Installation and Commissioning of Information Technology Equipment for the Public Private Partnerships Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Request for Bids	Open – National	Single Stage – One Envelope		300,150.00	247,475.86	Signed					2019-08-05	2019-09-25	2019-08-10								2019-09-09	2019-11-28	2019-10-09	2020-01-31	2019-11-13	2020-05-18	2020-03-12	2020-07-03
IFPPP/PIU/PFF/NC/06/2019-20 / Supply and Delivery of Motor Vehicles for the Project Facilitation Fund	IDA / 61210	AF Component 3: Support to Project Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		220,000.00	0.00	Canceled					2020-03-08	2020-03-25	2020-03-13								2020-04-24	2020-05-28	2020-05-24	2020-07-28	2020-06-28		2020-09-26	
IFPPP/PIU/27/2019-20 / Supply and delivery of Branded Outfits for PPP Unit Staff	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Request for Quotations	Limited	Single Stage – One Envelope		5,600.00	0.00	Pending Implementation								2020-02-29									2020-04-25		2020-05-25			
IFPPP/PIU/27/2020-21 / Supply and Delivery of Library Books for the Public Private Partnerships Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Request for Quotations	Limited	Single Stage – One Envelope		10,000.00	0.00	Pending Implementation								2020-08-11									2020-09-29		2020-12-28			
IFPPP/PFF/28/2020-21 / Supply and Delivery of a Heavy Duty Passenger Utility Motor Vehicle	IDA / 61210	AF Component 3: Support to Project Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		100,000.00	0.00	Pending Implementation								2021-02-27									2021-04-07		2021-07-06			
IFPPP/PPPD/29/2020-21 / Supply and Installation of Video Conferencing Accessories	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Request for Quotations	Limited	Single Stage – One Envelope		5,000.00	0.00	Pending Implementation								2021-05-31									2021-07-05		2021-07-19			
IFPPP/PPPD/30/2021-22 / Supply & Delivery of High End Tablets	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Request for Quotations	Limited	Single Stage – One Envelope		20,000.00	0.00	Pending Implementation								2022-01-31									2022-02-28		2022-03-30			

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
KE-NT PPP-14338-NC-RFQ / Provision of Data Room Services	IDA / 51570	Support for Preparation of Individual PPPs	Post	Request for Quotations	Limited	Single Stage – One Envelope		50,000.00	0.00	Pending Implementation								2017-05-17									2017-06-21		2018-06-20
IFPPP/PPU/25/2019-20 / Production of TV Informercials for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Request for Quotations	Limited	Single Stage – One Envelope		35,000.00	0.00	Under Implementation								2020-02-17									2020-03-23		2020-04-13
IFPPP/PPU/24/2019-20 / Printing Services of IEC Materials for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Request for Quotations	Limited	Single Stage – One Envelope		30,000.00	0.00	Pending Implementation								2020-02-29									2020-04-25		2020-05-16

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice	Short List and Draft Request for Proposals	Request for Proposals as Issued	Opening of Technical Proposals / Minutes	Evaluation of Technical Proposal	Combined Evaluation Report and Draft Negotiated Contract	Signed Contract	Contract Completion
--------------------------------------	-------------------	-----------	-------------	--------	-----------------	---------------	-------------------------	----------------------	----------------	--------------------	-------------------------------	--	---------------------------------	--	----------------------------------	--	-----------------	---------------------

										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
KE-NT PPP-10800-CS-QCBS / Transaction Advisor for 2nd Nyali Bridge as a PPP Project	IDA / 51570	Support for Preparation of Individual PPPs	Prior	Quality And Cost-Based Selection	Open - International		2,660,000.00	0.00	Canceled	2017-03-27		2017-04-17		2017-05-31					2017-06-28		2017-07-28		2017-09-01		2017-10-06		2017-12-31
KE-NT PPP-10806-CS-QCBS / Transaction Advisor for Development, Operation and Maintenance of Nairobi-Nakuru Road (A104) as a PPP Project	IDA / 51570	Support for Preparation of Individual PPPs	Prior	Quality And Cost-Based Selection	Open - International		3,650,000.00	0.00	Canceled	2017-03-27		2017-04-17		2017-05-31					2017-06-28		2017-07-28		2017-09-01		2017-10-06		2017-12-31
KE-NT PPP-10808-CS-QCBS / Transaction Advisor for Development, Operation and Maintenance of Nairobi-Mombasa Highway (A109) as a PPP Project	IDA / 51570	Support for Preparation of Individual PPPs	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	0.00	Canceled	2017-03-27		2017-04-17		2017-05-31					2017-06-28		2017-07-28		2017-09-01		2017-10-06		2019-04-05
KE-NT PPP-10810-CS-QCBS / Transaction Advisor for Operation and Maintenance of Nairobi-Thika Road (A2) as a PPP Project	IDA / 51570	Support for Preparation of Individual PPPs	Prior	Quality And Cost-Based Selection	Open - International		2,900,000.00	0.00	Canceled	2017-03-27		2017-04-17		2017-05-31					2017-06-28		2017-07-28		2017-09-01		2017-10-06		2017-12-31
KE-NT PPP-10816-CS-QCBS / Transaction Advisor for Development, Operation and Maintenance of a 300-Bed Private Hospital	IDA / 51570	Support for Preparation of Individual PPPs	Prior	Quality And Cost-Based Selection	Open - International		1,100,000.00	1,097,716.00	Signed	2017-03-27		2017-04-10		2017-05-24					2017-06-21		2017-07-21	2017-05-12	2017-08-25	2018-02-09	2017-09-22	2018-03-22	2017-12-31
KE-NT PPP-10819-CS-QCBS / Transaction Advisory Services for the Development, Operation & Maintenance of Universities PPP Projects (Phase II)	IDA / 51570	Support for Preparation of Individual PPPs	Prior	Quality And Cost-Based Selection	Open - International		1,800,000.00	0.00	Canceled	2017-04-03		2017-04-17		2017-05-08					2017-06-05		2017-06-15		2017-07-08		2017-07-29		2017-12-31
KE-NT PPP-17994-CS-QCBS / CONSULTANCY TO PROVIDE TRANSACTION ADVISORY SERVICES FOR THE PROCUREMENT OF A TOLLING OPERATOR FOR KENYA'S FIRST MOVER TOLL ROADS PPP PROGRAMME	IDA / 51570	Support for Preparation of Individual PPPs	Prior	Quality And Cost-Based Selection	Open - International		1,100,000.00	1,115,600.00	Signed	2017-06-23	2019-11-01	2017-07-14	2017-07-31	2017-08-27	2018-04-25				2017-09-24	2018-06-08	2017-10-24	2019-11-17	2017-11-28	2019-11-24	2018-01-02	2021-06-30	2019-01-02
KE-NT PPP-79799-CS-QCBS / Transaction Advisory Services for the Proposed Pwani University Teaching & Referral Hospital PPP Project - Pwani University	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		1,869,000.00	0.00	Under Implementation	2018-10-03	2018-12-18	2018-10-24	2019-02-12	2018-12-07	2021-11-30				2019-01-04	2020-03-24	2019-02-01	2021-12-06	2019-03-10	2021-12-16	2019-04-14		2020-10-12
KE-NT PPP-79803-CS-QCBS / Transaction Advisor for Nakuru Solid Waste Management PPP Project - Nakuru County	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		1,115,000.00	0.00	Under Implementation	2018-11-27	2019-05-17	2018-12-18		2019-01-31	2020-06-18				2019-02-28	2020-08-21	2019-03-30		2019-05-04		2019-06-08		2020-06-07
KE-NT PPP-79801-CS-QCBS / Transaction Advisor for Nanyuki Bulk Water Supply PPP Project - Laikipia County	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		920,000.00	0.00	Canceled	2018-10-04		2018-10-25		2018-12-08					2019-01-05		2019-02-04		2019-03-11		2019-04-15		2020-02-14
IFPPP/PHU/KNH/03/2019-20 / Transaction Advisory Services to Support the Request for Proposals Bidding Stage through to Financial Close for the Proposed KNH Private Hospital PPP Project at the Kenyatta National Hospital	IDA / 61210	Support for Preparation of Individual PPPs	Prior	Quality And Cost-Based Selection	Open - International		1,050,000.00	0.00	Under Implementation	2019-11-07	2019-11-24	2019-11-28	2020-02-14	2020-01-11					2020-02-08		2020-03-09		2020-04-13		2020-05-18		2022-05-18
IFPPP/PHU/KURA/04/2019-20 / Transaction Advisory Services for the Proposed 2nd Nyali Bridge as a PPP Project	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		1,410,000.00	0.00	Under Implementation	2019-12-06	2019-12-11	2019-12-27	2020-02-14	2020-02-09	2022-01-21				2020-03-08		2020-04-07		2020-05-12		2020-06-16		2022-06-16
KE-NT PPP-157882-CS-QCBS / Framework Agreement for Transaction Advisory Services for Railway Sector	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	0.00	Under Implementation	2020-02-11		2020-03-03		2020-03-18					2020-04-15		2020-05-15		2020-06-19		2020-07-24		2021-07-24
KE-NT PPP-157884-CS-QCBS / Framework Agreement for Transaction Advisory Services for the Water and Sanitation	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	0.00	Under Implementation	2020-02-11		2020-03-03		2020-09-13					2020-10-11		2020-11-10		2020-12-15		2021-01-19		2022-01-19
KE-NT PPP-157893-CS-QCBS / Framework Agreement for Transaction Advisory Services for Accommodation Sector	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		2,400,000.00	0.00	Under Implementation	2020-02-11		2020-03-03		2020-04-04					2020-05-02		2020-06-01		2020-07-06		2020-08-10		2021-08-10
KE-NT PPP-157905-CS-QCBS / Framework Agreement for Transaction Advisory Services for the Agriculture & Livestock Sector	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Under Implementation	2020-02-11		2020-03-03		2020-09-13					2020-10-11		2020-11-10		2020-12-15		2021-01-19		2022-01-19
KE-NT PPP-157895-CS-QCBS / Framework Agreement for Transaction Advisory Services for Energy Sector	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		4,600,000.00	0.00	Under Implementation	2020-02-11		2020-03-03		2020-09-13					2020-10-11		2020-11-10		2020-12-15		2021-01-19		2022-01-19
KE-NT PPP-157880-CS-QCBS / Framework Agreement for Transaction Advisory Services for the Roads and Bridges Sector	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		5,500,000.00	0.00	Under Implementation	2020-02-11	2020-03-24	2020-03-03		2020-09-13					2020-10-11		2020-11-10		2020-12-15		2021-01-19		2022-01-19

KE-NT PPP-157886-CS-QCBS / Framework Agreement for Transaction Advisory Services for Ports Sector	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		4,000,000.00	0.00	Under Implementation	2020-02-11	2020-03-03	2020-09-13			2020-10-11	2020-11-10	2020-12-15	2021-01-19	2022-01-19						
KE-NT PPP-157888-CS-QCBS / Framework Agreement for Transaction Advisory for Health Sector	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		3,600,000.00	0.00	Under Implementation	2020-02-11	2020-03-03	2020-09-13			2020-10-11	2020-11-10	2020-12-15	2021-01-19	2022-01-19						
IFPPP/PIU/MLSH/05/2019-20 / Transaction Advisory Services for the Proposed Cancer Care Center PPP Project at the Meru Level 5 Hospital	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Canceled	2020-02-28	2020-03-20	2020-05-03			2020-05-31	2020-06-30	2020-08-04	2020-09-08	2022-03-10						
IFPPP/PIU/PPPU/07/2019-20 / Assess Requirements of an Integrated Monitoring, Evaluation, Learning and Knowledge Management System for Kenya's PPP Program and Develop the Program Knowledge Management Strategy and Framework	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Consultant Qualification Selection	Open - National		298,000.00	0.00	Under Implementation	2020-03-25	2020-03-25	2020-04-15					2020-06-28		2020-08-02	2021-11-02					
IFPPP/PIU/PPPU/08/2019-20 / Development of a Curriculum and Related Documents for Capacity Building on Public Private Partnerships in Kenya	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Least Cost Selection	Open - National		350,000.00	0.00	Under Implementation	2020-03-30	2020-03-25	2020-04-20				2020-07-01	2020-07-31	2020-09-04	2020-10-09	2021-04-07					
IFPPP/PIU/SDOT/9/2019-20 / Development of an Aviation Policy for Kenya and Review of the Proposed Restructuring for the Aviation Sub-sector	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	456,759.65	Signed	2020-04-30	2020-05-07	2020-05-21	2020-08-03	2020-07-04	2021-01-18		2020-08-01	2021-02-25	2020-08-31	2021-05-17	2020-10-05	2021-09-27	2020-11-09	2021-11-30	2021-04-26
IFPPP/PIU/MLSH/05/2019-2020 / Transaction Advisory for the Proposed Cancer Care Centre PPP Project at the Meru Level 5 Hospital	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		1,500,000.00	0.00	Under Implementation	2020-04-30	2020-08-11	2020-05-21	2020-08-26	2020-07-04	2021-09-27		2020-08-01	2021-11-24	2020-08-31	2020-10-05	2020-11-09				2022-05-11
IFPPP/PIU/KETRACO/10/2019-20 / Transaction Advisory for the Proposed Malindi-Galana and Rongai-Kericho-Chemosit Power Transmission Lines PPP Project	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	0.00	Under Implementation	2020-05-17	2020-05-14	2020-06-07	2020-06-09	2020-07-21			2020-08-18		2020-09-17	2020-10-22	2020-11-26				2022-11-26
IFPPP/PIU/MMSU/10/2021/22 / Consultancy to Prioritize and Prepare Bankable PPP Projects for Implementation	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Prior	Quality And Cost-Based Selection	Open - International		5,000,000.00	0.00	Under Implementation	2021-10-01	2022-01-25	2021-10-22					2022-01-02		2022-02-01	2022-03-08	2022-04-12				2023-08-29
IFPPP/PIU/MTRH/11/2021-22 / Transaction Advisory for the Proposed Ultra-Modern Training Complex PPP Project	IDA / 61210	AF Component 2: Support to Project Preparation and Procurement	Post	Quality And Cost-Based Selection	Open - International		800,000.00	0.00	Under Implementation	2021-11-15	2021-12-01	2021-12-06					2022-02-16		2022-03-18	2022-04-22	2022-05-27				2023-11-25

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
KE-NT PPP-8933-CS-INDV / RECRUITMENT OF ASSISTANT PROJECT ACCOUNTANT FOR THE PIU	IDA / 51570	Support for Program Management	Post	Individual Consultant Selection	Open		30,000.00	0.00	Pending Implementation	2017-03-10		2017-04-12		2017-04-26		2017-05-17		2017-12-31	
KE-NT PPP-10801-CS-INDV / Recruitment of PPP Procurement Expert	IDA / 51570	Technical Support to PPP Institutions for PPP Legal, Regulatory and PPP Financing Environment	Prior	Individual Consultant Selection	Open		240,000.00	0.00	Canceled	2017-03-27		2017-05-15		2017-06-05		2017-07-10		2017-12-31	
KE-NT PPP-10812-CS-INDV / Technical Advisor to Support the Water Sub sector	IDA / 51570	Support for Preparation of Individual PPPs	Prior	Individual Consultant Selection	Open		250,000.00	0.00	Canceled	2017-03-27		2017-05-15		2017-06-05		2017-07-10		2017-12-31	
KE-NT PPP-10815-CS-INDV / PPP Advisor to the PPP Unit	IDA / 51570	Support for Preparation of Individual PPPs	Prior	Individual Consultant Selection	Open		280,000.00	0.00	Canceled	2017-03-27		2017-05-15		2017-06-05		2017-07-10		2017-12-31	
KE-NT PPP-38244-CS-INDV / Recruitment of a Biodiversity Specialist for the PPP Unit	IDA / 51570	Support for Preparation of Individual PPPs	Post	Individual Consultant Selection	Limited		48,000.00	0.00	Canceled	2017-11-29		2017-12-06		2017-12-20		2018-01-17		2018-03-19	
KE-NT PPP-38247-CS-INDV / Recruitment of an Environmental Specialist for the PPP Unit	IDA / 51570	Support for Preparation of Individual PPPs	Post	Individual Consultant Selection	Limited		37,000.00	0.00	Canceled	2017-11-29		2017-12-06		2017-12-20		2018-01-17		2018-03-19	
KE-NT PPP-38249-CS-INDV / Recruitment of a Social Specialist for the PPP Unit	IDA / 51570	Support for Preparation of Individual PPPs	Post	Individual Consultant Selection	Limited		37,000.00	0.00	Canceled	2017-11-29		2017-12-06		2017-12-20		2018-01-17		2018-03-19	
IFPPP-PPPU-FM-02-2018-19 / Consultancy to engage a PPP Financial Modeler to Provide Technical Support to the PPP Unit in Kenya	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Direct Selection	Direct		162,000.00	0.00	Pending Implementation	2019-02-15		2019-02-25				2019-04-15		2020-04-14	
IFPPP/PPPU/SCE/2018-19 / Recruitment of a Safeguards Expert for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		288,000.00	0.00	Under Implementation	2019-04-30	2019-11-13	2019-06-18		2019-07-09		2019-08-13		2022-08-12	

IFPPP/PPPU/CE/2018-19 / Recruitment of a Communication Expert for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		180,000.00	0.00	Under Implementation	2019-04-30	2019-05-31	2019-06-18		2019-07-09		2019-08-13		2022-08-12
IFPPP/PPPU/DC/01/2018-19 / Capacity Building towards PPP Certification for National and County Governments	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Direct Selection	Direct		390,000.00	294,565.00	Signed	2019-09-30	2019-10-09	2019-10-15	2020-01-31			2019-12-19	2020-07-31	2020-06-16
IFPPP/PPPU/M&E/2017-18 / Recruitment of one (1) Monitoring and Evaluation Expert	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		135,000.00	0.00	Under Implementation	2019-11-25		2020-01-13		2020-02-03		2020-03-09		2021-09-04
IFPPP/PPPU/CB/2017-18 / Recruitment of one (1) PPP Capacity Building Expert for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		90,000.00	0.00	Under Implementation	2019-11-25		2020-01-13		2020-02-03		2020-03-09		2021-09-04
IFPPP/PPPU/IO/2017-18 / Recruitment of one (1) Information Officer for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		36,000.00	0.00	Under Implementation	2019-11-25		2020-01-13		2020-02-03		2020-03-09		2021-09-04
IFPPP/PPPU/CO/2017-18 / Recruitment of three (3) PPP County Officers for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		378,000.00	0.00	Under Implementation	2019-11-25		2020-01-13		2020-02-03		2020-03-09		2021-09-04
IFPPP/PPPU/LO/2017-18 / Recruitment of three (3) PPP Legal Officers for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		378,000.00	0.00	Under Implementation	2019-11-25		2020-01-13		2020-02-03		2020-03-09		2021-09-04
IFPPP/PPPU/PRO/2017-18 / Recruitment of three (3) PPP Project Officers for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		378,000.00	0.00	Under Implementation	2019-11-25		2020-01-13		2020-02-03		2020-03-09		2021-09-04
IFPPP/PPPU/PO/2017-18 / Recruitment of one (1) PPP Procurement Officer for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		126,000.00	0.00	Under Implementation	2019-11-25		2020-01-13		2020-02-03		2020-03-09		2021-09-04
IFPPP/PIU/PS/2018-19 / Recruitment of two (2) Procurement Specialists for the Project Implementation Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		252,000.00	0.00	Under Implementation	2019-11-25	2019-12-23	2020-01-13		2020-02-03		2020-03-09		2023-03-09
IFPPP/PPPU/ES/2019-20 / Recruitment of one (1) Environmental Safeguards Expert for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		288,000.00	0.00	Under Implementation	2019-11-28	2020-02-13	2020-01-16		2020-02-06		2020-03-12		2023-03-12
IFPPP/PPPU/FIN/2017-18 / Recruitment of one (1) Finance Expert for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		271,000.00	0.00	Canceled	2019-11-25	2019-12-23	2020-01-13	2020-02-07	2020-02-03	2020-02-08	2020-03-09		2021-09-04
IFPPP/PPPU/TECH/2017-18 / Recruitment of one (1) PPP Technical Expert for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		271,000.00	0.00	Canceled	2019-11-25	2019-12-23	2020-01-13		2020-02-03		2020-03-09		2021-09-04
IFPPP/PPPU/TRN/2017-18 / Recruitment of Transaction Expert for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		287,000.00	0.00	Canceled	2020-02-25	2020-02-26	2020-04-14	2019-03-15	2020-05-05	2020-01-23	2020-06-09		2021-12-05
IFPPP/PPPU/TRN2/2017-18 / Recruitment of Transaction Expert 2 for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		287,000.00	0.00	Canceled	2020-02-25	2020-02-26	2020-04-14	2019-05-16	2020-05-05	2020-01-22	2020-06-09		2021-12-05
IFPPP/PPPU/TRN3/2017-18 / Recruitment of Transaction Expert 3 for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		287,000.00	0.00	Canceled	2020-02-25	2020-02-26	2020-04-14	2019-05-16	2020-05-05	2020-01-22	2020-06-09		2021-12-05
IFPPP/PPPU/TECH/2019-20 / Recruitment of a Technical Expert for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		271,040.00	0.00	Under Implementation	2020-02-26	2020-02-26	2020-04-15		2020-05-06		2020-06-10		2022-06-10
IFPPP/PPPU/FIN/2019-20 / Recruitment of a Financial Expert for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		205,000.00	0.00	Under Implementation	2020-02-27	2020-02-26	2020-04-16		2020-05-07		2020-06-11		2022-06-11
IFPPP/PIU/M&ES/2019-20 / Recruitment of Monitoring and Evaluation Specialist for the PIU	IDA / 61210	Support for Program Management	Post	Individual Consultant Selection	Open		30,240.00	0.00	Under Implementation	2020-02-26	2020-03-13	2020-04-15		2020-05-06		2020-06-10		2022-06-10
IFPPP/PIU/TRN/06/2019-20 / Recruitment of 3 No Transaction Experts for the PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Prior	Individual Consultant Selection	Open		1,050,000.00	0.00	Under Implementation	2020-03-26		2020-05-14		2020-06-04		2020-07-09		2022-07-09
IFPPP/PIU/CS/2019-20 / Advisor to the Cabinet Secretary, National Treasury & Planning	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Prior	Direct Selection	Direct		408,000.00	402,895.37	Signed	2020-05-25	2020-06-05	2020-06-04	2020-06-30			2020-08-08	2020-07-30	2022-08-08
IFPPP/PPU/EA/2019-2020 / Recruitment of an Executive Assistant to the Director, PPPU	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		96,000.00	0.00	Canceled	2020-05-28	2020-06-03	2020-07-16		2020-08-06		2020-09-10		2021-03-09
IFPPP/PPPU/PPA/2020-21 / PPP Advisor to the Director, PPP Unit	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Prior	Direct Selection	Direct		300,000.00	0.00	Under Implementation	2020-11-05	2020-10-30	2020-11-15				2020-12-15		2021-12-15

IFPPP/PPP/PA/2020-21 / Recruitment of Personal Assistant to the Director General Public Private Partnerships	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		120,000.00	0.00	Under Implementation	2021-02-10	2021-02-08	2021-03-16		2021-03-23		2021-04-13	2022-10-05
IFPPP/PPPD/PPPA/2020-21 / Recruitment of a PPP Advisor to Provide Technical Support to the PPP Directorate in Kenya	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Prior	Individual Consultant Selection	Open		300,000.00	0.00	Under Review	2021-05-26	2021-05-25	2021-07-14		2021-08-04		2021-09-08	2022-09-03
IFPPP/PPPD/CE/2021-22 / Recruitment of a Communication Expert for the Public Private Partnership Directorate	IDA / 61210	AF Component 1: Support to Institutional Strengthening	Post	Individual Consultant Selection	Open		45,000.00	0.00	Pending Implementation	2021-12-14		2022-01-12		2022-01-19		2022-02-02	2022-10-30