

12 MONTHS PROCUREMENT PLAN

Project information: P163782 - Integrated Water Management and Development Project **Project Implementation agency:** National Water And Sewerage Corporation AND
Ministry of Water and Environment

Date of the Procurement Plan: July 2018

Period covered by this Procurement Plan: One year

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, revised August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: Paragraph 5.3 of the Procurement Regulations will not apply. When approaching the national market, the country’s own procurement procedures shall not be used due to restrictions on eligibility of otherwise eligible firms to participate in NCB. The Regulations will apply.

However, the Borrower may use its own procurement arrangements as set forth in the **Public Procurement and Disposal Act, 2003** Request for Quotation such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

In accordance with paragraph 5.3 of the Procurement Regulations, the request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: **Not Applicable.**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables: **Not Applicable.**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods : **Applicable for those contracts identified in the Procurement Plan tables**

Works: **applicable for those contracts identified in the Procurement Plan tables**

Other Relevant Procurement Information:-

(a). Prior Procurement Arrangements:

The Procurement Arrangements as indicated in the below table and within the thresholds indicated in the below tables will be used. The thresholds for the Bank’s prior review requirements are also provided in the table below:

Table: Thresholds*, Procurement Arrangements, and Prior Review

(The table below depicts the Thresholds and Procurement Methods to be used under the IWMDP):

Thresholds*, Procurement Methods, and Prior Review

No	Expenditure Category	Contract (C) Value Threshold* [eq. USD]	Procurement Method	Contracts Subject to Prior Review / [eq. US\$]
1	Works	$C \geq 10,000,000$	Open Competition International Market Approach and Direct Contracting	All contracts at or above USD 10 million are subject to international advertising and the use of the Bank’s SPDs (or other documents agreed with the Bank), as well as the first contract under Open Competition
		$200,000 < C < 10,000,000$	Open Competition National Market Approach	None except if it is the first contract under Open Competition.
		$C \leq 200,000$	RfQ	None
2	Goods, IT and non-consulting services	$C \geq 2,000,000$	Open Competition International Market Approach and Direct Contracting	All contracts at or above USD 2 million are subject to international advertising and the use of the Bank’s SPDs (or other documents agreed with the Bank), as well as the first contract under Open Competition.

No	Expenditure Category	Contract (C) Value Threshold* [eq. USD]	Procurement Method	Contracts Subject to Prior Review /[eq. US\$]
		: 100,000 < C < 2,000,000	Open Competition National Market Approach	None except if it is the first contract under Open Competition.
		C ≤ 100,000	RfQ	None
3	selection of consultant firms	C < 300,000	for Consulting Services	All contracts at or above USD 300,000 are subject to international advertising and the use of the Bank's SPDs (or other documents agreed with the Bank).
		C ≤ 300,000	For Engineering and Construction Supervision	All contracts at or above USD 300,000 are subject to international advertising and the use of the Bank's SPDs (or other documents agreed with the Bank).
4	Selection of Individual consultants	≥ 300,000	All Approaches	≥ 300,000
5	Training, Workshops, Study Tours	All Values	Based on approved Annual Work Plan & Budgets (AWPB) by TTL	This line activity is not subject to procurement Review.

* All contracts not subject to prior review will be post-reviewed.

** Short lists of consultants for services estimated to cost less US\$300,000 equivalent per contract may be composed entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines. However, if foreign firms have expressed interest, they will not be excluded from consideration.

Prior review Thresholds

Procurement Type	High Risk	Substantial Risk
Works	5.0	10.0
Goods, It & Non-Consulting Services	1.5	2.0
Consultants (Firms)	0.5	1.0
Individual Consultants	0.2	0.3

Prequalification. Not expected for any works or goods packages in the procurement plan.

Proposed Procedures for CDD Components: Applicable

Reference to (if any) Project Operational/Procurement Manual: the IWMDP team will prepare a Procurement manuals, which will also be part of the Project Implementation Manual.

Any Other Special Procurement Arrangements: None

Procurement Packages/PLAN with Procurement Arrangements and Time Schedule: as per the Table below:

Appendix 1

Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework

Date: _

Invitation of Bids/Proposals No. _____

To: _____

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines¹ in connection with the procurement

¹*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, , are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;² (ii) to be a nominated³ sub-contractor, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

² For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

³ A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁴ all accounts, records, and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Consultant: _____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:

Title of the person signing the Letter: _____

⁴ Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

PROCUREMENT PLAN Uganda : Integrated Water Management and Development Project

General Information

Country: Uganda **Bank's Approval Date of the Original Procurement Plan:** 2018-07-10
Revised Plan Date(s): (comma delineated, leave blank) 2022-08-05
Project ID: P163782 **GPN Date:** 2018-05-31
Project Name: Integrated Water Management and Development Project
Loan / Credit No.: IDA / 62760, /
Executing Agency: Ministry of Water and Environment

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
UG-MWE-65387-CW-RFB / Works for Construction of Busia Municipality Water Supply and Sanitation Facilities System - Source Protection Measures and Sanitation Facilities in Kumi-Nyero-Ngora	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Prior	Request for Bids	Open - International	Single Stage - One Envelope				10,366,641.00	9,605,671.77	Signed					2018-10-15	2020-02-29	2018-11-15	2020-07-10			2018-12-27	2020-09-07	2019-02-15	2021-01-04	2019-04-30	2021-02-09	2021-04-30		
UG-MWE-107851-CW-RFB / Construction of 12 monitoring stations (5No. Ground Water, 5No. Surface water, 2No. automatic weather stations).	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				391,000.00	0.00	Under Implementation					2019-04-12	2020-10-12	2019-04-24	2020-10-12			2019-06-05		2019-07-05		2019-08-09		2019-11-08		
UG-MWE-107829-CW-RFB / Works for Construction of: Lot 1: Namusale Water Supply and Sanitation System and Sanitation System and Sanitation and Kokoba Sanitation works Lot 2: Kaliro - Namung'ali Water Supply and Sanitation System Lot 3: Sanitation works for Ru	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Prior	Request for Bids	Open - International	Single Stage - One Envelope				7,543,256.00	0.00	Under Review					2019-07-31	2021-07-23	2019-08-24	2021-07-28			2019-10-05	2021-09-28	2019-11-17		2020-01-25		2022-01-25		
UG-MWE-162979-CW-DIR / Works for drilling and Testing of 17No. wells in RGCS	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Post	Direct Selection	Direct					186,285.00	0.00	Under Implementation					2020-03-10	2020-03-09	2020-03-15								2020-04-30		2020-10-27		
UG-MWE-173602-CW-RFB / Works for drilling and test pumping of production boreholes for 20 sites in the refugee settlements and host communities in the districts of Kiryandongo, Arua, Moyu, Adjumani, Lamwo and Yumbe	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Post	Request for Bids	Open - National	Single Stage - One Envelope				438,947.00	0.00	Pending Implementation					2020-05-25		2020-06-11				2020-07-02		2020-08-03		2020-09-07		2021-03-06		
UG-MWE-211703-CW-RFB / Contract for Dredging and Flood Protection Works in upper mid-stream River Nyamwamba	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Limited	Single Stage - One Envelope				4,008,000.00	0.00	Canceled					2021-01-07		2021-01-12				2021-02-05		2021-02-26		2021-04-02		2021-04-12		
UG-MWE-211704-CW-RFB / Contract for Dredging and Flood Protection Works in lower River Nyamwamba	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Limited	Single Stage - One Envelope				3,592,500.00	0.00	Canceled					2021-01-07		2021-01-12				2021-02-05		2021-02-26		2021-04-02		2021-07-31		
UG-MWE-244336-CW-RFB / Emergency Maintenance of River Nyamwamba for Flood Mitigation against Damage of Critical Infrastructure and Loss of Livelihoods in Kasese District	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Limited	Single Stage - One Envelope				4,400,000.00	0.00	Under Implementation					2021-08-23		2021-08-27				2021-10-08		2021-11-07		2021-12-12		2022-08-09		
UG-MWE-291887-CW-RFB / CONSTRUCTION OF WATER SUPPLY AND SANITATION SYSTEMS IN: LOT 1: TRINZI, KIBU KI, KADAMA AND BUSOLWE WATER SUPPLY AND SANITATION SYSTEM & LOT 2: BUTALEJA AND BUSOLWE WATER SUPPLY AND SANITATION SYSTEM	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Prior	Request for Bids	Open - International	Single Stage - One Envelope				17,000,000.00	0.00	Under Review					2022-04-29		2022-05-23				2022-07-04		2022-08-26		2022-09-30		2023-12-24		
UG-MWE-272612-CW-RFB / Construction of Trini, Kibuku, Kadama, Busolwe, Butaleja, and Busolwe Water Supply and Sanitation System	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Prior	Request for Bids	Open - International	Single Stage - One Envelope				17,000,000.00	0.00	Canceled					2022-01-17		2022-02-14				2022-03-28		2022-04-27		2022-06-01		2023-11-23		
UG-MWE-307952-CW-RFB / Construction of Bisiya Water Supply and Sanitation System in Bahweju District	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Prior	Request for Bids	Open - International	Single Stage - One Envelope				7,000,000.00	0.00	Pending Implementation					2022-08-15		2022-08-25				2022-10-06		2022-11-05		2022-12-10		2024-12-31		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
UG-MWE-65595-GO-RFB / Supply and installation under the Umbrella Authorities of: Lot 1: Pipes and Fittings (150,000m) Lot 2: 500 Bulk and 30,000 domestic meters	/	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,869,000.00	0.00	Pending Implementation					2018-12-31		2019-02-01					2019-03-15		2019-04-28		2019-06-02		2019-11-29
UG-MWE-65550-GO-RFB / Supply and Installation of: Lot 1: hydrometric equipment namely (5No. Ground Water, 5No. Surface water, 2No. automatic weather stations). Lot 2: Establishment of 3no. automatic precipitation and 2no. dry deposition monitoring stations	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,345,000.00	610,549.00	Signed					2019-04-15	2020-07-16	2019-05-02	2020-07-28			2019-06-13	2020-08-25	2019-07-19	2020-09-22	2019-09-06	2020-12-22	2020-09-04	

UG-MWE-211654-NC-RFB / I implementation of priority catchment management measures in upstream Nyamwamba	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Limited	Single Stage - One Envelope		1,300,000.00	0.00	Under Implementation					2021-01-07	2021-02-25	2021-01-12	2021-02-25		2021-02-04		2021-02-25		2021-04-01		2021-10-28
UG-MWE-211697-NC-RFB / I implementation of priority catchment management measures in Midstream Nyamwamba	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Limited	Single Stage - One Envelope		1,500,000.00	0.00	Under Implementation					2021-01-07	2021-02-25	2021-01-12	2021-02-25		2021-02-04		2021-02-25		2021-04-01		2021-10-28
UG-MWE-211698-NC-RFB / I implementation of priority catchment management measures in downstream Nyamwamba	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Limited	Single Stage - One Envelope		1,200,000.00	0.00	Under Implementation					2021-01-07	2021-02-25	2021-01-12	2021-02-25		2021-02-04		2021-02-25		2021-04-01		2021-10-28

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
UG-MWE-65575-CS-QCBS / P reparation of Albert Wmz Water Resources Strategy and Action Plan	/	Component 3: Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		1,500,000.00	0.00	Under Implementation	2018-09-28	2018-06-11	2018-10-26	2019-08-02	2018-12-21	2020-04-03			2019-01-18	2020-06-29	2019-02-17	2021-02-22	2019-03-28	2022-01-07	2019-05-08		2020-05-07		
UG-MWE-65391-CS-QCBS / C onsultancy Services for Construction Supervision of Water Supply and Sanitation Systems in Busia	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - National		490,000.00	0.00	Under Implementation	2018-10-25	2018-08-25	2018-11-22	2018-10-29	2019-01-05	2019-05-16			2019-02-06	2019-09-05	2019-03-08	2020-08-06	2019-04-12	2021-06-09	2019-06-07		2020-12-07		
UG-MWE-107835-CS-QCBS / C onsultancy Services for Feasibility, Detailed Engineering Design and Construction Supervision of Water Supply and Sanitation System in Kyegege-Mpara-Ruyonza	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		650,000.00	0.00	Under Implementation	2019-05-17	2019-07-21	2019-06-14	2019-08-14	2019-07-28	2021-03-14			2019-08-25	2020-08-06	2019-09-24	2021-03-15	2019-10-29	2021-08-26	2019-12-03		2021-12-02		
UG-MWE-65546-CS-QCBS / L OT 1: Preparation of 2 Catchment Management Plans for Nyamugasani & Karu in Albert Wmz	IDA / 62760	Component 3: Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		2,850,000.00	0.00	Under Implementation	2019-05-17	2019-06-11	2019-06-14	2019-08-02	2019-08-09	2020-04-27			2019-09-06	2020-06-29	2019-10-06	2021-02-15	2019-11-14	2021-08-18	2019-12-25		2020-12-24		
UG-MWE-113265-CS-QCBS / LOT 2: Preparation of 2 Catchment Management Plans for Sebwa and Okwegi in Kyegege Wmz	IDA / 62760	Component 3: Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		2,850,000.00	0.00	Under Implementation	2019-05-17	2019-06-11	2019-06-14	2019-08-04	2019-07-28	2022-01-13			2019-08-25	2020-06-29	2019-09-24	2022-01-13	2019-10-29	2022-01-13	2019-12-03		2020-12-02		
UG-MWE-113859-CS-COS / L ot 1: Feasibility Study, Detailed Engineering Design and Construction Supervision of 50 lar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlements and Host Districts Area a	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		642,000.00	0.00	Canceled	2019-05-13	2019-05-22	2019-05-27	2019-08-14	2019-07-10	2020-07-26			2019-07-31	2020-09-03	2019-08-30	2021-06-10	2019-10-04	2022-05-03	2019-11-08		2022-02-07		
UG-MWE-113876-CS-QCBS / Lot 2: Feasibility Study, Detailed Engineering Design and Construction Supervision of 50 lar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlements and Host District of Yumb	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		735,000.00	0.00	Under Review	2019-05-13	2019-05-22	2019-05-27	2019-08-14	2019-07-10	2020-07-26			2019-07-31	2020-09-03	2019-08-30	2021-06-10	2019-10-04		2019-11-08		2022-02-07		
UG-MWE-113877-CS-QCBS / Lot 3: Feasibility Study, Detailed Engineering Design and Construction Supervision of 50 lar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlements and Host Districts of Adjumani and Lamwo	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		730,000.00	0.00	Under Implementation	2019-05-13	2019-05-22	2019-05-27	2020-01-31	2019-07-10	2020-07-26			2019-07-31	2020-09-03	2019-08-30	2021-06-11	2019-10-04	2022-03-01	2019-11-08		2022-02-07		
UG-MWE-107833-CS-QCBS / Consultancy Services for Construction Supervision of Water Supply and Sanitation Systems in (a) Kamasale and Sanitation Facilities in Koboko IDK aliro-Namungu and (c) Sanitation Facilities in Bukungu	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Under Review	2019-05-24	2019-06-19	2019-06-21	2019-08-02	2019-08-04	2020-12-22			2019-09-01	2021-01-28	2019-10-01	2021-11-08	2019-11-05		2019-12-10		2021-12-09		
UG-MWE-115609-CS-COS / C onsultancy Services for Design Review and construction services for Bitysa Water Supply and Sanitation system	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - International		314,000.00	0.00	Under Implementation	2019-05-27	2019-06-05	2019-06-10	2019-06-24	2019-07-24	2020-01-23							2019-08-23		2019-09-27		2021-09-26		
UG-MWE-65450-CS-QCBS / L OT 1: Consultancy Services for design review and Construction Supervision for Nyamugasani GFS	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		730,000.00	0.00	Canceled	2019-05-10		2019-05-26		2019-07-09				2019-08-11		2019-09-12		2019-10-17		2019-11-21		2021-11-20		
UG-MWE-117147-CS-QCBS / Consultancy Services for design review and Construction Supervision for Nyamugasani GFS	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		730,000.00	0.00	Under Implementation	2019-06-04	2019-06-05	2019-06-11	2019-06-28	2019-07-25	2020-07-26			2019-08-26	2020-09-01	2019-09-25	2021-04-15	2019-10-23	2021-08-19	2019-11-27		2021-11-26		
UG-MWE-113032-CS-COS / L OT 2: Consultancy Services for Design Review and construction services for Bitysa Water Supply and Sanitation system	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - International		314,000.00	0.00	Canceled	2019-05-09	2019-05-07	2019-05-30		2019-07-13							2019-08-12		2019-09-16		2021-09-15			
UG-MWE-113883-CS-QCBS / Lot 4: Feasibility Study, Detailed Engineering Design and Construction Supervision of 50 lar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlements and Host Districts of Kiry	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - International		345,000.00	0.00	Canceled	2019-05-13	2019-05-21	2019-05-27		2019-07-10								2019-07-31		2019-09-04		2022-02-07		

UG-MWE-117157-CS-CQS / C onsultancy services for Feasibility Study, Detailed Engineering Design and Construction Supervision of Solar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlements and Host Districts of Kiryandongo	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - International	345,000.00	0.00	Under Implementation	2019-06-04	2019-06-05	2019-06-11	2019-08-14	2019-07-25	2020-01-24				2019-08-24	2019-09-28	2021-09-27						
UG-MWE-117161-CS-QCBS / Consultancy Services for identification of the available groundwater and assessment of sustainability of groundwater development	IDA / 62760	Component 3: Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International	2,000,000.00	0.00	Under Implementation	2019-06-17	2019-08-01	2019-07-01	2019-10-29	2019-08-14	2020-06-09				2019-09-11	2020-08-04	2019-10-04	2020-12-17	2019-11-01	2021-07-12	2019-12-06	2020-12-05	
UG-MWE-113950-CS-CQS / C onsultancy Services to conduct Sanitation & Hygiene Promotion/Training on O & M of Sanitation Facilities in Busia, Kumi-Ngora-Nyeru, Rukungiri, Koboko, Namungahwe-Kaliro, Namasale, Kyegeya-Mpara-Ruyonza & Towns of Busolwe-Kadama-Tirinyi-Kibuku-Budak	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - National	250,000.00	0.00	Canceled	2019-05-14	2019-05-20	2019-05-28		2019-07-04					2019-07-29			2019-09-02			2020-09-02		
UG-MWE-127198-CS-QCBS / Consultancy Services to conduct community engagement, Sanitation & Hygiene Promotion/Training on O & M of Sanitation Facilities in small towns under IWMDP	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - National	600,000.00	0.00	Canceled	2019-08-19		2019-09-02		2019-11-15					2019-12-13		2020-01-12		2020-02-16		2020-03-22	2022-12-12	
UG-MWE-127207-CS-CQS / C onsultancy services for preparation of Towns Sanitation plans for Small towns(18 No) under IWMDP	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - National	450,000.00	0.00	Canceled	2019-08-20	2019-09-04	2019-09-03		2019-10-17								2019-11-16		2019-12-21		2020-06-18	
UG-MWE-127221-CS-QCBS / Consultancy Services for Construction Supervision of Large Solar Powered Water Supply and Sanitation Systems in 32 RGCs	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International	1,500,000.00	0.00	Under Implementation	2019-08-19	2019-09-27	2019-09-09	2020-08-30	2019-11-06	2021-10-06				2019-12-04	2021-11-11	2020-01-03		2020-02-07		2020-03-13	2021-03-08	
UG-MWE-118949-CS-CQS / C onsultancy Services for Development of an Online M&E Progress Reporting System	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - National	50,000.00	0.00	Canceled	2019-07-22		2019-08-05		2019-09-18								2019-10-18		2019-11-22		2020-05-20	
UG-MWE-121827-CS-CQS / C onsultancy Services for the Professionalization of Umbrella of Water and Sanitation	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Consultant Qualification Selection	Open - International	750,000.00	0.00	Canceled	2019-07-31		2019-08-21		2019-10-04								2019-11-03		2019-12-08		2020-12-07	
UG-MWE-130406-CS-CQS / C onsultancy Services for Stakeholder Engagement, Environment and Social Risk Management for Nyamugasani and Biya Gravity Flow Schemes	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - National	1,150,000.00	0.00	Under Implementation	2019-09-16	2020-07-13	2019-10-07	2020-11-25	2019-11-20					2019-12-18		2020-01-17		2020-02-21		2020-03-27	2022-03-27	
UG-MWE-130593-CS-CQS / C onsultancy Services for Development and Implementation of Micro-Catchment Management Plans for Refugee Settlements	IDA / 62760	Component 3: Water Resource Management	Post	Consultant Qualification Selection	Open - National	240,000.00	0.00	Canceled	2019-09-12		2019-10-03		2019-11-16								2019-12-16		2020-01-20		2020-07-18	
UG-MWE-145127-CS-CQS / L OT 1: Preparation of 2 Micro Catchment Management Plans for Selected Micro Catchment around Water Sources in Oropi and Ayayu Sub Catchments	IDA / 62760	Component 3: Water Resource Management	Post	Quality And Cost-Based Selection	Open - International	335,000.00	0.00	Under Implementation	2019-11-15	2019-11-19	2019-12-06	2020-02-20	2020-01-19					2020-02-16		2020-03-17		2020-04-21		2020-05-26	2020-11-22	
UG-MWE-145128-CS-CQS / L OT 2: Preparation of 2 Micro Catchment Management Plans for Selected Micro Catchment around Water Sources in Iropi and Ayayu Sub Catchments	IDA / 62760	Component 3: Water Resource Management	Post	Quality And Cost-Based Selection	Open - International	335,000.00	0.00	Under Implementation	2019-11-15	2019-11-19	2019-12-06	2020-02-20	2020-01-19					2020-02-16		2020-03-17		2020-04-21		2020-05-26	2020-11-22	
UG-MWE-145129-CS-CQS / L OT 3: Preparation of 2 Micro Catchment Management Plans for Selected Micro Catchment around Water Sources in Nyimur and Mutunda Sub Catchments	IDA / 62760	Component 3: Water Resource Management	Post	Quality And Cost-Based Selection	Open - International	335,000.00	0.00	Under Implementation	2019-11-15	2019-11-19	2019-12-06	2020-02-20	2020-01-19					2020-02-16		2020-03-17		2020-04-21		2020-05-26	2020-11-22	
UG-MWE-146154-CS-FBS / L ot 1: Consultancy Services to Conduct Community Engagement, Town Sanitation Planning, Sanitation and Hygiene Promotion, Training on Operation and Maintenance of Sanitation Facilities in Small Towns of Koboko, Namasale, and cluster of Kumi-Ngora-Nyeru.	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Quality And Cost-Based Selection	Open - International	350,000.00	245,306.13	Signed	2019-11-22	2020-07-30	2019-12-13	2020-10-14	2020-01-26	2021-03-10				2020-02-23	2021-04-01	2020-03-24	2021-05-19	2020-04-28	2021-07-06	2020-06-02	2021-11-25	2022-06-02
UG-MWE-146193-CS-QCBS / Lot 2: Consultancy Services to Conduct Community Engagement, Town Sanitation Planning, Sanitation and Hygiene Promotion, Training on Operation and Maintenance of Sanitation Facilities in Small Towns of Rukungiri and the cluster of Kyegeya-Mpara-Ruyon	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Quality And Cost-Based Selection	Open - International	350,000.00	221,137.43	Signed	2019-11-22	2020-07-30	2019-12-13	2020-10-14	2020-01-26	2021-03-10				2020-02-23	2021-04-01	2020-03-24	2021-05-19	2020-04-28	2021-07-06	2020-06-02	2021-11-25	2022-05-23
UG-MWE-146194-CS-QCBS / Lot 3: Conduct Community Engagement, Town Sanitation Planning, Sanitation and Hygiene Promotion, Training on Operation and Maintenance of Sanitation Facilities in Small Towns of Busia, Namungahwe-Kaliro, Busolwe, Budaleja, Kadama-Tirinyi-Kibuku- Budak	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Quality And Cost-Based Selection	Open - International	350,000.00	217,442.12	Signed	2019-11-22	2020-07-30	2019-12-13	2020-10-14	2020-01-26	2021-03-10				2020-02-23	2021-04-01	2020-03-24	2021-05-19	2020-04-28	2021-07-06	2020-06-02	2021-11-25	2022-05-23

UG-MWE-160277-CS-CQS / L OT 1: Consultancy Services f or Technical Supervision of I mplementation of Catchment Management Measures in Lw akha Sub Catchment	IDA / 62760	Component 3: Water Resour ce Management	Post	Consultant Qualifi cation Selection	Open - National	218,500.00	0.00	Under Implement ation	2020-02-24	2020-09-28	2020-03-09	2020-10-19	2020-04-22							2020-05-22	2020-06-26	2020-12-23	
UG-MWE-160279-CS-CQS / L OT 2: Consultancy Services f or Technical Supervision of I mplementation of Catchment Management Measures in As wa II Sub Catchment	IDA / 62760	Component 3: Water Resour ce Management	Post	Consultant Qualifi cation Selection	Open - National	293,254.00	0.00	Under Implement ation	2020-02-24	2020-09-28	2020-03-09	2020-10-19	2020-04-22							2020-05-22	2020-06-26	2020-12-23	
UG-MWE-160280-CS-CQS / L OT 3: Consultancy Services f or Technical Supervision of I mplementation of Catchment Management Measures in Ko chi Sub Catchment	IDA / 62760	Component 3: Water Resour ce Management	Post	Consultant Qualifi cation Selection	Open - National	297,254.00	0.00	Under Implement ation	2020-02-24	2020-09-28	2020-03-09	2020-10-19	2020-04-22							2020-05-22	2020-06-26	2020-12-23	
UG-MWE-160281-CS-CQS / L OT 4: Consultancy Services f or Technical Supervision of I mplementation of Catchment Management Measures in Mi ddle/lower Awoja Sub Catch ment	IDA / 62760	Component 3: Water Resour ce Management	Post	Consultant Qualifi cation Selection	Open - National	296,378.00	0.00	Under Implement ation	2020-02-24	2020-09-28	2020-03-09	2020-10-19	2020-04-22							2020-05-22	2020-06-26	2020-12-23	
UG-MWE-182398-CS-CQS / C onsultancy Services for stren gthening and capacity buildi ng for the Regional Water Ut lity Regulation Units	IDA / 62760	Component 4: Project Imple mentation and Institutional Strengthening	Post	Consultant Qualifi cation Selection	Open - National	160,000.00	0.00	Under Implement ation	2020-07-13	2020-07-16	2020-07-27		2020-09-09							2020-10-09	2020-11-13	2021-05-12	
UG-MWE-130191-CS-QCBS / Consultancy Services for Prof essionalization of Umbrella A uthorities	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Prior	Quality And Cost- Based Selection	Open - Internationa l	2,225,000.00	0.00	Canceled	2019-09-16	2019-12-13	2019-10-07		2019-11-20			2019-12-18		2020-01-17		2020-02-21	2020-03-27	2024-03-26	
UG-MWE-193868-CS-QCBS / Consultancy Services for Prof essionalization of Umbrella A uthorities	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Prior	Quality And Cost- Based Selection	Open - Internationa l	2,225,000.00	0.00	Under Implement ation	2020-09-30	2020-09-28	2020-10-02	2020-09-30	2020-11-15	2021-07-27		2020-12-13	2021-09-20	2021-01-12	2022-02-14	2021-02-16	2022-05-06	2021-03-23	2023-03-23
UG-MWE-196155-CS-CQS / L OT 1: Consultancy Services f or Stakeholder Engagement, Environment and Social Risk Management for Large Solar Powered Water Supply and S anitation Systems in Rural Gr owth Centres - Western regio n (12 solar powered water su pply systems)	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Post	Consultant Qualifi cation Selection	Open - National	342,000.00	0.00	Canceled	2020-09-30	2020-10-27	2020-10-21		2020-12-04							2021-01-03	2021-02-07	2023-02-07	
UG-MWE-196157-CS-CQS / L OT 2: Consultancy Services f or Stakeholder Engagement, E nvironment and Social Risk M anagement for Large Solar P owered Water Supply and Sa nitation Systems in Rural Gr owth Centres - Central regio n (11 solar powered water supp ly systems)	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Post	Consultant Qualifi cation Selection	Open - National	313,000.00	0.00	Canceled	2020-09-30	2020-10-27	2020-10-21		2020-12-04							2021-01-03	2021-02-07	2023-02-07	
UG-MWE-196161-CS-CQS / L OT 3: Consultancy Services f or Stakeholder Engagement, E nvironment and Social Risk M anagement for Large Solar P owered Water Supply and Sa nitation Systems in Rural Gr owth Centres - Eastern regio n (9 solar powered water supp ly systems)	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Post	Consultant Qualifi cation Selection	Open - National	255,000.00	0.00	Canceled	2020-09-30	2020-10-27	2020-10-21		2020-12-04							2021-01-03	2021-02-07	2023-02-07	
UG-MWE-223396-CS-CQS / C onsultancy Services to under take the Stakeholder engage ment, Environment and Risk for Solar Powered water supp ly and sanitation systems in Refugee Hosting District of Ki ryandongo.	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Post	Consultant Qualifi cation Selection	Limited	241,211.00	0.00	Under Implement ation	2021-03-12	2021-08-18			2021-03-26							2021-04-25	2021-05-30	2021-11-26	
UG-MWE-228559-CS-QCBS / LOT 1: Consultancy Services for Stakeholder Engagement, Environment and Social Risk Management for Large Solar Powered Water Supply and 5 anitation Systems in Rural Gr owth Centers - Western regio n (12 solar powered water su pply systems)	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Prior	Quality And Cost- Based Selection	Open - National	964,845.00	0.00	Under Review	2021-04-16	2021-09-29	2021-05-07	2022-01-16	2021-06-20			2021-07-18		2021-08-17		2021-09-21	2021-10-26	2023-10-26	
UG-MWE-228562-CS-QCBS / Lot 2: Consultancy Services f or Stakeholder Engagement, Environment and Social Risk Management for Large Solar Powered Water Supply and 5 anitation Systems in Rural Gr owth Centers -Central regio n (13 solar powered water sup ply systems)	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Prior	Quality And Cost- Based Selection	Open - National	884,442.00	0.00	Under Review	2021-04-16	2021-09-29	2021-05-07	2022-01-16	2021-06-20			2021-07-18		2021-08-17		2021-09-21	2021-10-26	2023-10-26	
UG-MWE-228563-CS-QCBS / Lot 3: Consultancy Services f or Stakeholder Engagement, Environment and Social Risk Management for Large Solar Powered Water Supply and 5 anitation Systems in Rural Gr owth Centers - Eastern regio n (9 solar powered water sup ply systems)	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Prior	Quality And Cost- Based Selection	Open - National	723,634.00	0.00	Under Review	2021-04-16	2021-09-29	2021-05-07	2022-01-16	2021-06-20			2021-07-18		2021-08-17		2021-09-21	2021-10-26	2023-10-26	
UG-MWE-228575-CS-CQS / C onsultancy Services for Upda te of Environmental and Soci al Impact Assessment (ESIA), Source Protection Plan (SPP), and Resettlement Action Plan (RAP) for the Bitiya and Nya mugasani Water Systems in Buhweju and Kasese Districts Respectively	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Post	Consultant Qualifi cation Selection	Limited	300,000.00	0.00	Under Implement ation	2021-04-16	2021-05-18			2021-04-30							2021-05-30	2021-07-04	2021-12-31	
UG-MWE-233662-CS-QCBS / Consultancy Services for Sta keholder Engagement, Enviro nment and Social Risk Manag ement for Ora-Enyau Water S upply and Sanitation System	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Prior	Quality And Cost- Based Selection	Open - Internationa l	1,050,000.00	0.00	Pending Impleme ntation	2021-05-14		2021-06-04		2021-07-18			2021-08-15		2021-09-14		2021-10-19	2021-11-23	2022-11-23	

UG-MWE-233666-CS-CQS / C onsultancy Services for Environmental and Social Impact Assessment (ESIA), Source Protection Plan (SPP), and Resettlement Action Plan (RAP) for Ora-Eryau Water Supply and Sanitation System	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Limited	300,000.00	0.00	Under Implementation	2021-05-14	2022-03-17									2021-06-27	2021-08-01	2022-08-01
UG-MWE-233081-CS-CQS / C onsultancy Services for Construction Supervision of Bwera Water Supply System in Kaseke District	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Limited	300,000.00	0.00	Pending Implementation	2021-05-17										2021-06-30	2021-08-04	2022-08-04
UG-MWE-233085-CS-CQS / C onsultancy Services for Construction Supervision of Dunguha Water Supply System in Kaseke District	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Limited	300,000.00	0.00	Pending Implementation	2021-05-17										2021-06-30	2021-08-04	2022-08-04
UG-MWE-223300-CS-QCBS / LOT 1: Stakeholder engagement, Environment and Social Risk Management for Solar Powered water supply and sanitation systems in Refugee Hosting Districts of Arua & Moy	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Quality And Cost-Based Selection	Open - National	615,041.00	0.00	Under Implementation	2021-03-12	2021-11-15	2021-04-02	2022-01-19	2021-05-16		2021-06-13	2021-07-13			2021-08-17	2021-09-21	2022-09-21
UG-MWE-223391-CS-QCBS / Lot 2: Consultancy Services to undertake Stakeholder engagement, Environment and Social Risk Management for Solar Powered water supply and sanitation systems in Refugee Hosting Districts of Yum	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Quality And Cost-Based Selection	Open - National	404,757.00	0.00	Under Implementation	2021-03-12	2021-11-15	2021-04-02	2022-01-19	2021-05-16		2021-06-13	2021-07-13			2021-08-17	2021-09-21	2022-09-21
UG-MWE-253406-CS-QCBS / Lot 3: Consultancy Services to undertake Stakeholder engagement, Environment and Social Risk Management for Solar Powered water supply and sanitation systems in Refugee Hosting Districts of Aduamani and Lamwo	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Quality And Cost-Based Selection	Open - National	575,770.00	0.00	Under Implementation	2021-09-20	2021-11-15	2021-10-11	2022-01-19	2021-11-24		2021-12-22	2022-01-21			2022-02-25	2022-04-01	2023-04-01
UG-MWE-251069-CS-QCBS / ENVIRONMENTAL AND SOCIAL IMPACT ASSESSMENT (ESIA) / ENVIRONMENTAL AND SOCIAL PROJECT BRIEF, RESETTLEMENT ACTION PLAN (RAP) AND SOURCE PROTECTION PLANS (SPP) FOR LARGE SOLAR POWERED PIPED WATER SUPPLY SYSTEMS AND SANITATION FACILITIES IN ARUA & MOY	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Limited	420,000.00	0.00	Under Implementation	2021-10-08	2022-02-01									2021-11-28	2022-01-02	2022-07-01
UG-MWE-251067-CS-QCBS / ENVIRONMENTAL AND SOCIAL IMPACT ASSESSMENT (ESIA) / ENVIRONMENTAL AND SOCIAL PROJECT BRIEF, RESETTLEMENT ACTION PLAN (RAP) AND SOURCE PROTECTION PLANS (SPP) FOR LARGE SOLAR POWERED PIPED WATER SUPPLY SYSTEMS AND SANITATION FACILITIES IN ARUA & MOY	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Limited	350,000.00	0.00	Under Implementation	2021-10-08	2022-02-01									2021-11-28	2022-01-02	2022-07-01
UG-MWE-251070-CS-QCBS / ENVIRONMENTAL AND SOCIAL IMPACT ASSESSMENT (ESIA) / ENVIRONMENTAL AND SOCIAL PROJECT BRIEF, RESETTLEMENT ACTION PLAN (RAP) AND SOURCE PROTECTION PLANS (SPP) FOR LARGE SOLAR POWERED PIPED WATER SUPPLY SYSTEMS AND SANITATION FACILITIES IN AURAMU & LAM	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Limited	420,000.00	0.00	Under Implementation	2021-10-08	2022-02-01									2021-11-28	2022-01-02	2022-07-01
UG-MWE-258812-CS-QCBS / Consultancy Services for Stakeholder Engagement, Environment and Social Risk Management for Ora-Ala (Nyagak) and Eryau Water Supply and Sanitation Systems in West Nile of Uganda	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International	1,150,000.00	0.00	Under Implementation	2021-10-25	2022-04-07	2021-11-15	2022-06-10	2021-12-29		2022-01-26	2022-02-25			2022-04-01	2022-05-06	2023-10-28
UG-MWE-258807-CS-QCBS / CONSULTANCY SERVICES FOR CONSTRUCTION SUPERVISION OF ORA-ALA WATER SUPPLY AND SANITATION SYSTEM	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International	1,500,000.00	0.00	Under Review	2022-04-01	2022-05-02	2022-04-15	2022-05-10	2022-05-22		2022-06-19	2022-07-15			2022-08-19	2022-09-16	2024-12-20
UG-MWE-283143-CS-CQS / C onsultancy services for Preparation of ESIA, SPP and RAP for 4No. Solar-Powered Water Supply and Sanitation Systems in Bwoga (Bulange, Nango, Ilanda (Bubugo) and Kagu	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Limited	280,000.00	0.00	Under Implementation	2022-04-01	2022-03-30									2022-05-15	2022-06-19	2022-12-16
UG-MWE-283144-CS-CQS / C onsultancy services for Preparation of ESIA, SPP and RAP for 4No. Solar-Powered Water Supply and Sanitation Systems in Mid Western Uganda (Bubanda, Nankondo, Rwentuha, Kasaba, Kyampangara and Nymushojwa)	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Limited	420,000.00	0.00	Under Implementation	2022-04-01	2022-03-30									2022-05-15	2022-06-19	2022-12-16
UG-MWE-288263-CS-CQS / C onsultancy services for finalization of engineering designs and tender documents for Ora-Ala water supply and sanitation system	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Limited	290,000.00	0.00	Under Implementation	2022-04-28	2022-04-25									2022-06-11	2022-07-16	2022-11-13
UG-MWE-297840-CS-CQS / C onsultancy Services for Feasibility Study, Detailed Engineering Design and Bid Documentation for Solar Powered Piped Water Supply and Sanitation Systems in Refugee Hosting Districts of Arua and Moy	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Limited	350,000.00	0.00	Under Implementation	2022-06-10	2022-06-08									2022-07-24	2022-08-28	2023-02-24

UG-MWE-298970-CS-CDS / C onsultancy Services for Design of River Nyamwimba Mainte nance and Flood Protection Works	IDA / 62760	Component 3: Water Resour ce Management	Post	Quality And Cost- Based Selection	Open - National		450,000.00	0.00	Under Review	2022-08-12	2022-08-05	2022-09-02	2022-10-16	2022-11-13	2022-12-13	2023-01-17	2023-02-21	2024-02-21
--	-------------	--	------	--------------------------------------	-----------------	--	------------	------	--------------	------------	------------	------------	------------	------------	------------	------------	------------	------------

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
UG-MWE-71843-CS-INDV / Pr ocurement of an individual c onsultant for the position of P roject Technical Officer	IDA / 62760	Component 4: Project Imple mentation and Institutional Strengthening	Post	Individual Consult ant Selection	Open		405,000.00	0.00	Under Implement ation	2019-03-22	2019-03-20	2019-04-29		2019-05-13		2019-05-31		2025-05-30	
UG-MWE-71833-CS-INDV / Pr ocurement of an individual c onsultant for the position of E nvironment Specialist	IDA / 62760	Component 4: Project Imple mentation and Institutional Strengthening	Post	Individual Consult ant Selection	Open		405,000.00	0.00	Under Implement ation	2019-03-22	2019-03-20	2019-04-29		2019-05-13		2019-05-31		2025-05-30	
UG-MWE-72025-CS-INDV / Pr ocurement of an individual c onsultant for the position of S ocial Safeguards Specialist	IDA / 62760	Component 4: Project Imple mentation and Institutional Strengthening	Prior	Individual Consult ant Selection	Open		405,000.00	0.00	Canceled	2019-02-15	2019-03-15	2019-03-25		2019-04-08		2019-04-26		2025-04-25	
UG-MWE-113006-CS-INDV / Pr ocurement of an individual c onsultant for the position of Social Safeguards Specialist	IDA / 62760	Component 4: Project Imple mentation and Institutional Strengthening	Post	Individual Consult ant Selection	Open		405,000.00	0.00	Under Implement ation	2019-05-17	2019-05-20	2019-07-03		2019-07-24		2019-08-28		2020-02-24	
UG-MWE-71827-CS-INDV / Pr ocurement of an individual c onsultant for the position of Assistant Procurement Spec ialist - Mr Vincent Okurut	IDA / 62760	Component 4: Project Imple mentation and Institutional Strengthening	Prior	Individual Consult ant Selection	Direct		270,000.00	0.00	Canceled	2018-11-23		2018-12-14		2018-12-28		2019-01-18		2025-01-17	
UG-MWE-113008-CS-INDV / Pr ocurement of an individual c onsultant for the position of Assistant Procurement Spec ialist - Mr Vincent Okurut	IDA / 62760	Component 4: Project Imple mentation and Institutional Strengthening	Post	Individual Consult ant Selection	Direct		270,000.00	0.00	Under Implement ation	2019-05-07	2019-05-20	2019-05-17		2019-05-24		2019-06-28		2025-06-27	
UG-MWE-71426-CS-INDV / Pr ocurement of an individual c onsultant for the position of F inancial Management Specia list - Mr Sufyian Igwahabi	IDA / 62760	Component 4: Project Imple mentation and Institutional Strengthening	Prior	Individual Consult ant Selection	Direct		450,000.00	0.00	Canceled	2018-11-23		2018-12-14		2018-12-28		2019-01-18		2025-01-17	
UG-MWE-113011-CS-INDV / Pr ocurement of an individual c onsultant for the position of Financial Management Specia list - Mr Sufyian Igwahabi	IDA / 62760	Component 4: Project Imple mentation and Institutional Strengthening	Post	Individual Consult ant Selection	Direct		450,000.00	303,696.00	Signed	2019-05-07	2019-07-19	2019-05-17	2019-04-18	2019-05-31	2019-07-15	2019-06-28	2019-07-15	2025-06-27	
UG-MWE-87286-CS-INDV / Pr ocurement of an individual c onsultant for the position of Water Information System Sp ecialist- Mr Kirunda Deusdedi t	IDA / 62760	Component 3: Water Resour ce Management	Prior	Individual Consult ant Selection	Direct		135,000.00	0.00	Canceled	2018-11-23		2018-12-14		2018-12-28		2019-01-18		2021-01-15	
UG-MWE-113012-CS-INDV / Pr ocurement of an individual c onsultant for the position of Water Information System Sp ecialist- Mr Kirunda Deusdedi t	IDA / 62760	Component 3: Water Resour ce Management	Post	Individual Consult ant Selection	Direct		135,000.00	230,134.80	Signed	2019-05-07	2019-05-20	2019-05-17	2019-04-18	2019-05-31	2019-07-15	2019-06-28	2019-07-15	2020-06-27	
UG-MWE-71820-CS-INDV / Pr ocurement of an individual c onsultant for the position of Monitoring and Evaluation Sp ecialist - Mr. Tonny Emmy A meny	IDA / 62760	Component 4: Project Imple mentation and Institutional Strengthening	Prior	Individual Consult ant Selection	Direct		405,000.00	0.00	Canceled	2018-11-23		2018-12-14		2018-12-28		2019-01-18		2025-01-17	
UG-MWE-113013-CS-INDV / Pr ocurement of an individual c onsultant for the position of Monitoring and Evaluation Sp ecialist - Mr. Tonny Emmy A meny	IDA / 62760	Component 4: Project Imple mentation and Institutional Strengthening	Post	Individual Consult ant Selection	Direct		360,000.00	230,134.80	Signed	2019-05-09	2019-05-20	2019-05-19	2019-04-18	2019-06-02		2019-06-30	2019-07-15	2025-06-29	
UG-MWE-71810-CS-INDV / Pr ocurement of an individual c onsultant for the Position of a Procurement Specialist	IDA / 62760	Component 4: Project Imple mentation and Institutional Strengthening	Prior	Individual Consult ant Selection	Open		405,000.00	0.00	Under Implement ation	2019-02-15	2019-07-21	2019-03-25	2020-02-24	2019-04-08		2019-04-26		2025-04-25	
UG-MWE-117193-CS-CDS / P reparation of Resettlement A ction Plans for the 16 large s olar powered water supply sy stems	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Post	Direct Selection	Direct		100,000.00	0.00	Canceled	2019-07-22		2019-08-01				2019-10-05		2020-04-02	
UG-MWE-130212-CS-CDS / P reparation of Resettlement A ction Plans for the 32 large s olar powered water supply sy stems	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Post	Direct Selection	Direct		200,000.00	0.00	Under Implement ation	2019-09-10	2019-10-21	2019-09-27				2019-12-01		2020-05-29	
UG-MWE-162976-CS-CDS / C onsultancy services to carry out Geophysical Survey and Drilling Supervision of Produc tion Wells in RGCs under IW MDP	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Suppor t to Districts Hosting Refuge es	Post	Direct Selection	Direct		32,589.00	0.00	Under Implement ation	2020-03-10	2020-03-10	2020-03-20				2020-05-19		2020-11-15	
UG-MWE-180334-CS-INDV / Pr ocurement of individual c onsultant for the position of Pr oject Advisor/Project Manage ment Specialist for the Integr ated Water Management & D evelopment Project	IDA / 62760	Component 4: Project Imple mentation and Institutional Strengthening	Post	Individual Consult ant Selection	Direct		365,000.00	0.00	Under Implement ation	2020-06-22	2020-10-14	2020-06-29		2020-07-13		2020-07-27		2024-12-31	
UG-MWE-117178-CS-CDS / C onsultancy Services for Quali ty Assurance of the roll out of Water Information System in Victoria, Upper Nile, Albertin e and Kyoga WZEs	IDA / 62760	Component 3: Water Resour ce Management	Post	Direct Selection	Direct		300,000.00	0.00	Under Implement ation	2019-06-17	2020-10-07	2019-06-27				2019-08-31		2021-08-30	

UG-MWE-187888-CS-CDS / C onsultancy Services for Environmental and Social Impact Assessment (ESIA), RAP & Source Protection Plans (SSP) for Large Solar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlement and Host Communities in Kivandongo	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Direct Selection	Direct	60,000.00	0.00	Under Implementation	2020-08-11	2021-01-22	2020-08-21			2020-10-25	2021-04-23
UG-MWE-211700-CS-CDS / C onsultancy for undertaking Social and Environment Assessment for River Nyamwamba flood risk management activities	IDA / 62760	Component 3: Water Resource Management	Post	Direct Selection	Direct	60,000.00	0.00	Under Implementation	2021-01-07	2022-06-13	2021-01-17			2021-03-08	2021-03-14
UG-MWE-215916-CS-CDS / C onsultancy for Environmental and Social Impact Assessment (ESIA), RAP & Source Protection Plans (SSP) for Large Solar Powered Piped Water Supply Systems and Sanitation in 5 RGCs of Bugomolwa, Kikonge-Nakasero, Lubali, Damba-Kalavembu and Kisoopo	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Direct Selection	Direct	100,000.00	0.00	Under Implementation	2021-02-08	2021-06-18	2021-02-18			2021-04-24	2021-10-21
UG-MWE-173608-CS-CDS / E nvironmental and Social Impact Assessment (ESIA), RAP & Source Protection Plans (SSP) for Large Solar Powered Piped Water Supply Systems and Sanitation Facilities in 6 RGCs of Bugwara, Kabamba, Kisoopo, Mwanjanzige, Kasee	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Direct Selection	Direct	120,000.00	0.00	Under Implementation	2021-02-08	2021-06-18	2021-02-22			2021-04-16	2021-10-13
UG-MWE-215806-CS-CDS / C onsultancy for Environmental and Social Impact Assessment (ESIA), RAP & Source Protection Plans (SSP) for Large Solar Powered Piped Water Supply Systems and Sanitation Facilities in 5 RGCs of Igwaya, Kofera, Kitenya, Lugala and B	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Direct Selection	Direct	100,000.00	0.00	Under Implementation	2021-02-05	2021-06-18	2021-02-15			2021-04-21	2021-10-18
UG-MWE-223407-CS-INDV / Procurement of an Individual consultant for the position of Assistant Procurement Specialist for IWMDP	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Post	Individual Consultant Selection	Open	147,000.00	0.00	Under Implementation	2021-03-12	2021-04-27	2021-05-10	2021-05-31		2021-07-05	2024-12-16
UG-MWE-255501-CS-CDS / C onsultancy Services for carrying out Engineering re-design of Bwera and Dongojaha water supplies for emergency reconstruction and rehabilitation	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Direct Selection	Direct	298,000.00	0.00	Under Implementation	2021-10-05	2021-10-01	2021-10-15			2021-12-19	2022-06-17
UG-MWE-267736-CS-CDS / C onsultancy Services for Construction Supervision of River Nyamwamba Emergency Maintenance and Flood Protection Works	IDA / 62760	Component 3: Water Resource Management	Post	Direct Selection	Direct	150,000.00	0.00	Under Implementation	2021-12-17	2021-12-15	2021-12-27			2022-03-02	2023-08-24
UG-MWE-283152-CS-INDV / Procurement of an Individual Consultant for the position of Monitoring and Evaluation Specialist.	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Post	Individual Consultant Selection	Open	168,750.00	0.00	Under Implementation	2022-03-14	2022-03-13	2022-05-02	2022-05-23		2022-06-27	2024-12-31
UG-MWE-211701-CS-CDS / C onsultancy for Design and Construction Supervision of Dr edging and Flood Protection Works for River Nyamwamba	IDA / 62760	Component 3: Water Resource Management	Post	Direct Selection	Direct	450,000.00	0.00	Canceled	2021-01-07	2021-10-27	2021-01-17			2021-03-09	2021-07-07