

## PROCUREMENT PLAN

### General

#### 1. Project Information

- a. **Country: Federal Republic of Somalia**
  - b. **Project Name: Water For Agro-Pastoral and Resilience Productivity**
  - c. **Project Number: P167826**
  - d. **Total Finance: USD 5 Million**
2. **Project Implementation Agency: South West State of Somalia**
  3. **Date of Project Plan: October 2018**
  4. **Period Covered by this Procurement: January 2019 - June 2020**

#### I. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016 revised November 2017 and August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

#### II. Bank’s Standard Procurement Document:

The Bank’s standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified into Procurement Plan tables in STEP

#### III. National Procurement Arrangements: Not applicable

#### IV. Prequalification: Not applicable

#### V. Leased Assets: Not Applicable

- VI. Procurement of Second hand Goods:** Not Applicable
- VII. Domestic Preference:** Not Applicable
- VIII. Hands on Expanded Implementation Support (HEIS):** Not Applicable
- IX. Other Relevant Procurement Information:** Not Applicable
- X. Thresholds for Procurement Approaches and Method (US\$ millions)**

<b>Thresholds for Procurement Approaches and Methods (US\$ millions)- Goods, Works, and Non-Consulting Services</b>				
<b>Category</b>	<b>Prior Review (US\$ millions)</b>	<b>Open International</b>	<b>Open National</b>	<b>Request for Quotation (RfQ)</b>
Works	all	≥ 5.0	< 5.0	≤ 0.2
Goods, IT, and non-consulting services	all	≥ 0.5	< 0.5	≤ 0.1
<b>Thresholds for Procurement Approaches and Methods (US\$, millions) - Consulting Services</b>				
<b>Category</b>	<b>Prior Review (US\$, millions)</b>	<b>Short List of National Consultants</b>		
		<b>Consulting Services</b>	<b>Engineering and Construction Supervision</b>	
Consultants (Firms)	all	n.a	n.a.	
Individual Consultants	all	n.a.	n.a.	

## South West Procurement Plan

### XI. Packages for Goods, Works and Non-Consulting Services (At Negotiations - to be entered in STEP)

Ref. No	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior / Post)	Market Approach (Open-National / Limited etc.)	Selection Method (RFP, RFB, RFQ etc.)	Evaluation Options (BAFO Rated Criteria etc.)	Procurement Process (Single stage-single envelope etc.)	Prequalification (Yes/No)	Domestic Preference (Yes/No)	Expected date of bid/proposal opening	Expected date of Contract Signature
<b>GOODS</b>											
<b>G1</b>	<i>Purchase of 5 vehicles</i>	\$175,000	Prior	Open National	RFB	Lowest Evaluated Cost	Single stage One-Envelope	N/A	N/A	02/Mar/2019	02/Apr/2019
<b>G2</b>	<i>Office Equipment (Laptops, Desktops, Projector, Printers and accessories)</i>	\$30,000	Prior	Limited	RFQ	Lowest Evaluated Cost	Single stage One - Envelope	N/A	N/A	04/Mar/2019	04/Apr/2019

<b>G</b> <b>3</b>	<i>GIS Equipment</i>	\$25,000	Prior	Limited	RFQ	Low est Eval uate d Cost	Single Stage One- Envelop	N/A	N/A	05/May/20 19	05/Jun/201 9
<b>G</b> <b>4</b>	<i>Hydrological Water Monitoring Tools</i>	\$12,000	Prior	Limited	RFQ	Low est Eval uate d Cost	Single Stage One- Envelop	N/A	N/A	15/Oct/20 19	16/Nov/20 19
<b>G</b> <b>6</b>	<i>Vehicle Fuels</i>	\$80,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single Stage One- Envelop	N/A	N/A	21/Mar/20 19	22/Apr/20 19
<b>G</b> <b>7</b>	<i>Office furniture (Chairs, Tables, )</i>	\$30,000	Prior	Limited	RFQ	Low est Eval uate d Cost	Single Stage One- Envelop	N/A	N/A	12/Jun/202 0	13/Jul/202 0
	<b>Total Goods</b>	<b>\$352,000</b>									
<b>WORKS</b>											
<b>W</b> <b>1</b>	<i>Construction of Sand Dams/Sub- surface Dams</i>	\$90,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	09/Nov/20 19	10/Dec/20 19

<b>W 2</b>	Construction of Earth Dams	\$90,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	01/Oct/2019	02/Nov/2019
<b>W 3</b>	Construction/Rehabilitation of 10 Berkads	\$42,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	01/Sep/2019	01/Oct/2019
<b>W 4</b>	Rehabilitation of Boreholes/Shallow Wells	\$50,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	18/Aug/2019	19/Sep/2019
<b>W 5</b>	Office Construction/Rehabilitation	\$70,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	01/Aug/2019	01/Sep/2019
	<b>Total Works</b>	<b>\$342,000</b>									
<b>Non -Consulting Services</b>											
	<b>Total Non-Consultant Service</b>										

**Consulting Services**

<b>Ref No</b>	<b>Contract Description</b>	<b>Estimated Cost (US\$)</b>	<b>Review by Bank (Prior/Post)</b>	<b>Market Approach (Open-National/Limited etc.)</b>	<b>Selection Method (QCBS, LCBCS, QBS, DS)</b>	<b>Shortlisting (Yes/No)</b>	<b>Expected Date of Bid Proposal Opening</b>	<b>Expected Date of Contract Signature</b>
<b>C1</b>	<i>Site selection, geophysical surveying, contracting and engineering support</i>	100,000	Prior	Open - National	CQS	N/A	16/Mar/2019	15/Apr/2019
<b>C2</b>	<i>Develop GIS map for potential sites</i>	20,000	Prior	Open - National	CQS	N/A	08/Jul/2019	08/Aug/2019
<b>C3</b>	<i>creation of village livelihood development plans &amp; water budgets</i>	500,000	Prior	Open - International	QCBS	N/A	13/May/2020	10/Jun/2020
<b>C4</b>	<i>implement rural development policies and laws to regulate sector and ensure sustainability</i>	50,000	Prior	Open National	CQS	N/A	15/Jan/2020	12/Feb/2020
<b>C5</b>	<i>technical assistance agency for training assessment, selecting, training</i>	60,000	Prior	Open National	CQS	N/A	22/Feb/2020	19/Mar/2020

	<i>and monitoring field service support,</i>							
<b>C6</b>	<i>acquisition and application of geo-spatial imagery for before and after satellite photos</i>	20,000	Prior	Open - National	CQS	N/A	01/Mar/2020	01/Apr/2020
<b>C7</b>	<i>Procurement Specialist</i>	50,000	Prior	Open	INDV	N/A	05/Jan/2019	05/Feb/2019
<b>C8</b>	<i>Finance Specialist</i>	50,000	Prior	Open	INDV	N/A	05/Jan/2019	05/Feb/2019
<b>C9</b>	<i>Project Engineer</i>	72,000	Prior	Open	INDV	N/A	10/Feb/2019	10/Mar/2019
<b>C10</b>	<i>2 Site Engineers</i>	21,000	Prior	Open	INDV	N/A	01/Oct/2019	31/Oct/2019
	<b>Total Consulting Services</b>	<b>\$943,000</b>						
	<b>Grand Total</b>	<b>\$1,637,000</b>						

**PROCUREMENT PLAN** Somalia : Somalia - Water for Agro-pastoral Productivity and Resilience

**General Information**  
**Country:** Somalia **Bank's Approval Date of the Original Procurement Plan:** 2020-02-18  
**Revised Plan Date(s):** (comma delineated, leave blank 2022-06-28)  
**Project ID:** P167826 **GPN Date:**  
**Project Name:** Somalia - Water for Agro-pastoral Productivity and Resilience  
**Loan / Credit No:** IDA / D4970  
**Executing Agency:** Puntland Ministry of Planning, Economic Development and International Cooperation

Active Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (USD)	Actual Amount (USD)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion										
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual											
SO-MOPIC - PL-174463-CW-R FB / Construction of Ministry of Planning, Economic Development and International Cooperation offices.	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Request for Bids	Open - National	Single Stage - One Envelope				285,000.00	341,801.64	Signed					2020-05-24	2020-10-16	2020-05-29	2020-10-19			2020-07-10	2020-11-25	2020-08-09	2021-01-04	2020-09-13	2021-01-12	2021-03-12										
SO-MOPIC - PL-178126-CW-R FQ / Rehabilitation and Extending of MoEACC Office in Garowe	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Request for Quotations	Open - National	Single Stage - One Envelope				180,000.00	179,968.80	Completed																	2020-08-21	2020-10-28	2021-02-17								
SO-MOPIC - PL-182498-CW-R FQ / Construction of MoAAN Conference Hall	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage - One Envelope				50,000.00	49,139.25	Completed																	2020-09-03	2020-10-14	2021-03-02								
SO-MOPIC - PL-178198-CW-R FQ / Rehabilitation of Meeting Room at the Puntland Ministry of Energy, Mineral and Water (MoEMW)	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage - One Envelope				10,000.00	9,853.76	Completed																	2020-08-20	2020-10-07	2021-02-16								
SO-MOPIC - PL-214242-CW-R FQ / Construction of Subsurface Dam in Rababbe Village, Nugal Region, Puntland, Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope				101,982.95	145,803.65	Signed																	2021-03-27	2021-04-22	2021-09-23								
SO-MOPIC - PL-218499-CW-R FQ / Rehabilitation of four Community Centers and Bungalows in Meeladeen, Raysdale, Lasadawoco and Xamxama.	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Request for Quotations	Limited	Single Stage - One Envelope				135,000.00	135,288.00	Signed																	2021-04-29	2021-08-17	2021-10-26								
SO-MOPIC - PL-232616-CW-R FQ / Construction of Arc Gravity Dam in Ceel Dahir Village, Bari Region, Puntland Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope				120,795.84	146,305.59	Signed																	2021-05-13	2021-06-13	2021-07-08	2021-07-19	2022-01-04						
SO-MOPIC - PL-256301-CW-R FQ / Rehabilitation of Xagar borehole in Xagar Village, Bari Region, Puntland Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope				75,939.19	0.00	Canceled																	2021-10-21		2021-12-16	2022-06-14							
SO-MOPIC - PL-257543-CW-R FB / Construction of an Improved Haffir Dam at Carmoyin Village, Karkaar Region, Puntland State of Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Bids	Open - National	Single Stage - One Envelope				221,941.28	0.00	Canceled																	2021-10-20	2021-11-05	2021-10-25	2021-12-06	2022-01-05	2022-02-09	2022-08-08				
SO-MOPIC - PL-258569-CW-R FQ / Rehabilitation of 4 regional veterinary offices in Blossaso, Gardo, Dhabar and Garowe HD.	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Quotations	Limited	Single Stage - One Envelope				125,371.84	94,901.50	Signed																	2021-10-28	2021-10-21	2021-12-23	2021-11-29	2022-06-21						
SO-MOPIC - PL-258570-CW-R FB / Construction of 3 veterinary clinics and 1 Regional Veterinary office in Garowe, Ufeyn, Baargaal, and Akula	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Bids	Open - National	Single Stage - One Envelope				413,648.63	404,861.40	Signed																	2021-10-25	2021-11-05	2021-10-30	2021-11-12	2021-12-11	2021-12-20	2022-01-10	2022-01-12	2022-02-14	2022-01-15	2022-08-13
SO-MOPIC - PL-259747-CW-R FQ / Construction of Arc Gravity Dam in Barokhille Village, Armo District, Bari Region, Puntland State of Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope				142,861.04	141,958.25	Signed																	2021-11-05	2021-11-23	2021-11-05	2021-12-31	2021-12-20	2022-06-29					
SO-MOPIC - PL-260672-CW-R FQ / Construction of Arc Gravity Dam near Caluula Town, Bari Region, Puntland State of Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope				74,912.25	94,032.00	Signed																	2021-11-08	2021-11-23	2022-01-03	2021-12-20	2022-07-02						
SO-MOPIC - PL-263230-CW-R FQ / Construction of an Improved Haffir Dam at Carmoyin Village, Karkaar Region, Puntland State of Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope				168,391.65	189,065.20	Signed																	2021-11-25	2021-11-23	2022-01-20	2021-12-20	2022-07-19						
SO-MOPIC - PL-263900-CW-R FQ / Rehabilitation of Hudun borehole in Hudun village, Gobob-jiran District, Nugal Region, Puntland State of Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope				72,202.57	78,332.65	Signed																	2021-11-27	2021-11-30	2022-01-22	2021-12-22	2022-07-21						
SO-MOPIC - PL-263901-CW-R FQ / Rehabilitation of two Boreholes in Cagaxaran and Gocosaale Villages, Mudug Region, Puntland State of Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope				59,209.36	109,902.21	Signed																	2021-11-27	2021-12-03	2022-01-22	2021-12-22	2022-07-21						
SO-MOPIC - PL-263902-CW-R FQ / Rehabilitation of two boreholes in Tuulo-xanan and Tuurubti villages, Galdogob District, Mudug Region, Puntland State of Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope				90,862.54	118,491.69	Signed																	2021-11-28	2021-11-30	2022-01-23	2021-12-22	2022-07-22						
SO-MOPIC - PL-265621-CW-R FQ / Construction of Subsurface Dam in Washington Village, Bari Region, Puntland State of Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope				114,833.11	135,021.87	Signed																	2021-12-10	2021-11-30	2022-02-04	2021-12-26	2022-08-03						



SO-MOPIC - PL-271559-CW-R FQ / Rehabilitation of four Community Centers and Rangelands in Rabable, Barookhie, Ceedsaahir and Carmooyin.	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	135,616.40	144,690.68	Signed					2022-01-13	2022-02-07							2022-03-10	2022-02-27	2022-09-06	
SO-MOPIC - PL-286566-CW-R FQ / Construction of an Improved Hafiri Dam near Yidin Yo bin Village, Bari Region, Puntland State of Somalia.	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	161,805.12	172,079.67	Signed					2022-04-05	2022-04-15							2022-05-31	2022-05-18	2022-11-27	
SO-MOPIC - PL-286568-CW-R FQ / Construction of an Improved Hafiri Dam near Xidda Village, Bari Region, Puntland State of Somalia.	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	162,359.77	184,462.76	Signed					2022-04-04	2022-04-15							2022-05-30	2022-05-19	2022-11-26	
SO-MOPIC - PL-287631-CW-R FQ / Construction of Hafiri Dam in Adinzone Village, Bari Region, Puntland Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	169,083.27	181,089.32	Signed					2022-04-10	2022-04-15							2022-06-05	2022-05-18	2022-12-02	
SO-MOPIC - PL-287633-CW-R FQ / Construction of Sand Dam in Gawe Site, Bari Region, Puntland Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	105,365.66	122,063.85	Signed					2022-04-11	2022-04-15							2022-06-06	2022-05-17	2022-12-03	
SO-MOPIC - PL-287635-CW-R FQ / Construction of Hafiri Dam in Beyra Village, Mudug Region, Puntland Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	171,542.02	186,224.55	Signed					2022-04-09	2022-04-15							2022-06-04	2022-05-17	2022-12-01	
SO-MOPIC - PL-288172-CW-R FQ / Procurement of Office Furniture in Galadogo, Hako, Alula, Garowe, Baargaal and Ufeyn Offices.	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	35,600.00	30,681.20	Signed					2022-04-14	2022-04-11							2022-06-09	2022-04-26	2022-12-06	
SO-MOPIC - PL-290622-CW-R FQ / Construction of Subsurface Sand Dam in Daraeye Village, Nugaal Region, Puntland Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	125,362.94	136,321.52	Signed					2022-04-24	2022-04-27							2022-06-19	2022-05-21	2022-12-16	
SO-MOPIC - PL-290623-CW-R FQ / Construction of Hafiri Dam in Malaasi Village, Mudug Region, Puntland Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	173,523.02	171,125.18	Signed					2022-04-24	2022-04-27							2022-06-19	2022-05-19	2022-12-15	
SO-MOPIC - PL-290624-CW-R FQ / Construction of Sand Dam in Biyo Kulule Site, Bari Region, Puntland Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	168,624.57	169,932.09	Signed					2022-04-24	2022-04-27							2022-06-19	2022-05-18	2022-12-16	
SO-MOPIC - PL-295324-CW-R FQ / Rehabilitation of three Community Centers and two Rangelands in Beyra, Malaasi and Daraeye, Mudug and Nugaal Region	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	184,713.40	0.00	Under Implementation					2022-05-23	2022-06-06							2022-07-18		2023-01-14	
SO-MOPIC - PL-295325-CW-R FQ / Rehabilitation of three Community Centers and one Rangelands in Biyo kulule, Otda and Qaw, Bari Region	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	90,942.80	0.00	Under Implementation					2022-05-23	2022-06-06							2022-07-18		2023-01-14	
SO-MOPIC - PL-295326-CW-R FQ / Rehabilitation of four Community Centers and three Rangelands in Yidin yobin, Adizone, Washington and Alula, Bari Region	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	129,253.20	0.00	Under Review					2022-05-23	2022-06-06							2022-07-18		2023-01-14	
SO-MOPIC - PL-296485-CW-R FQ / Construction of Sand Dam in Gode Site, Karkaar Region, Puntland, Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	142,253.60	148,787.07	Signed					2022-06-02	2022-05-31							2022-07-28	2022-06-16	2023-01-24	
SO-MOPIC - PL-296489-CW-R FQ / Construction of Sand Dam in Ooton Site, Karkaar Region, Puntland Somalia	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	168,741.10	175,276.94	Signed					2022-06-02	2022-05-31							2022-07-28	2022-06-16	2023-01-24	
SO-MOPIC - PL-296892-CW-R FQ / Construction of Hafiri Dam in Abaarrey Village, Nugaal Region, Puntland Somalia.	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	175,469.68	181,737.59	Signed					2022-06-04	2022-05-31							2022-07-30	2022-06-18	2023-01-26	
SO-MOPIC - PL-296896-CW-R FQ / Construction of an Improved Hafiri Dam near Freebri Village, Nugaal Region, Puntland State of Somalia.	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	198,404.10	175,364.11	Signed					2022-06-05	2022-05-31							2022-07-31	2022-06-19	2023-01-27	
SO-MOPIC - PL-297976-CW-R FB / Construction of 10 Community Centers and 8 Rangelands Rehabilitation in Modu g, Nugaal, and Bari Regions.	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Request for Bids	Open - National	Single Stage - One Envelope														Request for Bids - Small Works SRF (1 envelope process)	591,045.15	0.00	Pending Implementation				2022-06-07	2022-06-12							2022-07-24		2022-08-23	2022-09-27	2023-03-26
SO-MOPIC - PL-298033-CW-R FQ / Rehabilitation of two boreholes in Biyocade and Bursa lax, Mudug Region	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	132,748.13	0.00	Under Implementation					2022-06-11	2022-06-12							2022-08-06		2023-02-02	
SO-MOPIC - PL-298034-CW-R FQ / Rehabilitation of Borehole in Laandusumada, Mudug Region	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	89,614.26	0.00	Under Implementation					2022-06-11	2022-06-12							2022-08-06		2023-02-02	
SO-MOPIC - PL-298932-CW-R FQ / Afforestation and Demonstration Garden in Amaale, Garowe, Nugaal Region, Puntland Somalia	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Quotations	Limited	Single Stage - One Envelope														Request for Quotations (Non Bank-S PD)	199,295.25	0.00	Under Implementation					2022-06-17	2022-06-16							2022-08-12		2023-02-08	

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SO-MOPIC - PL-173788-GO-R FB / Procurement of 5 Vehicles for Puntland Ministry of Environment, Agriculture and Climate Change, Ministry of Planning, Economic Development and International Cooperation, Ministry of Livestock & Animal Husbandry and Puntland Water Development Agency.	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Bids	Open - National	Single Stage - One Envelope		395,000.00	256,000.00	Completed					2020-05-17	2020-06-13	2020-05-22	2020-06-14			2020-07-03	2020-08-23	2020-08-02	2020-09-12	2020-09-06	2020-09-16	2021-03-05	2021-01-09
SO-MOPIC - PL-173790-GO-R FQ / Purchase of Office Equipment (Laptops, Desktops, Projector, Printers, and accessories) for Biyoole Puntland Implementing agencies.	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage - One Envelope		56,000.00	40,797.75	Completed							2020-05-24	2020-06-26							2020-07-19	2020-08-29	2021-01-15	2020-10-06
SO-MOPIC - PL-178199-GO-R FQ / Hydrological Monitoring Equipment (GPS tools)	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage - One Envelope		18,000.00	16,990.00	Completed							2020-06-14	2020-11-10							2020-08-09	2020-11-28	2021-02-05	2021-07-07
SO-MOPIC - PL-183182-GO-R FB / 4x4WD Double Cabin Pickup Vehicles with its Accessories for Mobile Veterinary Clinics	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Bids	Open - National	Single Stage - One Envelope		150,000.00	112,700.00	Completed					2020-07-15	2020-07-22	2020-07-20	2020-07-27			2020-08-31	2020-09-16	2020-09-30	2020-10-03	2020-11-04	2020-10-13	2021-05-03	2021-04-03
SO-MOPIC - PL-185015-GO-R FQ / Procurement of Office Furniture (tables, chairs, shelves etc.) for Puntland Plus.	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage - One Envelope		3,500.00	3,410.00	Completed							2020-07-28	2020-08-11							2020-09-22	2020-08-19	2021-03-21	2020-08-28
SO-MOPIC - PL-204178-GO-R FQ / Purchase of Mobile veterinary clinics kits	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Quotations	Limited	Single Stage - One Envelope		49,908.00	54,683.20	Completed							2020-11-20	2020-12-23							2021-01-15	2021-01-18	2021-07-14	2021-02-21
SO-MOPIC - PL-214227-GO-R FQ / Procurement of Monitoring and Evaluation equipment (tablets, smartphones, GPS, etc.)	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage - One Envelope		8,000.00	8,506.30	Completed							2021-01-25	2021-02-16							2021-03-22	2021-03-04	2021-09-18	2021-03-08
SO-MOPIC - PL-219383-GO-R FQ / Conference room furniture (newly constructed MoA's Conference Hall)	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage - One Envelope		14,140.00	19,959.47	Completed							2021-02-28	2021-03-01							2021-04-25	2021-03-21	2021-10-22	2021-05-10
SO-MOPIC - PL-226152-GO-R FQ / Procurement of Office Furniture (tables, chairs, shelves etc.) for Puntland Ministry of Environment, Agriculture and Climate Change.	IDA / D4970	Component 2: Institutional and Capacity Development	Post	Request for Quotations	Limited	Single Stage - One Envelope		36,000.00	0.00	Canceled							2021-04-04								2021-05-30		2021-11-26	
SO-MOPIC - PL-231286-GO-R FQ / Procurement of Office Furniture (tables, chairs, shelves etc.) for Puntland Ministry of Environment, Agriculture and Climate Change.	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Request for Quotations	Limited	Single Stage - One Envelope		36,000.00	0.00	Canceled							2021-05-01								2021-06-26		2021-12-23	
SO-MOPIC - PL-231558-GO-R FQ / Purchase of Office Equipment (Laptops, Desktops, Projector, Printers, and accessories) for Puntland Ministry of Environment, Agriculture and Climate Change.	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Request for Quotations	Limited	Single Stage - One Envelope		22,825.00	24,985.80	Completed							2021-05-05	2021-05-10							2021-06-30	2021-06-03	2021-12-27	2021-07-05
SO-MOPIC - PL-232799-GO-R FQ / Procurement of Office Furniture (tables, chairs, shelves etc.) for Puntland Ministry of Environment, Agriculture and Climate Change.	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Request for Quotations	Limited	Single Stage - One Envelope		13,175.00	25,042.00	Completed							2021-05-10	2021-05-10							2021-07-05	2021-06-03	2022-01-01	2021-06-15
SO-MOPIC - PL-235843-GO-R FQ / Procurement of Laboratory Kits for Puntland Ministry of Livestock and Animal Husbandry.	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Quotations	Limited	Single Stage - One Envelope		57,810.00	59,339.28	Signed							2021-06-05	2021-06-13							2021-07-31	2021-07-03	2022-01-27	2021-07-27
SO-MOPIC - PL-240954-GO-R FQ / Procurement of seeds and tools for fodder production	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Quotations	Limited	Single Stage - One Envelope		15,000.00	8,314.38	Completed							2021-07-05	2021-06-25							2021-08-30	2021-07-25	2022-02-26	2021-08-22
SO-MOPIC - PL-242683-GO-R FQ / Purchase of Office Equipment (Desktop, Projector, Printer, and accessories) for P WDA/MoEMW.	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage - One Envelope		14,381.00	9,953.63	Completed							2021-07-16	2021-07-16							2021-09-10	2021-08-11	2022-03-09	2021-09-16
SO-MOPIC - PL-281394-GO-R FQ / Purchase of Drugs and Medical Equipment for Mobile Vet Clinics	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Quotations	Limited	Single Stage - One Envelope		39,885.00	48,109.32	Signed							2022-03-08	2022-03-21							2022-05-03	2022-04-09	2022-10-30	
SO-MOPIC - PL-285710-GO-R FQ / Procurement of seeds and tools for Agricultural Support	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Quotations	Limited	Single Stage - One Envelope		83,820.00	90,884.87	Signed							2022-03-31	2022-03-31							2022-05-26	2022-04-09	2022-11-22	
SO-MOPIC - PL-288168-GO-R FQ / Procurement of seeds and tools for fodder production.	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Quotations	Limited	Single Stage - One Envelope		47,120.00	52,147.76	Signed							2022-04-14	2022-04-11							2022-06-09	2022-04-26	2022-12-06	
SO-MOPIC - PL-288169-GO-R FQ / Procurement of Veterinary drugs and equipment for vet clinics in Baargaal, Ufeyn, Garowe, Rako and Galdogob.	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Quotations	Limited	Single Stage - One Envelope		98,710.00	109,932.01	Signed							2022-04-14	2022-04-11							2022-06-09	2022-04-26	2022-12-06	
SO-MOPIC - PL-289467-GO-R FB / Purchase of Equipments for Prionosis Management Measures.	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Bids	Open - National	Single Stage - One Envelope		312,000.00	0.00	Under Implementation					2022-04-16	2022-05-19	2022-04-21	2022-05-20			2022-06-02	2022-06-25	2022-07-02		2022-08-06		2023-02-02	

SO-MOPIC - PL-292835-GO-R FQ / Procurement of seeds and tools for Agricultural Support	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Quotations	Limited	Single Stage - One Envelope		98,500.00	102,848.90	Signed								2022-05-05	2022-05-16							2022-06-30	2022-06-01	2022-12-27
SO-MOPIC - PL-293327-GO-R FQ / Procurement of office furniture for newly constructed Ministry of Planning, Economic Development, and International Cooperation, Puntland.	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage - One Envelope		70,000.00	67,841.40	Signed								2022-05-13	2022-05-17							2022-07-08	2022-05-30	2023-01-04
SO-MOPIC - PL-295327-GO-R FQ / Procurement of Drugs and Equipment for Mobile Veterinary Clinic Team	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Request for Quotations	Limited	Single Stage - One Envelope		85,620.00	87,004.61	Signed								2022-05-23	2022-05-17							2022-07-18	2022-05-31	2023-01-14

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents a		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SO-MOPIC - PL-169621-CS-CQS / Consulting Firm for Provision of continuous engineering support - Site selection, surveying, designing & BOQs, Bidding & Contracting	IDA / D4970	Component 1: Support the development of Multiple Use Water Sources	Prior	Consultant Qualification Selection	International		213,150.00	389,360.00	Signed	2020-04-25	2020-05-12	2020-05-16	2020-05-20	2020-06-29	2020-07-21							2020-07-29	2020-09-18	2020-09-02	2020-09-19	2021-03-01	
SO-MOPIC - PL-224681-CS-CQS / Consultant Firm for Developing 10 Community Investment Plans in Puntland.	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Consultant Qualification Selection	Limited		50,000.00	130,000.00	Signed	2021-03-26	2021-04-22			2021-04-09	2021-06-28							2021-05-09	2021-08-13	2021-06-13	2021-08-14	2021-12-10	

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify / Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SO-MOPIC - PL-160036-CS-IN DV / Project Coordinator	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		150,000.00	118,570.00	Signed	2020-02-24	2020-02-23	2020-02-29	2020-03-10	2020-03-21	2020-04-06	2020-04-25	2020-03-28	2021-02-28	
SO-MOPIC - PL-160043-CS-IN DV / Finance Management Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		90,000.00	78,440.00	Signed	2020-02-24	2020-03-09	2020-02-29	2020-03-10	2020-03-21	2020-04-06	2020-04-25	2020-03-28	2021-02-28	
SO-MOPIC - PL-160039-CS-IN DV / Procurement Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		90,000.00	93,600.00	Signed	2020-02-24	2020-02-20	2020-02-29	2020-02-21	2020-03-21	2020-04-08	2020-04-25	2020-03-28	2021-02-28	
SO-MOPIC - PL-160034-CS-IN DV / Environmental and Social Safeguards Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		72,000.00	66,405.00	Signed	2020-02-24	2020-02-21	2020-02-29	2020-02-23	2020-03-21	2020-04-06	2020-04-25	2020-03-28	2021-02-28	
SO-MOPIC - PL-160042-CS-IN DV / Monitoring and Evaluation Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		90,000.00	66,405.00	Signed	2020-02-24	2020-02-20	2020-02-29	2020-02-23	2020-03-21	2020-04-07	2020-04-25	2020-03-28	2021-02-28	
SO-MOPIC - PL-168511-CS-CDS / Senior Rangeland Specialist Consultant	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		43,200.00	131,430.00	Signed	2020-04-23	2020-04-26	2020-04-28	2020-05-06	2020-05-05	2020-05-07	2020-05-15	2020-05-09	2020-05-20	
SO-MOPIC - PL-168512-CS-CDS / Community Development Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		43,200.00	125,010.00	Signed	2020-04-23	2020-05-10	2020-04-28	2020-05-13	2020-05-05	2020-05-14	2020-05-15	2020-05-13	2020-05-20	
SO-MOPIC - PL-168513-CS-CDS / Senior Institutional Development Advisor	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		48,000.00	136,950.00	Signed	2020-04-23	2020-04-29	2020-04-28	2020-05-09	2020-05-05	2020-05-11	2020-05-15	2020-05-09	2020-05-20	
SO-MOPIC - PL-168514-CS-CDS / Senior Water Engineer Consultant	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		48,000.00	123,840.00	Signed	2020-04-23	2020-05-10	2020-04-28	2020-06-03	2020-05-05	2020-06-09	2020-05-15	2020-06-03	2020-05-20	
SO-MOPIC - PL-174621-CS-IN DV / 1st - Site Supervision Engineer	IDA / D4970	Component 1: Support the development of Multiple Use Water Sources	Prior	Individual Consultant Selection	Open		18,000.00	0.00	Canceled	2020-05-27	2020-05-27	2020-07-15			2020-08-05		2020-09-09		2021-03-08
SO-MOPIC - PL-175171-CS-IN DV / 2nd - Site Supervision Engineer	IDA / D4970	Component 1: Support the development of Multiple Use Water Sources	Prior	Individual Consultant Selection	Open		18,000.00	0.00	Canceled	2020-05-27	2020-05-27	2020-07-15			2020-08-05		2020-09-09		2021-03-08
SO-MOPIC - PL-175173-CS-IN DV / 3rd - Site Supervision Engineer	IDA / D4970	Component 1: Support the development of Multiple Use Water Sources	Prior	Individual Consultant Selection	Open		18,000.00	0.00	Canceled	2020-05-27	2020-05-27	2020-07-15			2020-08-05		2020-09-09		2021-03-08
SO-MOPIC - PL-175175-CS-IN DV / 4th - Site Supervision Engineer	IDA / D4970	Component 1: Support the development of Multiple Use Water Sources	Prior	Individual Consultant Selection	Open		18,000.00	0.00	Canceled	2020-05-27	2020-05-27	2020-07-15			2020-08-05		2020-09-09		2021-03-08
SO-MOPIC - PL-176299-CS-IN DV / 1st - Site Supervision Engineer	IDA / D4970	Component 1: Support the development of Multiple Use Water Sources	Prior	Individual Consultant Selection	Limited		18,000.00	36,000.00	Signed	2020-05-30	2020-05-31	2020-06-04	2020-06-25	2020-06-25	2020-06-29	2020-07-30	2020-08-01	2021-01-26	
SO-MOPIC - PL-176300-CS-IN DV / 2nd - Site Supervision Engineer	IDA / D4970	Component 1: Support the development of Multiple Use Water Sources	Prior	Individual Consultant Selection	Limited		18,000.00	36,000.00	Signed	2020-05-30	2020-05-31	2020-06-04	2020-06-24	2020-06-25	2020-06-29	2020-07-30	2020-08-01	2021-01-26	

SO-MOPIC - PL-176302-CS-INDV / 3rd - Site Supervision Engineer	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Individual Consultant Selection	Limited		18,000.00	36,000.00	Signed	2020-05-30	2020-05-31	2020-06-04	2020-06-25	2020-06-25	2020-06-29	2020-07-30	2020-08-01	2021-01-26	
SO-MOPIC - PL-176303-CS-INDV / 4th - Site Supervision Engineer	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Individual Consultant Selection	Limited		18,000.00	36,000.00	Signed	2020-05-30	2020-05-31	2020-06-04	2020-06-25	2020-06-25	2020-07-08	2020-07-30	2020-08-01	2021-01-26	
SO-MOPIC - PL-214244-CS-INDV / Livestock Development Specialists	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Individual Consultant Selection	Limited		39,840.00	79,680.00	Signed	2021-01-22	2021-02-11	2021-01-27	2021-03-01	2021-02-17	2021-03-03	2021-03-24	2021-03-04	2021-09-20	
SO-MOPIC - PL-248997-CS-INDV / Individual Consultant to Develop Sustainable Land Management Guideline	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Individual Consultant Selection	Limited		10,000.00	9,900.00	Signed	2021-08-27	2021-11-29	2021-09-01	2022-04-05	2021-09-22	2022-04-20	2021-10-27	2022-04-21	2022-04-25	
SO-MOPIC - PL-249000-CS-INDV / Individual Consultant to Prepare Laboratory Standard Operating Procedures (SOPs) and Guidelines	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Individual Consultant Selection	Limited		10,000.00	0.00	Under Implementation	2021-08-28	2021-10-29	2021-09-02		2021-09-23		2021-10-28		2022-04-26	
SO-MOPIC - PL-249048-CS-INDV / Individual Consultant to Develop Agricultural Support Guidelines	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Individual Consultant Selection	Limited		10,000.00	9,900.00	Signed	2021-08-31	2021-10-07	2021-09-05	2022-03-13	2021-09-26	2022-03-17	2021-10-31	2022-03-17	2022-04-29	
SO-MOPIC - PL-249642-CS-INDV / Individual Consultant to Develop Rangeland Management Guidelines	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Individual Consultant Selection	Limited		40,000.00	39,600.00	Signed	2021-08-31	2021-10-29	2021-09-05	2022-02-28	2021-09-26	2022-03-13	2021-10-31	2022-03-13	2022-04-29	
SO-MOPIC - PL-267282-CS-INDV / 6th - Site Supervision Engineer	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Individual Consultant Selection	Limited		18,000.00	18,000.00	Signed	2021-12-11	2021-12-09	2021-12-16	2022-02-27	2022-01-06	2022-03-21	2022-02-10	2022-03-21	2022-08-09	
SO-MOPIC - PL-267287-CS-INDV / 5th - Site Supervision Engineer	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Individual Consultant Selection	Limited		18,000.00	18,000.00	Signed	2021-12-11	2021-12-09	2021-12-16	2022-02-27	2022-01-06	2022-03-03	2022-02-10	2022-03-03	2022-08-09	
SO-MOPIC - PL-301594-CS-INDV / Rangeland Procurement Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		26,880.00	0.00	Pending Implementation	2022-06-29		2022-07-04		2022-07-25		2022-08-29		2023-02-25	