

**FEDERAL REPUBLIC OF NIGERIA**  
**Nigeria Erosion and Watershed Management Project (NEWMAP)**

**PROCUREMENT PLAN**

**I. GENERAL**

1. **Project information:**  
Country: Nigeria  
Borrower: Federal Government of Nigeria  
Project Name: Nigeria Erosion and Watershed Management  
Project-(NEWMAP)  
Loan / Credit No.:  
PIA: National NEWMAP Coordinating Unit.
2. **Bank's approval Date of the procurement Plan:** March, 2012
3. **Date of General Procurement Notice:**
4. **Period covered by this procurement plan:** 18 months

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	<b>Procurement Method</b>	<b>Prior Review Threshold (US\$ equivalent)</b>	<b>Comments</b>
1.	ICB and LIB (Goods and services other than consultancy services)	> 750,000.00	ALL
2.	NCB	50,000.00 ≤ 750,000.00	NONE
3.	ICB (Works)	> 5,000,000.00	ALL
4.	NCB (Works)	200,000 ≤ 5,000,000.00	NONE
5.	Shopping-Goods	< 50,000.00	NONE
6.	Shopping-Works	< 100,000.00	NONE
7.	Training, Workshops, Study Tours	All Values	Based on Annual Work Plans & Budgets

2. **Prequalification.** Bidders for major works shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph 3.17 of the Guidelines):** Shall apply
4. **Reference to (if any) Project Operational/Procurement Manual:** shall apply
5. **Any Other Special Procurement Arrangements:** Not Applicable
6. Procurement Packages with Methods and Time Schedule

**Procurement of Goods :**

1	2	3	4	5	6	7	8	9
Ref. No.	Contract (Description)	Estimated Cost <b>US\$'000</b>	Procurement Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected Bid-Opening Date	Comments
1	<b>Computer Systems, Office, software and Accessories</b>							
	Computers and Accessories, software packages, Photocopiers, UPS, Printers and Scanners, Fax Machines, Laptops, Stationeries, Consumables, LAN, Telephony, Lasers Software Licenses and Application,.	684 (see remark Colum)	NCB	NO	NO	POST	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at ( USD 85.5)
2	<b>Office Furniture's and Equipment</b>							
	Computer workstations and Office Furniture Water Dispenser, Refrigerators,	680 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimate

	Airconditioners, Tables, Chairs, etc							d at ( USD 85)
3	<b>Operational Vehicles</b>							
	4-WD Vehicles (32 units)	1440 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (180USD)
4	<b>Generator</b>							
	40KVA Sound-Proof Electricity Generating Set-Purchase and Installation (8 units)	240 (see remark Colum)	NS	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (30 USD)
5	<b>Training Communication, Presentation, Media Equipment and materials, etc</b>							
	Multimedia Projectors, Flip Chart Stands, Boards, GSM TV/Video/Radio/Recorders and Digital Cameras, Internet Facilities, GPS, Raincoats and Enumerators bags, Program information kit, Program posters Community oriented Implementation manual	364 (see remark Colum)	NS	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (45.5 USD)
6	<b>Field Equipment</b>							
	Purchase of Weather Monitoring Stations, GPSs, Laser Measures, Measuring Wheels, 1-2km Range Radios and other survey equipment and tools to gauge	2,400 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (300 USD)

	and trace watershed, terrestrial carbon and water flow							
7	<b>Geographic Information System</b>							
	Purchase of GIS data/Satellite Imagery,, Overhead photography, etc	3520 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (440 USD
	<b>Sub Total</b>	<b>9,328.00</b>						

### **Procurement of Civil Works**

1	2	3	4	5	6	7	8	9
Ref . No.	Contract (Description)	Estimat ed Cost <b>US\$'00 0</b>	Procur ement Metho d	Prequalific ation (yes/no)	Domesti c Preferen ce (yes/no)	Review by Bank (Prior / Post)	Expecte d Bid-Opening Date	Comment s
1	Civil works, and maintenance of flood and gully erosion sites	252,000.00	ICB	NO	YES	PRIOR	October 12, 2012	Procurement by ICB for all 7 SPMU
2	Office accommodation for 7 SPMU & FPCU	240,000	NS	NO	NO	PRIOR	July, 2012	
	<b>SUB TOTAL</b>	<b>252,240 .00</b>						

### III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	<b>Selection Method</b>	<b>Prior Review Threshold</b>	<b>Comments</b>
1	Consultant Services-QCBS-International	All Values	ALL
2	Consultant Services-QCBS-National	> 200,000.00	ALL
3	Consultant Services-CQS	< 200,000.00	NONE
4	Consultant Services-IC	> 50,000.00	ALL
5	Consultant Services-IC	< 50,000.00	ToR only but ALL
6	Consultant Services- Single Source Selection	All Values	ALL
<b>Note: All ToRs to be prior review</b>			

QCBS = Quality and Cost Based Selection  
 SSS = Single Source Selection  
 CQ = Consultant Qualification  
 LCS = Least Cost Selection  
 IC = Individual Consultant

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$200,000.00 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. **Any Other Special Selection Arrangements: NA**
4. **Consultancy Assignments with Selection Methods and Time Schedule**

<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>
<b>Ref . No.</b>	<b>Description of Assignment</b>	<b>Estimat ed Cost. US\$'0 00</b>	<b>Selecti on Metho d</b>	<b>Review by Bank (Prior / Post)</b>	<b>Expected Proposal s Submissi on Date</b>	<b>Comment s</b>
1	Consultancy for the detailed Engineering designs and data collation for 35 sites	3,395.24 (see remark Colum	QCBS	Prior	On-going	Consultancy for <b>Priority</b> sites by each of the 7 SPMU (see each State Proc. Plan).
2	Consultancy for the supervision of Civil Works for 35sites	6,824.47 (see remark Colum	QCBS	Prior	September 2012	Consultancy for <b>Priority</b> sites by each of the 7

						SPMU (see each State Proc. Plan).
3	Consultancy for the RAP study for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for <b>Priority</b> sites by each of the 7 SPMU is estimated at (25 USD).
4	Consultancy for the ESIA study for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for <b>Priority</b> sites by each of the 7 SPMU is estimated at (25 USD).
5	Consultancy for the Socio-Economic study 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for <b>Priority</b> sites by each of the 7 SPMU is estimated at 25 USD per site
6	Consultancy for GIS data collection and Mapping for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for <b>Priority</b> sites by each of the 7 SPMU is estimated at 75 USD per site
7	Consultancy for the detailed Engineering designs and data collation for <b>additional</b> 35sites	3500.00 (see remark Colum	QCBS	Prior	August, 2012	Consultancy for <b>5 additional</b> sites by each of the 7 SPMU is estimated at 100 USD per site
8	Consultancy for the detailed ESIA, RAP and Socio Economic Studies for <b>additional</b> 35 sites	2625.00 (see remark Colum	QCBS	Prior	June, 2013	Consultancy for <b>5 additional</b> sites by each of the 7 SPMU is estimated at 75 USD per site
9	Environmental engineering and design consultancy,	800	QCBS	9		
10	Procurement consultancy for support of FPMU and SPMUs	800	QCBS	10	June 1012	
11	M&E consultancy	400	QCBS	11		

12	Consultancy for the support of SPMUs and FPMU	800.00 (see remark Colum	QCBS	12	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
13	Consultancy for Legal Services	800.00 (see remark Colum	IC	13	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
14	Consultancy for valuation and resettlement implementation	3500.00 (see remark Colum		14	Sept., 2012	Consultancy by each of the 7 SPMU, to cover all sites is estimated at (500 USD per SPMU
15	Consultancy for Training and Capacity Building	1600.00 (see remark Colum	QCBS	Prior	August, 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (200 USD
16	Consultancy-External Auditor	400.00 (see remark Colum	QCBS	Prior	March, 2013	Consultancy by FPMU to cover each SPMU
17	Consultancy on Community consultation, Public Education and Erosion Management and awareness Techniques,	800.00 (see remark Colum	IC	Prior	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
	<b>Sub Total</b>	<b>27,744.71</b>				

#### IV. Implementing Agency Capacity Building Activities with Time Schedule

##### 1. In this section the agreed Capacity Building Activities are listed with time schedule below;

No.	Expected outcome / Activity Description	Estimated Cost US\$ '000	Estimated Duration	Start Date	Comments
	A. TRAINING				

1	3. Nos. Training courses for PMU staff; Project Coordinator, Procurement Specialist, and financial mgt, M&E, Environmental specialists, Communication, Livelihood, Engineering specialists	720.00(see remark Colum	2WKS, each	August 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (90 USD
2	Training of project finance staff(FMS, APA, FO, IA) on flexible accounting software	160.00(see remark Colum	1wk	August 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
	B. WORKSHOP				
3	Capacity Building for key stakeholders	240.00(see remark Colum	3 days	September 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
4	ICT Training	160(see remark Colum	1 wk	September, 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
5	Professional Seminars/Workshops/ subscriptions	120.00(see remark Colum	Various	Various	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (15 USD
6	2 Days Sensitization/ Workshop for State and Local Govt. Officials on erosion and watershed management	200.00(see remark Colum	2 days	September 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (25 USD
7	3 Day workshop for Line Ministries and MDAs on addressing and prevention of Land Degradation	240.00(see remark Colum	3- days	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
8	3 Day workshop for local Govt. Focal Persons and Community Erosion watch Dogs on prevention of erosion and land degradation	240.00(see remark Colum	3-days	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD



9	Capacity Building on use of Metrological and GPS Equipment	200.00(see remark Colum	5-days	2013	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (25 USD
	C. STUDY/TOURS				
10	Baseline survey/ Community needs assessment and capacity building	240.00(see remark Colum	Various times	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
11	Sensitization/ Awareness creation of NEWMAP in the 18 LGA	240.00(see remark Colum	Various times	August, 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
12	Participation in watershed studies organized by the world bank and FAO	160.00(see remark Colum	WB and FAO to determine		Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
13	Launching of ESIA and RAP for priority sites	240.00(see remark Colum	Various	December , 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
14	livelihood studies	160.00(see remark Colum	Various	Oct., 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
15	Participation in Biodiversity/forest carbon study organized by the World Bank	160.00(see remark Colum	Various	World Bank determined	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
16	Recognizance survey of Project sites (Erosion and Watershed)	120.00(see remark Colum	4-days each	July 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (15 USD
17	International Training and study tours	2480.00(see remark Colum	4-wks	February., 2013	Capacity Building activities for each of the 7

					SPMU & FPMU is estimated at (310 USD)
18	Attendance of World Bank Organized training, meetings, seminar and workshops	800.00(see remark Colum	Various	World Bank determined	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (100 USD)
	<b>Sub Total</b>	<b>6,880.00</b>			

**PROCUREMENT PLAN** Nigeria : Nigeria Erosion and Watershed Management Project

**General Information**  
 Country: Nigeria Bank's Approval Date of the Original Procurement Plan: 2018-10-08  
 Project ID: P124905 Revised Plan Date(s): (comma delineated, leave blank if non 2021-12-20  
 Project Name: Nigeria Erosion and Watershed Management Project GPN Date:  
 Loan / Credit No: IDA / 51050, IDA / 62770  
 Executing Agency(ies) Katsina NEWMAP

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
NG-KATSINA NEWMAP-99800-CW-RFQ / 50 Ha Degraded Land Reclamation Scheme (woodlot orchard, plantation) at Zango LGA.	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,605,736.00	1,356,805.52	Completed							2018-06-18	2018-06-18									2019-01-13		
NG-KATSINA NEWMAP-99792-CW-RFQ / 50 Ha Degraded Land Reclamation Scheme (woodlot orchard, plantation) at Ma'adua LGA.	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,654,007.00	1,407,720.32	Completed							2018-06-18	2018-06-18									2019-01-13		
NG-KATSINA NEWMAP-128578-CW-RFB / Storm Drainage Management at Katsina, Malumfashi and Funtua towns in Katsina State.	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				43,000,000.00	38,847,870.58	Signed					2019-09-16	2019-11-25	2019-10-14	2019-12-19					2019-11-25	2020-02-13	2019-12-25	2020-05-25	2020-01-08	2020-06-15	2021-07-09
NG-KATSINA NEWMAP-152659-CW-RFB / Proposed Phase I Intervention, Urban Drainage Network, for Jibia Town Flood Control, (Emergency Site).	IDA / 62770	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Limited	Single Stage - One Envelope				19,985,500.00	23,369,348.50	Signed					2020-01-27	2020-02-20	2020-02-10	2020-03-06					2020-02-12	2020-04-20	2020-02-26	2020-05-11	2020-03-11	2020-06-09	2021-03-11
NG-KATSINA NEWMAP-157291-CW-RFB / Provision of Perimeter fencing (Galvanized hexagonal Wire Mesh - 4mm thick using Galvanized Steel Pipe), to safeguard the project corridor for 4no. Gully site (Katsina, Funtua, Malumfashi and Jibia sites) as directed by the Engineer.	IDA / 62770	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,100,000.00	0.00	Under Implementation					2020-07-06	2021-01-28	2020-07-20					2020-08-17		2020-09-16		2020-10-07		2021-04-05	
NG-KATSINA NEWMAP-157307-CW-RFB / Solar Powered boreholes (12no.) at Surrounding Communities of Zango and Ma'adua Degraded land Reclamation Project Sites.	IDA / 62770	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				350,000.00	0.00	Under Implementation					2020-04-13	2021-01-28	2020-04-27					2020-05-25		2020-06-24		2020-07-22		2021-01-18	
NG-KATSINA NEWMAP-153510-CW-RFB / Proposed Construction of Reinforce Concrete line Drains, Box Culverts, Access/ Vehicular Slabs & Laterite filling at Gara and Kinfaun villages of Safana LGA Katsina State.	IDA / 62770	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				530,000.00	0.00	Under Implementation					2020-08-10	2021-01-28	2020-08-24					2020-09-07		2020-09-21		2020-10-05		2021-01-03	
NG-KATSINA NEWMAP-269400-CW-DIR / Proposed Construction of Reinforce Concrete Drain, Access/ Vehicular Slabs & Laterite filling at Low cost Yamanki to Tudun Malam in Funtua town, Funtua LGA Katsina State(Additional Works).	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Direct Selection	Direct					1,026,000.00	0.00	Pending Implementation					2021-12-20		2021-12-21											2022-02-13	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NG-KATSINA NEWMAP-81120-CO-RFQ / Procurement of Office Equipment Shelves, Cabnet, etc.	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		70,000.00	32,386.11	Completed							2018-10-29	2018-11-12							2018-12-24	2018-11-23	2019-01-07	2019-01-16
NG-KATSINA NEWMAP-81121-CO-RFQ / Production of information, education and communication (IEC) materials	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,000.00	17,325.00	Completed							2018-11-01	2018-11-08							2018-12-13	2018-11-22	2018-12-27	2019-01-17
NG-KATSINA NEWMAP-95956-CO-RFQ / Procurement of Survey and Environmental Safeguards Equipment.	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	87,433.83	Completed							2019-04-30	2019-03-01							2019-06-04	2019-04-25	2019-08-03	2019-05-27
NG-KATSINA NEWMAP-95957-CO-RFQ / Procurement of Office Furniture (Table and chairs)	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		60,000.00	48,830.28	Completed							2019-04-22	2019-03-01							2019-05-27	2019-04-18	2019-06-26	2019-05-15
NG-KATSINA NEWMAP-95959-CO-RFQ / Procurement of 2no. 4x4WD (Pickup/Van)	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		165,000.00	119,248.50	Completed							2019-04-29	2019-03-05							2019-06-03	2019-03-13	2019-08-02	2019-05-21

