

TANZANIA NATIONAL ROADS AGENCY Procurement Plan

I. General

1. Project Information

Country: **Tanzania**

Project Name: **Dar es Salaam Urban Transport Improvement Project**

Project ID: **P150937**

2. Project Implementation Agency: **Tanzania National Roads Agency**

3. Date of the Procurement Plan: **March 17, 2017**

4. Period Covered by this procurement plan: **First 18 Months**

II. Thresholds for Prior Review, Procurement Approaches and Methods

A. Goods, Works and Non-Consulting Services				
Category	Prior Review (US\$ millions)	Procurement Approaches and Methods (US\$ millions)		
		Open International	Open National	Request for Quotation (RfQ)
Works	≥ 15	≥ 15.0	< 15	≤ 0.2
Goods, IT, and non-consulting services	≥ 4	≥ 5	< 5	≤ 0.1
B. Consulting Services				
Category	Prior Review (US\$ millions)	Short List of National Consultants (US\$ million)		
		Consulting Services	Engineering and Construction Supervision	
Consultants (Firms)	≥ 2	≤ 0.3	≤ 0.3	
Individual Consultants	≥ 0.4	NA.	NA.	

[Overall Project Procurement Risk is MODERATE]

Notes:

Terms of Reference: Terms of Reference for all contracts shall be cleared by the Bank, regardless of whether the assignment is for prior or post review.

Advertisement: Consultancy Service for Contracts estimated to cost US\$ 300,000 equivalent and above per contract shall be advertised in UNDB online in addition to advertising in National News Paper(s) of wide circulation and/or Regional News Paper(s)

PROCUREMENT PLAN Tanzania : Dar es Salaam Urban Transport Improvement Project

General Information

Country: Tanzania Bank's Approval Date of the Original Procurement Plan: 2017-01-16
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-01-27
 Project ID: P150937 GPN Date:
 Project Name: Dar es Salaam Urban Transport Improvement Project
 Loan / Credit No: IDA / 59570, / , IDA / 59580
 Executing Agency(ies) Tanzania National Roads Agency

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
TANROADS-REF-10 / Construction of BRT Infrastructure - Phase 3: Lot 1: Road Works (23.6 km)	/	Component A: Establishment of the Third and Fourth Phases of the Dar es Salaam BRT System	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled					2018-07-01		2018-07-06			2018-08-20		2018-10-19		2018-11-23		2020-11-12		
TANROADS-REF-11 / Construction of BRT Infrastructure - Phase 3: Lot 2: Buildings	/	Component A: Establishment of the Third and Fourth Phases of the Dar es Salaam BRT System	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2018-07-01		2018-07-06			2018-09-04		2018-12-03		2019-01-07		2020-12-27		
TANROADS-REF-9 / Construction of Ubungo Interchange and Associated Works	/	Component B: Improvement of the Ubungo Intersection and Complementary Road Safety Infrastructure for the BRT Phase 1 System	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled					2015-12-11		2016-01-20			2016-08-18		2016-12-24		2017-02-22		2020-08-05		
TZ-TANROADS-26793-CW-RFB / Construction of Ubungo Interchange and associated works	IDA / 59570	Component B: Improvement of the Ubungo Intersection and Complementary Road Safety Infrastructure for the BRT Phase 1 System	Prior	Request for Bids	Open - International	Single Stage - One Envelope				101,827.93	Signed					2017-08-31		2017-08-31			2017-08-31		2017-09-30	2017-09-20	2017-11-04	2017-02-22	2020-07-21		
TANROADS-REF-41 / Desilting of Msimbazi River Channel at Jangwani	IDA / 59570	Component B: Improvement of the Ubungo Intersection and Complementary Road Safety Infrastructure for the BRT Phase 1 System	Prior	Direct Selection	Direct					0.00	Canceled					2017-11-27	2017-12-08	2017-12-02	2017-12-22						2018-01-06		2018-07-05		
TZ-TANROADS-54302-CW-RFB / Desilting of Msimbazi River Channel at Jangwani	IDA / 59570	Component B: Improvement of the Ubungo Intersection and Complementary Road Safety Infrastructure for the BRT Phase 1 System	Post	Direct Selection	Direct					431,713.01	Completed					2018-03-15	2018-04-09	2018-03-15	2017-10-26						2018-03-15	2017-11-27	2018-09-11	2018-02-27	
TZ-TANROADS-65540-CW-DR / Emergency Maintenance of BRT Phase 1 Infrastructure	IDA / 59570	Component B: Improvement of the Ubungo Intersection and Complementary Road Safety Infrastructure for the BRT Phase 1 System	Post	Direct Selection	Direct					662,951.19	Completed					2018-06-06	2018-06-05	2018-06-08	2018-06-12						2018-06-15	2018-08-07	2018-06-20	2019-03-14	
TZ-TANROADS-161709-CW-RFB / Construction of BRT Infrastructure Phase 3, Lot 1: Works (23.6km)	IDA / 59570	Component A: Establishment of the Third and Fourth Phases of the Dar es Salaam BRT System	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation					2020-03-02	2020-05-28	2020-03-07	2020-06-02			2020-04-18	2020-11-23	2020-05-18	2021-09-30	2020-06-22	2023-06-07		
TZ-TANROADS-258987-CW-RFB / Road Safety Strengthening along BRT Phase 1 Corridor, Package A, Lot 1: Widening of Ubungo - Kimara Road Section and Lot 2: Ancillary Works Along Morogoro and Kawawa Roads	IDA / 59580	Component B: Improvement of the Ubungo Intersection and Complementary Road Safety Infrastructure for the BRT Phase 1 System	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Works (without prequalification) SPD				2021-11-05		2021-11-10			2021-12-22		2022-01-21		2022-02-25		2023-08-19		
TZ-TANROADS-258989-CW-RFB / Road Safety Strengthening along BRT Phase 1 Corridor, Package B: Rehabilitation of a Section of Obama Drive Including Integration of Ferry access to Kivukoni Bus Terminal and Msimbazi Road	IDA / 59580	Component B: Improvement of the Ubungo Intersection and Complementary Road Safety Infrastructure for the BRT Phase 1 System	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Works (without prequalification) SPD				2021-11-05		2021-11-10			2021-12-22		2022-01-21		2022-02-25		2023-02-20		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
TZ-TANROADS-65760-CO-RFQ / Supply and Installation of 3 No. Photocopying Machines	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Post	Request for Quotations	Open - National	Single Stage - One Envelope		55,707.76	Completed							2018-06-16								2018-08-14	2018-08-23	2018-09-13	2018-10-10
TZ-TANROADS-67346-CO-RFQ / Supply of Office Equipment - 10 Network laptops, 20 Desktop computers and 3 Printers	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Post	Request for Quotations	Open - National	Single Stage - One Envelope		73,771.08	Completed							2018-06-30								2018-08-28	2019-06-04	2018-09-27	2019-08-15

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
TZ-TANROADS-5604-CS-QCBS / Consultancy Services for Design Review and Supervision of BRT - Phase 3: Lot 1 - Road Works (23.33 km)	IDA / 59570	Component A: Establishment of the Third and Fourth Phases of the Dar es Salaam BRT System	Prior	Quality And Cost-Based Selection	Open - International		4,980,111.22	Signed	2017-01-11		2017-02-01		2017-03-17				2017-04-14		2017-05-14	2017-09-27	2017-06-18	2017-12-18	2017-07-23	2017-12-28	2018-07-23		
TZ-TANROADS-5692-CS-QCBS / Provision of project management services to TANROADS to work under the respective Directorates with a view to execute the specific tasks as well as transfer of knowledge to TANROADS counterpart staff in finance, procurement and project management.	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Prior	Quality And Cost-Based Selection	Open - International		8,728,096.63	Signed	2017-01-16		2017-01-17	2017-01-18	2017-03-02	2017-07-07			2017-03-30	2017-08-21	2017-04-29	2017-12-22	2017-06-03	2018-07-28	2017-07-08	2018-10-16	2018-07-08		
TZ-TANROADS-6057-CS-QCBS / Supervision of Construction Works for the Third Phase of the Bus Rapid Transit (BRT) Infrastructure in Dar es Salaam City, covering a length of 23.33 km.	IDA / 59570	Component A: Establishment of the Third and Fourth Phases of the Dar es Salaam BRT System	Prior	Quality And Cost-Based Selection	Open - International		516,754.90	Signed	2017-02-01		2017-02-22		2017-04-07				2017-05-05		2017-06-04	2017-05-30	2017-07-09	2017-12-18	2017-08-13	2018-01-30	2018-08-13		
TANROADS-REF-30 / Consultancy Services for Supervision of performance based maintenance of BRT corridor	/	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Post	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-07-08	2015-03-06	2017-07-22		2017-10-04				2017-11-01		2017-12-31		2018-02-04		2018-03-11		2018-09-07		
TANROADS-REF-32 / Design Review, Detailed Engineering Design and Supervision of Works for Residue works along BRT Phase 3 Corridor	IDA / 59570	Component B: Improvement of the Ubungu Intersection and Complementary Road Safety Infrastructure for the BRT Phase 1 System	Prior	Quality And Cost-Based Selection	Open - International		1,264,719.69	Signed	2016-05-15		2016-05-29		2016-10-17				2016-11-28		2017-03-28	2017-05-08	2017-05-02	2018-07-12	2017-06-06	2018-10-19	2017-12-03		
TANROADS-REF-8 / Consultancy Services for Carrying Out Technical Audit for Package 1 Contract of Bus Rapid Transit (BRT) Infrastructure	IDA / 59570	Component B: Improvement of the Ubungu Intersection and Complementary Road Safety Infrastructure for the BRT Phase 1 System	Post	Quality And Cost-Based Selection	Open - International		270,905.81	Completed	2016-04-05	2016-03-24	2016-04-26		2016-07-09	2017-04-19			2016-08-06	2017-05-23	2016-10-05	2017-08-09	2016-11-09	2017-09-22	2016-12-14	2017-12-08	2017-04-13	2018-05-30	
TZ-TANROADS-23914-CS-QCBS / Consultancy Services for Supervision of Ubungu Intersection	IDA / 59570	Component B: Improvement of the Ubungu Intersection and Complementary Road Safety Infrastructure for the BRT Phase 1 System	Prior	Quality And Cost-Based Selection	Open - International		3,717,769.50	Signed	2017-08-04		2017-08-04		2017-08-04				2017-08-04		2017-08-04		2017-08-25	2017-08-04	2017-09-29	2015-08-21	2020-06-15		
TANROADS-REF-7 / Consultancy Services for Supervision of Ubungu Intersection	/	Component B: Improvement of the Ubungu Intersection and Complementary Road Safety Infrastructure for the BRT Phase 1 System	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2014-03-28		2014-12-12		2015-02-10				2015-03-17		2015-05-05		2015-06-03		2015-08-21		2019-02-01		
TANROADS-REF-38 / Detailed Engineering Design and Supervision of Works for BRT Phase 4	IDA / 59570	Component A: Establishment of the Third and Fourth Phases of the Dar es Salaam BRT System	Prior	Quality And Cost-Based Selection	Open - International		9,104,869.50	Signed	2017-09-18	2017-09-13	2017-10-02	2017-09-18	2017-11-15	2018-04-23			2017-12-13	2018-06-19	2018-02-11	2018-10-31	2018-04-03	2019-05-22	2018-05-08	2019-06-12	2021-09-24		
TANROADS-REF-39 / Detailed Engineering Design for BRT Phases 5 and 6	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-10-16		2017-10-30		2017-12-13				2018-01-10		2018-03-11		2018-04-24		2018-05-29		2019-01-24		
TANROADS-REF-22 / Consultancy Services for Detailed Engineering Design for BRT Phase 4, 5 & 6 and Supervision of Phase 4	IDA / 59570	Component A: Establishment of the Third and Fourth Phases of the Dar es Salaam BRT System	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-03-24		2017-04-07		2017-06-20				2017-07-18		2017-09-16		2017-10-21		2017-11-25		2018-07-23		
TZ-TANROADS-72819-CS-QCBS / Consultancy Services to complete Supervision of the Construction of Ubungu Interchange and associated works	IDA / 59570	Component B: Improvement of the Ubungu Intersection and Complementary Road Safety Infrastructure for the BRT Phase 1 System	Prior	Quality And Cost-Based Selection	Open - International		2,759,001.40	Signed	2018-09-11	2018-09-12	2018-09-25	2018-09-13	2018-11-01	2018-10-26			2018-11-15	2019-01-15	2018-12-15	2019-01-21	2019-01-05	2019-05-21	2019-02-02	2019-05-23	2025-01-01		
TZ-TANROADS-72116-CS-QCBS / Consultancy Services for Environmental and Social Impact Assessment and Resettlement Action Plan for Dar es Salaam Bus Rapid Transit (BRT) system, Phase 4	IDA / 59570	Component A: Establishment of the Third and Fourth Phases of the Dar es Salaam BRT System	Post	Quality And Cost-Based Selection	Open - National		178,675.37	Signed	2018-09-11	2018-11-12	2018-09-25		2018-11-08	2019-03-21			2018-12-06	2019-04-24	2019-01-05	2019-12-02	2019-02-09	2020-02-18	2019-03-16	2020-05-15	2019-07-14		
TZ-TANROADS-134118-CS-QCBS / Construction Supervision of Bus Rapid Transit (BRT) Infrastructure Phase 3, Lot 1 - Road Works	IDA / 59570	Component A: Establishment of the Third and Fourth Phases of the Dar es Salaam BRT System	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2019-10-01		2019-10-15		2019-12-14				2020-01-11		2020-02-10		2020-04-01		2020-05-03		2024-05-02		
TZ-TANROADS-165018-CS-QCBS / Consultancy Services for Detail Engineering Design and Preparation of Bidding Documents for BRT Infrastructure Phase 6	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2020-03-23		2020-04-13		2020-05-27				2020-06-24		2020-07-24		2020-08-28		2020-10-02		2021-06-29		
TZ-TANROADS-167029-CS-QCBS / Consultancy Services for Supervision of the Construction of BRT Infrastructure Phase 3, Lot 1: Roadworks (23.33km)	IDA / 59570	Component A: Establishment of the Third and Fourth Phases of the Dar es Salaam BRT System	Prior	Quality And Cost-Based Selection	Open - International		2,654,039.65	Signed	2020-03-31	2020-04-01	2020-04-22	2020-04-03	2020-06-03	2020-06-26			2020-07-01	2020-08-12	2020-07-31	2020-12-28	2020-09-04	2021-08-04	2020-10-09	2021-11-10	2022-06-01		

TZ-TANROADS-5672-CS-QCBS / Management pattern for DART Agency in the management and operations of Bus Rapid Transit System Phase 1 to ensure effective planning and operations in order to achieve quality service delivery	/	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-01-13	2017-01-14	2017-01-16	2017-02-27		2017-03-27	2017-04-26	2017-05-31	2017-07-05	2018-07-05
TANROADS-REF-25 / Transaction Advisory services for Consolidation of Minibus (Dabada) owners to form a BRT operating company and for processing the competitive selection of Phase 3 & 4 BRT operator(s)	/	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-04-25	2017-05-09	2017-07-22		2017-08-19	2017-10-18	2017-11-22	2017-12-27	2018-12-27	
TANROADS-REF-27 / Consultancy Services for Traffic study, design & Construction Supervision of corridor-wide Traffic Signal/ITS system including preparing an ITS master plan for the city and sub-plan for the corridors and design of Traffic control centre	/	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Post	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-07-18	2017-08-01	2017-10-14		2017-11-11	2018-01-10	2018-02-23	2018-03-30	2018-09-26	
TANROADS-REF-31 / Monitoring and evaluation of the project	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-11-15	2017-11-29	2018-01-12				2018-02-11	2018-03-18	2019-03-18	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
TANROADS-REF-33 / Bus Operation Expert for DART	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Prior	Direct Selection	Direct		1,060,941.12	Signed	2017-05-15	2017-05-31	2017-06-06			2017-08-10	2017-07-14	2019-08-10		
TANROADS-REF-36 / Individual Consultant for Preparation of Transport Sector Support Project Completion Report	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Post	Individual Consultant Selection	Open		0.00	Canceled	2017-08-28	2017-08-22	2017-10-16		2017-11-06	2017-12-11		2018-03-11		
TANROADS-REF-34 / Consultancy Services for Travel Demand Model Update and Estimates for BRT Phases 1 - 6	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Prior	Direct Selection	Direct		0.00	Canceled	2017-07-17	2017-07-27	2017-07-27			2017-10-09		2018-02-06		
TANROADS-REF-40 / Independent Consultant to undertake Design Check for Contractor's Value Engineering for Ilibungo Interchange	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Prior	Direct Selection	Direct		442,208.63	Completed	2017-10-23	2017-10-19	2017-11-02	2017-10-26		2018-01-06	2017-12-12	2018-04-06	2018-06-29	
TZ-TANROADS-44997-CS-CDS / Consultancy Services to undertake Hydrological Study, Detailed Engineering Design and Preparation of Tender Documents for Flood Prevention Measures at Jangwani Valley	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Post	Direct Selection	Direct		0.00	Canceled	2018-02-01	2018-01-23	2018-02-20	2018-01-26		2018-04-26		2018-10-23		
TZ-TANROADS-66605-CS-CDS / Consultancy Services to undertake Hydrological Study, Detailed Engineering Design and Preparation of Bidding Documents for Flood Prevention Measures at Jangwani Valley in Dar es Salaam	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Post	Direct Selection	Direct		905,123.95	Signed	2018-06-18	2018-06-18	2018-07-07	2018-06-25		2018-09-10	2019-01-22	2019-02-07		
TZ-TANROADS-112702-CS-NDV / Consultancy Services on the Sustainability of Structured Engineers Apprenticeship Programme (SEAP) on Graduate Engineer	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Post	Individual Consultant Selection	Open		35,800.00	Completed	2019-05-06	2019-05-23	2019-06-24	2019-08-15	2019-07-15	2019-08-21	2019-08-19	2019-09-23	2020-01-16	2020-08-31
TZ-TANROADS-198217-CS-CDS / Preparation of Midterm Review (MTR) report for DUTP	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Post	Direct Selection	Direct		20,000.00	Completed	2020-10-09	2020-10-07	2020-10-19	2020-10-22		2020-11-03	2020-11-26	2021-01-02	2021-10-31	
TANROADS-REF-24 / Study for transformation of DART	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Post	Direct Selection	Direct		0.00	Canceled	2017-05-08		2017-05-18			2017-07-22		2018-01-18		
TANROADS-REF-35 / Individual Consultant Transaction Advisor for DART	IDA / 59570	Component C: Institutional Strengthening and Reform, ICT Innovation, Safety Net, and Transport Studies	Post	Direct Selection	Direct		0.00	Canceled	2017-07-24		2017-08-03			2017-10-16		2018-06-13		