

Sample Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan** *Original: February 24, 2017*
2. **Date of General Procurement Notice:** *To Be Published*
3. **Period covered by this procurement plan:** *August 2017 to February 2019*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Type of Procurement	Prior Review Threshold (>=US million)
<i>Works (including turnkey, supply and installation of plant and equipment, and Public Private Partnership (PPP)</i>	<i>5</i>
<i>Goods, information technology and non-consulting services</i>	<i>1.5</i>

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph 3.17 of the Guidelines:** *Not Applicable.*
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual Issued by the Ministry of Water, Irrigation and Electricity, August 2017.*
5. **Any Other Special Procurement Arrangements:** Not Applicable.

Summary of the Procurement Packages planned during the first 18 months after project effectiveness

1	2	3	4	5	6	7

July 9, 2010

Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
1	Summary of the ICB (Works)	32	2	To be Determined	Prior	
2	Summary of the ICB (Goods)	10.2	6	To be Determined	Prior	
3	Summary of the NCB (Works)	19.4	5	No	Post	
4	Summary of the NCB (Goods)	0.28	1	No	Post	

III. Selection of Consultants

1. Prior Review Threshold: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

2.

Type of Procurement	Prior Review Threshold (>=US million)
<i>Consultants: firms</i>	0.5
<i>Consultants: Individuals</i>	0.2

2. Short list comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. Any Other Special Selection Arrangements: *Not Applicable.*

4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
1	Summary of number of	3.5	3	Prior	

July 9, 2010

	contracts that will be let under QCBS				
2	Summary of number of contracts that will be let under QCBS	<i>11.8</i>	<i>14</i>	<i>Post</i>	
3	Summary of number of contracts that will be let under other methods	<i>10.1</i>	<i>31</i>	<i>Post</i>	<i>CQS/IC</i>

E1-06061-0108-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	250,000.00	0.00	Cancelled	2018-04-20	2018-05-11	2018-06-24		2018-07-12	2018-09-26	2018-11-06	2018-12-18	2018-09-09		
E1-06061-0127-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	250,000.00	0.00	Cancelled	2018-04-20	2018-05-11	2018-07-01		2018-07-29	2018-09-27	2018-11-08	2018-12-20	2018-09-16		
E1-06061-0129-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	250,000.00	0.00	Cancelled	2018-04-20	2018-05-11	2018-07-01		2018-07-29	2018-09-27	2018-11-08	2018-12-20	2018-09-16		
E1-06061-0136-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	250,000.00	0.00	Cancelled	2018-04-20	2018-05-11	2018-07-01		2018-07-29	2018-09-27	2018-11-08	2018-12-20	2018-09-16		
E1-06061-0141-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	250,000.00	0.00	Cancelled	2018-04-20	2018-05-11	2018-07-01		2018-07-29	2018-09-27	2018-11-08	2018-12-20	2018-09-16		
E1-06061-0146-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	250,000.00	0.00	Cancelled	2018-04-20	2018-05-11	2018-07-01		2018-07-29	2018-09-27	2018-11-08	2018-12-20	2018-09-16		
E1-06061-0150-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	250,000.00	0.00	Cancelled	2018-04-20	2018-05-11	2018-07-01		2018-07-29	2018-09-27	2018-11-08	2018-12-20	2018-09-16		
E1-06061-0171-CI-Q261	EA 1 60080	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - International	600,000.00	12,46,890.99	Signed	2018-06-20	2018-08-06	2018-08-11	2018-08-04	2018-08-24	2018-01-14	2018-08-21	2018-03-21	2018-03-20	2018-03-26	
E1-06061-0179-CI-Q261	EA 1 60080	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - International	600,000.00	0.00	Under Implementation	2018-06-20	2018-08-10	2018-07-19	2018-05-05	2018-09-01	2018-08-14	2018-09-29	2018-02-01	2018-02-22	2018-01-07	2018-10-04
E1-06061-0173-CI-Q261	EA 1 60080	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - International	600,000.00	1,183,887.22		2018-06-20	2018-08-19	2018-07-19	2018-05-01	2018-09-27	2018-08-24	2018-12-08	2018-06-02	2018-01-07	2018-08-21	2018-10-26
E1-06061-0175-CI-Q261	EA 1 60080	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - International	600,000.00	0.00	Under Implementation	2018-06-20	2018-08-19	2018-07-17	2018-08-24	2018-06-18	2018-05-21	2018-10-14	2018-01-12	2018-01-08	2018-09-26	
E1-06061-0173-CI-Q261	EA 1 60080	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - International	600,000.00	1,279,278.48		2018-06-20	2018-08-06	2018-07-17	2018-05-05	2018-08-30	2018-07-16	2018-09-27	2018-09-05	2018-01-01	2018-06-30	2018-10-02
E1-06061-0113-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	250,000.00	0.00	Cancelled	2018-04-20	2018-05-11	2018-07-01		2018-07-29	2018-09-27	2018-11-08	2018-12-20	2018-09-16		
E1-06061-0140-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	250,000.00	0.00	Pending Implementation	2018-04-20	2018-07-11			2018-09-21	2018-10-21	2018-11-25	2018-12-08	2018-11-30		
E1-06061-0138-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	200,000.00	0.00	Cancelled	2018-03-20	2018-04-10	2018-05-11		2018-06-24	2018-08-27	2018-09-08	2018-11-18	2018-08-16		
E1-06061-0121-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	200,000.00	0.00	Cancelled	2018-03-20	2018-04-10	2018-05-11		2018-06-28	2018-08-27	2018-09-01	2018-11-12	2018-08-09		
E1-06061-0138-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	200,000.00	0.00	Cancelled	2018-03-20	2018-04-10	2018-05-11		2018-06-28	2018-08-27	2018-09-01	2018-11-12	2018-08-09		
E1-06061-0127-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	200,000.00	0.00	Cancelled	2018-03-20	2018-04-10	2018-05-11		2018-06-24	2018-08-27	2018-09-08	2018-11-18	2018-08-16		
E1-06061-0122-CI-Q261	EA 1 60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Post	Quality And Cost-Based Selection	Open - National	200,000.00	0.00	Cancelled	2018-04-20	2018-05-11	2018-07-01		2018-07-29	2018-08-28	2018-09-09	2018-11-20	2018-08-17		

ET-0606-17164-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	110,000.00	0.00	Cancelled	2018-09-27	2018-10-18	2018-12-01	2018-12-29	2019-01-28	2019-03-04	2019-04-08	2019-06-06	
ET-0606-17169-CI-Q245 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	110,000.00	0.00	Cancelled	2018-09-27	2018-10-18	2018-12-01	2018-12-19	2019-01-28	2019-03-04	2019-04-08	2019-06-06	
ET-0606-17164-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	110,000.00	0.00	Cancelled	2018-09-27	2018-10-18	2018-12-01	2018-12-19	2019-01-28	2019-03-04	2019-04-08	2019-06-06	
ET-0606-17170-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	110,000.00	0.00	Cancelled	2018-09-27	2018-10-18	2018-12-01	2018-12-29	2019-01-28	2019-03-04	2019-04-08	2019-06-06	
ET-0606-17169-CI-Q245 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	50,000.00	0.00	Cancelled	2018-10-02	2018-10-21	2018-12-06	2019-01-03	2019-02-01	2019-03-06	2019-04-12	2019-07-22	
ET-0606-17169-CI-Q245 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	110,000.00	0.00	Cancelled	2018-10-01	2018-10-21	2018-12-08	2019-01-06	2019-02-01	2019-03-12	2019-04-18	2019-08-24	
ET-0606-17169-CI-Q245 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	110,000.00	0.00	Pending Implementation	2018-11-15	2018-12-06	2019-01-18	2019-03-16	2019-03-18	2019-04-22	2019-05-27	2019-09-24	
ET-0606-17167-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	110,000.00	0.00	Cancelled	2018-09-27	2018-10-18	2018-12-01	2018-12-19	2019-01-28	2019-03-04	2019-04-08	2019-06-06	
ET-0606-06464-CI-Q245 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60080	Prior	Quality And Cost-Based Selection	Open - International	140,000.00	899,153.78	Signed	2018-11-26	2018-12-05	2019-02-21	2019-02-14	2019-02-03	2019-02-27	2019-03-06	2021-07-08	2020-06-26
ET-0606-17166-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	10,000.00	0.00	Under Implementation	2018-11-26	2019-09-04	2019-12-11	2019-01-24	2019-03-21	2019-04-27	2019-06-01	2019-09-29	
ET-0606-17168-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	51,000.00	0.00	Cancelled	2018-11-11	2018-12-06	2019-01-18	2019-02-16	2019-03-18	2019-04-22	2019-05-27	2019-11-21	
ET-0606-17166-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	51,000.00	0.00	Cancelled	2018-11-11	2018-12-06	2019-01-18	2019-02-16	2019-03-18	2019-04-22	2019-05-27	2019-11-21	
ET-0606-17166-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	76,000.00	0.00	Cancelled	2018-11-11	2018-12-06	2019-01-18	2019-02-16	2019-03-18	2019-04-22	2019-05-27	2019-11-21	
ET-0606-17166-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	76,000.00	0.00	Cancelled	2018-11-11	2018-12-06	2019-01-18	2019-02-16	2019-03-18	2019-04-22	2019-05-27	2019-11-21	
ET-0606-17166-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	76,000.00	0.00	Cancelled	2018-11-11	2018-12-06	2019-01-18	2019-02-16	2019-03-18	2019-04-22	2019-05-27	2019-11-21	
ET-0606-17166-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	76,000.00	0.00	Cancelled	2018-11-11	2018-12-06	2019-01-18	2019-02-16	2019-03-18	2019-04-22	2019-05-27	2019-11-21	
ET-0606-17166-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	76,000.00	0.00	Cancelled	2018-11-11	2018-12-06	2019-01-18	2019-02-16	2019-03-18	2019-04-22	2019-05-27	2019-11-21	
ET-0606-17166-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Post	Quality And Cost-Based Selection	Open - National	100,000.00	0.00	Cancelled	2018-11-11	2018-12-06	2019-01-18	2019-02-16	2019-03-18	2019-04-22	2019-05-27	2019-08-21	
ET-0606-17166-CI-Q246 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Prior	Quality And Cost-Based Selection	Open - International	4,867,243.00	0.00	Under Implementation	2018-06-28	2019-09-16	2019-09-10	2019-11-07	2019-10-24	2019-05-07	2020-01-14	2021-09-05	
ET-0606-17169-CI-Q245 Component 2 Sanitation and water supply services improvement in secondary cities	EA	60070	Prior	Quality And Cost-Based Selection	Open - International	1,400,000.00	0.00	Under Implementation	2018-11-21	2020-02-12	2020-12-11	2020-07-14	2020-01-21	2021-04-28	2020-06-08	2022-01-21	

E1-90065-201624-C5-006	EA	60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Proc	Consultant Selection	Open - National	12,200,000	0.00	Under Implementation	2020-02-28	2020-04-01	2020-01-11	2020-05-02	2021-01-21						2020-05-01	2020-07-06	2020-12-01
E1-90065-201117-C5-006	EA	60080	Component 2 Sanitation and sewer supply services improvement in secondary cities	Proc	Quality And Cost-Based Selection	Open - International	1,700,000.00	0.00	Under Implementation	2020-11-21		2020-12-16	2021-01-28		2021-02-26	2021-03-28	2021-05-02	2021-06-06	2021-07-24	2021-08-02	2021-08-06	2021-11-24
E1-90065-201623-C5-006	EA	60080	Component 2 Sanitation and sewer supply services improvement in secondary cities	Proc	Quality And Cost-Based Selection	Open - International	2,000,000.00	0.00	Pending Implementation	2021-10-26		2021-11-10	2022-01-24		2022-02-21	2022-03-21	2022-04-27	2022-06-01	2022-06-01	2022-06-01	2022-06-01	2022-06-01
E1-90065-201916-C5-006	EA	60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Proc	Quality And Cost-Based Selection	Open - National	160,000.00	0.00	Pending Implementation	2021-11-16		2021-11-14	2022-01-18		2022-02-15	2022-03-08	2022-04-17	2022-05-17	2022-05-17	2022-05-17	2022-05-17	2022-05-17
E1-90065-201941-C5-006	EA	60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Proc	Quality And Cost-Based Selection	Open - National	300,000.00	0.00	Pending Implementation	2021-11-16		2021-11-21	2022-01-25		2022-02-22	2022-03-15	2022-04-19	2022-05-24	2022-05-24	2022-05-24	2022-05-24	2022-05-24
E1-90065-201940-C5-006	EA	60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Proc	Quality And Cost-Based Selection	Open - National	450,000.00	0.00	Pending Implementation	2021-11-16		2021-11-14	2022-01-18		2022-02-15	2022-03-08	2022-04-12	2022-05-12	2022-05-12	2022-05-12	2022-05-12	2022-05-12
E1-90065-201643-C5-006	EA	60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Proc	Quality And Cost-Based Selection	Open - National	250,000.00	0.00	Pending Implementation	2021-11-16		2021-12-14	2022-01-18		2022-02-15	2022-03-08	2022-04-12	2022-05-12	2022-05-12	2022-05-12	2022-05-12	2022-05-12
E1-90065-201945-C5-006	EA	60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Proc	Quality And Cost-Based Selection	Open - National	410,000.00	0.00	Pending Implementation	2021-11-16		2021-11-14	2022-01-18		2022-02-15	2022-03-08	2022-04-12	2022-05-12	2022-05-12	2022-05-12	2022-05-12	2022-05-12
E1-90065-201944-C5-006	EA	60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Proc	Quality And Cost-Based Selection	Open - National	300,000.00	0.00	Pending Implementation	2021-11-16		2021-11-14	2022-01-18		2022-02-15	2022-03-08	2022-04-12	2022-05-12	2022-05-12	2022-05-12	2022-05-12	2022-05-12
E1-90065-201275-C5-006	EA	60070	Component 2 Sanitation and sewer supply services improvement in secondary cities	Proc	Quality And Cost-Based Selection	Open - National	200,000.00	0.00	Pending Implementation	2021-11-16		2021-12-14	2022-01-18		2022-02-15	2022-03-08	2022-04-24	2022-05-11	2022-05-11	2022-05-11	2022-05-11	2022-05-11

INDIVIDUAL CONSULTANTS																							
Activity Reference No.	Description	Sector	Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion			
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
E1-90065-15843-C5-006	Services and Employment of Professional Services for Sewerage Treatment Plant Upgrade by Hanoi Water Utility	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	54,000.00	0.00	Pending Implementation	2018-06-18		2018-07-22	2018-08-12	2018-09-05	2018-09-05	2018-09-05	2018-09-05	2018-09-05	2018-09-05	2018-09-05		
E1-90065-21893-C5-006	Services and Employment of Professional Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60080	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	5,185.00	3,808.81	Signed	2018-06-14	2020-06-16	2018-07-17	2018-07-27	2018-07-27	2018-08-15	2018-07-27	2018-07-27	2018-08-04	2018-08-04	2018-08-04		
E1-90065-20204-C5-006	Services and Employment of Technical Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,500.00	6,474.26	Signed	2018-08-07	2018-11-02	2018-09-07	2018-09-15	2018-09-15	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	
E1-90065-20200-C5-006	Services and Employment of Technical Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,500.00	0.00	Pending Implementation	2018-08-07		2018-09-05	2018-09-15	2018-09-15	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	
E1-90065-20201-C5-006	Services and Employment of Technical Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,500.00	6,470.41	Signed	2018-08-09	2018-11-01	2018-09-05	2018-09-12	2018-09-12	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	
E1-90065-20208-C5-006	Services and Employment of Technical Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,500.00	0.00	Pending Implementation	2018-08-03		2018-09-05	2018-09-15	2018-09-15	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	
E1-90065-201601-C5-006	Services and Employment of Technical Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,500.00	5,366.75	Signed	2018-08-07	2018-09-18	2018-09-04	2018-09-26	2018-09-26	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	
E1-90065-201602-C5-006	Services and Employment of Technical Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,500.00	0.00	Pending Implementation	2018-08-07		2018-09-05	2018-09-15	2018-09-15	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	
E1-90065-201604-C5-006	Services and Employment of Technical Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,500.00	0.00	Pending Implementation	2018-08-07		2018-09-05	2018-09-15	2018-09-15	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	
E1-90065-201603-C5-006	Services and Employment of Technical Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,500.00	0.00	Pending Implementation	2018-08-07		2018-09-05	2018-09-15	2018-09-15	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	
E1-90065-201605-C5-006	Services and Employment of Technical Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	8,800.00	5,556.55	Signed	2018-08-06	2018-12-07	2018-08-06	2018-12-24	2018-09-27	2018-09-28	2018-11-01	2018-09-28	2018-11-01	2018-09-28	2018-11-01	2018-11-01	
E1-90065-201611-C5-006	Services and Employment of Technical Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	6,000.00	0.00	Pending Implementation	2018-08-08		2018-09-06	2018-09-15	2018-09-15	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	
E1-90065-201618-C5-006	Services and Employment of Technical Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	8,800.00	5,384.91	Signed	2018-08-11	2018-11-06	2018-09-11	2018-09-18	2018-09-27	2018-09-18	2018-11-01	2018-09-18	2018-11-01	2018-09-18	2018-11-01	2018-11-01	
E1-90065-201621-C5-006	Services and Employment of Technical Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	6,000.00	0.00	Pending Implementation	2018-08-11		2018-09-11	2018-09-27	2018-09-27	2018-11-01	2018-11-01	2018-11-01	2018-11-01	2018-11-01	2018-11-01	2018-11-01	
E1-90065-201624-C5-006	Services and Employment of Technical Services for Hanoi Water Utility Sewerage Treatment Plant Upgrade	EA	60070	Component 3 Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	8,800.00	6,509.16	Signed	2018-08-06	2018-07-15	2018-08-06	2018-10-01	2018-09-18	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10	2018-10-10

E1-MBEC-19124-01-MBY	EA	60070	Component 3 Project	Individual	Open	8,800.00	6,514.68	Signed	2018-08-11	2018-12-01	2018-09-11	2018-09-20	2018-09-27	2018-09-08	2018-11-01	2018-06-06	2018-11-01	
E1-MBEC-19127-01-MBY	EA	60070	Component 3 Project	Individual	Open	8,800.00	7,881.64	Signed	2018-08-11	2018-06-17	2018-08-08	2018-08-09	2018-08-22	2018-08-09	2018-08-09	2018-08-27	2018-08-09	2018-08-27
E1-MBEC-19146-01-MBY	EA	60070	Component 3 Project	Individual	Open	8,800.00	5,330.78	Signed	2018-08-11	2018-07-01	2018-08-02	2018-08-02	2018-08-11	2018-08-11	2018-11-11	2018-09-11	2018-11-11	2018-09-11
E1-MBEC-19156-01-MBY	EA	60070	Component 3 Project	Individual	Open	8,800.00	0.00	Pending Implementation	2018-08-11	2018-09-11	2018-09-11	2018-09-25	2018-09-25	2018-10-25	2018-10-25	2018-10-25	2018-10-25	2018-10-25
E1-MBEC-19168-01-MBY	EA	60070	Component 3 Project	Individual	Open	8,800.00	0.00	Pending Implementation	2018-08-14	2018-09-11	2018-09-11	2018-09-26	2018-09-26	2018-10-26	2018-10-26	2018-10-26	2018-10-26	2018-10-26
E1-MBEC-19169-01-MBY	EA	60070	Component 3 Project	Individual	Open	8,800.00	0.00	Under Implementation	2018-08-02	2018-11-06	2018-09-05	2018-12-02	2018-09-19	2018-11-12	2018-10-24	2018-10-24	2018-10-24	2018-10-24
E1-MBEC-19169-02-MBY	EA	60070	Component 3 Project	Individual	Open	7,921.00	0.00	Pending Implementation	2018-08-18	2018-09-11	2018-09-11	2018-09-25	2018-09-25	2018-10-25	2018-10-25	2018-10-25	2018-10-25	2018-10-25
E1-MBEC-19169-03-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	0.00	Pending Implementation	2018-08-11	2018-09-11	2018-09-11	2018-09-25	2018-09-25	2018-10-25	2018-10-25	2018-10-25	2018-10-25	2018-10-25
E1-MBEC-19169-04-MBY	EA	60070	Component 3 Project	Individual	Open	7,921.00	0.00	Pending Implementation	2018-08-11	2018-09-11	2018-09-11	2018-09-27	2018-09-27	2018-11-01	2018-11-01	2018-11-01	2018-11-01	2018-11-01
E1-MBEC-19169-05-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	0.00	Under Implementation	2018-08-11	2018-09-11	2018-09-11	2018-09-27	2018-09-27	2018-11-01	2018-11-01	2018-11-01	2018-11-01	2018-11-01
E1-MBEC-19169-06-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	0.00	Pending Implementation	2018-08-11	2018-09-11	2018-09-11	2018-09-20	2018-09-20	2018-10-18	2018-10-18	2018-10-18	2018-10-18	2018-10-18
E1-MBEC-19174-01-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	4,713.49	Signed	2018-09-14	2018-03-10	2018-11-02	2018-03-17	2018-11-23	2018-03-17	2018-12-28	2018-03-26	2018-12-28	2018-12-28
E1-MBEC-19174-02-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	4,884.75	Signed	2018-09-14	2018-05-01	2018-11-01	2018-05-22	2018-05-01	2018-12-27	2018-05-01	2018-05-01	2018-12-27	2018-12-27
E1-MBEC-19174-03-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	4,716.23	Signed	2018-09-14	2018-09-10	2018-11-03	2018-09-25	2018-11-25	2018-09-26	2018-12-28	2018-09-26	2018-12-28	2018-12-28
E1-MBEC-19174-04-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	4,577.88	Signed	2018-09-14	2018-09-17	2018-11-02	2018-12-18	2018-11-18	2018-12-18	2018-12-18	2018-12-18	2018-12-18	2018-12-18
E1-MBEC-19174-05-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	0.00	Pending Implementation	2018-09-14	2018-11-02	2018-11-02	2018-11-23	2018-11-23	2018-12-28	2018-12-28	2018-12-28	2018-12-28	2018-12-28
E1-MBEC-19169-07-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	0.00	Pending Implementation	2018-09-14	2018-11-02	2018-11-02	2018-11-23	2018-11-23	2018-12-28	2018-12-28	2018-12-28	2018-12-28	2018-12-28
E1-MBEC-19174-06-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	0.00	Pending Implementation	2018-09-14	2018-11-02	2018-11-02	2018-11-23	2018-11-23	2018-12-28	2018-12-28	2018-12-28	2018-12-28	2018-12-28
E1-MBEC-19174-07-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	0.00	Pending Implementation	2018-09-14	2018-11-02	2018-11-02	2018-11-23	2018-11-23	2018-12-28	2018-12-28	2018-12-28	2018-12-28	2018-12-28
E1-MBEC-19174-08-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	0.00	Pending Implementation	2018-09-14	2018-11-02	2018-11-02	2018-11-23	2018-11-23	2018-12-28	2018-12-28	2018-12-28	2018-12-28	2018-12-28
E1-MBEC-19174-09-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	0.00	Pending Implementation	2018-09-14	2018-11-02	2018-11-02	2018-11-23	2018-11-23	2018-12-28	2018-12-28	2018-12-28	2018-12-28	2018-12-28
E1-MBEC-19174-10-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	4,716.23	Signed	2018-09-14	2018-07-03	2018-11-02	2018-07-17	2018-11-23	2018-07-17	2018-12-28	2018-07-17	2018-12-28	2018-12-28
E1-MBEC-19174-11-MBY	EA	60070	Component 3 Project	Individual	Open	6,000.00	4,715.11	Signed	2018-09-14	2018-06-01	2018-11-02	2018-06-01	2018-11-23	2018-06-01	2018-12-28	2018-06-01	2018-12-28	2018-12-28
E1-MBEC-19180-01-MBY	EA	60070	Component 3 Project	Individual	Open	8,800.00	5,526.05	Signed	2018-09-10	2018-06-01	2018-10-11	2018-09-18	2018-11-21	2018-09-16	2018-12-28	2018-09-16	2018-12-28	2018-12-28
E1-MBEC-19181-01-MBY	EA	60070	Component 3 Project	Individual	Open	8,800.00	5,488.88	Signed	2018-09-10	2018-05-01	2018-10-11	2018-09-19	2018-11-21	2018-09-16	2018-12-28	2018-09-16	2018-12-28	2018-12-28
E1-MBEC-19186-01-MBY	EA	60070	Component 3 Project	Individual	Open	8,800.00	0.00	Pending Implementation	2018-10-11	2018-12-01	2018-12-01	2018-12-28	2018-12-28	2018-01-28	2018-01-28	2018-01-28	2018-01-28	2018-01-28
E1-MBEC-19187-01-MBY	EA	60070	Component 3 Project	Individual	Open	8,800.00	5,556.54	Signed	2018-10-11	2018-06-28	2018-12-01	2018-06-08	2018-12-28	2018-11-28	2018-01-28	2018-11-28	2018-07-27	2018-07-27

E1-06061-75173-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	8,800.00	6,517.11	Signed	2018-10-10	2018-12-19	2018-12-01	2018-12-10	2018-12-18	2018-01-28	2018-12-28	2018-01-28
E1-06061-75174-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	8,800.00	0.00	Pending Implementation	2018-10-11		2018-12-01	2018-12-24	2018-12-24	2018-01-28		2018-01-28
E1-06061-75174-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	8,800.00	0.00	Pending Implementation	2018-10-11		2018-12-01	2018-12-24	2018-12-24	2018-01-28		2018-01-28
E1-06061-75175-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	8,800.00	0.00	Pending Implementation	2018-10-11		2018-12-01	2018-12-24	2018-12-24	2018-01-28		2018-01-28
E1-06061-75176-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	8,800.00	0.00	Pending Implementation	2018-10-11		2018-12-01	2018-12-24	2018-12-24	2018-01-28		2018-01-28
E1-06061-75176-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	8,800.00	0.00	Pending Implementation	2018-10-11		2018-12-01	2018-12-24	2018-12-24	2018-01-28		2018-01-28
E1-06061-75177-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	8,800.00	0.00	Pending Implementation	2018-10-11		2018-12-01	2018-12-24	2018-12-24	2018-01-28		2018-01-28
E1-06061-75180-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	8,800.00	0.00	Pending Implementation	2018-10-11		2018-12-01	2018-12-24	2018-12-24	2018-01-28		2018-01-28
E1-06061-75181-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	8,800.00	0.00	Pending Implementation	2018-10-11		2018-12-01	2018-12-24	2018-12-24	2018-01-28		2018-01-28
E1-06061-75183-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	7,500.00	0.00	Under Implementation	2018-10-10	2018-07-01	2018-12-01	2018-12-24	2018-12-24	2018-01-28		2018-01-28
E1-06061-75183-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	7,500.00	0.00	Under Implementation	2018-10-11		2018-12-01	2018-12-24	2018-12-24	2018-01-28		2018-01-28
E1-06061-77131-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	8,800.00	5,204.12	Signed	2018-09-26	2018-06-11	2018-11-14	2018-09-26	2018-09-26	2018-01-28	2018-01-28	2018-01-28
E1-06061-77135-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	6,000.00	4,880.10	Signed	2018-09-24	2018-07-02	2018-11-14	2018-07-25	2018-07-25	2018-01-28	2018-01-28	2018-01-28
E1-06061-77136-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	6,000.00	2,676.14	Signed	2018-09-24	2018-06-16	2018-11-14	2018-07-03	2018-07-03	2018-01-28	2018-01-28	2018-01-28
E1-06061-77139-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	6,000.00	0.00	Pending Implementation	2018-09-24		2018-11-14	2018-12-05	2018-12-05	2018-01-28		2018-01-28
E1-06061-77139-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	6,000.00	2,822.27	Signed	2018-09-24	2018-06-11	2018-11-14	2018-09-09	2018-07-11	2018-01-28	2018-01-28	2018-01-28
E1-06061-77139-CS-CDE	EA	60070	Component 2 Sanitation and water supply services administration for City Street Team WSP by City Street Team	Post	Direct Selection	Direct	110,011.00	0.00	Under Implementation	2018-11-24	2018-04-12	2018-12-01			2018-02-21		2018-02-21
E1-06061-10108-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	100,000.00	0.00	Under Implementation	2018-04-01	2018-05-06	2018-05-05	2018-05-27	2018-05-26	2018-06-06		2018-06-06
E1-06061-10109-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	100,000.00	0.00	Pending Implementation	2018-04-01		2018-05-04	2018-05-18	2018-05-18	2018-06-22		2018-06-22
E1-06061-10102-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	100,000.00	23,948.28	Signed	2018-04-01	2018-04-30	2018-05-04	2018-06-24	2018-05-22	2018-06-22	2018-11-21	2018-07-08
E1-06061-10106-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	100,000.00	24,467.63	Signed	2018-04-01	2018-04-30	2018-05-04	2018-06-24	2018-05-25	2018-06-22	2018-11-14	2018-07-08
E1-06061-10104-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	50,000.00	0.00	Under Implementation	2018-04-30		2018-06-02	2018-06-09	2018-06-09	2018-06-22		2018-12-18
E1-06061-10103-CS-RWV	EA	60070	Component 2 Sanitation and water supply services administration for secondary cities	Post	Individual Consultant Selection	Open	52,000.00	0.00	Pending Implementation	2018-06-20		2018-07-24	2018-08-14	2018-08-14	2018-09-20		2018-11-04
E1-06061-10108-CS-RWV	EA	60070	Component 2 Sanitation and water supply services administration for secondary cities	Post	Individual Consultant Selection	Open	50,000.00	0.00	Pending Implementation	2018-06-20		2018-08-08	2018-08-29	2018-08-29	2018-10-01		2018-12-01
E1-06061-10109-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	25,000.00	21,813.30	Signed	2018-11-11	2018-12-20	2018-01-03	2018-04-03	2018-04-22	2018-02-23	2018-06-23	2018-05-08
E1-06061-10105-CS-RWV	EA	60070	Component 2 Sanitation and water supply services administration for secondary cities	Post	Individual Consultant Selection	Open	30,000.00	5,136.05	Signed	2018-11-28	2018-07-21	2018-03-16	2018-03-28	2018-03-06	2018-03-22	2018-03-12	2018-01-12
E1-06061-10102-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	30,000.00	0.00	Under Implementation	2018-11-11		2018-01-03	2018-01-24	2018-01-24	2018-02-28		2018-06-27
E1-06061-10103-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	30,000.00	20,715.86	Signed	2018-11-11	2018-04-30	2018-01-03	2018-04-03	2018-01-24	2018-02-28	2018-02-21	2018-07-27
E1-06061-10104-CS-RWV	EA	60070	Component 3 Project management & institutional strengthening	Post	Individual Consultant Selection	Open	40,000.00	21,941.44	Signed	2018-11-28	2018-12-19	2018-01-16	2018-04-03	2018-03-06	2018-03-23	2018-06-23	2018-06-09

E1-MW05-14020-C5- RDV / Selection and Development of Technical Support for the Water Development Commission	DA / 6070	Component 2 Project management & institutional strengthening	Post	Individual Contract Selection	Open		35,000.00	31,219.66	Signed	2018-11-15	2019-12- 18	2020-01- 03	2020-04- 03	2020-01- 24	2020-06- 23	2020-02- 28	2020-06- 23	2020-07- 02
E1-MW05-14020-C5- RDV / Selection and Development of Schemes for RDC in Water Development Commission	DA / 6070	Component 2 Project management & institutional strengthening	Post	Individual Contract Selection	Open		30,000.00	26,120.21	Signed	2018-11-15	2019-12- 20	2020-01- 01	2020-04- 03	2020-01- 24	2020-06- 23	2020-02- 28	2020-06- 23	2020-07- 02
E1-MW05-14022-C5- RDV / Selection and Development of Public Policy Options for RDC in Water Development Commission	DA / 6070	Component 2 Project management & institutional strengthening	Post	Individual Contract Selection	Open		10,000.00	48,149.24	Signed	2018-11-15	2019-12- 20	2020-01- 30	2020-04- 01	2020-01- 21	2020-06- 23	2020-03- 30	2020-06- 23	2020-08- 02
E1-MW05-14022-C5-088 Analysis and development of business management options for the Water Development Commission	DA / 6070	Component 2 Services and water supply services improvement in secondary towns	Post	Individual Contract Selection	Open		30,000.00	0.00	Pending Implementation	2018-11-28		2020-01- 16		2020-03- 06		2020-03- 02		2021-03- 12
E1-MW05-14022-C5-089 Procurement support for Water PMS in Water Development Commission	DA / 6070	Component 2 Project management & institutional strengthening	Post	Individual Contract Selection	Open		7,500.00	0.00	Under Implementation	2018-11-15		2019-01- 01		2019-01- 24		2018-02- 28		2020-02- 28
E1-MW05-14047-C5- RDV / Selection and Development of one Individual Technical Proposal submitted by Water Development Commission Institutional in RDC	DA / 6070	Component 2 Project management & institutional strengthening	Post	Individual Contract Selection	Open		30,000.00	0.00	Under Implementation	2020-07-08	2020-10- 28	2020-04- 24		2020-06- 16		2020-03- 23		2021-10- 14
E1-MW05-14051-C5- RDV / Selection and Development of Individual Contract and financial support in view of implementation of Water PMS in RDC	DA / 6070	Component 2 Project management & institutional strengthening	Post	Individual Contract Selection	Open		75,000.00	0.00	Pending Implementation	2020-09-15		2020-11- 01		2020-11- 24		2020-12- 29		2021-12- 29
E1-MW05-22762-C5- RDV / Selection and Development of one Individual Technical Proposal for Water PMS in RDC	DA / 6070	Component 2 Services and water supply services improvement in secondary towns	Post	Individual Contract Selection	Open		14,034.00	0.00	Under Implementation	2021-04-13	2021-04- 23	2021-04- 13		2021-07- 04		2021-08- 08		2021-11- 08