

## Procurement Plan

### I. General

#### 1. Project Information

Country : Kenya

Recipient : Republic of Kenya

Project Name : Kenya Off Grid Solar Access project for underserved counties

Loan Credit No. :

**2. Date of General Procurement Notice : August 15, 2017**

**3. Period Covered by this procurement plan : 12 months**

### II. Goods, Works, and Non-Consulting Services

#### 1. Thresholds for the Method of Procurement:

Method of Procurement	Thresholds for Method (US\$ equivalent)
Open International (Goods)	Equal to or more than 3 million
Open National ( Goods) - Open Tender as per PPDA 2015	< \$3 million
RFQ (Goods)	Less than 20,000 or as stipulated in Kenya Procurement Regulations 2017
Open International (Works)	Equal to or more than 15 million
Open National (Works) - Open Tender as per PPDA 2015	Less than 15 million
RFQ (works)	Less than 20,000 or as stipulated in Kenya Procurement Regulations 2017

<b>Method of Procurement</b>	<b>Thresholds for Method (US\$ equivalent)</b>
Open International (Non-consulting Services)	Equal to or More than 3 million
Open National (Non-consulting Services) - Open Tender as per PPDA 2015	Less than 3 million
Direct Contracting	No threshold; meet requirements of Bank's Procurement Regulations

**Prior Review:** The details of the Procurement review / oversight are defined in the Annex II of the Regulations for borrowers. The following would be subject to Prior review of the Bank regardless of the Method of selection (Project Procurement Risk Rating is "Substantial"):

- (a) **Goods, information technology and Non-consulting Services:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 2 million
- (b) **Works (including turnkey, supply & installation of plant and equipment and PPP);** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 10 million and

***The prior review thresholds will be reviewed during the implementation of the project and modified, based on the risk assessment.***

**2. For contracts subject to prior review, the Borrower shall seek the Bank's no objection before agreeing to:**

- a. an extension of the stipulated time for execution of a contract that has an impact on the planned completion of the project;
- b. any material modification of the scope of the Works, Goods, Non-consulting services or Consulting Services, or other significant changes to the terms and conditions of the contract;
- c. any variation order or contract amendment (except in cases of extreme urgency), including due to extension of time, that singly or combined with all previous variation orders or amendments, increases the original contract amount by more than 15% (fifteen percent); or
- d. the proposed termination of the contract.

The Borrower / IA shall provide a copy of all amendments to the contract to the Bank for its records.

**3. Prequalification**

Not Applicable

**Domestic Preference.** The provision of domestic preference shall be applied in the procurement of goods following international market approach in accordance with Annex VI of the Regulations. Domestic preference shall not apply in the procurement of works.

#### **4. Reference to Standard Procurement Documents**

Bank's Standard RFB Goods and RFP Consulting Services dated July 2016 will be used as a base and incorporating suitable modifications and the same would be agreed with the Bank subject international competition.

#### **5. Any Other Special Procurement Arrangements**

##### **A. Procurement approach under CDD Approach by Communities:**

Applicable if stipulated in the PAD.

B. When approaching the national market, as agreed in the Procurement Plan, the Open Tender procedure of Public Procurement and Asset Disposal Act 2015 and Regulations 2017 may be used. The specific Requirements for national open competitive procurement include the following:

- a. open advertising of the procurement opportunity at the national level;
- b. the procurement is open to eligible firms from any country;
- c. the request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights;
- d. contracts with an appropriate allocation of responsibilities, risks, and liabilities;
- e. publication of contract award information;
- f. rights for the Bank to review procurement documentation and activities;
- g. an effective complaints mechanism; and
- h. maintenance of records of the Procurement Process.

Other national procurement arrangements (other than national open competitive procurement), that may be applied by the Borrower (such as limited/restricted competitive bidding, request for quotations/shopping, direct contracting), shall be consistent with the Bank's Core Procurement Principles and ensure that the Bank's Anti-Corruption Guidelines and Sanctions Framework and contractual remedies set out in its Legal Agreement apply.

In all cases, the national procurement procedures to be used shall give due attention to quality aspects.

6. The bid evaluation will be carried out according to the agreed timeline in the Procurement Activity Schedule.

### III. Selection of Consultants

#### 1. Methods and Prior Review Threshold

##### **Selection methods of procurement of Consultants' Services (Firms):**

The Approved Selection Methods as reflected in the Section VII of the procurement regulations

<b>Method of Procurement</b>	<b>Thresholds for Methods</b>
Quality and Cost Based Selection (QCBS)	As per requirements of para 7.3 of the Regulations
Quality Based Selection (QBS)	As per requirements of para 7.8 to 7.10 of the Regulations
Selection based on a Fixed Budget (FBS)	As per requirements of para 7.4 and 7.5 of the Regulations
Selection Based on Least Cost Basis (LCS)	As per requirements of para 7.6 and 7.7 of the Regulations
Selection based on Consultant's Qualification (CQ)	As per requirements of para 7.11 and 7.12 of the Regulations
Direct	Must meet the requirements of Para 7.13 to 7.15 of the Regulations, and with prior agreement in PP with the Bank.

**The short list may consist of all National consultants in case the estimated cost is less than USD 300,000**

##### **Procurement methods for Selection of Individual Consultants (IC):**

The Approved Selection Methods as reflected in the Section VII of the procurement regulations

<b>Method of Procurement</b>	<b>Thresholds for Methods</b>
Open Competitive Selection	As per requirements of para 7.36 and 7.37 of the Regulations
Limited Competitive Selection	As per requirements of para 7.38 of the Regulations
Direct	Must meet the requirements of Para 7.39 of the Regulations, and with prior agreement in PP with the Bank

**\*Shall meet the requirements as stated in Regulations**

**Prior Review Thresholds:** The details of the Procurement review / oversight are defined in the Annex II of the Regulations for borrowers. The following would be subject to Prior review of the Bank regardless of the Method of selection:

(a). **Consulting Firm:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 1 million.

(b). **Individual Consultant:** all procurements estimated to cost more than USD 0.3 million

**Terms of Reference (ToR) for all consultant contracts shall be furnished to the Bank for its prior review and No Objection.**

**PROCUREMENT PLAN** Kenya : Kenya: Off-grid Solar Access Project for Underserved Counties

**General Information**  
 Country: Kenya Bank's Approval Date of the Original Procurement Plan: 2017-10-06  
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-01-20  
 Project ID: P160009 GPN Date: 2017-08-15  
 Project Name: Kenya: Off-grid Solar Access Project for Underserved Counties  
 Loan / Credit No: IDA / 61350  
 Executing Agency(ies) Ministry of Energy & Petroleum

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
KE-MOE-85782-GO-RFQ / Procurement of Furniture and Office Equipment for the PCU	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		68,500.00	49,320.79	Signed							2018-12-05	2018-11-21							2019-01-30	2018-11-29	2019-07-29	
KE-MOE-86099-GO-RFQ / Procurement of office stationary for the PCU	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,348.25	1,484.15	Signed							2018-12-05	2018-11-22							2019-01-30	2018-11-27	2019-07-29	
KE-MOE-87613-GO-RFQ / Procurement of ICT office Equipment for KOSAP PCU	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		160,000.00	0.00	Pending implementation							2018-12-05								2019-01-30		2019-07-29	
KE-MOE-143189-GO-RFB / Supply and installation of Geographical Information System (GIS) Softwares, Hardware, Deployment of Geospatial Platform, Specialized Technical & Priority Support Services and Training Services	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Request for Bids	Open - International	Single Stage - One Envelope		500,000.00	0.00	Under implementation			2019-11-12	2020-05-01	2019-11-17						2019-12-29			2020-01-28	2020-03-03	2020-08-30		
KE-MOE-221875-GO-RFQ / Procurement of Cameras	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		23,200.00	0.00	Pending implementation							2021-03-20								2021-05-15		2021-11-11	
KE-MOE-267509-GO-RFB / Procurement of Project Vehicles 17 No. as per specifications	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,681,940.00	0.00	Pending implementation					2022-01-21	2022-01-26					2022-03-09			2022-04-08	2022-05-13	2022-11-09		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
KE-MOE-87110-NC-RFQ / PROCUREMENT OF EVENT MANAGEMENT SERVICES	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	97,863.44	Completed							2018-12-05	2018-10-08							2019-01-30	2018-11-19	2019-07-29	2019-01-15
KE-MOE-221871-NC-RFQ / Procurement of Event Organizer for stakeholder engagement	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		89,000.00	0.00	Pending implementation							2021-03-08								2021-05-03		2021-10-30	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
KE-MOE-26856-CS-QCBS / Procurement of a Results Based Financing and Debt Financing Facility manager - Specialized consultants to administer grant and debt facilities on behalf of CoK	IDA / 61350	Component 4: Implementation Support and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		7,000,000.00	6,081,947.28	Signed	2017-09-21	2017-10-09	2017-09-28	2017-10-13	2017-11-09	2018-03-29			2017-12-07	2018-05-29	2017-12-19	2018-07-11	2018-01-23	2018-09-14	2018-02-27	2018-11-23	2024-02-26
KE-MOE-43261-CS-QCBS / Supervision Consultancy for KPLC components 1 and 3 A	IDA / 61350	Component 4: Implementation Support and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		250,000.00	0.00	Canceled	2018-01-17	2018-01-31	2018-02-07	2018-02-06	2018-03-23	2019-03-29			2018-04-20	2019-06-30	2018-05-20	2019-10-25	2018-06-24		2018-07-29		2021-07-28
KE-MOE-43273-CS-QCBS / Supervision Services for REA Components 1 and 3B	IDA / 61350	Component 4: Implementation Support and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		250,000.00	0.00	Canceled	2018-01-17	2018-01-31	2018-02-07	2018-02-06	2018-03-23	2019-03-31			2018-04-20	2019-06-04	2018-05-20	2019-09-20	2018-06-24		2018-07-29		2021-07-28
KE-MOE-43275-CS-QCBS / CONSULTANCY SERVICES FOR CARTRIDGE AND RE-INVESTIGATION, TEST PUMPING AND RE-DEVELOPMENT SURVEY FOR THE KENYA OFF GRID SOLAR PV WATER PUMPING SYSTEMS UNDER SUB-COMPONENT 3B	IDA / 61350	Component 4: Implementation Support and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		300,000.00	1,058,821.57	Under Review	2018-01-17	2018-01-31	2018-02-07	2018-02-06	2018-03-23	2018-03-29			2018-04-20	2018-05-30	2018-05-20	2018-06-15	2018-06-24	2019-02-19	2018-07-29	2019-03-20	2018-11-26

KE-MOE-49840-CS-QCBS / CONSUMER AWARENESS AND COMMUNICATIONS CAMPAIGN DESIGN AND IMPLEMENTATION.	IDA / 61350	Component 4: Implementation Support and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	1,545,525.79	Signed	2018-02-26	2018-04-11	2018-03-19	2018-04-13	2018-05-02	2018-10-23			2018-05-30	2018-12-04	2018-06-29	2019-03-08	2018-08-03	2019-07-17	2018-09-07	2019-08-14	2023-06-30
KE-MOE-79950-CS-COS / Recruitment of an Events Management Firm to Manage Logistics for the Launch of the Kenya National Electrification Strategy	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Consultant Qualification Selection	Limited		100,000.00	0.00	Canceled	2018-09-28				2018-10-05								2018-10-19		2018-10-29		2018-12-28
KE-MOE-97084-CS-QCBS / Procurement of Consultancy services for a verification Agent for Standalone Community System and home systems.	IDA / 61350	Component 4: Implementation Support and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		700,000.00	0.00	Under Implementation	2019-03-01	2019-09-09	2019-03-22	2019-09-18	2019-05-05	2020-02-26			2019-06-02	2020-04-22	2019-07-02	2021-02-25	2019-08-06	2021-11-25	2019-09-10		2020-09-09
KE-MOE-101100-CS-QCBS / Consultancy services for Impact Assessment of Last Mile Connectivity Project (LMCP).	IDA / 61350	Component 4: Implementation Support and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Under Implementation	2019-05-20	2019-06-26	2019-06-10	2019-07-26	2019-07-24	2020-05-15			2019-08-21	2020-08-20	2019-09-20			2019-10-25		2019-11-29	2020-11-28
KE-MOE-101109-CS-QCBS / Procurement for Consultancy Services for Training Needs Assessment.	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Quality And Cost-Based Selection	Open - National		300,000.00	191,000.89	Under Implementation	2019-05-17	2019-07-15	2019-06-07	2019-09-18	2019-07-21	2020-05-25			2019-08-18	2020-09-01	2019-09-17	2021-01-27	2019-10-22	2021-03-10	2019-11-26		2020-11-25
KE-MOE-102190-CS-QCBS / Consultancy services for exploration of options for productive use and demand creation	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Quality And Cost-Based Selection	Open - International		200,000.00	0.00	Under Implementation	2019-05-15	2020-01-14	2019-06-05	2021-03-09	2019-07-19				2019-08-16		2019-09-15			2019-10-20		2019-11-24	2020-11-23
KE-MOE-120924-CS-QCBS / Procurement Plan for the Procurement of Consultancy Services for Environmental and Social Impact Assessment	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Quality And Cost-Based Selection	Open - International		750,000.00	0.00	Under Implementation	2019-08-18	2019-10-17	2019-09-08	2020-01-28	2019-10-22	2020-10-13			2019-11-19	2020-11-24	2019-12-19	2020-12-03	2020-01-23	2021-01-21	2020-02-27		2021-02-26
KE-MOE-153700-CS-QCBS / PROCUREMENT OF CONSULTANCY SERVICES TO CONDUCT MARKET TEST FOR CLEAN COOKING STOVES IN KWALE, KILIFI AND TAITA TAVETA COUNTIES	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Quality And Cost-Based Selection	Open - International		200,000.00	0.00	Under Implementation	2020-01-21	2020-03-16	2020-02-11		2020-03-26				2020-04-23		2020-05-23			2020-06-27		2020-08-01	2021-08-01
KE-MOE-252898-CS-QCBS / Procurement of Consultancy Services for the update of the Kenya National Electrification Strategy (KNES)	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Quality And Cost-Based Selection	Open - International		400,000.00	0.00	Under Implementation	2021-09-14	2021-09-15	2021-10-05	2021-11-16	2021-11-18				2021-12-16		2022-01-15			2022-02-19		2022-03-26	2023-03-26

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
KE-MOE-25843-CS-INDV / Recruitment of a Procurement Specialist	IDA / 61350	Component 4: Implementation Support and Capacity Building	Prior	Individual Consultant Selection	Open		170,000.00	0.00	Canceled	2017-09-19		2017-10-31		2017-11-14		2017-12-09		2020-12-13	
KE-MOE-26861-CS-INDV / Procurement of a Communication Specialist	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		290,000.00	299,931.33	Signed	2017-09-21	2018-01-10	2017-11-09	2018-06-08	2017-11-23	2018-08-23	2017-12-14	2018-08-29	2023-12-13	
KE-MOE-26863-CS-INDV / Procurement of 14 County Renewable Energy Officers	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		290,000.00	457,860.54	Signed	2017-09-21	2018-01-10	2017-11-09	2018-06-11	2017-11-23	2018-11-07	2017-12-14	2018-12-03	2023-12-13	
KE-MOE-28235-CS-INDV / Procurement of an Environment and Social Safeguards Specialist	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		290,000.00	279,608.95	Signed	2017-09-19	2018-02-03	2017-11-07	2018-04-11	2017-11-21	2018-05-14	2017-12-19	2018-08-06	2023-12-18	
KE-MOE-28247-CS-INDV / Procurement of a Financial Management Specialist	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		290,000.00	273,807.37	Signed	2017-09-19	2018-02-03	2017-11-07	2018-04-11	2017-11-22	2018-08-23	2017-12-20	2018-08-29	2023-12-19	
KE-MOE-28263-CS-INDV / Procurement of Consultancy Services to assess HH clean cooking market	IDA / 61350	Component 4: Implementation Support and Capacity Building	Prior	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2017-09-24		2017-11-21		2017-12-12		2018-01-16		2018-07-15	
KE-MOE-28264-CS-INDV / Procurement of a Monitoring and Evaluation Specialist	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		290,000.00	351,064.29	Signed	2017-09-26	2018-02-03	2017-11-14	2018-04-11	2017-12-05	2018-05-14	2018-01-09	2018-08-01	2024-01-08	
KE-MOE-28267-CS-INDV / Procurement of Consultancy services for exploration of options for productive use and demand creation	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		200,000.00	0.00	Pending Implementation	2017-09-25		2017-11-13		2017-12-04		2018-01-08		2019-01-08	
KE-MOE-28268-CS-INDV / Procurement of Technical advisory services for cook stoves	IDA / 61350	Component 4: Implementation Support and Capacity Building	Prior	Individual Consultant Selection	Open		290,000.00	0.00	Canceled	2017-09-25		2017-11-13		2017-12-04		2018-01-08		2024-01-07	
KE-MOE-28269-CS-INDV / Procurement of Technical Advisory Services for Solar	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		290,000.00	0.00	Under Implementation	2017-09-25	2018-02-03	2017-11-13		2017-12-04		2018-01-08		2024-01-07	

KE-MOE-38252-CS-CDS / Consultancy Services for Preparation of Mini-grid & Stand-alone System Profiles and Bidding Documents for the Kenya Off-Grid Solar Access Project	IDA / 61350	Component 4: Implementation Support and Capacity Building	Prior	Direct Selection	Direct		100,000.00	617,522.76	Signed	2017-12-01	2018-03-14	2017-12-11	2018-01-11			2018-02-14	2018-10-25	2018-08-13
KE-MOE-54313-CS-INDV / procurement of technical advisory services for cook stoves.	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		240,000.00	47,267.38	Signed	2018-03-22	2018-02-27	2018-05-10	2018-12-11	2018-05-31	2018-12-18	2018-07-05	2019-01-07	2023-06-09
KE-MOE-54320-CS-INDV / recruitment of a procurement specialist.	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		200,000.00	318,684.78	Signed	2018-03-22	2018-02-27	2018-05-10	2018-04-11	2018-05-31	2018-05-14	2018-07-05	2018-08-01	2023-03-01
KE-MOE-66553-CS-CDS / The Coordinator for World Bank Financed Project.	IDA / 61350	Component 4: Implementation Support and Capacity Building	Prior	Direct Selection	Direct		320,000.00	437,592.54	Signed	2018-06-20	2018-06-20	2018-06-26	2018-06-27			2018-07-08	2018-07-25	2021-07-07
KE-MOE-82127-CS-CDS / Long Term Technical Advisor for Component 2	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Direct Selection	Direct		180,000.00	175,730.00	Signed	2018-11-19		2018-11-29	2019-01-03			2019-02-02	2019-01-18	2021-01-22
KE-MOE-99721-CS-QCBS / Procurement of Consultancy Services to assess HH clean cooking market	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2019-02-22	2019-07-18	2019-04-12		2019-05-01		2019-06-07		2019-12-04
KE-MOE-216343-CS-INDV / Procurement of Individual Consultancy Services as a County Renewable Energy officer for Taita Taveta County.	IDA / 61350	Component 4: Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		51,840.00	0.00	Pending Implementation	2021-01-29		2021-03-19		2021-04-09		2021-05-14		2021-11-10