

PROCUREMENT PLAN (Textual Part)

**Project information: AFCC2/RI-3A Tanzania-Zambia
Transmission Interconnector (P163752)**

Project Implementation agency: EASTERN AFRICA POWER POOL

Date of the Procurement Plan: 1 October 2017

Period covered by this Procurement Plan: October 2017-April 2019

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

EAPP, being a regional body, doesn’t follow a specific national procedure. Furthermore, EAPP’s internal procedure was not found adequate for use in national competitive bidding. Hence, EAPP shall follow the Bank’s procedure both for international and national bidding.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *“Not Applicable”*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables *“Not Applicable”*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Works)**. *Not Applicable.*

Other Relevant Procurement Information.

None.

PROCUREMENT PLAN Eastern and Southern Africa : AFR RI-3A Tanzania-Zambia Transmission Interconnector

General Information

Country: Eastern and Southern Africa **Bank's Approval Date of the Original Procurement Plan:** 2019-02-22
Revised Plan Date(s): (comma delineated, leave blank) 2022-06-21
Project ID: P163752 **GPN Date:** 2020-02-18
Project Name: AFR RI-3A Tanzania-Zambia Transmission Interconnector
Loan / Credit No.: IDA / 62930
Executing Agency: Tanzania Electric Supply Company Ltd.

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
TZ-TANESCO-179957-CW-RF B / Construction of Iringa - Kisada - Mbeya - Tunduma - Sumbawanga 400 kV Double Circuit Transmission Line under Tanzania - Zambia Transmission Inter-connector Project (ITAZA)	IDA / 62930	Transmission Infrastructure Extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled		2020-06-25		2020-09-10		2020-09-10		2020-06-30			2020-11-19		2020-12-19		2021-01-23		2022-07-17		
TZ-TANESCO-179958-CW-RF B / Construction of 400 kV Substations at Iringa, Kisada, Mbeya, Tunduma and Sumbawanga Including Iringa 400 kV Switch-gear - (2 Line Bays) under Tanzania - Zambia Transmission Inter-connector Project (ITAZA)	IDA / 62930	Transmission Infrastructure Extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled		2020-06-25		2020-09-10		2020-09-10		2020-06-30			2020-11-19		2020-12-19		2021-01-23		2022-07-17		
TZ-TANESCO-204915-CW-RF B / Construction of Iringa-Kisada-Mbeya-Tunduma-Sumbawanga 400kV Double Circuit Transmission Line under Tanzania-Zambia Transmission Interconnector Project (ITAZA)	IDA / 62930	Transmission Infrastructure Extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (after prequalification) SPD - Applying contractor disqualification	0.00	Under Implementation		2021-06-15	2021-09-02	2021-08-31	2022-06-21	2021-08-31		2021-06-20	2021-11-17			2021-11-09		2021-12-09		2022-01-13		2023-07-07	
TZ-TANESCO-204917-CW-RF B / Construction of Sumbawanga, Tunduma, Kisada, and Mbeya 400/20/13 kV Substations and the installation of two line bays and associated shunt reactors at Iringa subst	IDA / 62930	Transmission Infrastructure Extension	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (after prequalification) SPD - Applying contractor disqualification	0.00	Under Implementation		2021-06-15	2021-09-03	2021-08-31		2021-08-31		2021-06-20	2021-11-17			2021-11-09		2021-12-09		2022-01-13		2023-07-07	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
TZ-TANESCO-102831-GO-RF B / Design, Supply, Installation, Commissioning and Maintenance of Corporate Management System (CMS)	IDA / 62930	TANESCO Transmission System Readiness for Interconnection, and Corporate Commercial Management Improvements	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2019-03-11		2019-03-16				2019-04-27		2019-05-27		2019-07-01		2019-12-28			
TZ-TANESCO-149616-CW-RF B / Design, Supply, Installation, Commissioning and Maintenance of Commercial Management System (CMS)	IDA / 62930	TANESCO Transmission System Readiness for Interconnection, and Corporate Commercial Management Improvements	Prior	Request for Bids	Open - International	Single Stage - One Envelope		31,202,255.69	Signed				2019-12-27	2020-06-16	2020-01-03	2020-06-22			2020-02-14	2021-01-11	2020-03-16	2021-06-28	2020-04-20	2021-11-09	2020-10-17				
TZ-TANESCO-290495-GO-RF B / Supply and installation of Power System Simulation and Analysis Software.	IDA / 62930	Project Implementation Support and Capacity Building	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation				2022-05-20		2022-05-25				2022-07-06		2022-08-05		2022-09-09		2023-09-28				
TZ-TANESCO-293182-GO-RF B / Supply, installation and maintenance of office equipment and furniture's	IDA / 62930	Project Implementation Support and Capacity Building	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation				2022-05-30		2022-06-04				2022-07-16		2022-08-15		2022-09-19		2023-09-30				
TZ-TANESCO-293184-GO-RF B / Supply of safeguard Team equipment for monitoring activities	IDA / 62930	Project Implementation Support and Capacity Building	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation				2022-05-30		2022-06-04				2022-07-16		2022-08-15		2022-09-19		2023-09-19				
TZ-TANESCO-292242-GO-RF B / Supply of working tools under Tanzania - Zambia Transmission Interconnector Project (ITAZA)	IDA / 62930	Project Implementation Support and Capacity Building	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation				2022-06-10	2022-06-10	2022-06-15	2022-06-15			2022-07-27		2022-08-26		2022-09-30		2025-04-07				

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
TZ-TANESCO-179969-CS-QCBS / Consultancy Services for Supervision and Management of EPC Contracts for Construction of 400 kV Iringa-Kisada-Mbeya-Tunduma-Sumbawanga Double Circuit Transmission Lines and Associated Substations under Tanzania-Zambia Transmission Interconnector	IDA / 62930	Transmission Infrastructure Extension	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2020-10-15	2021-05-19	2021-11-05	2021-08-02	2020-12-19	2022-04-12			2021-01-16		2021-02-15		2021-03-22		2021-04-26		2022-04-26			

TZ-TANESCO-259359-CS-QCBS / Consultancy Services for the Management and Supervision of Supply, Installation and Commissioning of Corporate Management System (CMS)	IDA / 62930	TANESCO Transmission System Readiness for Interconnection, and Corporate Commercial Management Improvements	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2021-10-22	2021-11-02	2021-11-12	2021-11-12	2021-12-26	2022-06-17		2022-01-23	2022-02-22	2022-03-29	2022-05-03	2023-05-03
TZ-TANESCO-262995-CS-QCBS / Provision of Consultancy Services for TANESCO Transmission System Readiness for Interconnection under Tanzania - Zambia Transmission Interconnector Project (TAZA)	IDA / 62930	TANESCO Transmission System Readiness for Interconnection, and Corporate Commercial Management Improvements	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2021-11-25	2022-03-22	2021-12-16	2022-04-28	2022-01-29		2022-02-26		2022-03-28	2022-05-02	2022-06-06	2023-06-06
TZ-TANESCO-272878-CS-QCBS / Consultancy services to undertake Environmental and Social Impact Assessment (ESIA) and Resettlement Policy Framework (RPF) studies for UTIP Tanzania side (Mabuki - Nyakanazi - Kyaka - Mutu Kula-400kV Transmission line (approx. 559km) and substation	IDA / 62930	Project Implementation Support and Capacity Building	Post	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2022-01-23	2022-01-23	2022-02-13	2022-03-23	2022-03-29		2022-04-26		2022-05-26	2022-06-30	2022-08-04	2023-08-04
TZ-TANESCO-294469-CS-QCBS / PROVISION OF CONSULTANCY SERVICES FOR SAFEGUARDS AND GENDER SUPPORT INCLUDING CAPACITY BUILDING TO TANESCO STAFF AND OTHER PROJECT STAKEHOLDERS ON SAFEGUARDS AND GENDER ISSUES.	IDA / 62930	Project Implementation Support and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2022-06-20		2022-07-11		2022-09-13		2022-09-16		2022-10-16	2022-11-18	2022-12-23	2023-12-23

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
TZ-TANESCO-98183-CS-INDV / Consultancy Services for Preparation of Resettlement Action Plan (RAP) for Mbeya-Tunduma-Sumbawanga 400kV Transmission Line with Associated Substations at Tunduma and Sumbawanga and 4x m 330kV Transmission Line from Tunduma Substation to Z	IDA / 62930	Project Implementation Support and Capacity Building	Post	Individual Consultant Selection	Direct		48,000.00	Signed	2019-03-11	2019-04-15	2019-03-21	2019-04-24	2019-04-11	2019-10-28	2019-05-18	2019-10-28	2019-11-12		
TZ-TANESCO-102717-CS-CD / Consultancy Services for Conducting a Detailed Birds and Bats Study for Iringa-Mbeya 400kV Transmission Line portion under Tanzania Zambia Inter-connector project	IDA / 62930	Project Implementation Support and Capacity Building	Post	Direct Selection	Direct		174,654.40	Signed	2019-03-11	2019-04-18	2019-03-23	2019-04-24			2019-05-27	2020-01-07	2019-11-23		
TZ-TANESCO-98190-CS-CDS / Consultancy Services for Review and Upgrade of Feasibility Study, Conceptual Design and Preparation of EPC Bidding Documents for 400kV Mbeya-Tunduma-Sumbawanga Double Circuit Transmission Line under TAZA Project	IDA / 62930	Project Implementation Support and Capacity Building	Post	Direct Selection	Direct		606,806.00	Signed	2019-03-11	2019-07-18	2019-03-21	2019-07-22			2019-05-25	2020-01-04	2019-11-21		
TZ-TANESCO-95332-CS-QCBS / Consultancy Services for the Management and Supervision of Supply, Installation and Commissioning of Corporate Management (CMS) System	IDA / 62930	TANESCO Transmission System Readiness for Interconnection, and Corporate Commercial Management Improvements	Post	Direct Selection	Direct		0.00	Canceled	2019-04-15	2021-03-08	2019-04-25				2019-06-29		2019-12-26		
TZ-TANESCO-297483-CS-INDV / PROVISION OF CONSULTANCY SERVICES AND ASSISTANCE TO TANESCO IN RESOURCE MOBILIZATION AND DONOR RELATIONSHIP MANAGEMENT WITH CAPACITY BUILDING UNDER TANZANIA-ZAMBIA TRANSMISSION INTERCONNECTOR PROJECT (TAZA)	IDA / 62930	Project Implementation Support and Capacity Building	Prior	Individual Consultant Selection	Limited		0.00	Under Implementation	2022-06-03		2022-06-10		2022-07-01		2022-08-05		2024-08-05		
TZ-TANESCO-203682-CS-INDV / Consultancy Services to Plan and Oversee Gender Activities under Tanzania-Zambia Transmission Interconnector Project (TAZA)	IDA / 62930	Project Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		0.00	Canceled	2020-11-09	2021-06-07	2020-12-28		2021-01-18		2021-02-22		2021-08-21		
TZ-TANESCO-297528-CS-INDV / Consultancy services for planning and Oversee Gender Activities under Tanzania-Zambia Transmission Interconnector Project (TAZA)	IDA / 62930	Project Implementation Support and Capacity Building	Post	Individual Consultant Selection	Limited		0.00	Under Review	2022-06-06	2021-10-15	2022-06-16		2022-07-07		2022-08-11		2024-08-11		
TZ-TANESCO-248067-CS-INDV / Provision of Individual Consultancy Services for Undertaking Environmental and Safeguard Issues for Tanzania Zambia Transmission Interconnector Project (TAZA)	IDA / 62930	Project Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2022-06-06	2021-10-15	2022-07-15		2022-07-25		2022-08-15		2024-08-15		
TZ-TANESCO-297536-CS-INDV / Individual Consultancy Services to Advise and Oversee Procurement Activities under Tanzania - Zambia Transmission Interconnector Project (TAZA)	IDA / 62930	Project Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2022-06-10		2022-07-18		2022-08-01		2022-08-22		2024-08-22		
TZ-TANESCO-203681-CS-INDV / Consultancy Services to Advise and Oversee Procurement Activities under Tanzania - Zambia Transmission Interconnector Project (TAZA)	IDA / 62930	Project Implementation Support and Capacity Building	Post	Individual Consultant Selection	Open		0.00	Canceled	2020-11-09	2021-03-04	2020-12-28		2021-01-18		2021-02-22		2021-08-21		