

Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan** *[Original: September 24, 2013]*
2. **Date of General Procurement Notice:** July 12, 2013
3. **Period covered by this procurement plan:** *The procurement period of project covered from year September 2013 to May 2018.*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>Above US\$ 1,500,000</i>	<i>All</i>
2.	NCB (Goods)	<i>Above US\$ 1,500,000</i>	<i>All</i>
3.	ICB (Works)	<i>Above US\$ 5 million</i>	<i>All</i>
4.	NCB (Works)	<i>Above US\$ 5 million</i>	<i>All</i>
5.	(Non-Consultant Services)	<i>Below US\$ 500,000</i>	<i>All</i>
	<i>[Add other methods if necessary]</i>		

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. Summary of the Procurement Packages planned during the first 18 months after project effectiveness

[See Procurement Plan]

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 500,000	
2.	Single Source (Firms)	All	
3.	Individual	Above US\$ 200,000	

2. Short list comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. Consultancy Assignments with Selection Methods and Time Schedule

[See Procurement Plan]

PROCUREMENT PLAN Iraq : Transport Corridors Project

General Information

Country: Iraq Bank's Approval Date of the Original Procurement Plan: 2017-09-11
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-11-30
 Project ID: P131550 GPN Date:
 Project Name: Transport Corridors Project
 Loan / Credit No: IBRD / 83220
 Executing Agency(ies) Ministry of Municipalities and Public Works – Roads & Bridges Directorate

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
TCP.W.A1.EW.1.R8 / Rehabilitation of Expressway No 1 R8	IBRD / 83220	Transport Corridors Improvements	Prior	Request for Bids	Open – International	Single Stage – One Envelope				95,800,237.07	Signed																						
TCP.W.A1.EW.1.R7 / Rehabilitation of Expressway No.1 R7	IBRD / 83220	Transport Corridors Improvements	Prior	Request for Bids	Open – International	Single Stage – One Envelope				105,953,610.99	Signed																						
TCP.W.A1.EW.1.R88 / Rehabilitation of Expressway No.1 Section 88 from Basra Junction – Safwan (Remaining works)	IBRD / 83220	Transport Corridors Improvements	Prior	Request for Bids	Open – International	Single Stage – One Envelope				0.00	Canceled						2019-07-18	2019-09-10	2019-07-23	2019-11-11				2019-09-03		2019-10-03		2019-11-07				2020-05-05	
TCP.W.A1.EW.1.R88 / R / Rehabilitation of Expressway No.1 R8/8 Basra Junction – Safwan (Remaining works)	IBRD / 83220	Transport Corridors Improvements	Prior	Request for Bids	Open – International	Single Stage – One Envelope				37,157,475.00	Signed						2019-12-03	2019-12-12	2019-12-08	2019-12-17				2020-01-19	2020-02-02	2020-02-18	2020-03-16	2020-03-24	2020-04-30			2020-09-20	
TCP.W.A1.EW.1.R9A / The complete works involve rehabilitation of the sub-section R9A of the Expressway No. 1 which is the main road axis in Iraq. The total length of this section is about 63 km	IBRD / 83220	Transport Corridors Improvements	Prior	Request for Bids	Open – International	Single Stage – One Envelope				0.00	Canceled						2020-06-30		2020-07-30					2020-09-10		2020-10-10		2020-12-20				2022-03-15	
TCP.W.A1.EW.1.R9A/R / Rehabilitation of part of the section R9A from the Expressway No. 1 from St. (0+970) Baghdad– West to St. (40+00)	IBRD / 83220	Transport Corridors Improvements	Prior	Request for Bids	Open – International	Single Stage – One Envelope				0.00	Under Implementation						2021-06-11	2021-08-17	2021-07-11	2021-08-25				2021-08-22	2021-11-01	2021-09-21		2021-12-01				2023-02-24	
TCP.W.A1.EW.1.A3 / Construction on a pilot basis of a fiber optic cable network along section R88 (Rumaila – Safwan) of Expressway (1) for 17 KM.	IBRD / 83220	Transport Corridors Improvements	Prior	Request for Bids	Open – International	Single Stage – One Envelope				0.00	Pending Implementation						2021-08-18		2021-09-17					2021-10-29		2021-11-28		2022-02-07				2024-02-07	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
TCP.G.SH.01 / Supply of Air Conditioner for – New PMT offices	IBRD / 83220	Project Implementation and Monitoring	Post	Request for Quotations	Limited	Single Stage – One Envelope		6,329.00	Signed								2016-04-04	2016-03-30								2016-05-30	2016-04-10	2016-11-26			
TCP.G.SH.02 / Supply of Lap top and printer for PMT TCP	IBRD / 83220	Project Implementation and Monitoring	Post	Request for Quotations	Limited	Single Stage – One Envelope		0.00	Pending Implementation								2016-09-30									2016-11-25		2017-05-24			
TCP.G.SH.03 / Supply of Lap top and printer for pmt	IBRD / 83220	Project Implementation and Monitoring	Post	Request for Quotations	Limited	Single Stage – One Envelope		2,990.00	Signed								2018-09-29	2019-03-06								2018-11-24	2020-05-05	2019-05-23			
TCP.G.SH.04 / Supply of wooden Deskwith drawers (20 pieces), Metallic cupboard with glass doors with safety lock (3 pieces), – Metallic cupboard with safety lock (3 pieces), Metal curtains (35 LM)	IBRD / 83220	Project Implementation and Monitoring	Post	Request for Quotations	Limited	Single Stage – One Envelope		2,760.00	Signed								2019-08-24	2019-08-26								2019-10-19	2019-09-02	2020-04-16			
TCP.G.SH.06 / Supply of Laptops for PMT ,archive system and external hard drives	IBRD / 83220	Project Implementation and Monitoring	Post	Request for Quotations	Limited	Single Stage – One Envelope		0.00	Pending Implementation								2020-02-15									2020-04-11		2020-05-11			
TCP.G.SH.07 / Vehicle for pavement condition survey	IBRD / 83220	Transport Corridors Improvements	Post	Request for Quotations	Limited	Single Stage – One Envelope		0.00	Pending Implementation								2020-11-28									2021-01-12		2021-01-12			
TCP.G.SH.08 / Furniture for HDMA,GIS contract management committees	IBRD / 83220	Transport Corridors Improvements	Post	Request for Quotations	Limited	Single Stage – One Envelope		0.00	Pending Implementation								2021-01-10									2021-02-07		2021-02-07			
TCP.G.SH.09 / Purchase of printers for PMT and RBD Departments supporting the TCP PMT	IBRD / 83220	Transport Corridors Improvements	Post	Request for Quotations	Limited	Single Stage – One Envelope		0.00	Pending Implementation								2021-04-20									2021-04-29		2021-04-29			
TCP.G.SH.10 / Supply of Laptop for one of PMT member	IBRD / 83220	Transport Corridors Improvements	Post	Request for Quotations	Limited	Single Stage – One Envelope		0.00	Pending Implementation								2021-07-23									2021-08-15		2021-08-29			

TCP/CON/QCBS/R8B / Technical Assistance of Construction Supervision for Expressway No.1 R8B Project (Remaining Works)	IBRD / 83220	Transport Corridors Improvements	Prior	Quality And Cost-Based Selection	Open - International		13,500.00	Signed	2019-01-28	2019-02-20	2019-02-18	2019-04-24	2019-04-03	2019-09-02		2019-05-01	2019-10-22	2019-05-31	2019-12-30	2019-07-05	2020-03-05	2019-08-09	2020-03-31	2020-08-08	
TCP/CON/DS.B10-03 / IDENTIFYING AND ASSESSMENT OF FINANCING AND MAINTENANCE OPTIONS FOR ROAD TRADE AND DEVELOPMENT CORRIDORS "TOLLING ROAD STUDY"	IBRD / 83220	Institutional Strengthening and Capacity Building in the Road Sector	Post	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2019-07-18	2019-07-17	2019-08-08	2019-09-02	2019-09-21		2019-10-19		2019-11-18		2019-12-23		2020-01-27		2021-01-26		
TCP/CON/QCBS.B10-03 / IDENTIFYING AND ASSESSMENT OF FINANCING AND MAINTENANCE OPTIONS FOR ROAD TRADE AND DEVELOPMENT CORRIDORS "TOLLING ROAD STUDY"	IBRD / 83220	Institutional Strengthening and Capacity Building in the Road Sector	Prior	Quality And Cost-Based Selection	Open - International		470,661.88	Completed	2019-10-27	2019-10-30	2019-11-17		2019-12-31	2020-09-08		2020-01-28	2020-01-09	2020-02-27	2020-09-14	2020-04-02	2020-09-18	2020-05-07	2020-09-29	2021-05-07	2021-02-19
TCP/CON/QCBS/B1(A) / Technical assistance in RBD organizational structure and capacity improvement	IBRD / 83220	Institutional Strengthening and Capacity Building in the Road Sector	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2019-11-14		2019-12-05		2020-01-18			2020-02-15		2020-03-16		2020-04-20		2020-05-25		2021-05-25	
TCP/CON/QCBS/B4(A) / Training of staff of Road and Bridges (RBD) and State owned Construction Companies / Enterprises SOEs in the Road Sector	IBRD / 83220	Institutional Strengthening and Capacity Building in the Road Sector	Prior	Quality And Cost-Based Selection	Open - International		674,265.00	Completed	2019-12-02	2020-01-07	2019-12-23	2020-01-20	2020-02-05	2020-04-25		2020-03-04	2020-06-28	2020-04-03	2020-09-23	2020-05-08	2020-11-24	2020-06-12	2020-12-02	2021-06-12	2021-07-31
TCP/CON/QCBS.B10-04 / Road Safety Investment Strategy and Safety System Projects	IBRD / 83220	Transport Corridors Improvements	Prior	Quality And Cost-Based Selection	Open - International		662,590.00	Signed	2020-01-24	2020-02-11	2020-02-14	2020-03-10	2020-03-29	2020-06-15		2020-04-26	2020-08-18	2020-05-26	2020-09-29	2020-06-30	2021-02-08	2020-08-04	2021-05-02	2021-05-06	
TCP/CON/QCBS.R9A / supervision consultant to of the rehabilitation of Expressway No.1 sec R9A which starts in Abou Chraib city near Baghdad. The total length is about 63 km to implement the project according to specification, within cost and according to time schedule	IBRD / 83220	Transport Corridors Improvements	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2020-05-31	2020-05-18	2020-06-21	2020-07-13	2020-08-04	2020-11-05		2020-09-01	2021-01-05	2020-10-01	2021-08-01	2020-11-05		2020-12-20		2022-03-15	
TCP/CON/QCBS.B10-05 / Technical assistance for the development and implementation of Bridge Inventory and Inspection System (BIS) for Baghdad 13 Bridges over Tigris River.	IBRD / 83220	Transport Corridors Improvements	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2020-11-23	2021-01-18	2020-12-14	2021-02-17	2021-01-27	2021-07-27		2021-02-24		2021-03-26		2021-04-30		2021-06-04		2022-06-04	
TCP/CON/QCBS.A5 / Engineering supervision for installation of fiber optics network for Expressway 1	IBRD / 83220	Transport Corridors Improvements	Post	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2021-01-28	2021-03-06	2021-02-11		2021-03-11			2021-03-25		2021-04-24		2021-05-22		2021-06-29		2023-04-20	
TCP/CON/QCBS.B10-06 / Preparation of Economic Analysis, Detailed Engineering Design for Package 1 Roads: Kut - Amara Road and Amara Basra Road	IBRD / 83220	Transport Corridors Improvements	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2021-05-14	2021-08-24	2021-06-04		2021-08-03			2021-08-31		2021-09-30		2021-11-04		2021-12-09		2022-07-21	
TCP/CON/QCBS.B10-06A / Preparation of (ESR) and(DAP) Studies for Hwy 6-Kut- Amarah-Basra Road	IBRD / 83220	Transport Corridors Improvements	Post	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2021-06-10		2021-07-01		2021-08-30			2021-09-27		2021-10-27		2021-12-01		2022-01-05		2022-07-27	
TCP/CON/QCBS.B1.03 / Structural Evaluation for Five Bridges Located on Expressway No. 1	IBRD / 83220	Transport Corridors Improvements	Post	Consultant Qualification Selection	Open - International		0.00	Canceled	2021-08-20	2021-08-12	2021-09-10		2021-10-24							2021-11-23		2021-12-28		2022-04-07	
TCP/CON/QCBS.B10-05/R / Technical assistance for inspection of Baghdad 13 Bridges over Tigris River	IBRD / 83220	Transport Corridors Improvements	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2021-10-27	2021-11-01	2021-11-17	2021-11-09	2021-12-31			2022-01-28		2022-02-27		2022-04-03		2022-05-08		2022-09-05	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
TCP/CON/JC.C1(c) / Contract Management Specialist	IBRD / 83220	Transport Corridors Improvements	Prior	Individual Consultant Selection	Open		580,975.00	Signed					2016-04-11		2016-05-31				
TCP/CON/JC.C1 (c).01-04 / Translation Services	IBRD / 83220	Transport Corridors Improvements	Prior	Direct Selection	Direct		12,000.00	Signed							2015-09-29				
TCP/CON/JC.C.01 / Procurement Expert	IBRD / 83220	Transport Corridors Improvements	Prior	Individual Consultant Selection	Open		99,615.00	Signed					2015-07-30		2015-08-11				
TCP/CON/JC/C1/C/01/02 / Environmental Specialist	IBRD / 83220	Project Implementation and Monitoring	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2015-02-26	2016-09-28	2015-04-16		2015-05-07		2015-06-11		2015-12-08		
TCP/CON/JC/C1/C/01/06 / Dispute Board for Rehabilitation of Expressway No.1 section K7 (Basra-Rumaila)	IBRD / 83220	Project Implementation and Monitoring	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2016-10-24	2018-09-15	2016-11-03		2016-11-24		2016-12-29		2017-06-27		

TCP/CON/IC/C1/C/01/07 / Dispute Board for Rehabilitation Of Expressway Section R8 (Rumalla - Basra & Safwan)	IBRD / 83220	Project Implementation and Monitoring	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2016-10-24	2016-09-15	2016-11-03		2016-11-24		2017-05-16		2020-01-15
TCP/CON/IC/C1/C/01/08 / Dispute Board for Rehabilitation of Expressway No.1 section R7 (Nasiriah-Rumalla)	IBRD / 83220	Project Implementation and Monitoring	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2016-08-18	2016-09-15	2016-08-28		2016-09-18		2016-10-23		2017-04-21
TCP/CON/IC/C1/C/01/09 / Dispute Board for Rehabilitation of Expressway Section R8 (Rumalla - Basra & Safwan)	IBRD / 83220	Project Implementation and Monitoring	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2016-08-18	2016-09-15	2016-08-28		2016-09-18		2016-10-23		2017-04-21
TCP/CON/IC/C1/C/01/10 / Dispute Board for Rehabilitation of Expressway No.1 section R7 (Nasiriah-Rumalla)	IBRD / 83220	Project Implementation and Monitoring	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2017-03-07	2016-09-15	2017-03-17		2017-04-07		2017-05-12		2017-11-08
TCP/CON/IC/C1/C/01/11 / Dispute Board for Rehabilitation Of Expressway Section R8 (Rumalla - Basra & Safwan)	IBRD / 83220	Project Implementation and Monitoring	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2017-03-07	2016-09-15	2017-03-17		2017-04-07		2017-05-12		2017-11-08
TCP/CON/IC/C1/C/01/12 / Root Cause Analysis and Occupational Health and Safety(OHS) Audit for Iraq Transport Corridors Project (TCP Segment R7 and R8)	IBRD / 83220	Project Implementation and Monitoring	Post	Individual Consultant Selection	Open		0.00	Canceled	2018-11-19		2019-01-07		2019-01-28		2019-03-04		2019-08-31
TCP/CON/IC/C1/C/01-12 / Root Cause Analysis and Occupational Health and Safety(OHS) Audit for Iraq Transport Corridors Project (TCP Segment R7 and R8)	IBRD / 83220	Project Implementation and Monitoring	Post	Direct Selection	Direct		22,000.00	Signed	2018-12-16		2018-12-26				2019-03-01	2018-12-31	2019-08-28
TCP/CON/IC/C1/C/01/13 / Road Safety Audit of traffic management plan for Iraq Transport Corridors project (TCP segment R7 and R8)	IBRD / 83220	Project Implementation and Monitoring	Post	Direct Selection	Direct		20,000.00	Signed	2018-12-16		2018-12-26				2019-03-01	2018-12-31	2019-08-28
TCP/CON/DS/BI/1/03 / Identifying and assessment of financing and maintenance options for road trade and development corridors	IBRD / 83220	Project Implementation and Monitoring	Post	Direct Selection	Direct		0.00	Canceled	2019-02-26		2019-03-08				2019-05-12		2019-11-08
TCP-CON-IC-C1-C -01-16 / Dispute Board for Rehabilitation of Expressway No.1 section R7 (Nasiriah-Rumalla)	IBRD / 83220	Project Implementation and Monitoring	Post	Individual Consultant Selection	Direct		13,600.00	Signed	2020-01-12	2020-02-06	2020-01-17	2020-02-01	2020-02-07	2020-02-01	2020-03-13	2020-02-09	2021-05-12
TCP-CON-IC-C1-C -01-17 / Dispute Board for Rehabilitation Of Expressway Section R8 (Rumalla - Basra & Safwan)	IBRD / 83220	Project Implementation and Monitoring	Post	Individual Consultant Selection	Direct		13,600.00	Signed	2020-01-12	2020-02-01	2020-01-17	2020-02-01	2020-02-07		2020-03-13	2020-02-09	2021-04-04
TCP.CON.IC.C1.C1.01-18 / Pavement Expert/ Prof. Hamed Hamdou	IBRD / 83220	Project Implementation and Monitoring	Post	Individual Consultant Selection	Direct		45,600.00	Signed	2020-01-30	2020-02-09	2020-02-09	2020-02-01	2020-02-12	2020-02-01	2020-02-15	2020-02-09	2021-02-09
TCP.CON.DC.BIE AND H.F)-01 / PPP Training and Certification (CFP Foundation) BeirutTCP.CON.D.C.B1(e and h.f)-01	IBRD / 83220	Institutional Strengthening and Capacity Building in the Road Sector	Post	Direct Selection	Direct		34,760.00	Signed	2020-03-01	2020-01-23	2020-03-02	2020-03-03			2020-03-25	2020-02-06	2020-04-29
TCP.CON.IC.C1.C1.01-19 / Update the ESIA, ESMF and ARAP/RAP in accordance with the WB safeguards policies for the Expressway No.1-sections RA (6.3km) and RB (6.1km) Abu Ghraib city in Baghdad at Sta. 0+000 and the City of Hill in the Governate of Al Anbar at Sta. 123+000 (123 km)	IBRD / 83220	Project Implementation and Monitoring	Post	Individual Consultant Selection	Direct		14,000.00	Signed	2020-04-23	2020-05-19	2020-05-03	2020-06-09	2020-05-24	2020-06-28	2020-07-05	2020-07-06	2020-10-03
TCP/CON/IC/C1/C/01/15 / Environmental and Social Specialist	IBRD / 83220	Project Implementation and Monitoring	Post	Individual Consultant Selection	Direct		0.00	Canceled	2019-03-03	2019-07-17	2019-03-13		2019-04-03		2019-05-08		2019-11-04
TCP.CON.IC.C1.C1.01-20 / Occupational Health and Safety Expert for TCP projects Sections R8 (Remaining works), RA R4 ,R5 and R6.	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Limited		72,000.00	Signed	2020-09-20	2020-09-19	2020-09-25	2020-10-19	2020-10-16	2020-11-03	2020-11-20	2020-11-11	2021-05-19
TCP.CON.IC.C1.C1.01-21 / Transportation economist Expert to update the feasibility study report prepared by the Consolidated Consultants (CC) 2013 for the Expressway No.1 specifically to Sections RA and RB	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Limited		22,000.00	Signed	2020-09-20	2020-09-14	2020-09-25	2020-12-16	2020-10-05	2020-12-25	2020-10-17	2020-12-30	2021-02-14
TCP.CON.IC.C1.C1.01-22 / ESMF audit for TCP projects Expressway No. 1- Sections R4, R5 and R6	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Direct		5,500.00	Signed	2020-09-30	2020-10-18	2020-10-19	2020-12-09	2020-10-24	2020-12-22	2020-11-03	2021-01-21	2022-02-26

TCP.CON.JC.C1(C).01-24 / TCP-AF / Senior Highway Engineer	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Direct		0.00	Canceled	2020-10-18	2020-10-18	2020-10-25		2020-11-04		2020-11-16		2021-02-08
TCP.CON.JC.C1(C).01-25 / TCP-AF / Senior Structural/Bridge Engineer	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Direct		0.00	Canceled	2020-10-19	2020-10-18	2020-10-26		2020-11-05		2020-11-17		2021-02-09
TCP.CON.JC.C1(C).01-26 / Road Maintenance Expert	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Direct		17,000.00	Signed	2020-10-25	2020-10-14	2020-11-01	2020-11-25	2020-11-15	2020-12-04	2020-12-04	2020-12-13	2021-01-29
TCP.CON.JC.C1(C).01-23 / TCP - AF / Environmental and Social Expert	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Direct		0.00	Canceled	2020-10-22	2020-10-15	2020-10-25		2020-10-30		2020-11-11		2021-01-20
TCP.CON.JC.C1(C).01-27 / Preparation of the ESIA and RAs for the below projects within the TCP-AF priority no.1 - PRO3B: The Rustumiya Bridge project, - PRO3A: Kut-Baghdad Road section (Hwy 6).	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Direct		0.00	Canceled	2020-11-08	2020-11-11	2020-11-11		2020-11-14		2020-11-19		2020-12-30
TCP.CON.JC.C1(C).01-28 / Detailed Engineering Design, Tender Document Preparation For the widening and rehabilitation of Kut-Baghdad	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Limited		0.00	Canceled	2020-11-24	2020-12-09	2020-11-29		2020-12-13		2020-12-23		2021-04-14
TCP.CON.JC.C1(C).01-29 / Detailed Engineering Design, Tender Document Preparation For Qualization of the Fair intersection - Al Bader road	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection			95,000.00	Signed	2020-11-26	2020-12-09	2020-12-01	2021-01-06	2020-12-15	2021-04-02	2020-12-25	2021-04-15	2021-04-16
TCP.CON.JC.C1(C).01-31 / Traffic Data Collection and Analysis	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Direct		27,000.00	Signed	2020-11-24	2021-01-19	2020-12-04	2021-03-30	2020-12-09	2021-04-26	2020-12-19	2021-05-05	2021-01-23
TCP.CON.JC.C1(C).01-30 / Detailed Engineering Design, Tender Document Preparation For PRO3B- Rustumiya Bridge	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Limited		0.00	Canceled	2020-11-25	2020-12-09	2020-11-30		2020-12-07		2020-12-19		2021-03-13
TCP.CON.DS.B1.06 / Geotechnical and Pavement Testing along PRO3A, PRO3B & PRO3A road corridors subprojects	IBRD / 83220	Transport Corridors Improvements	Post	Direct Selection	Direct		0.00	Canceled	2020-12-20	2021-04-11	2020-12-30				2021-01-11		2021-03-22
TCP.CON.JC.C1(C).01-32 / TCP-AF Road Safety Auditor	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Limited		20,000.00	Signed	2020-12-31	2020-12-26	2021-01-14	2021-04-01	2021-01-19	2021-04-23	2021-02-14	2021-05-05	2021-06-20
TCP.CON.JC.C1(C).01-33 / AF TCP Transport Economist Expert	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Limited		22,000.00	Signed	2020-12-31	2021-01-19	2021-01-14	2021-04-05	2021-01-19		2021-01-29	2021-05-09	2021-06-18
TCP.CON.JC.C1(C).01-34 / Dispute Board Sole Member for R88 remaining works	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2021-01-27	2021-01-22	2021-02-10		2021-02-15		2021-02-25		2023-02-15
TCP.CON.JC.C1(C).01-35 / Environmental and Social Expert for R8A and Al-Fajer Al-Beder.	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Direct		42,455.00	Signed	2021-04-14	2021-04-15	2021-04-24	2021-05-10	2021-05-01	2021-06-10	2021-05-11	2021-06-13	2021-08-10
TCP.CON.DS.C1 (B) / External financial audit contract	IBRD / 83220	Transport Corridors Improvements	Post	Direct Selection	Direct		0.00	Canceled	2021-05-08		2021-05-20				2021-06-30		2023-06-30
TCP.CON.JC.C1(C).01-36 / Baghdad 13 Bridges Road Safety Auditor	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2021-05-11	2021-05-05	2021-05-25		2021-05-30		2021-06-25		2021-09-03
TCP.CON.JC.C1(C).01-37 / 13 Bridges package no.1 - Environmental and Social Specialist	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Limited		0.00	Under Review	2021-06-03	2021-06-25	2021-06-24		2021-07-01		2021-07-09		2021-11-26
TCP.CON.JC.C1(C).01-38 / Road Safety Investment Strategy and Safety System Projects- Roads Safety Auditor RSA.	IBRD / 83220	Transport Corridors Improvements	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2021-07-22	2021-06-30	2021-07-27		2021-08-17		2021-09-21		2022-03-20
TCP.CON.DS.C1(B)/R / External financial audit contract- Iraq Branch	IBRD / 83220	Transport Corridors Improvements	Post	Direct Selection	Direct		0.00	Under Implementation	2021-07-27	2021-06-28	2021-08-08				2021-09-18		2024-01-01