

PROCUREMENT PLAN

Project information: Sint Maarten Hospital Resiliency Project (P167532)

Project Implementation agency: SMMC

Date of the Procurement Plan: 09/14/2018

Period covered by this Procurement Plan: September 2018 to March 2020

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. “Not Applicable”

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables “Not Applicable”

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: [is applicable for those contracts identified in the Procurement Plan tables];

Works: [is applicable for those contracts identified in the Procurement Plan tables]

Hands-on Expanded Implementation Support (HEIS) *as specified under paragraphs 3.10 and 3.11* of the Procurement Regulations not Applicable.

PROCUREMENT PLAN St Maarten : Sint Maarten Hospital Resiliency & Preparedness Project

General Information
Country: St Maarten **Bank's Approval Date of the Original Procurement Plan:** 2018-10-02
Revised Plan Date(s): (comma delineated, leave blank if none) 2019-09-03
Project ID: P167532 **GFN Date:**
Project Name: Sint Maarten Hospital Resiliency & Preparedness Project
Loan / Credit No: TF / A8176, /
Executing Agency(ies) SMMC

WORKS																																
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AN-SMMC-77513-CW-RPQ / Fire detection system, purchases and installation of system	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Prior	Request for Quotations	Open - International	Single Stage - One Envelope		150,000.00	115,357.00	Signed								2018-11-28									2019-02-01		2019-06-14			
AN-SMMC-78173-CW-DIR / Roof reinforcement	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Prior	Direct Selection	Direct			300,000.00	265,807.00	Signed								2018-09-13									2018-09-13		2018-11-07			
ESSENTIAL UPGRADES DOC CHAPTER 10 / Fiber Optic connection to SMMC	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Prior	Direct Selection	Direct			500,000.00	0.00	Canceled								2019-01-08									2019-03-22		2019-06-21			
AN-SMMC-99835-CW-DIR / Component 1: World Bank Contribution to INSO contract with SMMC	TF / A8176	Building and launching of the new hospital	Prior	Direct Selection	Direct			17,000,000.00	133,309,885.00	Signed								2019-02-08									2019-02-08		2023-04-03			
AN-SMMC-78169-CW-RFB / Construction of Care Complex Expansion	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Bids	Open - International	Single Stage - One Envelope		810,000.00	0.00	Pending Implementation								2020-01-17								2020-03-02		2020-04-23	2020-10-19			
ESSENTIAL UPGRADES DOC CHAPTER SIX / expansion of Dialysis department	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Quotations	Open - National	Single Stage - One Envelope		60,000.00	0.00	Pending Implementation								2020-01-18									2020-03-10		2020-06-13			
AN-SMMC-78162-CW-RPQ / Improve General Facilities - Cashier / Main Patio Upgrade	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Quotations	Open - National	Single Stage - One Envelope		130,000.00	0.00	Pending Implementation								2019-11-23									2020-01-27		2020-03-29			
AN-SMMC-78172-CW-RPQ / Execution Water Control Plan	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Quotations	Open - International	Single Stage - One Envelope		40,000.00	0.00	Pending Implementation								2020-05-25									2020-07-27		2020-09-25			
AN-SMMC-77689-CW-RPQ / Upgrading OR Complex phase 2. Installation of HVAC system, upgrading of the electrical installation OR, upgrading of medical gas OR.	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Bids	Open - International	Single Stage - One Envelope		375,000.00	0.00	Pending Implementation								2019-11-11								2019-12-15		2020-01-01	2020-02-05	2020-05-10		
AN-SMMC-77679-CW-RFB / Upgrading OR Complex Phase 1 - Expansion	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Quotations	Open - National	Single Stage - One Envelope		125,000.00	0.00	Pending Implementation								2019-11-05									2020-01-11		2020-04-18			

AN-SMMC-78161-CW-RFB / Construction of Support Services Building	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Bids	Open - National	Single Stage - One Envelope		475,000.00	0.00	Pending Implementation					2019-10-14		2019-10-24			2019-11-23		2019-12-23		2020-01-30		2020-05-19
AN-SMMC-77501-CW-RFQ / Medical gas distribution system upgrading	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Quotations	Open - International	Single Stage - One Envelope		35,000.00	0.00	Pending Implementation							2019-10-30							2020-01-03		2020-05-15
ESSENTIAL UPGRADES DOC CHAPTER 5 / Construction of Additional Patient rooms MedSurg	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Direct Selection	Direct			256,500.00	0.00	Pending Implementation					2019-06-03		2019-06-20							2019-08-29		2019-11-28

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AN-SMMC-86713-GO-RFQ / Supply and installation of a new autoclave grinder system for the treatment of our medical waste.	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Quotations	Open - International	Single Stage - One Envelope		250,000.00	0.00	Canceled							2019-03-07								2019-05-25		2019-08-03	
AN-SMMC-78174-GO-RFQ / ICT upgrades - pro forma upload of activity - all sub activities will be uploaded separately in consultation with our ICT manager	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Quotations	Open - International	Single Stage - One Envelope		350,000.00	299,836.00	Signed							2019-02-23								2019-04-30		2020-03-23	
AN-SMMC-77820-GO-RFQ / Upgrading Access Control System	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Quotations	Open - International	Single Stage - One Envelope		75,000.00	92,069.75	Signed							2019-02-17								2019-04-23		2019-09-03	
AN-SMMC-78168-GO-RFQ / Generator Care Complex	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Quotations	Open - International	Single Stage - One Envelope		35,000.00	0.00	Canceled							2018-11-07								2019-01-18		2019-03-29	
AN-SMMC-78167-GO-RFQ / Two Generators for SMMC - Main Building & Care Complex	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Quotations	Open - International	Single Stage - One Envelope		200,000.00	152,697.00	Signed							2018-11-07								2019-01-18		2019-03-29	
AN-SMMC-114142-GO-RFQ / Purchase of Furniture & Equipment for approved existing WB projects	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Request for Quotations	Open - International	Single Stage - One Envelope		250,000.00	0.00	Pending Implementation							2019-11-20								2020-01-22		2020-04-21	
ESSENTIAL UPGRADES DOC CHAPTER 6 / Purchase of Dialysis Equipment and Water Loop	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Direct Selection	Direct			15,000.00	0.00	Pending Implementation				2020-05-30		2020-06-13									2020-08-01		2020-11-04	
AN-SMMC-114144-GO-DIR / Purchase of DELL Work Stations & Back-up Servers	TF / A8176	Transition and Contingency Plan for Sint Maarten Medical Center	Post	Direct Selection	Direct			275,000.00	0.00	Pending Implementation				2019-05-08		2019-09-23									2019-11-02		2019-11-22	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

