

PROCUREMENT PLAN (Textual Part)

Project information: Grenada, Caribbean Regional Air Transport Connectivity, P172951

Project Implementation agency: Ministry of Infrastructure Development, Public Utilities, Energy, Transport and Implementation

Date of the Procurement Plan: February 24, 2021.

Period covered by this Procurement Plan: the whole life of the project.

Preamble

In accordance with paragraph 5.9 of the World Bank's *Procurement Regulations for IPF Borrowers (July 2016, revised November 2017 and August 2018) (Procurement Regulations)* the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in *the Public Procurement and Disposal of Public Property Act no 39 of 2014 ("the Act"), amended by Public Procurement and Disposal of Public Property (Amendment) Act 1 of 2018*, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

- (a) national bidding documents as agreed with the World Bank need to be adjusted to reflect bidders' obligations to comply with the Anti-Corruption Guidelines; Bank's sanction, inspection and audit rights without limitation; environment, social, health and safety ("ESHS") provisions.

When national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: *not applicable*

Procurement of Second-Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – *not applicable*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (***Goods and Works***).

Goods: not applicable;

Works: not applicable

Other Relevant Procurement Information: The Implementing Agency will proceed with advance contracting in the amount of not exceeding US\$3,400,000.– in accordance with the provisions of paragraph 5.1 – 5.2 of the Procurement Regulations.

PROCUREMENT PLAN Grenada : Grenada - Caribbean Regional Air Transport Connectivity

General Information
 Country: Grenada Bank's Approval Date of the Original Procurement Plan: 2021-03-08
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-04-27
 Project ID: P172951 GPN Date: 2021-02-24
 Project Name: Grenada - Caribbean Regional Air Transport Connectivity
 Loan / Credit No: IDA / 66420
 Executing Agency(ies) Ministry of Infrastructure Development and Implementation

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
CD-MOIID-215025-CW-RFB / Construction of RESA	IDA / 66420	Operational Safety and Resilience Enhancement	Post	Request for Bids	Open - International	Single Stage - One Envelope				1,400,000.00	0.00	Pending Implementation						2022-01-02		2022-01-07					2022-02-18		2022-03-20		2022-04-24	2022-12-30
CD-MOIID-215592-CO-RFB / Supply and installation of an instrument landing system (ILS), an automatic dependent surveillance broadcast (ADS-B), precision approach path indicator (PAPI) and an automatic terminal information service (ATIS)	IDA / 66420	Operational Safety and Resilience Enhancement	Post	Request for Bids	Open - International	Single Stage - One Envelope				3,500,000.00	0.00	Pending Implementation						2022-04-01		2022-04-06					2022-05-18		2022-06-17		2022-07-22	2023-09-29

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
CD-MOIID-215907-CO-RFB / Supply and installation of X-Ray Scanner	IDA / 66420	Operational Safety and Resilience Enhancement	Post	Request for Bids	Open - International	Single Stage - One Envelope		500,000.00	0.00	Pending Implementation							2023-04-02		2023-04-07					2023-05-19		2023-06-18		2023-07-23	2024-01-19

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CD-MOIID-215918-CS-CQS / Consulting service: Firms, wild life management program	IDA / 66420	Operational Safety and Resilience Enhancement	Post	Consultant Qualification Selection	Open - International		250,000.00	0.00	Pending Implementation	2021-02-15		2021-03-08		2021-04-21								2021-05-21		2021-06-25		2021-12-22	
CD-MOIID-215989-CS-CQS / Covid response strategy for Grenada Airport Authority	IDA / 66420	Technical Assistance and Capacity Building	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Under Implementation	2021-02-15	2021-03-23	2021-03-08	2021-03-31	2021-04-21								2021-05-21		2021-06-25		2021-12-22	
CD-MOIID-218696-CS-QCBS / Consulting service-Sea Defense Plan for MBI	IDA / 66420	Operational Safety and Resilience Enhancement	Post	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Pending Implementation	2022-07-01		2022-07-22		2022-09-04				2022-10-02		2022-11-01		2022-12-06		2023-01-10		2024-01-10	
CD-MOIID-215994-CS-QCBS / Consulting Service-Firm, Gap analysis of institutional capacity	IDA / 66420	Technical Assistance and Capacity Building	Post	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Pending Implementation	2021-02-15		2021-03-08		2021-04-21				2021-05-19		2021-06-18		2021-07-23		2021-08-27		2022-08-27	
CD-MOIID-215914-CS-QCBS / Consulting Service: Firm, strategic Plan for Aviation Sector Strategic Plan	IDA / 66420	Technical Assistance and Capacity Building	Post	Quality And Cost-Based Selection	Open - International		1,500,000.00	0.00	Pending Implementation	2022-01-02		2022-01-23		2022-03-08				2022-04-05		2022-05-05		2022-06-09		2022-10-02		2023-10-02	
CD-MOIID-215020-CS-CQS / Design and Supervision of the Runway End Safety Area (RESA)	IDA / 66420	Operational Safety and Resilience Enhancement	Post	Consultant Qualification Selection	Open - National		144,000.00	0.00	Pending Implementation	2021-05-28		2021-06-18		2021-08-01								2021-08-31		2021-10-05		2022-12-30	
CD-MOIID-215609-CS-QCBS / Consulting service- for the design and supervision of storage facility.	IDA / 66420	Operational Safety and Resilience Enhancement	Post	Quality And Cost-Based Selection	Open - International		551,000.00	0.00	Pending Implementation	2021-05-28		2021-06-18		2021-08-01				2021-08-29		2021-09-28		2021-11-02		2021-12-07		2023-12-29	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
CD-MOIID-226102-CS-INDV / Air Navigation Expert for ILS,ADS-B, PAPI and ATIS	IDA / 66420	Operational Safety and Resilience Enhancement	Prior	Individual Consultant Selection	Open		500,000.00	0.00	Under Review	2021-03-31		2021-05-19		2021-06-09			2021-07-14		2022-09-12	