

# PROCUREMENT PLAN (Textual Part)

## 1. Project Overview

<b>Country:</b>	Republic of Tajikistan
<b>Full Project Name:</b>	Grant for the Preparation of Rural water supply and sanitation project
<b>Implementation agency</b>	SUE Khojagii Manziliyou Kommunalii
<b>Project Number:</b>	P162637

### i. Project Description

The proposed recipient executed ECA Region Capacity Development Trust Fund Grant (ECAPDEV) will support:

- a) Carrying out technical and economic feasibility studies including social and environmental assessments for the targeted project districts; and detailed engineering design for the proposed water supply and sewerage systems, preparation and issuance of bidding documents for civil works on the water supply systems;
- b) Carrying out an assessment of institutional capacity including operating and financial performance of the KMK and other relevant utilities in the project area;
- c) Provision of technical support to the KMK through development of training programs and learning materials, and conduct training and workshops to increase the capacity of KMK staff on project management, fiduciary and safeguards aspects of rural projects. The training and capacity building activities will be delivered in line with the recommendations made under item (b) above.
- d) Operating costs of the key project management staff at the implementing agency with the aim to ensure adherence to procurement, financial management, citizen engagement and safeguards procedures in order to manage various risks likely to be faced during the project's implementation and ensure the project's readiness for implementation. Carrying out financial audit of the use of the Grant funds.

## 2. Recommended Procurement Arrangements for the Grant

**Activity description:** Consultants assignments are a mixture of fairly complex and high value and standard nature of low value. The preparation of project design, financial and institutional assessment consultancy services will need a short list of six companies and for the design firms, financial/audit firms and individual consultants, ) to be hired at national level

**Activity category:** Consulting Services (firms and individuals).

**Estimated cost:** 386,000 USD the total estimated cost under the Project. The estimated costs include the local taxes and social charges.

**Selection method:** Consultants' Qualification-Based Selection and Selection of Individual Consultants. These methods are justified given the value of the contract and nature of the assignments.

**Risk rating:** Moderate

### PROCUREMENT PLAN

Sl. No.	Activity	Estimated Cost in US\$	Procurement Method	Contract signing date	Prior/Post
1	Consultancy Services for:	<b>350,000</b>		April 25, 2018	Prior
	a) Preparation of feasibility study, environmental and social safeguard documents, engineering designs and bidding documents and Assessment of institutional capacity including financial performance of implementing agency and its branches.	340,000	CQS		
	b) Project audit	10,000	LCS		
2	Capacity Building and trainings	\$21,000	IC		Post
3	Operating costs	\$15,000			Post
	<b>Total</b>	<b>\$386,000</b>			

**PROCUREMENT PLAN** Tajikistan : Rural Water Supply and Sanitation Project

**General Information**

Country: Tajikistan Bank's Approval Date of the Original Procurement Plan: 2019-05-04  
 Project ID: P162637 Revised Plan Date(s): (comma delineated, leave blank if non 2021-03-28  
 Project Name: Rural Water Supply and Sanitation Project GPN Date: 2019-07-15  
 Loan / Credit No: IDA / D4310  
 Executing Agency(ies) MIDP Project Management Unit

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
RWSSP-W/022 / Construction of WASH facilities in schools in Dusti, Balkhi, Jakhun, Levakand, Kushoniyon and Vakhsh districts (5 lots)	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,000,000.00	0.00	Pending Implementation						2021-04-15		2021-04-20				2021-06-01		2021-07-01		2021-08-05		2022-02-01
RWSSP-W/024 / Construction of WASH facilities in health facilities in Vosse, Dusti, Balkhi, Jakhun, Levakand, Kushoniyon and Vakhsh districts (2 lots)	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				800,000.00	0.00	Pending Implementation						2021-06-05		2021-06-10				2021-07-22		2021-08-21		2021-09-25		2022-03-24
RWSSP-W/026 / Capital repair of vodokanal offices (7 lots)	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Request for Bids	Open - National	Single Stage - One Envelope				300,000.00	0.00	Pending Implementation						2020-04-05		2020-04-10				2020-05-22		2020-06-21		2020-07-26		2021-01-22
RWSSP-W/007 / Construction of premise and mounting of equipment on the disinfection of drinking water with a capacity of 5 kg/hour and a reserve 3kg/hour	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				300,000.00	0.00	Pending Implementation						2020-03-02		2020-03-07				2020-04-18		2020-05-18		2020-06-22		2020-12-19
RWSSP-W/014 / Left branch of the Vakhsh water main	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				300,000.00	0.00	Pending Implementation						2020-06-01		2020-06-06				2020-07-18		2020-08-17		2020-09-21		2021-03-20
RWSSP-W/008 / Reconstruction of Vakhsh main intake (2 lots, civil works include sedimentation pond (new and old), new PS)	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,000,000.00	0.00	Pending Implementation						2020-02-10		2020-02-15				2020-03-28		2020-04-27		2020-06-01		2020-11-28
RWSSP-W/009 / Replacement of pipeline from pumping station Uzun - I. Isvo (Balkhi)	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,441,440.00	0.00	Pending Implementation						2020-03-10		2020-03-15				2020-04-26		2020-05-26		2020-06-30		2020-12-27
RWSSP-W/010 / Replacement of pipeline from pumping station Uzun -Jilikal	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				300,000.00	0.00	Pending Implementation						2020-04-01		2020-04-06				2020-05-18		2020-06-17		2020-07-22		2021-01-18
RWSSP-W/011 / Replacement of pipes from pumping station Uzun -Kalinin	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,200,000.00	0.00	Pending Implementation						2020-05-01		2020-05-06				2020-06-17		2020-07-17		2020-08-21		2021-02-17
RWSSP-W/012 / Replacement of pipes and rehabilitation of reinforcement concrete reservoir 1000m3 of kalinin pumping station	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				500,000.00	0.00	Pending Implementation						2020-05-15		2020-05-20				2020-07-01		2020-07-31		2020-09-04		2021-03-03
RWSSP-W/013 / Replacement of pipes in the Dusti pumping station	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				600,000.00	0.00	Pending Implementation						2020-05-20		2020-05-25				2020-07-06		2020-08-05		2020-09-09		2021-03-08
RWSSP-W/015 / Supply and installation of bulk water meters, water and valves (shut-off and control valves) on the main Vakhsh pipeline.	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Quotations	Open - National	Single Stage - One Envelope				100,000.00	0.00	Pending Implementation						2020-06-06								2020-08-01		2021-01-28		
RWSSP-W/017 / Construction of premise and mounting of equipment on the disinfection of drinking water with a capacity of 5 kg/hour and a reserve 3kg/hour	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				300,000.00	0.00	Pending Implementation						2020-08-01		2020-08-06				2020-09-17		2020-10-17		2020-11-21		2021-05-20
RWSSP-W/023 / Construction of WASH facilities in health facilities in Vosse, Dusti, Balkhi, Jakhun, Levakand, Kushoniyon and Vakhsh districts (2 lots)	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				800,000.00	0.00	Pending Implementation						2021-06-01		2021-06-06				2021-07-18		2021-08-17		2021-09-21		2022-03-20
RWSSP-W/025 / Construction of WASH facilities in health facilities in Vosse, Dusti, Balkhi, Jakhun, Levakand, Kushoniyon and Vakhsh districts (2 lots)	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				400,000.00	0.00	Pending Implementation						2021-06-10		2021-06-15				2021-07-27		2021-08-26		2021-09-30		2022-03-29
RWSSP-W/021 / Construction of WASH facilities in schools in Dusti, Balkhi, Jakhun, Levakand, Kushoniyon and Vakhsh districts	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,000,000.00	0.00	Pending Implementation						2021-04-10		2021-04-15				2021-05-27		2021-06-26		2021-07-31		2022-01-27
RWSSP-W/027 / Capital repair of PMU office	IDA / D4310	Project Management and Implementation Support.	Post	Request for Quotations	Open - National	Single Stage - One Envelope				70,000.00	69,350.07	Completed						2019-12-14		2019-08-12						2020-02-08	2019-08-21		2020-08-06	



Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
RWSSP-G/008 / Upgrading of the existing automated accounting system 1C for the head office of SUE KMK	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Request for Quotations	Open - National	Single Stage - One Envelope		25,000.00	24,496.15	Signed								2019-09-10								2019-11-05	2019-11-18	2020-05-03	
RWSSP-C/009 / Purchase of Automated accounting system 1C (version 8.3) for PMU	IDA / D4310	Project Management and Implementation Support.	Post	Request for Quotations	Open - National	Single Stage - One Envelope		35,000.00	29,732.80	Signed								2020-01-20								2020-03-16	2020-01-02	2020-09-12	
RWSSP-G/010 / Purchase of Automated accounting system 1C (version 8.3) for water utilities of Vose, Vakhab, Balkhi, Kushoniyon, Levakand, Jayhun, Dusti districts	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Request for Bids	Open - National	Single Stage - One Envelope		255,000.00	0.00	Pending Implementation				2020-11-02				2020-11-07				2020-12-19		2021-01-18		2021-02-22		2021-08-21	
RWSSP-G/011 / Mapping for Vose district	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Request for Quotations	Limited	Single Stage - One Envelope		11,865.00	0.00	Under Implementation								2020-01-11	2020-02-05							2020-03-07		2020-09-03	

CONSULTING FIRMS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
RWSSP-CS/003 / Preparation of detailed engineering design for water system in Vose zone 1 (Chilla), zone 2 (Mekhnatobod)	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Consultant Qualification Selection	Open - National		200,000.00	222,887.09	Completed	2019-07-15	2019-07-02	2019-08-05	2019-07-18	2019-09-18	2019-09-06									2019-10-18	2019-09-18	2019-11-22	2019-09-23	2020-05-20	2020-07-30
RWSSP-CS/008 / Preparation of Detailed Engineering Design for water system in Vakhab, Balkhi, Kushoniyon, Levakand, Jayhun, Dusti	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Quality And Cost-Based Selection	Open - National		600,000.00	201,111.34	Signed	2019-09-05	2019-08-24	2019-09-26	2019-08-22	2019-11-09	2019-10-22				2019-12-07	2019-12-05	2020-01-06	2019-12-17	2020-02-10	2020-01-27	2020-03-16	2020-03-10	2021-03-16		
RWSSP-CS/011.1 / Development of a Social and Behavior Communication Campaign for Community-wide WASH in Schools Extra-Curricular Education Package and Training Manual Development	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Consultant Qualification Selection	Open - National		150,000.00	164,601.00	Signed	2019-12-15	2019-12-12	2020-01-05		2020-02-18	2020-01-27								2020-03-19	2020-04-06	2020-04-23	2020-04-16	2020-10-20		
RWSSP-CS/002 / Communication and Social mobilization Implementation Support in Khatlon Province, Phase 1 in Vose district	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Consultant Qualification Selection	Open - National		250,000.00	249,272.55	Signed	2019-12-22	2020-03-27	2020-01-12	2020-04-14	2020-02-25	2020-06-17								2020-03-26	2020-07-24	2020-04-30	2020-08-04	2020-10-27		
RWSSP-CS/004 / Assessment of Water Utilities	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Consultant Qualification Selection	Open - National		70,000.00	0.00	Pending Implementation	2020-09-15		2020-10-06		2020-11-19									2020-12-19		2021-01-23		2021-07-22		
RWSSP-CS/005 / Implementation of the recommendations of the Assessment study including Technical, operation/ Financial training and support to improving billing and collection	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Pending Implementation	2020-12-15		2021-01-05		2021-02-18				2021-03-18		2021-04-17		2021-05-22		2021-06-26		2022-06-26			
RWSSP-CS/006 / Review and update of standard designs and preparation of technical manuals	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Consultant Qualification Selection	Open - National		160,000.00	0.00	Pending Implementation	2020-06-15		2020-07-06		2020-08-19									2020-09-18		2020-10-23		2021-04-21		
RWSSP-CS/007 / Preparation of Detailed design of WASH facilities in social institutions (schools and health institutions)	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Under Implementation	2020-05-20		2020-06-10		2020-07-24									2020-08-23		2020-09-27		2021-03-26		
RWSSP-CS/012 / Detailed Engineering Design of Water Supply System and Environmental and Social Impact Assessment for zones 3, 4 and 5 in Vose district	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Consultant Qualification Selection	Limited		36,115.00	48,337.34	Signed	2020-01-10	2020-01-17			2020-01-24	2020-01-21								2020-02-23	2020-02-04	2020-03-29	2020-02-05	2020-09-25		
RWSSP-CS/009 / Baseline surveys	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Consultant Qualification Selection	Open - National		50,000.00	40,909.52	Completed	2020-03-16	2020-02-19	2020-04-06		2020-05-20	2020-04-27								2020-06-19	2020-06-15	2020-07-24	2020-06-26	2021-01-20	2020-09-23	
RWSSP-CS/014 / Customer satisfaction surveys	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Consultant Qualification Selection	Open - National		50,000.00	0.00	Pending Implementation	2020-03-20		2020-04-10		2020-05-24									2020-06-23		2020-07-28		2021-01-24		
RWSSP-CS/015.1 / Final evaluation study	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Consultant Qualification Selection	Open - National		50,000.00	0.00	Pending Implementation	2020-03-25		2020-04-15		2020-05-29									2020-06-28		2020-08-02		2021-01-29		
RWSSP-CS/010.1 / International consulting firm for construction supervision and contract management	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Quality And Cost-Based Selection	Open - International		700,000.00	0.00	Pending Implementation	2020-08-19		2020-09-09		2020-10-23				2020-11-20		2020-12-20		2021-01-24		2021-02-28		2025-02-28			
RWSSP-CS / Project Audit for the 6 years	IDA / D4310	Project Management and Implementation Support.	Post	Least Cost Selection	Open - International		120,000.00	0.00	Cancelled	2019-12-05		2019-12-26		2020-02-08				2020-03-07		2020-04-06		2020-05-11		2020-06-15		2020-12-12			

NA / Audit of SUE KMK for the 6 years	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Least Cost Selection	Open - National		120,000.00	0.00	Canceled	2020-02-05		2020-02-26		2020-04-10		2020-05-08		2020-06-07		2020-07-12		2020-08-16		2021-02-12	
RWSSP-CS/001 / Consultancy services for the Development of the National Water Supply and Sanitation Program	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Prior	Quality And Cost-Based Selection	Open - International		1,600,000.00	0.00	Under Implementation	2020-12-16	2020-12-16	2021-01-06	2020-12-17	2021-02-19	2021-03-02	2021-03-19		2021-04-18		2021-05-23		2021-06-27		2022-06-27	
RWSSP-CS/026 / Audit of SUE "KMK" for 3 years	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Least Cost Selection	Open - National		60,000.00	0.00	Canceled	2021-02-17	2021-03-02	2021-03-10		2021-04-23		2021-05-21		2021-06-20		2021-07-25		2021-08-29		2022-02-25	
RWSSP-CS / 026 / Audit of SUE "KMK" for 3 years	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Consultant Qualification Selection	Open - National		60,000.00	0.00	Pending Implementation	2021-03-29		2021-04-19		2021-06-02						2021-07-02		2021-08-06		2022-02-02	

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						
RWSSP-CS/010 / International individual consultant for project supervision and contract management	IDA / D4310	Project Management and Implementation Support.	Prior	Individual Consultant Selection	Open		365,000.00	0.00	Under Implementation	2019-10-03		2019-11-21		2019-12-12		2020-01-16		2020-07-14							
RWSSP-CS/016 / Individual Consultant for Institutional Assessment Support. for SUE KMK	IDA / D4310	Institutional Strengthening and Capacity-Building of Water Sector Institutions	Post	Individual Consultant Selection	Limited		5,500.00	13,106.87	Completed	2020-01-28	2019-12-18	2020-02-02	2020-02-06	2020-02-23	2020-04-05	2020-03-29	2020-04-13	2020-09-25	2020-09-01						
RWSSP-CS/013 / Regional Individual Consultant for verification and quality supervision of design works in zones 1, 2, 3, 4 and 5 in Vosse district	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Individual Consultant Selection	Limited		13,062.00	32,566.59	Completed	2019-12-26	2019-12-27	2019-12-31	2019-12-27	2020-01-21	2020-01-27	2020-02-25	2020-01-27	2020-08-23	2020-07-31						
RWSSP-CS/017 / Regional Individual Consultant for verification and quality supervision of design works in zones 4 and 5 in Vosse district	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Individual Consultant Selection	Limited		12,800.00	11,045.01	Signed	2020-01-20	2020-01-22	2020-01-25	2020-01-31	2020-02-15	2020-02-07	2020-03-21	2020-02-19	2020-09-17							
RWSSP-CS/021 / WS Engineer for Construction Supervision in Vosse district	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Individual Consultant Selection	Open		3,600.00	3,000.00	Signed	2020-08-17	2020-08-14	2020-10-05	2020-09-17	2020-10-26	2020-09-21	2020-11-30	2020-10-01	2021-05-29							
RWSSP-CS/022 / Regional WS Engineer for Construction Supervision and Review of Designs	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Individual Consultant Selection	Open		24,600.00	0.00	Under Review	2020-08-17	2020-09-22	2020-10-05		2020-10-26		2020-11-30		2021-05-29							
RWSSP - CS /024 / Communication and Media Consultant	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Individual Consultant Selection	Open		4,000.00	5,250.00	Signed	2021-01-22	2021-01-22	2021-03-12	2021-02-11	2021-04-02	2021-02-12	2021-05-07	2021-02-12	2021-11-03							
RWSSP - CS /016-01 / Individual consultant to support the institutional assessment of the SUE KMK in the Vakhsh zone	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Individual Consultant Selection	Open		31,500.00	0.00	Under Implementation	2021-02-09		2021-03-30		2021-04-20		2021-05-25		2021-11-21							
RWSSP-CS/025 / Technical Supervision Engineers for subzones 3.1	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Individual Consultant Selection	Open		5,250.00	3,000.00	Signed	2021-02-12	2021-02-16	2021-04-02	2021-03-12	2021-04-23	2021-03-15	2021-05-28	2021-03-15	2021-11-24							
RWSSP-CS/027 / Technical Supervision Engineer / Hydrogeologist	IDA / D4310	Water Supply and Sanitation Infrastructure Investments.	Post	Individual Consultant Selection	Open		5,250.00	0.00	Under Implementation	2021-02-23	2021-02-23	2021-04-13		2021-05-04		2021-06-08		2021-12-05							