

# Summarized Procurement Plan

## I. General

1. **Project Name:** Integrated Cities and Urban Development Project ( ICUD)
2. **Period covered by this procurement plan:** First 18 months

## II. Goods and Non-consulting Services

1. **Procurement Methods and Prior Review Thresholds:** Procurement Decisions subject to Prior Review by

the Bank as stated in Appendix 1 to the Guidelines for Procurement:

| Category                | Method of Procurement | Threshold (US\$ Equivalent) | Prior Review Threshold (US\$ Equivalent) |
|-------------------------|-----------------------|-----------------------------|--|
| Goods                   | ICB                   | No threshold                | All contracts above \$1,000,000          |
|                         | NCB                   | <500,000                    | None                                     |
|                         | Shopping              | <100,000                    | None                                     |
|                         | Direct Contracting    | No threshold                | All contracts                            |
| Non-consulting services | ICB                   | No threshold                | All contracts above \$1,000,000          |
|                         | NCB                   | <1,000,000                  | None                                     |
|                         | Shopping              | <100,000                    | None                                     |
|                         | Direct Contracting    | No threshold                | All contracts                            |

## III. Selection of Consultants

1. **Selection Methods and Prior Review Thresholds:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

| Category                         | Selection Method | Threshold (US\$ Equivalent) | Prior Review Threshold (US\$ Equivalent) |
|----------------------------------|------------------|-----------------------------|--|
| <b>Consulting Services Firms</b> | QCBS/QBS         | No threshold                | All contracts above \$500,000            |
|                                  | FBS/CQS/LCS      | <200,000                    | None                                     |
|                                  | Sole Source      | No threshold                | All contracts                            |
| <b>Individuals</b>               | IC               | No threshold                | All contracts above \$200,000            |
|                                  | Sole Source      | No threshold                | All contracts                            |

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than US\$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. **All Terms of Reference shall be subject to the World Bank's clearance.**

**PROCUREMENT PLAN** West Bank and Gaza : GZ-Integrated Cities and Urban Development Project

**General Information**

Country: West Bank and Gaza Bank's Approval Date of the Original Procurement Plan: 2016-08-17  
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-07-26  
 Project ID: P150991 GPN Date: 2016-08-17  
 Project Name: GZ-Integrated Cities and Urban Development Project  
 Loan / Credit No: / , TF / A2846  
 Executing Agency(ies) Municipal Development and Lending Fund

**WORKS**

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents |        | Prequalification Evaluation Report |        | Draft Bidding Document / Justification |        | Specific Procurement Notice / Invitation |        | Bidding Documents as Issued |        | Proposal Submission / Opening / Minutes |        | Bid Evaluation Report and Recommendation for Award |        | Signed Contract |        | Contract Completion |        |
|--------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|------------------|---------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|-----------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|--------|
|                                      |                   |           |             |        |                 |                     |                        |                  |                           |                      |                | Planned                           | Actual | Planned                            | Actual | Planned                                | Actual | Planned                                  | Actual | Planned                     | Actual | Planned                                 | Actual | Planned  | Actual | Planned         | Actual | Planned             | Actual |

**GOODS**

| Activity Reference No. / Description  | Loan / Credit No. | Component   | Review Type | Method                 | Market Approach | Procurement Process         | Prequalification (Y/N) | Actual Amount (US\$) | Process Status         | Draft Pre-qualification Documents |        | Prequalification Evaluation Report |            | Draft Bidding Document / Justification |            | Specific Procurement Notice / Invitation |            | Bidding Documents as Issued |        | Proposal Submission / Opening / Minutes |        | Bid Evaluation Report and Recommendation for Award |        | Signed Contract |            | Contract Completion |            |
|---|-------------------|---|-------------|------------------------|-----------------|-----------------------------|------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|------------|--|------------|--|------------|-----------------------------|--------|---|--------|--|--------|-----------------|------------|---------------------|------------|
|   |                   |   |             |                        |                 |                             |                        |                      |                        | Planned                           | Actual | Planned                            | Actual     | Planned                                | Actual     | Planned                                  | Actual     | Planned                     | Actual | Planned                                 | Actual | Planned  | Actual | Planned         | Actual     | Planned             | Actual     |
| GZ-MDLF-841-GO-RFQ / Supply of Office Furniture.  | /                 | Component No. 2: Project Implementation Support and Management Cost | Post        | Request for Quotations | Limited         | Single Stage - One Envelope |                        | 3,109.96             | Completed              |                                   |        |                                    |            |  |            | 2016-10-06                               | 2017-03-16 |                             |        |   |        |  |        | 2016-12-01      | 2017-03-30 | 2017-05-30          | 2017-04-12 |
| GZ-MDLF-840-GO-RFQ / Supply of Hardware   | /                 | Component No. 2: Project Implementation Support and Management Cost | Post        | Request for Quotations | Limited         | Single Stage - One Envelope |                        | 20,518.00            | Completed              |                                   |        |                                    |            |  |            | 2016-10-05                               | 2017-03-01 |                             |        |   |        |  |        | 2016-11-30      | 2017-03-20 | 2017-05-29          | 2017-05-03 |
| GZ-MDLF-2666-GO-RFQ / Supply of Hardware for the Technical Supervisor.  | /                 | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Request for Quotations | Limited         | Single Stage - One Envelope |                        | 1,767.00             | Completed              |                                   |        |                                    |            |  |            | 2016-10-23                               | 2016-10-25 |                             |        |   |        |  |        | 2016-12-18      | 2016-11-03 | 2017-06-16          | 2016-11-08 |
| GZ-MDLF-5595-GO-RFQ / Provision of Adobe Design Package and GIS software for the project.                       | TF / A2846        | Component No. 2: Project Implementation Support and Management Cost | Post        | Request for Quotations | Open - National | Single Stage - One Envelope |                        | 0.00                 | Canceled               |                                   |        |                                    |            |  |            | 2017-03-06                               |            |                             |        |   |        |  |        | 2017-05-01      |            | 2017-10-28          |            |
| GZ-MDLF-33859-GO-RFQ / Supply of Total Station for Gaza Municipality  | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Request for Quotations | Limited         | Single Stage - One Envelope |                        | 0.00                 | Terminated             |                                   |        |                                    |            |  |            | 2017-11-10                               | 2017-12-03 |                             |        |   |        |  |        | 2018-01-05      | 2017-12-26 | 2018-07-04          |            |
| GZ-MDLF-41088-GO-RFQ / Supply of Hardware for the Technical Coordinator at MOLC                                 | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Request for Quotations | Limited         | Single Stage - One Envelope |                        | 1,487.00             | Completed              |                                   |        |                                    |            |  |            | 2018-01-01                               | 2018-01-30 |                             |        |   |        |  |        | 2018-02-19      | 2018-02-12 | 2018-03-21          | 2018-03-06 |
| GZ-MDLF-842-GO-RFQ / Supply of Hardware for Gaza  | /                 | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Request for Quotations | Limited         | Single Stage - One Envelope |                        | 0.00                 | Canceled               |                                   |        |                                    |            |  |            | 2016-10-05                               |            |                             |        |   |        |  |        | 2016-11-30      |            | 2017-05-29          |            |
| GZ-MDLF-57568-GO-RFQ / Supply of hardware to support development of integrated GIS database/Hebron Urban Area   | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Request for Quotations | Limited         | Single Stage - One Envelope |                        | 29,991.00            | Completed              |                                   |        |                                    |            |  |            | 2018-06-06                               | 2018-06-24 |                             |        |   |        |  |        | 2018-08-01      | 2018-08-08 | 2018-09-30          | 2018-10-31 |
| GZ-MDLF-57569-GO-RFQ / Supply of Hardware to support Integrated Planning in Gaza Municipality                   | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Request for Quotations | Limited         | Single Stage - One Envelope |                        | 13,990.00            | Completed              |                                   |        |                                    |            |  |            | 2018-04-25                               | 2018-07-23 |                             |        |   |        |  |        | 2018-06-20      | 2018-08-28 | 2018-08-19          | 2019-01-13 |
| GZ-MDLF-67743-GO-RFQ / Supply of Tow Total Stations for Gaza Municipality                                       | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Direct Selection       | Direct          |                             |                        | 37,324.00            | Completed              |                                   |        |                                    | 2018-06-25 | 2018-07-15                             | 2018-06-30 | 2018-07-17                               |            |                             |        |   |        |  |        | 2018-08-04      | 2018-07-24 | 2019-01-31          | 2018-08-02 |
| GZ-MDLF-185208-GO-RFQ / Supply of a Central Cardboard Baler Machine for Bethlehem Urban Area                    | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Request for Quotations | Open - National | Single Stage - One Envelope |                        | 0.00                 | Pending Implementation |                                   |        |                                    |            |  |            | 2021-02-20                               |            |                             |        |   |        |  |        | 2021-04-17      |            | 2021-08-15          |            |
| GZ-MDLF-185237-GO-DIR / Supply of Software for Traffic Modelling-Ramallah & Al Bireh                            | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Direct Selection       | Direct          |                             |                        | 0.00                 | Pending Implementation |                                   |        |                                    | 2020-08-01 |  | 2020-08-06 |  |            |                             |        |   |        |  |        | 2020-09-10      |            | 2021-03-09          |            |
| GZ-MDLF-164011-GO-DIR / Supply of Software for Traffic Modelling  | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Direct Selection       | Direct          |                             |                        | 87,472.10            | Completed              |                                   |        |                                    | 2020-09-01 | 2020-04-19                             | 2020-09-06 | 2020-11-23                               |            |                             |        |   |        |  |        | 2020-10-11      | 2020-12-20 | 2021-04-09          | 2021-04-29 |
| GZ-MDLF-201708-GO-RFQ / Supply of hardware for the ICUD team  | TF / A2846        | Component No. 2: Project Implementation Support and Management Cost | Post        | Request for Quotations | Limited         | Single Stage - One Envelope |                        | 10,575.00            | Completed              |                                   |        |                                    |            |  |            | 2020-11-09                               | 2020-11-30 |                             |        |   |        |  |        | 2021-01-04      | 2021-02-02 | 2021-02-03          | 2021-03-30 |
| GZ-MDLF-222287-GO-RFQ / Acquisition of an aerial photo for Gaza city  | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Request for Quotations | Limited         | Single Stage - One Envelope |                        | 58,800.00            | Signed                 |                                   |        |                                    |            |  |            | 2021-03-15                               | 2021-03-24 |                             |        |   |        |  |        | 2021-05-10      | 2021-06-16 | 2021-09-07          |            |
| GZ-MDLF-222290-GO-RFQ / Supply of IT hardware for Gaza city Infrastructure management and planning optimization | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Request for Quotations | Limited         | Single Stage - One Envelope |                        | 44,085.00            | Signed                 |                                   |        |                                    |            |  |            | 2021-03-15                               | 2021-03-15 |                             |        |   |        |  |        | 2021-05-10      | 2021-04-15 | 2021-08-08          |            |
| GZ-MDLF-222293-GO-RFQ / SCADA system software for water maintenance and monitoring                              | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Request for Quotations | Limited         | Single Stage - One Envelope |                        | 0.00                 | Canceled               |                                   |        |                                    |            |  |            | 2021-03-15                               |            |                             |        |   |        |  |        | 2021-05-10      |            | 2021-08-08          |            |
| GZ-MDLF-233807-GO-RFQ / Supply and install of Solar Photovoltaic Systems for Gaza Urban Area                    | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth              | Post        | Request for Quotations | Limited         | Single Stage - One Envelope |                        | 0.00                 | Pending Implementation |                                   |        |                                    |            |  |            | 2021-08-21                               |            |                             |        |   |        |  |        | 2021-10-16      |            | 2022-01-14          |            |



|   |            |  |      |                                    |                      |            |                        |            |            |            |            |            |            |            |            |            |            |            |            |            |            |            |
|---|------------|--|------|------------------------------------|----------------------|------------|------------------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| GZ-MDLF-153610-CS-QCBS / Developing a Sustainable Tourism Development Plan for Bethlehem Urban area   | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Quality And Cost-Based Selection   | Open - International | 382,730.44 | Signed                 | 2020-06-01 | 2020-07-29 | 2020-06-22 | 2020-08-05 | 2020-09-09 | 2020-09-02 | 2020-11-01 | 2020-10-02 | 2020-11-24 | 2020-11-06 | 2020-12-24 | 2020-12-11 | 2021-02-09 | 2021-08-08 |            |
| GZ-MDLF-164003-CS-QCBS / Local Technical consultant for Pilot Project for Cardboard and Paper Sorting- Bethlehem Urban Area   | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Consultant Qualification Selection | Open - National      | 19,923.00  | Signed                 | 2020-10-01 | 2020-12-17 | 2020-10-22 | 2020-12-05 | 2021-02-03 |            |            |            | 2021-01-04 | 2021-03-23 | 2021-02-08 | 2021-03-29 | 2022-02-07 |            |            |
| GZ-MDLF-201725-CS-CQS / Assessment of IT-GIS Environment for the ICUD Targeted Urban Areas  | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Consultant Qualification Selection | Open - National      | 17,400.00  | Signed                 | 2020-11-04 | 2020-11-12 | 2020-11-25 | 2021-01-08 | 2020-12-07 |            |            |            | 2021-02-07 | 2021-01-10 | 2021-03-14 | 2021-01-10 | 2021-09-10 |            |            |
| GZ-MDLF-210299-CS-QCBS / Public Awareness Campaign Cardboard and paper sorting- Bethlehem Urban Area  | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Consultant Qualification Selection | Open - National      | 21,450.00  | Signed                 | 2020-12-20 | 2020-12-27 | 2021-01-10 | 2021-02-23 | 2021-02-02 |            |            |            | 2021-03-25 | 2021-05-12 | 2021-04-29 | 2021-05-24 | 2021-07-28 |            |            |
| GZ-MDLF-164006-CS-QCBS / Joint Strategic Spatial & Investment Plan for Sustainable Urban Growth Pilot Projects: Gaza, Hebron, Ramallah-Al-Bireh, and Nablus Urban Areas | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Quality And Cost-Based Selection   | Open - International | 68,998.59  | Signed                 | 2020-05-01 | 2021-01-21 | 2020-05-22 | 2020-07-05 | 2021-03-04 |            | 2020-08-02 | 2021-04-11 | 2020-09-01 | 2021-04-26 | 2020-10-06 | 2021-04-28 | 2020-11-10 | 2021-05-20 | 2021-07-08 |
| GZ-MDLF-222297-CS-CQS / Providing Capacity Building Training for ICUD Targeted Urban Areas  | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Consultant Qualification Selection | Open - National      | 0.00       | Pending Implementation | 2021-03-10 |            | 2021-03-31 | 2021-05-14 |            |            |            |            | 2021-06-13 |            | 2021-07-18 |            | 2022-01-14 |            |            |
| GZ-MDLF-222299-CS-QCBS / City center development plan for Gaza  | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Quality And Cost-Based Selection   | Open - National      | 0.00       | Pending Implementation | 2021-03-25 |            | 2021-04-15 | 2021-05-29 |            |            | 2021-06-26 | 2021-07-26 |            | 2021-08-30 |            | 2021-10-04 |            | 2022-10-04 |            |
| GZ-MDLF-222301-CS-QCBS / Joint strategic spatial & investment plan for the targeted urban areas   | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Quality And Cost-Based Selection   | Open - International | 0.00       | Canceled               | 2021-03-31 |            | 2021-04-21 | 2021-06-04 |            |            | 2021-07-02 | 2021-08-01 |            | 2021-09-05 |            | 2021-10-10 |            | 2022-10-10 |            |
| GZ-MDLF-163991-CS-QCBS / Joint Spatial Framework with Capital Investment Plans for the targeted Urban areas   | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Quality And Cost-Based Selection   | Open - International | 0.00       | Canceled               | 2020-10-01 |            | 2020-10-22 | 2020-12-05 |            |            | 2021-01-02 | 2021-02-01 |            | 2021-03-08 |            | 2021-04-12 |            | 2022-01-07 |            |
| GZ-MDLF-242981-CS-CQS / Joint strategic spatial & investment plan for the targeted urban areas  | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Consultant Qualification Selection | Open - National      | 0.00       | Pending Implementation | 2021-07-15 |            | 2021-08-05 | 2021-09-18 |            |            |            |            | 2021-10-18 |            | 2021-11-22 |            | 2022-06-20 |            |            |

#### INDIVIDUAL CONSULTANTS

| Activity Reference No. / Description  | Loan / Credit No. | Component  | Review Type | Method                          | Market Approach | Contract Type | Actual Amount (US\$) | Process Status | Teams of Reference |            | Invitation to Identified/Selected Consultant |            | Draft Negotiated Contract |            | Signed Contract |            | Contract Completion |            |  |  |
|---|-------------------|--|-------------|---------------------------------|-----------------|---------------|----------------------|----------------|--------------------|------------|--|------------|---------------------------|------------|-----------------|------------|---------------------|------------|--|--|
|   |                   |  |             |                                 |                 |               |                      |                | Planned            | Actual     | Planned                                      | Actual     | Planned                   | Actual     | Planned         | Actual     | Planned             | Actual     |  |  |
| GZ-MDLF-851-CS-INDV / Hiring of Technical GIS Data Storage Specialist   | /                 | Component No. 1: Planning for Sustainable Urban Growth | Post        | Individual Consultant Selection | Open - National |               | 145,848.00           | Signed         | 2017-01-01         | 2017-01-01 | 2017-02-19                                   | 2017-01-26 | 2017-03-12                | 2017-01-31 | 2017-04-16      | 2017-03-01 | 2017-10-13          |            |  |  |
| GZ-MDLF-225-CS-INDV / Technical Supervisor within MOLC.   | /                 | Component No. 1: Planning for Sustainable Urban Growth | Post        | Individual Consultant Selection | Open - National |               | 32,000.00            | Terminated     | 2016-06-29         | 2016-06-22 | 2016-08-16                                   | 2016-10-09 | 2016-09-06                | 2016-10-10 | 2016-10-11      | 2016-10-15 | 2017-04-09          |            |  |  |
| GZ-MDLF-844-CS-INDV / Hiring of Local Coordinator- Bethlehem Urban Area   | /                 | Component No. 1: Planning for Sustainable Urban Growth | Post        | Individual Consultant Selection | Open - National |               | 32,775.00            | Terminated     | 2016-11-29         | 2016-11-17 | 2017-01-17                                   | 2017-02-20 | 2017-02-07                | 2017-02-22 | 2017-03-14      | 2017-03-01 | 2017-09-10          |            |  |  |
| GZ-MDLF-845-CS-INDV / Hiring of Local Coordinator - Hebron Urban Area   | /                 | Component No. 1: Planning for Sustainable Urban Growth | Post        | Individual Consultant Selection | Open - National |               | 139,245.00           | Signed         | 2016-11-29         | 2016-11-17 | 2017-01-17                                   | 2017-01-30 | 2017-02-07                | 2017-01-30 | 2017-03-14      | 2017-03-01 | 2017-09-10          |            |  |  |
| GZ-MDLF-848-CS-INDV / Hiring of Local Coordinator - Nablus Urban Area   | /                 | Component No. 1: Planning for Sustainable Urban Growth | Post        | Individual Consultant Selection | Open - National |               | 126,000.00           | Signed         | 2016-11-29         | 2016-11-17 | 2017-01-17                                   | 2017-01-19 | 2017-02-07                | 2017-01-26 | 2017-03-14      | 2017-02-01 | 2017-09-10          |            |  |  |
| GZ-MDLF-15955-CS-INDV / Institutional Assessment of RAB Joint Cooperation Unit  | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth | Post        | Individual Consultant Selection | Open            |               | 3,782.00             | Terminated     | 2017-05-25         | 2017-07-12 | 2017-07-13                                   | 2017-09-14 | 2017-08-03                | 2017-09-14 | 2017-09-07      | 2017-09-20 | 2018-03-06          |            |  |  |
| GZ-MDLF-33862-CS-INDV / Hiring of Local Coordinator at MOLC   | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth | Post        | Individual Consultant Selection | Open            |               | 51,527.00            | Terminated     | 2017-11-05         | 2017-12-03 | 2017-12-24                                   | 2017-12-03 | 2018-01-14                | 2017-12-04 | 2018-02-18      | 2017-12-14 | 2019-02-18          |            |  |  |
| GZ-MDLF-24713-CS-INDV / ICUD Technical Supervisor   | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth | Post        | Individual Consultant Selection | Open            |               | 0.00                 | Canceled       | 2017-08-13         |            | 2017-09-17                                   |            | 2017-09-22                |            | 2017-10-01      |            | 2018-10-01          |            |  |  |
| GZ-MDLF-57570-CS-INDV / Prepare the TOR for a Comprehensive Public Transportation Plan for Ramallah and Al Bireh Urban Area and Expand the RAB Mobility Plan to include Surda Abu Quah Town | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth | Post        | Individual Consultant Selection | Limited         |               | 4,200.00             | Completed      | 2018-05-15         | 2018-05-28 | 2018-05-20                                   | 2018-05-19 | 2018-05-27                | 2018-06-11 | 2018-06-17      | 2018-07-11 | 2018-07-17          | 2018-08-10 |  |  |
| GZ-MDLF-63644-CS-INDV / Hiring of Local Coordinator - Bethlehem Urban Area  | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth | Post        | Individual Consultant Selection | Open            |               | 58,764.00            | Signed         | 2018-05-25         | 2018-05-29 | 2018-06-23                                   | 2018-06-28 | 2018-07-14                | 2018-08-01 | 2018-08-18      | 2018-08-01 | 2019-03-16          |            |  |  |
| GZ-MDLF-69297-CS-INDV / Prepare a conceptual Spatial Framework for the urban areas targeted with ICUD project   | TF / A2846        | Component No. 1: Planning for Sustainable Urban Growth | Post        | Individual Consultant Selection | Limited         |               | 7,680.00             | Completed      | 2018-07-19         | 2018-07-15 | 2018-07-24                                   | 2018-07-18 | 2018-08-14                | 2018-07-22 | 2018-09-18      | 2018-07-22 | 2018-10-18          | 2018-10-07 |  |  |

|   |            |  |      |                                 |         |  |           |                        |            |            |            |            |            |            |            |            |            |            |
|---|------------|--|------|---------------------------------|---------|--|-----------|------------------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| GZ-MDLF-78343-CS-INDV / Personnel Skills & Team Building Training   | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Individual Consultant Selection | Limited |  | 1,600.00  | Completed              | 2018-12-01 | 2019-05-22 | 2018-12-06 | 2019-05-29 | 2018-12-27 | 2019-07-10 | 2019-01-31 | 2019-07-25 | 2019-03-02 | 2019-09-24 |
| GZ-MDLF-82654-CS-CDS / Introductory Training Course in Transportation Planning  | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Direct Selection                | Direct  |  | 11,645.00 | Completed              | 2018-11-01 | 2018-10-16 | 2018-11-11 |            |            |            | 2019-01-15 | 2018-11-01 | 2019-03-12 | 2018-12-20 |
| GZ-MDLF-82673-CS-CDS / Introductory Training Course in Urban Planning   | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Direct Selection                | Direct  |  | 16,440.00 | Completed              | 2018-11-01 | 2018-10-16 | 2018-11-11 |            |            |            | 2019-01-15 | 2018-11-01 | 2019-03-12 | 2018-12-20 |
| GZ-MDLF-153582-CS-CDS / Institutional Development Adviser   | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Individual Consultant Selection | Direct  |  | 40,800.00 | Completed              | 2020-02-02 | 2020-01-22 | 2020-02-12 | 2020-01-27 | 2020-03-04 | 2020-02-11 | 2020-04-08 | 2020-02-15 | 2020-10-05 | 2020-12-15 |
| GZ-MDLF-163998-CS-CDS / Senior Urban Adviser  | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Individual Consultant Selection | Direct  |  | 30,120.00 | Signed                 | 2020-05-01 | 2020-05-27 | 2020-05-11 | 2020-06-02 | 2020-06-01 | 2020-06-02 | 2020-07-06 | 2020-06-15 | 2021-01-02 |            |
| GZ-MDLF-185235-CS-INDV / Hiring of Local Coordinator at MDLC  | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Individual Consultant Selection | Limited |  | 15,200.00 | Signed                 | 2020-08-01 | 2020-07-29 | 2020-08-06 | 2020-09-02 | 2020-08-27 | 2020-08-30 | 2020-10-01 | 2020-09-06 | 2021-06-28 |            |
| GZ-MDLF-185236-CS-INDV / Communication and Public Relation Specialist   | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Individual Consultant Selection | Open    |  | 5,250.00  | Signed                 | 2020-08-01 | 2020-07-29 | 2020-09-19 | 2020-11-05 | 2020-10-10 | 2020-11-19 | 2020-11-14 | 2020-11-22 | 2021-08-11 |            |
| GZ-MDLF-164008-CS-OCBS / Prepare the Spatial development Framework for Gaza City  | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Individual Consultant Selection | Open    |  | 0.00      | Pending Implementation | 2020-10-01 |            | 2020-11-19 |            | 2020-12-10 |            | 2021-01-14 |            | 2021-09-11 |            |
| GZ-MDLF-201721-CS-INDV / Junior Urban Planner @ MDLC  | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Individual Consultant Selection | Limited |  | 11,550.00 | Signed                 | 2020-11-04 | 2020-11-12 | 2020-11-09 | 2020-11-30 | 2020-11-30 | 2020-11-30 | 2021-01-04 | 2020-12-01 | 2021-07-03 |            |
| GZ-MDLF-222304-CS-INDV / Practical Training on Market-Oriented Urban Planning   | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Individual Consultant Selection | Direct  |  | 17,325.00 | Signed                 | 2021-03-15 | 2021-03-24 | 2021-03-25 | 2021-03-31 | 2021-04-15 | 2021-03-29 | 2021-05-20 | 2021-04-06 | 2021-11-16 |            |
| GZ-MDLF-233801-CS-INDV / Technical Support and Capacity Building for the Pilot Project "Installation of Solar Photovoltaic Systems for Targeted Urban Areas in West Bank" | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Individual Consultant Selection | Limited |  | 31,200.00 | Signed                 | 2021-06-01 | 2021-05-27 | 2021-06-06 | 2021-06-10 | 2021-06-27 | 2021-06-14 | 2021-08-01 | 2021-06-25 | 2022-04-28 |            |
| GZ-MDLF-233803-CS-INDV / Technical Support and Capacity Building for the Pilot Project "Installation of Solar Photovoltaic Systems for Gaza Urban Area"                   | TF / A2846 | Component No. 1: Planning for Sustainable Urban Growth | Post | Individual Consultant Selection | Limited |  | 0.00      | Under Implementation   | 2021-06-01 | 2021-05-27 | 2021-06-06 |            | 2021-06-27 |            | 2021-08-01 |            | 2022-01-28 |            |