

18 MONTHS PROCUREMENT PLAN

Project information: Liberia; South Eastern Corridor Road Asset Management Project (SECRAMP); P149279

Project Implementation Agency: Infrastructure Implementation Unit Ministry of Public Works

Date of the Procurement Plan: April 2017

Period covered by this Procurement Plan: February 2017 to August 2019

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitutes the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the **Public Procurement and Concessions Act, 2010 of the Republic of Liberia**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

In accordance with paragraph 5.3 of the Procurement Regulations, the request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. **Not Applicable**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables. **Not Applicable.**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (***Goods and Works***).

Goods: **Not Applicable for those contracts identified in the Procurement Plan tables;**

Works: **Not Applicable for those contracts identified in the Procurement Plan tables.**

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations: **Not Applicable.**

Other Relevant Procurement Information: - Not Applicable

PROCUREMENT PLAN Liberia : Southeastern Corridor Road Asset Management Project

General Information
Country: Liberia **Bank's Approval Date of the Original Procurement Plan:** 2018-02-23
Project ID: P149279 **Revised Plan Date(s): (comma delineated, leave blank if not)** 2020-10-30
Project Name: Southeastern Corridor Road Asset Management Project **GFN Date:**
Loan / Credit No: / , IDA / 63590, IDA / G2780
Executing Agency(ies): Infrastructure Implementation Unit

WORKS																															
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
LR-IU-49914-CW-RFB / Rehabilitation and Maintenance of the Ganta to Tappita under Output and Performance-based Road Contract (OPRC) Methodology. (100km)	/	Road Improvement and Maintenance Works	Prior	Request for Bids	Limited	Single Stage - Two Envelope				118,000,000.0	0.00	Canceled	2018-03-29		2018-06-05		2018-06-05							2018-08-14		2018-10-27		2018-12-01		2020-05-24	
LR-IU-109258-CW-RFP / Rehabilitation and Maintenance of the Ganta to Tappita under Output and Performance-based Road Contract (OPRC) Methodology. (100km)	IDA / 63590	Road Improvement and Maintenance Works	Prior	Request for Proposals	Open - International	Single Stage - Two Envelope				118,000,000.0	0.00	Under Implementation	2017-12-05		2019-02-28		2019-05-15	2020-03-04	2017-12-10					2019-08-28				2019-12-15		2024-02-22	

GOODS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual

NON CONSULTING SERVICES																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LR-IU-49853-CS-QCBS / Consultancy Services for Monitoring/Supervision of Ganta to Tappita Road Construction	/	Institutional Strengthening and Capacity Building	Prior	Quality And Cost Based Selection	Open - International		7,000,000.00	0.00	Under Implementation	2018-04-20		2018-05-11		2018-06-24				2018-07-22		2018-08-21			2018-09-25		2018-10-30		2023-08-12

LR-IU-49919-CS-CQS / Consultancy Services for Transaction Advisory Services for South - East Corridor Road - PPP	/	Institutional Strengthening and Capacity Building	Prior	Consultant Qualification Selection	Open - International		1,000,000.00	0.00	Canceled	2017-08-15	2017-09-05	2017-10-06						2017-10-20	2018-07-10	2017-10-31	2018-04-29	
LR-IU-112409-CS-CQS / Consultancy Services for Transaction Advisory Services for South - East Corridor Road - PPP	IDA / 63590	Institutional Strengthening and Capacity Building	Prior	Consultant Qualification Selection	Limited		1,000,000.00	1,510,423.00	Signed	2017-08-15		2017-08-29						2017-09-28	2019-05-10	2017-11-02	2017-10-31	2018-05-01
IU-REF-5 / Consultancy Services for Technical Assistance to the IU/RA	IDA / 63590	Institutional Strengthening and Capacity Building	Prior	Quality And Cost Based Selection	Open - International		1,500,000.00	0.00	Pending Implementation	2020-08-18	2020-09-08	2020-10-22		2020-11-19	2020-12-19			2021-01-23		2021-02-27		2022-02-27
LR-IU-202044-CS-QCBS / Consultancy Services for Monitoring/Supervision of Sagligie to Dolaken Road Construction (65km)	IDA / 63590	Road Improvement and Maintenance Works	Prior	Quality And Cost Based Selection	Open - International		2,000,000.00	0.00	Pending Implementation	2020-11-17	2020-12-08	2021-01-19		2021-03-10	2021-04-09			2021-05-07		2021-06-25		2023-06-15
LR-IU-202043-CS-QCBS / Consultancy Services for Transport Support Group- Technical Assistance to the IU/RA.	IDA / 63590	Road Improvement and Maintenance Works	Prior	Quality And Cost Based Selection	Open - International		2,000,000.00	0.00	Pending Implementation	2020-11-15	2020-12-15	2021-02-08		2021-03-10	2021-04-09			2021-05-07		2021-05-28		2023-05-18

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LR-IU-49904-CS-INDV / Consultancy Services for Probity Assurance Provider	/	Institutional Strengthening and Capacity Building	Prior	Individual Consultant Selection	Limited		200,000.00	0.00	Canceled	2018-06-18		2018-06-23		2018-07-14		2018-08-18		2019-02-14	
LR-IU-109259-CS-INDV / Consultancy Services for Probity Assurance Provider	IDA / 63590	Institutional Strengthening and Capacity Building	Prior	Individual Consultant Selection	Limited		200,000.00	0.00	Canceled	2019-05-10	2020-03-02	2019-05-15		2019-06-05		2019-07-10		2019-10-08	
LR-IU-178461-CS-INDV / Consultancy Services for Probity Assurance Provider	IDA / 62780	Institutional Strengthening and Capacity Building	Post	Individual Consultant Selection	Direct		50,000.00	25,000.00	Signed	2020-06-10	2020-01-28	2020-06-13	2020-06-03	2020-06-15	2020-06-08	2020-06-18	2020-06-12	2021-01-14	