

Sample Procurement Plan

(Text in italic font is meant for instruction to staff and should be deleted in the final version of the PP)

(This is only a sample with the minimum content that is required to be included in the PAD. The detailed procurement plan is still mandatory for disclosure on the Bank's website in accordance with the guidelines. The initial procurement plan will cover the first 18 months of the project and then updated annually or earlier as necessary).

I. General

2. **Bank's approval Date of the procurement Plan**
3. **Date of General Procurement Notice:**
4. **Period covered by this procurement plan:**

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)		
2.	NCB (Goods)		
3.	ICB (Works)		
4.	NCB (Works)		
5.	(Non-Consultant Services)		
	<i>[Add other methods if necessary]</i>		

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** *[Refer to the relevant CDD project implementation document approved by the Bank or delete if not applicable]*

July 9, 2010

4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project XYZ 04/01/2010 issued by <mention name of PIU>*
5. **Any Other Special Procurement Arrangements:** *[including advance procurement and retroactive financing, if applicable] 5 ICB works packages will be financed under retroactive financing*
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)					
	Summary of the ICB (Goods)					
	Summary of the NCB (Works)					
	Summary of the NCB (Goods)					
	Summary of the ICB (Non-Consultant Services)					

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)		
2.	Single Source (Firms)		

July 9, 2010

3.	Individual		
----	------------	--	--

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. ***Any Other Special Selection Arrangements:*** *[including advance procurement and retroactive financing, if applicable or delete if not applicable]*
4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS				
	Summary of number of contracts that will be let under other methods				

PROCUREMENT PLAN Nepal : Earthquake Housing Reconstruction Project

General Information
 Country: Nepal Bank's Approval Date of the Original Procurement Plan: 2017-05-12
 Project ID: P155969 Revised Plan Date(s): (comma delineated, leave blank if non 2020-12-23
 Project Name: Earthquake Housing Reconstruction Project GPN Date:
 Loan / Credit No: IDA / 57060, IDA / 61640
 Executing Agency(ies) Nepal Reconstruction Authority

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
NP-NRA-GO-RFB-5 / Procurement of Tablets for digitization of PA form and Inspection form.	IDA / 57060	Project Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		300,000.00	0.00	Under implementation					2017-05-12		2017-05-17					2017-06-01	2017-05-31	2017-06-16	2017-06-13	2017-06-30		2017-09-28	
NP-NRA-GO-RFQ-2-1 / 6 units of Motorcycles	IDA / 57060	Project Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		14,577.00	12,195.17	Signed							2017-05-16								2017-06-21	2017-06-23	2017-07-21		
NP-NRA-GO-RFQ-2-2 / 4 units of Scooter	IDA / 57060	Project Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,006.00	5,557.96	Signed							2017-05-16								2017-06-21	2017-06-23	2017-07-21		
NP-NRA-GO-DIR-3 / 2 units of DSLR Camera	IDA / 57060	Project Implementation Support	Post	Direct Selection	Direct			3,000.00	0.00	Pending implementation					2017-05-11		2017-05-16									2017-05-31		2017-06-07	
NP-NRA-GO-RFB-4 / 1 unit of High-end SAN Storage for MS	IDA / 57060	Project Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		35,000.00	0.00	Canceled					2017-05-11		2017-05-16					2017-05-31			2017-06-07	2017-06-11	2017-06-21	2017-07-21	
EHRP/NRA/G/SH-04/2074-75 / Procurement of 5 Video Cameras	IDA / 57060	Project Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		3,678.00	0.00	Canceled							2018-01-05								2018-02-02		2018-03-04		
EHRP/NRA/G/DC-02/2074-75 / Procurement of 10 Double Cab Pickup Vehicles	IDA / 57060	Project Implementation Support	Post	Direct Selection	Direct			352,500.00	337,219.40	Signed				2017-12-22	2017-12-26	2017-12-29	2018-01-02								2018-01-23	2018-01-12	2018-02-22		
EHRP/NRA/G/DC-03/2074-75 / Procurement of 1 SUV Vehicle.	IDA / 57060	Project Implementation Support	Post	Direct Selection	Direct			43,000.00	41,237.12	Signed				2017-12-22	2017-12-26	2017-12-27	2018-01-02								2018-01-23	2018-01-12	2018-02-22		
EHRP/NRA/G/NCB-05/2074-75 / Procurement of 10 Laptop Computers and 10 Sets Desktop Computers with UPS and Accessories	IDA / 57060	Project Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		15,500.00	0.00	Canceled					2017-12-31		2018-01-02					2018-02-04			2018-02-14		2018-03-11	2018-04-25	
EHRP/NRA/G/NCB-06/2074-75 / Procurement of 20 Black and White LaserJet Printers and 2 Heavy duty Photocopy Machines	IDA / 57060	Project Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		10,000.00	0.00	Canceled					2017-12-31		2018-01-03					2018-02-04			2018-02-14		2018-03-11	2018-04-25	
EHRP/NRA/G/NCB-07/2074-75 / Procurement of 14 Portable Projectors	IDA / 57060	Project Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		10,500.00	0.00	Canceled					2017-12-29		2018-01-02					2018-02-04			2018-02-14		2018-03-11	2018-04-25	
EHRP/NRA/G/SH-08/2074-75 / Publication of Bulletin (Notice and Communication Program)-3	IDA / 57060	Housing Reconstruction	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,000.00	0.00	Canceled							2018-01-12								2018-02-09		2018-03-26		
EHRP/NRA/G/DC-9/2074-75 / Publication of Reconstruction Profile-1	IDA / 57060	Housing Reconstruction	Post	Direct Selection	Direct			2,000.00	0.00	Canceled				2018-03-30		2018-04-06									2018-04-27		2018-05-27		
NP-NRA-GO-RFB-7 / 5 units of Four Wheel Drive Jeep	IDA / 57060	Project Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		299,450.00	0.00	Canceled					2017-05-19		2017-05-24					2017-06-23			2017-06-30		2017-07-14	2017-08-13	
NP-NRA-GO-RFB-6 / 2 units of Four Wheel Drive SUV	IDA / 57060	Project Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		239,560.00	0.00	Canceled					2017-05-19	2017-06-16	2017-05-24					2017-06-23			2017-06-30		2017-07-14	2017-08-13	
NP-NRA-GO-RFB-1-2 / 5 units of Four Wheel Drive jeep vehicle	IDA / 57060	Project Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		299,450.00	0.00	Canceled					2017-05-11	2017-06-16	2017-05-16					2017-05-31			2017-06-07		2017-06-21	2017-07-21	
NRA/3018014/IDA/2073/74/02 / 5 units of Four Wheel Drive jeep vehicle	IDA / 57060	Project Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		299,450.00	268,300.71	Signed					2018-02-12	2017-03-23	2018-02-17					2018-03-31	2017-07-17	2018-04-30	2017-07-21	2018-06-04	2017-08-18	2018-07-04	
EHRP/NRA/G/DC-16/2074-75 / Procurement of 1000 Tablets	IDA / 57060	Project Implementation Support	Post	Direct Selection	Direct			384,900.00	345,101.83	Signed				2018-03-19	2018-02-21	2018-03-26	2018-03-23								2018-04-20	2018-03-30	2018-06-19		
EHRP/NRA/G/DC-19/2074-75 / Procurement of 1000 Tablets.	IDA / 57060	Project Implementation Support	Post	Direct Selection	Direct			390,000.00	0.00	Pending implementation					2018-06-28		2018-07-05									2018-07-30		2018-08-29	
EHRP/NRA/G/SH-18/2074-75 / Procurement of 8 Units of Scooters for PMU and CLRLUs	IDA / 57060	Project Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		16,000.00	0.00	Pending implementation							2018-07-03								2018-08-08		2018-08-23		

EHRP/NRA/S/CQ5-44/2074-75 / Procurement of consultancy service through CQS method, WB procedure For "Housing Reconstruction Scio-Technical Assistance Team" for Bigu GP and Kalinchok GP of Dolakha district.	IDA / 57060	Project Implementation Support	Post	Consultant Qualification Selection	Open - International	452,874.00	0.00	Canceled	2017-09-22	2017-10-07	2017-12-06								2018-01-05	2018-02-11	2020-02-11					
EHRP/NRA/S/CQ5-45/2074-75 / Procurement of consultancy service through CQS method, WB procedure For "Housing Reconstruction Scio-Technical Assistance Team" for Bainsheor GP and Bhimesheor NP of Dolakha districts.	IDA / 57060	Project Implementation Support	Prior	Consultant Qualification Selection	Open - International	582,032.00	0.00	Canceled	2017-09-22	2017-10-07	2017-12-06								2018-01-05	2018-02-11	2020-02-11					
EHRP/NRA/S/CQ5-46/2074-75 / Procurement of consultancy service through CQS method, WB procedure For "Housing Reconstruction Scio-Technical Assistance Team" for Melung GP and Sailing GP of Dolakha district.	IDA / 57060	Project Implementation Support	Post	Consultant Qualification Selection	Open - International	430,861.00	0.00	Canceled	2017-09-22	2017-10-07	2017-12-06								2018-01-05	2018-02-11	2020-02-11					
EHRP/NRA/S/CQ5-47/2074-75 / Procurement of consultancy service through CQS method, WB procedure For "Housing Reconstruction Scio-Technical Assistance Team" for Kisang GP, Meghang GP, Bidur GP, Tarkeshwor GP and Belkotgadhi NP of Nuwakot district.	IDA / 57060	Project Implementation Support	Post	Consultant Qualification Selection	Open - International	499,542.00	0.00	Canceled	2017-09-22	2017-10-07	2017-12-06								2018-01-05	2018-02-11	2020-02-11					
EHRP/NRA/S/CQ5-48/2074-75 / Procurement of consultancy service through CQS method, WB procedure For "Housing Reconstruction Scio-Technical Assistance Team" for Kakani GP, Suryagadhi GP, and Tadi GP of Nuwakot district.	IDA / 57060	Project Implementation Support	Post	Consultant Qualification Selection	Open - International	419,012.00	0.00	Canceled	2017-09-22	2017-10-07	2017-12-06								2018-01-05	2018-02-11	2020-02-11					
EHRP/NRA/S/CQ5-49/2074-75 / Procurement of consultancy service through CQS method, WB procedure For "Housing Reconstruction Scio-Technical Assistance Team" for Dusheshwor GP, Panchkanya GP, Likhu GP, and Shvapuri GP of Nuwakot district.	IDA / 57060	Project Implementation Support	Prior	Consultant Qualification Selection	Open - International	574,284.00	0.00	Canceled	2017-09-22	2017-10-07	2017-12-06								2018-01-05	2018-02-11	2020-02-11					
EHRP/NRA/S/CQ5-50/2074-75 / Procurement of consultancy service through CQS method, WB procedure For "Housing Reconstruction Scio-Technical Assistance Team" for Ruby Valley GP, Gangajamuna GP, Khariyabas GP and Netrawati GP of Dhading district.	IDA / 57060	Project Implementation Support	Prior	Consultant Qualification Selection	Open - International	530,578.00	0.00	Canceled	2017-09-22	2017-10-07	2017-12-06								2018-01-05	2018-02-11	2020-02-11					
EHRP/NRA/S/CQ5-51/2074-75 / Procurement of consultancy service through CQS method, WB procedure For "Housing Reconstruction Scio-Technical Assistance Team" for Nulaukha NP and Tripurasundari GP of Dhading district.	IDA / 57060	Project Implementation Support	Prior	Consultant Qualification Selection	Open - International	570,501.00	0.00	Canceled	2017-09-22	2017-10-07	2017-12-06								2018-01-05	2018-02-11	2020-02-11					
EHRP/NRA/S/QCBS-15/2074-75 / Monitoring of Reconstruction Activities	IDA / 57060	Housing Reconstruction	Post	Quality And Cost-Based Selection	Open - National	60,000.00	0.00	Canceled	2017-12-26	2017-12-29	2018-01-22							2018-02-21	2018-03-07	2018-03-21	2018-04-08	2018-07-07				
EHRP/NRA/S/CQ5-66/2074-75 / Selection of M&E Firm	IDA / 57060	Project Implementation Support	Post	Consultant Qualification Selection	Open - National	300,000.00	176,825.70	Signed	2018-04-16	2018-05-10	2018-05-16								2018-07-06	2018-07-04	2018-08-05	2018-08-17	2018-09-09	2018-08-26	2020-08-29	
EHRP-AF-PMU/S/CQ5-07 / Selection of M&E Firm at NRA-PMU	IDA / 61640	Project Implementation Support	Post	Consultant Qualification Selection	Open - National	300,000.00	0.00	Canceled	2018-04-30	2018-05-21	2018-07-04								2018-08-03	2018-09-07	2021-02-23					
EHRP-AF-PMU/S/QCBS-01 / Selection of DRM Consulting Firm	IDA / 61640	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open - National	900,000.00	0.00	Canceled	2018-04-30	2018-05-21	2018-07-04							2018-08-01	2018-08-31	2018-10-05	2018-11-09	2021-04-27				
EHRP-AF-PMU/S/QCBS-06 / Selection of Project Management Consulting Firm for NRA/PMU	IDA / 61640	Project Implementation Support	Prior	Quality And Cost-Based Selection	Open - National	900,000.00	0.00	Canceled	2018-05-11	2018-06-01	2018-07-15							2018-08-12	2018-09-11	2018-10-16	2018-11-20	2021-05-08				
EHRP/NRA/S/QCBS-32/2075-76 / Selection of M&E Firm at NRA-PMU	IDA / 57060	Housing Reconstruction	Prior	Quality And Cost-Based Selection	Open - National	933,000.00	732,829.45	Signed	2018-08-30	2018-09-07	2018-09-09	2018-09-10	2018-10-23	2018-12-17				2018-11-20	2019-01-21	2018-12-20	2019-03-15	2019-01-24	2019-04-30	2019-02-28	2019-05-17	2020-08-21
EHRP-AF-CLMU-EDUCATION/S/QCBS-39/75-76 / Selection of monitoring and analysis consulting firm (with international expert) to carry out supervision of engineering firms, data analysis for finding out the vulnerability and to prepare Priority Investment Plan	IDA / 61640	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open - International	1,050,746.00	0.00	Canceled	2018-10-10	2018-10-31	2018-12-14							2019-01-11	2019-02-10	2019-03-17	2019-04-21	2019-12-17				

EHRP-AJ/CLPIU-EDUCATION/S/QCBS-40/75-76 / Selection of Civil Engineering Firm for SIA-Package-1	IDA / 61640	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open – International	1,545,455.00	0.00	Canceled	2018-10-10	2018-10-31	2018-12-14				2019-01-11	2019-02-10	2019-03-17	2019-04-21	2019-12-17		
EHRP-AJ/CLPIU-EDUCATION/S/QCBS-41/75-76 / Selection of Civil Engineering Firm for SIA-Package-2	IDA / 61640	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open – International	1,545,455.00	0.00	Canceled	2018-10-10	2018-10-31	2018-12-14				2019-01-11	2019-02-10	2019-03-17	2019-04-21	2019-12-17		
EHRP-AJ/CLPIU-EDUCATION/S/QCBS-42/75/76 / Selection of Civil Engineering Firm for SIA-Package-3	IDA / 61640	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open – International	1,545,455.00	0.00	Canceled	2018-10-10	2018-10-31	2018-12-14				2019-01-11	2019-02-10	2019-03-17	2019-04-21	2020-04-20		
EHRP-AJ/CLPIU-EDUCATION/S/QCBS-43/75/76 / Selection of Civil Engineering Firm for SIA-Package-4	IDA / 61640	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open – International	1,545,455.00	0.00	Canceled	2018-10-10	2018-10-31	2018-12-14				2019-01-11	2019-02-10	2019-03-17	2019-04-21	2019-12-17		
EHRP-AJ/CLPIU-EDUCATION/S/QCBS-44/75/76 / Selection of Civil Engineering Firm for SIA-Package-5	IDA / 61640	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open – International	1,545,455.00	0.00	Canceled	2018-10-10	2018-10-31	2018-12-14				2019-01-11	2019-02-10	2019-03-17	2019-04-21	2019-12-17		
EHRP/CLPIU-EDUCATION/S/QCBS-39/75-76 / Selection of monitoring and analysis consulting firm (with international expert) to carry out supervision of engineering firms, data analysis for finding out the vulnerability and to prepare Priority Investment Plan	IDA / 57060	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open – International	1,050,746.00	0.00	Canceled	2018-12-21	2019-01-11	2019-02-24				2019-03-24	2019-04-23	2019-05-28	2019-07-02	2020-02-27		
EHRP/CLPIU-EDUCATION/S/QCBS-40/75-76 / Selection of Civil Engineering Firm for SIA-Package-1	IDA / 57060	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open – International	1,545,455.00	0.00	Canceled	2018-12-21	2019-01-11	2019-02-24				2019-03-24	2019-04-23	2019-05-28	2019-07-02	2020-02-27		
EHRP/CLPIU-EDUCATION/S/QCBS-41/75-76 / Selection of Civil Engineering Firm for SIA-Package-2	IDA / 57060	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open – International	1,545,455.00	0.00	Canceled	2018-12-21	2019-01-11	2019-02-24				2019-03-24	2019-04-23	2019-05-28	2019-07-02	2020-02-27		
EHRP/CLPIU-EDUCATION/S/QCBS-42/75-76 / Selection of Civil Engineering Firm for SIA-Package-3	IDA / 57060	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open – International	1,545,455.00	0.00	Canceled	2018-12-21	2019-01-11	2019-02-24				2019-03-24	2019-04-23	2019-05-28	2019-07-02	2020-07-01		
EHRP/CLPIU-EDUCATION/S/QCBS-43/75-76 / Selection of Civil Engineering Firm for SIA-Package-4	IDA / 57060	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open – International	1,545,455.00	0.00	Canceled	2018-12-21	2019-01-11	2019-02-24				2019-03-24	2019-04-23	2019-05-28	2019-07-02	2020-02-27		
EHRP/CLPIU-EDUCATION/S/QCBS-44/75-76 / Selection of Civil Engineering Firm for SIA-Package-5	IDA / 57060	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open – International	1,545,455.00	0.00	Canceled	2018-12-21	2019-01-11	2019-02-24				2019-03-24	2019-04-23	2019-05-28	2019-07-02	2020-02-27		
EHRP/NRA/S/CQS-1/20176-77 / Consulting Service for Third Party Monitoring of Project level compliance Monitoring on Implementation of Environmental and Social Safeguards	IDA / 57060	Housing Reconstruction	Post	Consultant Qualification Selection	Open – National	170,000.00	0.00	Under Implementation	2019-10-31	2019-11-24	2019-11-14						2020-01-15	2020-01-25	2020-12-15		
EHRP/NRA/S/CQS-02/2076-77 / Selection of Firm for Capacity building Training Manual preparation	IDA / 61640	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open – National	105,900.00	84,396.76	Under Implementation	2019-12-15	2019-12-05	2019-12-25						2020-03-14	2020-03-22	2020-04-05	2020-05-26	2020-07-04
EHRP/NRA/S/CQS-03/2076-77 / Selection of firm for Capacity building Training of Local Government representatives and staffs (Kathmandu, Lalitpur, Bhaktapur, Katre, Sindhupalchowk, Rasuwa, Nuwakot and Dolakha districts)	IDA / 61640	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open – National	290,970.00	0.00	Under Implementation	2020-02-25	2020-03-11	2020-03-17						2020-06-24	2020-07-16	2021-01-12		
EHRP/NRA/S/CQS-05/2076-77 / Selection of firm for Capacity building Training of Local Government representatives and staffs (Tanahu, Lamjung, Kaski, Parbat, Myagdi, Baglung, Garhki and Dhading districts)	IDA / 61640	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open – National	295,550.00	0.00	Under Implementation	2020-02-25	2020-03-22	2020-03-17						2020-06-24	2020-07-16	2021-01-12		
EHRP/NRA/S/CQS-06/2076-77 / Selection of firm for Capacity building Training of Local Government representatives and staffs (Bhojpur, Sankhuwasabha, Dhankuta, Khotang, Solukhumbu, Ramechhap Sindhuli and Okhaldhunga districts)	IDA / 61640	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open – National	290,970.00	0.00	Under Implementation	2020-02-25	2020-03-11	2020-03-17						2020-06-24	2020-07-16	2021-01-12		

EHRP/NRA/S/COG-04/2076-77 / Selection of firm for Capacity building Training of Local Government representatives and staffs (Gulmi, Palpa, Arghakhachi, Syangja, Nawalparasi, Chitwan and Makawanpur districts)	IDA / 61640	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		278,300.00	0.00	Under Implementation	2020-02-25	2020-03-17	2020-03-17		2020-05-15				2020-06-24		2020-07-16			2021-01-12	
EHRP-AF/NRA/S/COG-01/2077-78 / Hiring of Consulting Firm for Development of a Responsive Web Portal/Platform for "2015 Earthquake Reconstruction"	IDA / 61640	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		91,100.00	0.00	Under Implementation	2020-07-30	2020-07-29	2020-08-20		2020-10-03				2020-11-02		2020-12-07			2021-06-05	

INDIVIDUAL CONSULTANTS																								
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion						
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
NP-NRA-CS-QBS-01 / Financial Management Consultant Long Term 48 person Months	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Open		54,531.00	0.00	Under Implementation	2017-06-14								2017-08-25		2021-08-24				
NP-NRA-CS-CDS-05 / Social Specialist Interim with 3 person months input over 12 months period	IDA / 57060	Project Implementation Support	Post	Direct Selection	Direct		8,792.00	6,055.28	Terminated	2017-05-19		2017-05-31						2017-06-17	2017-08-22	2018-06-17				
NP-NRA-CS-QBS-02 / MIS Consultant Long Term 48 Person Months	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Open		109,603.00	0.00	Under Implementation	2017-05-19								2017-07-30		2021-07-29				
NP-NRA-CS-CDS-04 / Environment Specialist Interim with 3 person months input over 12 months period	IDA / 57060	Project Implementation Support	Post	Direct Selection	Direct		8,792.00	0.00	Under Implementation	2017-05-19		2017-05-31	2017-06-02					2017-06-17		2018-06-17				
NP-NRA-CS-QBS-03 / Procurement Consultant Long Term Interim with 24 person months input over 48 months period	IDA / 57060	Project Implementation Support	Prior	Individual Consultant Selection	Open		27,265.00	0.00	Canceled	2017-05-19								2017-07-30		2021-07-29				
EHRP/NRA/IND/SSS-1 / Hiring of individual Procurement Consultant (short term)	IDA / 57060	Project Implementation Support	Prior	Direct Selection	Direct		12,000.00	0.00	Pending Implementation	2017-09-17		2017-09-24						2017-09-25		2018-04-11				
EHRP/NRA/S/IND-7/2074-75 / Individual Training Coordinator Consultant-1	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Open		24,000.00	0.00	Canceled	2017-12-27		2018-02-07		2018-02-24				2018-03-20		2020-03-19				
EHRP/NRA/S/IND-12/2074-75 / Individual Infrastructure Development Consultant-1	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Open		24,000.00	0.00	Canceled	2017-12-31		2018-01-28		2018-02-04				2018-02-14		2020-02-14				
EHRP/NRA/S/SSS-13/2074-75 / Preparation of Reconstruction Profile-1	IDA / 57060	Housing Reconstruction	Post	Direct Selection	Direct		8,000.00	0.00	Canceled	2017-12-29		2018-01-08						2018-02-09		2018-03-26				
EHRP/NRA/S/IND/SSS-3/2074-75 / Procurement of Individual Legal Consultant-1	IDA / 57060	Project Implementation Support	Post	Direct Selection	Direct		12,000.00	0.00	Canceled	2017-12-29		2018-01-08						2018-02-16		2018-08-15				
EHRP/NRA/S/IND/SSS-6/2074-75 / Individual Structural Engineer Consultant 1	IDA / 57060	Project Implementation Support	Post	Direct Selection	Direct		12,000.00	0.00	Canceled	2017-12-29		2018-01-08						2018-02-16		2018-08-15				
EHRP/NRA/S/SSS-8/2074-75 / Consulting Service for Development of PIS-1	IDA / 57060	Project Implementation Support	Post	Direct Selection	Direct		3,000.00	0.00	Canceled	2017-12-31		2018-01-06						2018-01-28		2018-06-27				
EHRP/NRA/S/IND/SSS-10/2074-75 / Individual NGO/INGO Activity Analyst-1	IDA / 57060	Project Implementation Support	Post	Direct Selection	Direct		12,000.00	0.00	Canceled	2017-12-31		2018-01-06						2018-02-04		2018-07-04				
EHRP/NRA/S/SSS-11/2074-75 / Consultancy Service for Map analysis-1	IDA / 57060	Project Implementation Support	Post	Direct Selection	Direct		5,000.00	0.00	Canceled	2017-12-29		2018-01-08						2018-02-12		2018-06-12				
EHRP/NRA/S/SSS-14/2074-75 / Survey Data Analysis-1	IDA / 57060	Housing Reconstruction	Post	Direct Selection	Direct		5,000.00	0.00	Canceled	2017-12-31		2018-01-10						2018-02-19		2018-06-19				
EHRP/NRA/S/IND/SSS-34/2074-75 / ICT Expert-1	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Direct		12,000.00	10,757.26	Signed	2018-02-13	2018-02-11	2018-02-21	2018-02-27	2018-03-01	2018-02-28			2018-03-18	2018-03-04	2019-03-13				
EHRP/NRA/S/IND/SSS-4/2074-75 / Individual Land/Resettlement Consultant 1	IDA / 57060	Project Implementation Support	Post	Direct Selection	Direct		12,000.00	11,456.00	Signed	2018-02-12	2018-02-11	2018-02-20	2018-02-27					2018-03-12	2018-03-04	2019-03-07				
EHRP/NRA/S/IND/SSS-64/2074-75 / Selection of 30 individual consultants to work as District Support Engineers DSEs	IDA / 57060	Housing Reconstruction	Post	Individual Consultant Selection	Direct		301,472.00	8,593.11	Signed	2018-03-30	2018-03-26	2018-04-05	2018-03-30	2018-04-12	2018-03-30			2018-04-26	2018-04-01	2018-10-23				
EHRP/NRA/S/IND/SSS-65/2074-75 / Selection of individual financial management consultant	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Direct		10,950.00	8,512.46	Signed	2018-03-30	2018-04-30	2018-04-09	2018-05-08	2018-04-16	2018-05-09			2018-04-30	2018-05-10	2018-10-27				

EHRP/NRA/S/SSS-67-69/2074-75 / Selection of 3 M&E Experts	IDA / 57060	Housing Reconstruction	Post	Individual Consultant Selection	Direct		50,000.00	12,770.60	Signed	2018-04-09	2018-04-11	2018-04-23	2018-05-03	2018-04-30	2018-05-04	2018-05-21	2018-05-06	2018-11-17
EHRP-AF-PMJ/S/IND/DS-02 / Selection of DRM Specialist	IDA / 61640	Disaster Risk Management Systems	Post	Individual Consultant Selection	Direct		15,000.00	12,483.47	Signed	2018-04-13	2018-11-21	2018-04-23	2019-01-08	2018-05-14	2019-01-09	2018-06-18	2019-01-10	2018-12-15
EHRP-AF-PMJ/S/IND/LCS-04 / Selection of Structure Engineer	IDA / 61640	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		15,000.00	0.00	Canceled	2018-05-16		2018-05-21		2018-06-11		2018-07-16		2019-01-12
EHRP-AF-PMJ/S/IND/LCS-05 / Selection of Urban Planner Engineer	IDA / 61640	Project Implementation Support	Post	Individual Consultant Selection	Limited		15,000.00	0.00	Canceled	2018-05-16		2018-05-21		2018-06-11		2018-07-16		2019-01-12
EHRP-AF-PMJ/S/IND/LCS-03 / Selection of GIS Specialist	IDA / 61640	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		15,000.00	0.00	Canceled	2018-05-16		2018-05-21		2018-06-11		2018-07-16		2019-01-12
EHRP/NRA/S/SSS-72/2074-75 / Selection of GIS Specialist	IDA / 57060	Disaster Risk Management Systems	Post	Individual Consultant Selection	Direct		15,000.00	0.00	Under Implementation	2018-04-17		2018-04-27		2018-05-18		2018-06-22		2018-12-19
EHRP/NRA/S/SSS-75/2074-75 / Selection of Banking Coordination Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Direct		10,500.00	7,420.40	Signed	2018-04-17	2018-04-30	2018-04-27	2018-05-08	2018-05-18	2018-05-09	2018-06-22	2018-05-10	2018-12-19
EHRP/NRA/S/SSS-76/2074-75 / Selection of Fiduciary Risk Management Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Direct		21,000.00	0.00	Canceled	2018-04-17		2018-04-27		2018-05-18		2018-06-22		2018-12-19
EHRP/NRA/S/IND-70/2074-75 / Selection of Procurement Specialist	IDA / 57060	Project Implementation Support	Prior	Individual Consultant Selection	Limited		14,500.00	0.00	Under Implementation	2018-04-09	2018-05-04	2018-04-23	2018-04-26	2018-04-30	2018-05-14	2018-05-21		2018-11-17
EHRP/NRA/S/SSS-73/2074-75 / Selection of NGO Coordination Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Direct		10,500.00	8,334.90	Signed	2018-05-11	2018-05-21	2018-05-21	2018-05-23	2018-06-11	2018-05-25	2018-07-16	2018-05-27	2019-01-12
EHRP/NRA/S/IND-79-98/2074-75 / Selection of 20 District Support Engineers (DSEs)	IDA / 57060	Housing Reconstruction	Post	Individual Consultant Selection	Open		804,000.00	34,728.16	Signed	2018-05-11	2018-05-15	2018-06-29	2018-06-07	2018-07-20	2018-06-14	2018-08-24	2018-06-18	2019-08-19
EHRP/NRA/S/SSS-77-78/2074-75 / Selection of 2 Communication Specialists	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Direct		21,000.00	8,512.46	Signed	2018-05-10	2016-05-15	2018-05-20	2018-05-21	2018-06-10	2018-05-21	2018-07-15	2018-05-22	2019-01-11
NP-NRA-CS-CDS-05-01 / Social Specialist Intermittent with 3 person months input over 12 months period	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Direct		8,792.00	0.00	Pending Implementation	2018-06-07		2018-06-19		2018-06-26		2018-07-06		2019-07-06
EHRP/NRA/S/SSS-99/2074-75 / Selection of Procurement & Contract Management Specialist	IDA / 57060	Disaster Risk Management Systems	Prior	Individual Consultant Selection	Direct		14,500.00	0.00	Under Implementation	2018-07-18	2018-07-19	2018-07-28	2018-07-23	2018-08-18	2018-08-02	2018-09-22		2019-03-21
EHRP/NRA/S/SSS-100-101/2074-75 / Selection of 2 Structural Engineers	IDA / 57060	Disaster Risk Management Systems	Post	Individual Consultant Selection	Direct		30,000.00	12,601.62	Signed	2018-07-18	2018-07-18	2018-07-28	2018-07-25	2018-08-18	2018-07-29	2018-09-22	2018-07-31	2019-03-21
EHRP/NRA/S/IND-1-20/2075-76 / Selection of 20 District Support Engineers (DSEs)	IDA / 57060	Housing Reconstruction	Post	Individual Consultant Selection	Open		650,000.00	0.00	Canceled	2018-08-21		2018-10-05		2018-10-15		2018-11-05		2020-04-28
EHRP/NRA/S/IND-21/2075-76 / Selection of Project Management Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Open		90,000.00	56,487.40	Signed	2018-08-20	2018-09-17	2018-10-01	2018-12-25	2018-10-15	2019-01-02	2018-11-05	2019-01-03	2020-10-25
EHRP/NRA/S/IND-22/2075-76 / Selection of Procurement Specialist	IDA / 57060	Project Implementation Support	Prior	Individual Consultant Selection	Open		68,000.00	36,765.42	Signed	2018-08-21	2018-09-13	2018-10-02	2019-01-08	2018-10-16	2019-01-14	2018-11-06	2019-01-14	2020-10-26
EHRP/NRA/S/IND-23/2075-76 / Selection of Structure Engineer	IDA / 57060	Housing Reconstruction	Post	Individual Consultant Selection	Open		45,000.00	0.00	Pending Implementation	2018-08-24		2018-10-05		2018-10-26		2018-11-30		2020-05-23
EHRP/NRA/S/IND-24/2075-76 / Selection of MIS Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Open		45,000.00	0.00	Canceled	2018-08-24		2018-10-05		2018-10-15		2018-11-05		2020-10-25
EHRP/NRA/S/IND-25/2075-76 / Selection of Financial Management Consultant	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Open		45,000.00	0.00	Canceled	2018-08-22		2018-10-03		2018-10-13		2018-11-03		2020-10-23
EHRP/NRA/S/IND-26/2075-76 / Selection of Banking Coordination Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Open		45,000.00	0.00	Canceled	2018-08-21		2018-10-05		2018-10-15		2018-11-08		2020-10-28
EHRP/NRA/S/IND-27/2075-76 / Selection of Social Development Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Open		60,000.00	39,081.38	Signed	2018-08-21	2018-09-27	2018-10-02	2018-12-16	2018-10-16	2018-12-18	2018-11-06	2018-12-19	2020-10-26
EHRP/NRA/S/IND-28/2075-76 / Selection of Environmental Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Open		60,000.00	38,899.97	Signed	2018-08-22	2018-09-26	2018-10-03	2018-12-16	2018-10-13	2018-12-18	2018-11-03	2018-12-19	2020-10-23
EHRP/NRA/S/IND-29/2075-76 / Selection of ICT Expert	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Open		45,000.00	0.00	Canceled	2018-08-27		2018-10-08		2018-10-18		2018-11-11		2020-10-31
EHRP/NRA/S/IND-30/2075-76 / Selection of Land/Resettlement Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Open		45,000.00	0.00	Canceled	2018-08-23		2018-10-04		2018-10-14		2018-11-04		2020-10-24

EHRP/NRA/S/IND-31/2075-76 / Selection of NGO Coordination Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Open		45,000.00	0.00	Canceled	2018-08-28		2018-10-07		2018-10-14		2018-11-04		2020-10-24
EHRP/NRA/S/IND-33-1-27/2075-76 / Selection of 27 District Support Engineers (DSEs).	IDA / 57060	Housing Reconstruction	Post	Individual Consultant Selection	Open		876,000.00	29,212.02	Signed	2018-08-31	2018-09-05	2018-10-15	2018-10-26	2018-10-25	2018-10-30	2018-11-15	2018-10-31	2020-05-08
EHRP/NRA/S/IND-34/2075-76 / Selection of Banking Coordination Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Limited		40,000.00	34,642.90	Signed	2018-10-04	2018-11-22	2018-10-09	2018-12-06	2018-10-23	2018-12-14	2018-11-20	2018-12-16	2020-07-12
EHRP/NRA/S/IND-35/2075-76 / Selection of Financial Management Consultant	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Limited		40,000.00	27,586.39	Signed	2018-10-04	2018-10-29	2018-10-09	2018-12-28	2018-10-23	2018-12-30	2018-11-20	2018-12-31	2020-07-12
EHRP/NRA/S/IND-36/2075-76 / Selection of MIS Consultant	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Limited		40,000.00	14,750.46	Signed	2018-10-04	2019-05-28	2018-10-09	2019-06-28	2018-10-23	2019-07-05	2018-11-20	2019-07-05	2020-07-12
EHRP/NRA/S/SSS-37/2075-76 / Selection of Livelihood Support Consultant	IDA / 57060	Housing Reconstruction	Post	Individual Consultant Selection	Direct		14,500.00	13,823.46	Signed	2018-10-04	2019-02-22	2018-10-14	2019-02-25	2018-10-19	2019-02-27	2018-11-16	2019-03-01	2019-05-15
EHRP-AF/CLPIU-EDUCATION/DS-38/2075-76 / Selection of MIS Consulting Firm to prepare Survey Apps	IDA / 61640	Disaster Risk Management Systems	Post	Direct Selection	Direct		43,403.00	0.00	Canceled	2018-10-08		2018-10-15				2018-11-08		2019-07-09
EHRP/NRA/S/IND-38/2075-76 / Selection of Communication Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Limited		33,600.00	28,691.23	Signed	2018-11-12	2019-01-30	2018-11-17	2019-02-17	2018-12-08	2019-02-18	2019-01-12	2019-02-19	2020-07-05
EHRP/NRA/S/IND-39/2075-76 / Selection of ICT Expert	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Limited		33,600.00	32,036.73	Signed	2018-11-12	2019-01-02	2018-11-17	2019-02-27	2018-12-08	2019-03-01	2019-01-12	2019-03-01	2020-07-05
EHRP/NRA/S/IND-40/2075-76 / Selection of Land Resettlement Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Limited		33,600.00	0.00	Under Implementation	2018-11-12		2018-11-17		2018-12-08		2019-01-12		2020-07-05
EHRP/NRA/S/IND-41/2075-76 / Selection of NGO Coordination Specialist	IDA / 57060	Housing Reconstruction	Post	Individual Consultant Selection	Limited		33,600.00	0.00	Under Implementation	2018-11-12		2018-11-17		2018-12-08		2019-01-12		2020-07-05
EHRP/CLPIU-EDUCATION/SSS-38/2075-76 / Selection of MIS Consulting Firm to prepare Survey Apps	IDA / 57060	Disaster Risk Management Systems	Post	Direct Selection	Direct		43,403.00	33,841.13	Signed	2018-12-17		2018-12-24	2019-01-03			2019-01-17	2019-02-03	2019-09-17
EHRP/NRA/S/SSS-42/2075-76 / Selection of Consulting Firm to Prepare Re-Survey and Re-verification App	IDA / 57060	Housing Reconstruction	Post	Direct Selection	Direct		26,500.00	0.00	Pending Implementation	2018-12-28		2019-01-04				2019-02-01		2019-05-02
EHRP/NRA/S/IND-43/2075-76 / Selection of GIS Specialist	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Limited		33,600.00	0.00	Pending Implementation	2019-01-18		2019-01-23		2019-02-13		2019-03-20		2020-09-10
EHRP/NRA/S/IND-44/2075-76 / Selection of Financial Management Consultant	IDA / 57060	Project Implementation Support	Post	Individual Consultant Selection	Limited		54,000.00	39,268.82	Signed	2019-02-19	2019-02-22	2019-02-24	2019-02-27	2019-03-10	2019-03-01	2019-03-24	2019-03-01	2021-03-13
EHRP-AF-PMJ/S/IND-01/2076-77 / Selection of Implementation & Support Consultant	IDA / 61640	Project Implementation Support	Post	Individual Consultant Selection	Limited		18,000.00	16,055.57	Signed	2019-07-31	2019-08-04	2019-08-03	2019-10-15	2019-08-17	2019-10-18	2019-09-11	2019-10-20	2020-11-04
EHRP-AF-PMJ/S/IND-02/2076-77 / Selection of DRM Specialist	IDA / 61640	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		31,000.00	24,288.39	Signed	2019-08-30	2019-08-04	2019-09-02	2019-10-18	2019-09-16	2019-10-20	2019-10-11	2019-11-01	2020-11-04
EHRP-AF-PMJ/S/IND-03/2076-77 / Selection of IT Specialist	IDA / 61640	Project Implementation Support	Post	Individual Consultant Selection	Limited		24,000.00	0.00	Canceled	2019-07-31	2019-08-04	2019-08-03		2019-08-17		2019-09-11		2020-11-04
EHRP-AF-PMJ/NRA/S/IND-01-1/2076-77 / Selection of IT Specialist	IDA / 61640	Project Implementation Support	Post	Individual Consultant Selection	Limited		37,000.00	32,124.50	Signed	2019-10-31	2019-11-24	2019-11-03	2019-12-27	2019-11-10	2019-12-29	2019-11-24	2020-01-31	2020-12-18
EHRP-AF/NRA/S/CDS-01/2076-77 / Hiring of Consulting Firm for Fiduciary Risk Assessment and Reconciliation	IDA / 61640	Project Implementation Support	Post	Direct Selection	Direct		62,500.00	0.00	Under Implementation	2020-05-22	2020-05-31	2020-05-28				2020-07-02		2020-12-29
EHRP-AF/NRA/S/CDS-03/2076-77 / Hiring of Consulting Firm for Review and Verification of Data in NRA-MIS of IDA Beneficiary	IDA / 61640	Project Implementation Support	Post	Direct Selection	Direct		105,000.00	89,747.44	Signed	2020-05-25	2020-05-25	2020-05-31	2020-06-08			2020-06-28	2020-06-10	2020-12-25
EHRP-AF/NRA/S/CDS-02/2076-77 / Hiring of Consulting Firm for Development of a Responsive Web Portal/Platform for "2015 Earthquake Reconstruction"	IDA / 61640	Disaster Risk Management Systems	Post	Direct Selection	Direct		91,100.00	0.00	Canceled	2020-06-07	2020-06-18	2020-06-13				2020-07-28		2021-01-24
EHRP-AF/NRA/S/SSS-01/2076-77 / Selection of Banking Coordination Specialist	IDA / 61640	Project Implementation Support	Post	Individual Consultant Selection	Direct		9,200.00	8,727.28	Signed	2020-07-20	2020-07-26	2020-07-30	2020-08-27	2020-08-20	2020-08-28	2020-09-06	2020-08-28	2021-03-05

EHRP-AF/NRA/S/SSS-06-1/2017-18 / Selection of Financial Management Specialist	IDA / 61640	Project Implementation Support	Post	Individual Consultant Selection	Direct		12,900.00	0.00	Pending Implementation	2020-12-21		2020-12-27	2021-01-17		2021-01-31	2021-07-30
---	-------------	--------------------------------	------	---------------------------------	--------	--	-----------	------	------------------------	------------	--	------------	------------	--	------------	------------