

Sample Procurement Plan

I. General

1. Bank's approval Date of the procurement Plan: 2015
2. Date of General Procurement Notice: July, 10, 2015
3. Period covered by this procurement plan: *The Project Period*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>Above US\$ 1,500,000</i>	<i>All</i>
2.	NCB (Goods)	<i>Above US\$ 1,500,000</i>	<i>All</i>
3.	ICB (Works)	<i>Above US\$ 5 million</i>	<i>All</i>
4.	NCB (Works)	<i>Above US\$ 5 million</i>	<i>All</i>
5.	(Non-Consultant Services)	<i>Below US\$ 1,500,000</i>	<i>All</i>
	<i>[Add other methods if necessary]</i>		

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guideline

4. **Any Other Special Procurement Arrangements:** Given the prevailing impact of the ISIS conflict on Iraq, and need to address the urgent and developing requirements, procurement is being processed under paragraph 20 of OP 11.00 "*Procurement under Situations of Urgent Need of Assistance or Capacity Constraints*", where "*Simplified Procurement Procedures*" may apply in accordance with paragraph 12 of the Bank OP 10.00 for investment project financing³³. Procurement activities of this Project will include goods, works and both non-consultancy and consultant services under different Components. As they are identified, the activities will be packaged and finalized.

4. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

Refer to the Procurement Plan

III. Selection of Consultants

July 9, 2010

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 500,000	
2.	Single Source (Firms)	Above US\$ 500,000	
3.	Individual	Above US\$ 200,000	

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. **Any Other Special Selection Arrangements:** Given the prevailing impact of the ISIS conflict on Iraq, and need to address the urgent and developing requirements, procurement is being processed under paragraph 20 of OP 11.00 *“Procurement under Situations of Urgent Need of Assistance or Capacity Constraints”*, where *“Simplified Procurement Procedures”* may apply in accordance with paragraph 12 of the Bank OP 10.00 for investment project financing³³. Procurement activities of this Project will include goods, works and both non-consultancy and consultant services under different Components. As they are identified, the activities will be packaged and finalized.

4. **Consultancy Assignments with Selection Methods and Time Schedule**

Refer to the Procurement Plan

PROCUREMENT PLAN Iraq : Emergency Operation for Development

General Information
 Country: Iraq Bank's Approval Date of the Original Procurement Plan: 2018-12-13
 Project ID: P155732 Revised Plan Date(s): (comma delineated, leave blank if non 2020-12-22
 Project Name: Emergency Operation for Development GPN Date:
 Loan / Credit No: IBRD / 87930
 Executing Agency(ies) AL-Anbar Governorate

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
EODP-AF-ANB-W01 / Rehabilitation of Old commercial Market zone in the center of AL-Ramadi District	IBRD / 87930	Restoring Basic Municipal Infrastructure and Services and Preserving Cultural Heritage Assets	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,500,000.00	4,348,376.00	Completed					2019-01-14	2018-12-06	2019-01-19	2018-12-17			2019-03-02	2019-01-07	2019-04-01	2019-04-07	2019-05-06	2019-04-23	2019-11-02		
EODP-AF-ANB-W02 / Rehabilitate the streets of AL-Shurta zone in AL Ramadi city	IBRD / 87930	Restoring Basic Municipal Infrastructure and Services and Preserving Cultural Heritage Assets	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,500,000.00	2,946,375.00	Signed					2019-01-21	2018-12-06	2019-01-26	2018-12-17			2019-03-09	2019-01-09	2019-04-08	2019-05-19	2019-05-13	2019-05-30	2019-11-09		
EODP-AF-ANB-W03 / Rehabilitation of Old commercial Market zone in the center of AL-Falaja District	IBRD / 87930	Restoring Basic Municipal Infrastructure and Services and Preserving Cultural Heritage Assets	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,648,000.00	3,584,652.00	Signed					2019-01-28	2019-02-04	2019-02-02	2019-02-04			2019-03-16	2019-02-21	2019-04-15	2019-04-15	2019-05-20	2019-05-30	2019-11-16		
EODP-AF-ANB-W07 / Rehabilitation of Old commercial Market in the Khalidiyah District and extend street in AL-Habaniyah sub District	IBRD / 87930	Restoring Basic Municipal Infrastructure and Services and Preserving Cultural Heritage Assets	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,000,000.00	789,090.00	Completed					2019-02-04	2018-12-06	2019-02-09	2018-12-17			2019-03-23	2019-01-09	2019-04-22	2019-03-07	2019-05-27	2019-05-25	2019-11-23		
EODP-AF-ANB-W08 / Rehabilitation of Old commercial Market in the center of Heet District	IBRD / 87930	Restoring Basic Municipal Infrastructure and Services and Preserving Cultural Heritage Assets	Post	Request for Bids	Open - National	Single Stage - One Envelope				863,000.00	672,894.40	Completed					2019-02-11	2018-12-06	2019-02-16	2018-12-17			2019-03-30	2019-01-07	2019-04-29	2019-03-07	2019-06-03	2019-05-26	2019-11-30		
EODP-AF-ANB-W09 / Streets Rehabilitation in AL Khalidiyah City Service Streets from Al-Siddereen Bridge to the boundary of Al-Habaniyah Municipality	IBRD / 87930	Restoring Basic Municipal Infrastructure and Services and Preserving Cultural Heritage Assets	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,094,255.00	2,972,320.00	Terminated					2020-03-03	2020-05-12	2020-03-08	2020-05-17			2020-03-31	2020-06-22	2020-04-30	2020-07-26	2020-05-28	2020-09-06	2021-06-06		
EODP-AF-ANB-W06 / Streets Rehabilitation in AL Faluja City / Nazal area	IBRD / 87930	Restoring Basic Municipal Infrastructure and Services and Preserving Cultural Heritage Assets	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,639,044.00	0.00	Canceled					2020-03-03	2020-05-12	2020-03-08	2020-05-17			2020-03-31	2020-06-22	2020-04-30	2020-09-14	2020-05-20		2021-01-07		
EODP-AF-ANB-W05 / Streets Rehabilitation in Heet City / Al-Jirry area	IBRD / 87930	Restoring Basic Municipal Infrastructure and Services and Preserving Cultural Heritage Assets	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,100,000.00	772,275.00	Signed					2020-03-03	2020-05-12	2020-03-08	2020-05-17			2020-03-31	2020-06-22	2020-04-30	2020-07-26	2020-05-28	2020-09-06	2020-12-08		
EODP-AF-ANB-W09-R / Streets Rehabilitation in AL Khalidiyah City (Service Streets from Al-Siddereen Bridge to the boundary of Al-Habaniyah Municipality)	IBRD / 87930	Restoring Basic Municipal Infrastructure and Services and Preserving Cultural Heritage Assets	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,094,255.00	0.00	Pending Implementation					2020-10-20		2020-10-27				2020-11-17		2020-12-17		2021-01-28		2022-01-23		
EODP-AF-ANB-W06-R / Streets Rehabilitation in AL Faluja City / Nazal area	IBRD / 87930	Restoring Basic Municipal Infrastructure and Services and Preserving Cultural Heritage Assets	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,639,044.00	0.00	Pending Implementation					2020-10-20		2020-10-27				2020-11-17		2020-12-17		2021-01-28		2021-08-26		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
EODP-AF-ANB-G01 / Purchase of laptops	IBRD / 87930	Restoring Basic Municipal Infrastructure and Services and Preserving Cultural Heritage Assets	Post	Request for Quotations	Limited	Single Stage - One Envelope		5,000.00	0.00	Pending Implementation							2020-03-15								2020-04-20		2020-07-19

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant	Draft Negotiated Contract	Signed Contract	Contract Completion
										Planned	Actual				

										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
EODP-AF-ANS-C 01 / Environmental and Social consulting services	BRD / 87930	Restoring Basic Municipal Infrastructure and Services and Preserving Cultural Heritage Assets	Post	Individual Consultant Selection	Open		25,000.00	0.00	Pending Implementation	2020-03-10		2020-04-28		2020-05-19		2020-06-23		2020-12-20	