

## PROCUREMENT PLAN (Mandatory Requirements)

**Project information:** [Bangladesh] [Bangladesh Municipal Water Supply And Sanitation Project] [P161227]

**Project Implementation agency:** [Department of Public Health Engineering (DPHE)]

**Period covered by this Procurement Plan:** Entire Project Period

### Preamble

In accordance with paragraph 5.9 of the World Bank Procurement Regulations for IPF Borrowers, July 2016 [Revised in November, 2017] (“Procurement Regulations”), the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to record all procurement actions for the Project, including preparing, updating and clearing its Procurement Plan, and seeking and receiving the Bank’s review and No-objection to procurement actions as required.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank’s Standard Procurement Documents:** The Bank’s Standard Procurement Documents (SPDs) shall be used for goods, works and non-consulting services where international competition is required and for all consulting services, including their respective forms of contract.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the World Bank Procurement Regulations, when approaching the national market, as agreed in the Procurement Plan, the country’s own procurement procedures may be used. These procurement procedures shall be consistent with the Bank’s Core Procurement Principles and ensure that the Bank’s Anti-Corruption Guidelines and Sanctions Framework and contractual remedies set out in its Legal Agreement apply.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the Public Procurement Act 2006 and the Public Procurement Rules 2008, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

- i. Lottery in award of contracts shall not be allowed;
- ii. Bidders’ qualification[s]/experience requirement[s] shall be mandatory;

- iii. Bids shall not be rejected based on percentage above or below the estimated cost;
- iv. Model Bidding Documents agreed with the Bank shall be used for all national open competitive procurement;
- v. The eligibility of bidders shall be as defined under Section III of the World Bank Procurement Regulations for IPF Borrowers: accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.

When the Borrower uses other national procurement arrangements (other than national open competitive procurement), such as limited/restricted competitive bidding, request for quotations/shopping, direct contracting), such arrangements shall be consistent with the above requirements.

As per paragraph 5.4 of the Procurement Regulations, the “*Letter of Acceptance of the World Bank’s Anticorruption Guidelines and Sanctions Framework*” as attached to this document shall form part of the Model Bidding Documents.

**Leased Assets:** Not Applicable.

**Procurement of Second Hand Goods:** Not Applicable.

**Domestic preference:** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**) as follows:

Goods: Applicable;

Works: Not applicable.

**Hands-on Expanded Implementation Support (HEIS):** Not Applicable.

**Bank’s Procurement Prior Review Thresholds:** contracts at or above the thresholds set out in table 1 below are subject to the Bank’s procurement prior review.

**Table 1: Procurement Prior Review Thresholds (US\$ millions)**

Type of procurement	High risk	Substantial risk	Moderate risk	Low risk
Works (including turnkey, supply & installation of plant	5	10	15	20

and equipment, and PPP)				
Goods, information technology and non-consulting services	1.5	2	4	6
Consulting services: firms	0.5	1	2	4
Consulting services: Individual	0.2	0.3	0.4	0.5

Notes:

1. These thresholds apply to all procurement activities regardless of their procurement/selection methods. There is no automatic requirement to undertake prior review for direct selection for value less than these thresholds. Consultant services covers a range of services that are of an advisory or professional nature.
2. In addition to the provisions of Table 1 above, and irrespective of the contract value, the following procurement activities are subject to the Bank's procurement prior review:
  - (a) procurement processes involving contract negotiations, as described in Section VI, paragraphs 6.34–36, of the Procurement Regulations;
  - (b) competitive dialogue;
  - (c) sustainable procurement;
  - (d) selection of probity assurance providers, as described in Section III, paragraph 3.3 of the Procurement Regulations; and
  - (e) best and final offer.
3. The determination of whether a contract meets the procurement prior review threshold is based on the estimated value of the contract or the package –when the selection document contains more than one lot/slice–, including all taxes and duties payable under the contract.

**Bid/ Proposal Evaluation Committee:** *[Describe]*

**Arrangement for CDD:** *[Describe]*

**Fraud and Corruption (F&C) Checklist:** Fraud and Corruption (F&C) checklist, as developed and provided by the Bank, shall be properly filled in during the

evaluation and be attached with the evaluation report in case of contracts following national competitive procurement and request for quotations.

**Attachment 1**

**Letter of Acceptance of the World Bank's  
Anticorruption Guidelines and Sanctions  
Framework<sup>1</sup>**

Date: \_\_\_\_\_

Invitation of Bids/Proposals  
No. \_\_\_\_\_

To: \_\_\_\_\_

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World

---

<sup>1</sup>[Drafting note: This document shall be signed by bidders/proposers/consultants and submitted as part of their bids/proposals. In addition, this document shall be signed by the winning bidder/consultant and incorporated as part of the contract.]

Bank's Anti-Corruption Guidelines<sup>2</sup> in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-Corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;<sup>3</sup> (ii) to be a nominated<sup>4</sup> sub-contractor, sub-consultant, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

---

<sup>2</sup>*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

<sup>3</sup> For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification or initial selection), expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

<sup>4</sup>A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the bidding document) is one which has been: (i) included by the bidder in its pre-qualification or initial selection application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect<sup>5</sup> all accounts, records, and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Proposer/Consultant: \_\_\_\_\_

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Proposer/ Consultant:

Title of the person signing the Letter: \_\_\_\_\_

---

<sup>5</sup>Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.



**PROCUREMENT PLAN Bangladesh : Bangladesh Municipal Water Supply and Sanitation Project**

**General Information**  
 Country: Bangladesh Bank's Approval Date of the Original Procurement Plan: 2018-10-16  
 Revised Plan Date(s): (comma delineated, leave blank if non 2020-11-22  
 Project ID: P161227 GPN Date: 2019-03-31  
 Project Name: Bangladesh Municipal Water Supply and Sanitation Project  
 Loan / Credit No: IDA / V0930, IDA / 64370  
 Executing Agency(ies) Department of Public Health Engineering

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
BMWSSP/W-68 / Renovation of DPHE, Tangail District field level office	IDA / 64370	Project Implementation and Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope				137,381.00	117,736.44	Signed					2020-01-05	2020-01-26	2020-01-10					2020-02-21	2020-02-27	2020-03-22	2020-03-18	2020-04-26	2020-05-18	2020-10-23
BMWSSP/W-08 / Construction of Piped Water Supply Scheme for two pourashavas (Homa - Debidwar)	IDA / 64370	Investment for Water Supply Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,920,051.22	3,640,521.55	Signed					2020-01-09	2020-02-04	2020-01-14					2020-02-25	2020-04-20	2020-03-26	2020-09-24	2020-04-30	2020-10-15	2020-10-27
BMWSSP/W-09 / Construction of Piped Water Supply Scheme for three pourashavas (Chaugachha - Gangni - Gaalanda)	IDA / 64370	Investment for Water Supply Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,363,805.00	4,112,031.01	Signed					2020-01-09	2020-01-26	2020-01-14					2020-02-25	2020-03-08	2020-03-26	2020-08-24	2020-04-30	2020-09-08	2020-10-27
BMWSSP/W-13 / Construction of Piped Water Supply Scheme for three pourashavas (Akhura Nachole-sikampur)	IDA / 64370	Investment for Water Supply Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,355,275.00	2,218,767.03	Signed					2020-01-09	2020-01-19	2020-01-14					2020-02-25	2020-03-01	2020-03-26	2020-03-25	2020-04-30	2020-06-28	2020-10-27
BMWSSP/W-02 / Construction of Piped Water Supply Scheme for two pourashavas (Baraigram-Bonpara)	IDA / 64370	Investment for Water Supply Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,586,272.00	2,484,590.90	Signed					2019-11-26	2019-12-22	2019-12-01					2020-01-12	2020-08-09	2020-02-11	2020-09-15	2020-03-17	2020-10-05	2021-09-08
BMWSSP/W-05 / Construction of Piped Water Supply Scheme for two pourashavas (Khaloo-Shibganj)	IDA / 64370	Investment for Water Supply Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,381,520.94	2,242,516.35	Signed					2019-11-26	2020-01-20	2019-12-01					2020-01-12	2020-02-20	2020-02-11	2020-05-07	2020-03-17	2020-07-01	2021-09-08
BMWSSP/W-010 / Construction of Piped Water Supply Scheme for two pourashavas (Kamalgar, Baralekha)	IDA / 64370	Investment for Water Supply Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,534,488.55	2,380,830.91	Signed					2019-11-24	2019-12-26	2019-11-29					2020-01-10	2020-03-09	2020-02-09	2020-06-14	2020-03-15	2020-06-23	2021-09-06
BMWSSP/W-11 / Construction of Piped Water Supply Scheme for one pourashava (Tarabo)	IDA / 64370	Investment for Water Supply Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,182,494.20	889,987.36	Signed					2019-11-17	2019-12-04	2019-11-22					2020-01-03	2020-01-02	2020-02-02	2020-02-09	2020-03-08	2020-02-26	2021-03-03
BMWSSP/W-69 / Renovation and extension of Feni District field level office	IDA / 64370	Project Implementation and Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope				39,092.27	42,419.14	Signed					2020-01-12	2020-02-24	2020-01-17					2020-02-28	2020-10-05	2020-03-29	2020-10-15	2020-05-03	2020-10-23	2020-10-30
BMWSSP/W-03 / Construction of Piped Water Supply Scheme for two pourashavas (Panchbibli-Akkelpur)	IDA / 64370	Investment for Water Supply Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,356,774.80	2,233,798.62	Signed					2019-11-26	2020-01-19	2019-12-01					2020-01-12	2020-02-27	2020-02-11	2020-07-15	2020-03-17	2020-08-10	2021-09-08
BMWSSP/W-01 / Construction of Piped Water Supply Scheme for three pourashavas (Katakhal-Taherpur-Bagha)	IDA / 64370	Investment for Water Supply Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,890,695.00	2,419,865.78	Signed					2020-01-20	2020-01-26	2020-01-25					2020-03-07	2020-03-05	2020-04-06	2020-03-18	2020-05-11	2020-06-08	2020-11-07
BMWSSP/W-06 / Construction of Piped Water Supply Scheme for three pourashavas (Madhupur-Dhanbari-Bhupur)	IDA / 64370	Investment for Water Supply Infrastructure	Prior	Request for Bids	Open - National	Single Stage - One Envelope				5,216,604.00	0.00	Cancelled					2020-01-26		2020-01-31					2020-03-13		2020-04-12		2020-05-17		2020-11-13
BMWSSP/W-70 / Renovation and Extension of Mouvi Bazar District field level office	IDA / 64370	Project Implementation and Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope				12,300.00	9,430.85	Signed					2020-01-26	2020-02-03	2020-01-31					2020-03-13	2020-02-26	2020-04-12	2020-03-19	2020-05-17	2020-04-30	2020-11-13
BMWSSP / WD-04 / Construction of Piped Water Supply Scheme for two pourashavas (Ullapara-Royganj)	IDA / 64370	Investment for Water Supply Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,622,465.00	3,361,229.27	Signed					2020-02-09	2020-02-06	2020-02-14					2020-03-27	2020-04-20	2020-04-26	2020-07-28	2020-05-31	2020-08-16	2020-11-27
BMWSSP/W-12 / Construction of Piped Water Supply Scheme for two pourashavas (Bankhal-Chandanash)	IDA / 64370	Investment for Water Supply Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,162,795.00	4,860,833.33	Signed					2020-02-13	2020-02-20	2020-02-18					2020-03-31	2020-05-05	2020-04-30	2020-10-19	2020-06-04	2020-11-04	2020-12-01
BMWSSP / WD-06 / Construction of Piped Water Supply Scheme for three pourashavas (Madhupur-Dhanbari-Bhupur)	IDA / 64370	Investment for Water Supply Infrastructure	Prior	Request for Bids	Open - International	Single Stage - One Envelope				5,216,604.00	0.00	Cancelled					2020-02-25		2020-03-01					2020-04-12		2020-05-12		2020-06-16		2020-12-13
BMWSSP / WD-07 / Construction of Piped Water Supply Scheme for three pourashavas (Senbagh - Ramgati - Patshuram)	IDA / 64370	Investment for Water Supply Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,757,556.00	4,685,766.21	Under Implementation					2020-03-19	2020-05-05	2020-03-24					2020-05-05	2020-06-25	2020-06-04	2020-10-19	2020-07-09		2021-01-05
BMWSSP / WD-06 / Construction of Piped Water Supply Scheme for three pourashavas (Madhupur-Dhanbari-Bhupur)	IDA / 64370	Investment for Water Supply Infrastructure	Prior	Request for Bids	Open - National	Single Stage - One Envelope				5,216,604.00	0.00	Under Implementation					2020-03-31	2020-05-31	2020-04-05					2020-05-17	2020-07-21	2020-06-16	2020-11-19	2020-07-21		2021-01-17



BMWSSP / WD-71 / Renovation and Extension of Narayangnj District field level office	IDA / 64370	Project Implementation and Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		23,770.00	22,016.40	Signed				2020-03-26	2020-03-10	2020-03-31											2020-05-12	2020-04-30	2020-06-11	2020-06-11	2020-07-16	2020-06-15	2021-01-12
BMWSSP/WD-67 / Renovation and extension of Jamalour District field level office	IDA / 64370	Project Implementation and Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		35,885.00	0.00	Under Implementation				2020-08-23	2020-09-28	2020-08-28											2020-10-09	2020-11-08	2020-12-13			2021-06-11	
BMWSSP/WD-72 / Renovation and extension of Rajbari District field level office	IDA / 64370	Project Implementation and Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		25,120.00	0.00	Under Implementation				2020-09-27	2020-09-27	2020-10-02											2020-11-13	2020-12-13	2021-01-17			2021-07-16	
BMWSSP/WD-73 / Renovation of DPHE, Chapainababgunj District field level office	IDA / 64370	Project Implementation and Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		10,755.00	0.00	Pending Implementation				2020-12-01		2020-12-06										2021-01-17	2021-02-16	2021-03-23			2021-09-19		
BMWSSP/WD-74 / Renovation of DPHE, Rajshahi District field level office	IDA / 64370	Project Implementation and Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		37,924.00	0.00	Pending Implementation				2021-01-03		2021-01-08										2021-02-19	2021-03-21	2021-04-25			2021-10-22		
BMWSSP/WD-65 / Renovation of PMU office	IDA / 64370	Project Implementation and Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		259,434.00	0.00	Pending Implementation				2020-11-23		2020-11-28										2021-01-09	2021-02-08	2021-03-15			2021-09-11		

GOODS																															
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
BMWSSP/CD-01 / Supply of office stationery for PMU office.	IDA / 64370	Project Implementation and Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		47,847.00	0.00	Under implementation						2020-03-18	2020-09-03	2020-03-23						2020-05-04	2020-10-04	2020-06-03			2020-07-08		2021-01-04
BMWSSP / CD-05 / Supply and installation of computer with printer, scanner and photocopier for pourashavas, PMU and DPHE field offices.	IDA / 64370	Project Implementation and Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		131,579.00	0.00	Under implementation						2020-03-18	2020-06-02	2020-03-18						2020-03-18	2020-10-04	2020-03-18			2020-03-18		2020-03-18
BMWSSP/CD-04 / Supply and installation of Air Conditioner for PMU	IDA / 64370	Project Implementation and Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		23,923.00	0.00	Pending implementation						2021-01-15		2021-01-20						2021-03-03		2021-04-02			2021-05-07		2021-11-03
BMWSSP/CD-02 / Supply of furniture and fixtures for PMU.	IDA / 64370	Project Implementation and Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		35,885.00	0.00	Pending implementation						2021-01-01		2021-01-06						2021-02-17		2021-03-19			2021-04-23		2021-10-20
BMWSSP/CD-09 / Geophysical Equipment for Ground Water Circle of DPHE (Regeneration unit)	IDA / 64370	Sector Support and Capacity Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope		717,703.00	0.00	Pending implementation						2020-12-01		2020-12-06						2021-01-17		2021-02-16			2021-03-23		2021-09-19
BMWSSP/CD-08 / Solid waste equipment (Garbage truck)	IDA / 64370	Improving Sanitation and Drainage	Post	Request for Bids	Open - International	Single Stage - One Envelope		2,081,340.00	0.00	Pending implementation						2020-11-15		2020-11-20						2021-01-01		2021-01-31			2021-03-07		2021-09-03
BMWSSP/CD-07 / Vacutug for Pourashava	IDA / 64370	Improving Sanitation and Drainage	Prior	Request for Bids	Open - International	Single Stage - One Envelope		4,952,153.00	0.00	Pending implementation						2020-11-01		2020-11-06						2020-12-18		2021-01-17			2021-02-21		2021-08-20
BMWSSP/CD-10 / Supply of water quality testing machineries, glassware and chemicals	IDA / 64370	Sector Support and Capacity Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,768,868.00	0.00	Pending implementation						2020-12-01		2020-12-06						2021-01-17		2021-02-16			2021-03-23		2021-09-19

NON CONSULTING SERVICES																																
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
BMWSSP/ S-14 / Consultancy for Technical Support Unit (TSU) and related services	IDA / V0930	Project Implementation and Management Support	Prior	Quality And Cost-Based Selection	Open - International		3,588,517.00	4,483,935.81	Signed	2018-10-11	2018-12-11	2018-11-01	2019-01-10	2018-12-15	2019-07-10			2019-01-12	2019-10-14	2019-02-11	2020-01-28	2019-03-18	2020-03-24	2019-04-22	2020-10-01	2020-04-21		
BMWSSP/S-12 / Pourashava Sanitation Support Consultancy	IDA / V0930	Improving Sanitation and Drainage	Post	Quality And Cost-Based Selection	Open - International		837,321.00	0.00	Under Implementation	2019-01-15	2019-02-13	2019-02-05	2019-03-24	2019-03-21	2020-07-06			2019-04-18	2020-08-25	2019-05-18		2019-06-22		2019-07-27		2021-01-17		
BMWSSP/SO-15 / Consultancy for Assessment of Institutional performance of Pourashavas	IDA / 64370	Project Implementation and Management Support	Post	Consultant Qualification Selection	Limited		221,292.00	0.00	Under implementation	2020-09-13	2020-08-12			2020-09-27							2020-10-27		2020-12-01		2021-05-30			

INDIVIDUAL CONSULTANTS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion												
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual											
BMWSSP/S-03 / Financial Management Analyst (FMA)	IDA / V0930	Project Implementation and Management Support	Post	Individual Consultant Selection	Open		229,665.00	212,026.68	Signed	2019-01-01	2018-12-27	2019-02-19	2019-08-21	2019-03-12	2019-09-08	2019-04-16	2019-11-06	2023-04-15												

BMWSSP/5-05 / Procurement Consultant	IDA / V0930	Project Implementation and Management Support	Post	Individual Consultant Selection	Open		200,957.00	189,510.84	Signed	2019-01-01	2018-12-27	2019-02-19	2019-08-21	2019-03-12	2019-09-08	2019-04-16	2019-11-06	2023-04-15
BMWSSP/5-07 / Senior Water Supply Consultant	IDA / V0930	Project Implementation and Management Support	Post	Individual Consultant Selection	Open		229,665.00	212,139.00	Signed	2019-01-01	2018-12-27	2019-02-19	2019-08-21	2019-03-12	2019-09-08	2019-04-16	2019-11-06	2023-04-15
BMWSSP/5-06 / Junior Procurement Consultant	IDA / V0930	Project Implementation and Management Support	Post	Individual Consultant Selection	Open		86,124.00	0.00	Canceled	2019-01-01		2019-02-19		2019-03-12		2019-04-16		2023-04-15
BMWSSP/5-10 / Hydrogeologist	IDA / V0930	Project Implementation and Management Support	Post	Individual Consultant Selection	Open		172,249.00	164,054.16	Signed	2019-01-01	2019-01-20	2019-02-19	2019-08-21	2019-03-12	2019-09-08	2019-04-16	2019-11-06	2023-04-15
BMWSSP/5-04 / Junior Financial Management analyst	IDA / 64370	Project Implementation and Management Support	Post	Individual Consultant Selection	Open		143,541.00	0.00	Under implementation	2019-11-17	2019-10-30	2020-01-05		2020-01-26		2020-03-01		2020-07-23
BMWSSP/5-06 / Junior Procurement Consultant	IDA / 64370	Project Implementation and Management Support	Post	Individual Consultant Selection	Direct		57,416.00	56,507.14	Signed	2019-12-04	2019-01-20	2019-12-14	2020-02-02	2020-01-04	2020-02-05	2020-02-08	2020-02-09	2020-08-06
BMWSSP/SD-08 / M&E Consultant	IDA / 64370	Project Implementation and Management Support	Post	Individual Consultant Selection	Open		172,249.00	0.00	Under implementation	2020-10-15	2020-10-08	2020-12-03		2020-12-24		2021-01-28		2023-07-17