

Sample Procurement Plan

(Text in italic font is meant for instruction to staff and should be deleted in the final version of the PP)

(This is only a sample with the minimum content that is required to be included in the PAD. The detailed procurement plan is still mandatory for disclosure on the Bank's website in accordance with the guidelines. The initial procurement plan will cover the first 18 months of the project and then updated annually or earlier as necessary).

I. General

1. **Bank's approval Date of the procurement Plan** [*Original: December 2007*]; *Revision 15 of Updated Procurement Plan, June 2010*]
2. **Date of General Procurement Notice:** Dec 24, 2006
3. **Period covered by this procurement plan:** *The procurement period of project covered from year June 2010 to December 2012*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>Above US\$ 500,000</i>	<i>All</i>
2.	NCB (Goods)	<i>Above US\$ 100,000</i>	<i>First contract</i>
3.	ICB (Works)	<i>Above US\$ 15 million</i>	<i>All</i>
4.	NCB (Works)	<i>Above US\$ 5 million</i>	<i>All</i>
5.	(Non-Consultant Services)	<i>Below US\$ 100,000</i>	<i>First contract</i>
	<i>[Add other methods if necessary]</i>		

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** *[Refer to the relevant CDD project implementation document approved by the Bank or delete if not applicable]*
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project XYZ 04/01/2010 issued by <mention name of PIU>*

July 9, 2010

5. **Any Other Special Procurement Arrangements:** [including advance procurement and retroactive financing, if applicable] *5 ICB works packages will be financed under retroactive financing*
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness** (including those that are subject to retroactive financing and advanced procurement)

[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	82	5	No	Prior	
	Summary of the ICB (Goods)	43.77	15	No	Prior	
	Summary of the NCB (Works)	64.53	18	No	Post	1 st contract for Prior Review
	Summary of the NCB (Goods)	1.86	4	No	Post	1 st contract for Prior Review
	Summary of the ICB (Non-Consultant Services)	0.45	1	No	Prior	

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 100,000	
2.	Single Source (Firms)	All	
3.	Individual	Above US\$ 50,000	

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise

entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. **Any Other Special Selection Arrangements:** *[including advance procurement and retroactive financing, if applicable or delete if not applicable]*

4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	4.17	7	Prior	
	Summary of number of contracts that will be let under other methods	0.83	1	Prior	CQS

PROCUREMENT PLAN Bangladesh : Coastal Embankment Improvement Project - Phase I (CEIP-I)

General Information
Country: Bangladesh **Bank's Approval Date of the Original Procurement Plan:** 2017-06-20
Revised Plan Date(s): (comma delineated, leave blank if none) 2020-06-28
Project ID: P128276 **GFN Date:**
Project Name: Coastal Embankment Improvement Project - Phase I (CEIP-I)
Loan / Credit No.: IDA / 52800
Executing Agency(ies): Bangladesh Water Development Board

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual					
CEIP-IW-02 / Rehabilitation / Reconstruction & Upgrading of Polder 20/2C, 40/2, 41/1, 43/2C, 47/2 and 48	IDA / 52800	Rehabilitation and Improvement of Polders	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	138,954,189.70	Signed																							2016-08-01	2017-03-08
CEIP-IW-01 / Rehabilitation and Upgrading of Polder 22, 33, 35/1 and 33/3	IDA / 52800	Rehabilitation and Improvement of Polders	Prior	Request for Bids	Open - International	Single Stage - One Envelope				104,276,026.00	0.00	Under Implementation							2017-07-30	2017-07-30																2019-01-25

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
CEIP-1G1 / Procurement of Motor Vehicles a) 4-WD Jeep/Cross Country (Total 10 Nos.) b) Micro Bus (Total 1 No.)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,000,000.00	708,752.66	Completed					2017-09-18	2015-08-02	2017-09-18					2017-09-18	2015-09-10	2017-09-18	2015-10-11	2017-09-18	2016-01-07	2017-09-18	2016-02-04
CEIP-1G2 / Procurement of Motor Cycle- 10 Nos.	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Request for Bids	Open - National	Single Stage - One Envelope		19,231.00	21,986.63	Completed					2017-09-18	2015-07-06	2017-09-18					2017-09-18	2015-08-10	2017-09-18	2015-09-06	2017-09-18	2015-10-04	2017-09-18	2015-11-22
CEIP-1G4 / Supply of Desktop Computer, Laptop, Printer, & UPS with Accessories under CEIP-1	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Request for Bids	Open - National	Single Stage - One Envelope		62,000.00	61,134.89	Completed					2017-09-19	2014-03-18	2017-09-19					2017-09-19	2014-04-09	2017-09-19	2014-04-17	2017-09-19	2014-06-08	2017-09-19	2014-06-29
CEIP-1G5 / Procurement of Engineering Equipment a) Levelling instrument with accessories -5 & b) Total Station-3 Nos.	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Request for Bids	Open - National	Single Stage - One Envelope		19,880.00	9,710.26	Completed					2017-09-19	2015-07-05	2017-09-19					2017-09-19	2015-08-10	2017-09-19	2015-09-06	2017-09-19	2015-10-04	2017-09-19	2015-11-22
CEIP-1G6 / Office Equipment : 1) Multimedia Projector , 2) Air cooler, 3) PAIR Intercom System, 4) Photocopier, 5) Fax , 6) Scanner, 7) Spiral Binding Machine and 8) Plotter (36" Size) with accessories and related services under CEIP-1.	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Request for Bids	Open - National	Single Stage - One Envelope		38,500.00	26,203.25	Completed					2017-09-19	2014-03-31	2017-09-19					2017-09-19	2014-04-01	2017-09-19	2014-05-29	2017-09-19	2014-06-09	2017-09-19	2014-06-29

CEIP-1/E2/B3/C1/S2 / Consultancy services for Detailed Design, Construction Supervision, and Project Management Support	IDA / 52800	Construction Supervision, Project Monitoring and Evaluation, and Coastal Zone Monitoring	Prior	Quality Based Selection	Open - International		17,182,672.00	0.00	Under Implementation	2017-07-30	2017-07-30	2017-07-30		2017-07-30	2017-07-30	2017-07-30	2017-07-30	2017-07-30	2020-12-31			
CEIP-1/C3/S4 / Long Term Monitoring, Research and Analysis of Bangladesh Coastal Zone (Sustainable Polder Adapted to Coastal Dynamics) under Coastal Embankment Improvement Project, Phase-1 (CEIP-1)	IDA / 52800	Construction Supervision, Project Monitoring and Evaluation, and Coastal Zone Monitoring	Prior	Quality Based Selection	Open - International		14,506,030.00	13,799,657.32	Signed	2018-01-25	2018-01-25	2018-01-25	2018-02-05	2018-01-25	2015-12-31	2018-01-25	2018-02-07	2018-01-25	2018-03-28	2018-04-20	2018-10-04	2020-06-30
CEIP-1/A2 AND B1/S1-A / Consultancy service to Implement (a) social action plan (incl. setting up WMOs), (b) Social afforestation and c) Integrated Pest Management (IPM) Plan for Polder No.32 & Polder No. 33 in Khulna District.	IDA / 52800	Implementation of Social and Environmental Management Frameworks and Plans	Post	Consultant Qualification Selection	Open - National		531,232.00	441,591.25	Signed	2018-02-22	2017-09-18	2018-02-22	2018-05-20	2018-07-24			2018-06-10	2018-11-18	2018-07-08	2019-02-25	2020-06-30	
CEIP-1/A2 AND B1/S1-B / Consultancy service to Implement (a) social action plan (incl. setting up WMOs), (b) Social afforestation and c) Integrated Pest Management (IPM) Plan for Polder No.35/1 & Polder No.35/3 in Bagerhat District .	IDA / 52800	Implementation of Social and Environmental Management Frameworks and Plans	Post	Consultant Qualification Selection	Open - National		619,489.00	533,092.35	Signed	2018-04-26	2018-04-26	2018-05-20	2018-07-24			2018-06-10	2018-11-18	2018-07-08	2019-02-25	2020-06-30		
CEIP-1/A2 AND B1/S1-C / Consultancy service to Implement (a) Social action plan (incl. setting up WMOs) and c),(b) Social afforestation Integrated Pest Management (IPM) Plan for Polder No. 39/2C in Pirojpur District	IDA / 52800	Implementation of Social and Environmental Management Frameworks and Plans	Post	Consultant Qualification Selection	Open - National		459,287.00	355,044.36	Signed	2018-02-22	2018-02-22	2018-05-20	2018-09-25			2018-06-10	2018-12-18	2018-07-08	2019-02-25	2020-06-30		
CEIP-1/A2 AND B1/S1-D / Consultancy service to Implement (a) Social afforestation, (b) social action plan (incl. setting up WMOs) and c) Integrated Pest Management (IPM) Plan for Polder No.40/2 & Polder No.41/1 in Barguna District.	IDA / 52800	Implementation of Social and Environmental Management Frameworks and Plans	Post	Consultant Qualification Selection	Open - National		457,830.00	358,898.95	Signed	2018-04-18	2018-04-18	2018-05-20	2019-01-13			2018-06-10	2019-04-08	2018-07-08	2019-05-02	2020-06-30		
CEIP-1/A2 AND B1/S1-E / Consultancy service to Implement (a) social action plan (incl. setting up WMOs) (b) Social afforestation and c) Integrated Pest Management (IPM) Plan for Polder No.43/2C, Polder No. 47/2 and Polder No. 48 in Patuakhali District.	IDA / 52800	Implementation of Social and Environmental Management Frameworks and Plans	Post	Consultant Qualification Selection	Open - National		398,992.00	335,961.59	Signed	2018-04-18	2018-10-14	2018-05-31	2018-07-01	2019-01-13			2018-07-22	2019-04-08	2018-08-19	2019-05-02	2020-06-30	

CEIP-1/D1/S23 / Consultancy Services for Feasibility Studies and Preparation of Detailed Design for the following Phases of CEIP (CEIP II)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Prior	Quality Based Selection	Open - International		5,270,000.00	0.00	Under Implementation	2018-08-26	2019-12-29	2018-09-16	2020-01-01	2018-10-31	2020-06-17		2018-12-12	2019-01-11	2019-02-01	2019-03-31	2020-06-30
CEIP-1/D1/S26 / Consultancy Services for Conducting Internal Audit of Coastal Embankment Improvement Project, Phase-1 (CEIP-1)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Quality Based Selection	Open - National		13,800.00	0.00	Under Implementation	2019-07-07	2019-07-25	2019-07-21	2019-08-22	2019-09-05	2019-11-05		2019-10-03	2019-10-24	2019-11-23	2019-12-14	2020-02-12

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
CEIP-1/D1/S13 / Senior Communication Officer	IDA / 52800	Rehabilitation and Improvement of Polders	Prior	Individual Consultant Selection	Open		0.00	99,906.32	Canceled					2017-03-07						
CEIP-1/D1/S7-A / Procurement Expert (National)	IDA / 52800	Rehabilitation and Improvement of Polders	Prior	Individual Consultant Selection	Open		0.00	132,867.15	Signed					2016-05-24		2016-06-14				
No: WDB/CEIPS-10/440 Dated 19-10-2014 / Request for Expressions of Interest (EOI) for Senior Environmental Specialist (SES) under PMU , CEIP-1, BWDB, Dhaka, Contract Package No. CEIP-1/D1/S10	IDA / 52800	Rehabilitation and Improvement of Polders	Prior	Individual Consultant Selection	Open		0.00	124,044.93	Canceled					2015-02-15						
No: WDB/CEIPS-9/461 dated 02-11-2014 / Fresh Request for Expressions of Interest (EOI) for Financial Management Specialist (FMS) under PMU/CEIP-1, BWDB, Dhaka, Bangladesh	IDA / 52800	Rehabilitation and Improvement of Polders	Prior	Individual Consultant Selection	Open		0.00	117,573.02	Signed					2015-02-15		2015-03-02				
CEIP-1/D1/S21 / CEIP-1/D1/S21: Environment, Water Management and Polder Expert	IDA / 52800	Rehabilitation and Improvement of Polders	Prior	Individual Consultant Selection	Open		164,470.00	160,400.95	Signed					2015-03-19		2015-03-23				
CEIP-1/D1/S6 / International Technical Expert (Panel)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Prior	Individual Consultant Selection	Open		1,104,590.00	0.00	Canceled	2017-07-30		2017-07-30		2017-07-30		2017-07-30				2018-03-31
CEIP-1/D1/S17 / Independent Panel of Expert (IPE) for Coastal, Estuarine and River Morphology & Sediment/ Tidal River Management Expert Under PMU, CEIP-1, BWDB, Dhaka, Bangladesh	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Prior	Individual Consultant Selection	Open		181,600.00	0.00	Canceled	2017-08-14		2017-10-26		2017-11-22		2017-12-31				2020-06-30

CEIP-1/D1/S18 / Procurement of Independent Panel of Expert (IPe) For Hydrodynamic and Coastal Modeling Expert Under PMU, CEIP-1, BWDB, Dhaka, Bangladesh	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Prior	Individual Consultant Selection	Open		181,600.00	0.00	Canceled	2017-08-15		2017-10-26		2017-11-22		2017-12-31		2020-06-30	
CEIP-1/D1/S19 / Procurement of Independent Panel of Expert (IPe) For Design Expert in Embankment and Hydraulic Structures Under PMU, CEIP-1, BWDB, Dhaka, Bangladesh	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Prior	Individual Consultant Selection	Open		165,000.00	0.00	Canceled	2017-08-15		2017-10-26		2017-11-22		2017-12-31		2020-06-30	
CEIP-1/D1/S11 / Individual Consultant as Sr. Social Specialist (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Prior	Individual Consultant Selection	Open		212,000.00	0.00	Under Implementation	2017-11-03		2017-11-03		2017-11-03		2017-11-03		2019-06-01	
CEIP-1/D1/S20 / Independent Panel of Expert (IPe) for Social Expert	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited		154,617.48	119,620.73	Signed	2017-07-16	2016-11-06	2017-07-16	2017-06-19	2017-07-16	2017-06-22	2017-08-14	2017-07-30	2020-06-30	
CEIP-1/D1/S15 / Individual Consultant as Social Specialist / Economist (PMU/Field)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Open		217,875.71	55,968.66	Signed	2017-07-17	2017-01-01	2017-07-17	2017-06-19	2017-07-17	2017-06-22	2017-08-14	2017-07-30	2019-07-19	
CEIP-1/D1/S5 / International Technical Expert (Panel)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Prior	Individual Consultant Selection	Open		1,104,590.00	0.00	Canceled	2017-07-30		2017-07-30		2017-07-30		2017-07-30		2017-07-30	
CEIP-1/D1/S14A / Individual Consultant as Senior Revenue Officer (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Direct		131,000.00	61,538.46	Completed	2017-11-03	2016-12-19	2017-11-03	2017-04-06	2017-11-03	2017-04-06	2017-11-15	2017-12-10	2018-06-22	2018-06-22
CEIP-1/D1/S9 / Procurement of Individual Consultant as Financial Management Specialist (National)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Prior	Individual Consultant Selection	Open		247,000.00	86,565.48	Signed	2018-01-06		2018-01-06	2017-04-02	2018-01-06	2018-02-13	2018-01-06	2017-04-24	2019-10-23	
CEIP-1/D1/S8A / Individual Consultant as Procurement Specialist PMU (National)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Direct		63,928.00	52,118.80	Signed	2018-01-30	2016-10-30	2018-01-30	2017-01-31	2018-01-30	2017-02-08	2018-01-30	2017-03-14	2018-01-30	
CEIP-1/D1/S8-B / Individual Consultant as Procurement Specialist PMU (National)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Direct		50,390.00	49,495.30	Signed	2018-01-31	2017-11-06	2018-01-31	2018-04-05	2018-02-21	2018-04-10	2018-03-11	2018-05-03	2018-10-31	
CEIP-1/D1/S8 / Individual Consultant as Procurement Specialist PMU (National)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Prior	Individual Consultant Selection	Open		384,285.00	0.00	Canceled	2017-07-30		2017-07-30		2017-07-30		2017-07-30		2017-10-31	
CEIP-1/D1/S13 / Individual Consultant as Communication officer (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited		97,561.00	89,864.99	Completed	2018-04-19		2018-04-19	2018-04-10	2018-04-19	2018-04-10	2018-05-10	2018-07-01	2020-05-09	2020-06-01

CEIP-1/D/S14-B / Individual Consultant as Senior Revenue Specialist (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Direct	68,480.00	92,258.58	Signed	2018-08-05	2018-05-16	2018-07-19	2018-07-04	2018-07-19	2018-07-09	2018-07-30	2018-07-25	2020-06-30
CEIP-1/D/S10-A / Individual Consultant as Senior Environment Specialist (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Direct	79,520.00	0.00	Canceled	2018-06-06		2018-07-19	2018-07-04	2018-07-19	2018-07-09	2018-07-30		2020-06-30
CEIP-1/D/S12 / Individual Consultant as Sr. Forestry Specialist (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Open	212,000.00	115,740.62	Signed	2017-11-03	2017-01-01	2017-11-03	2017-07-09	2017-11-03	2017-07-11	2017-11-03	2017-08-02	2020-06-30
CEIP-1/D/S-17 / Independent Panel of Experts(IPoE) for Coastal, Estuarine and River Morphology & Sediment/ Tidal River Management Expert under PMU, CEIP-1, BWDB, Dhaka, Bangladesh	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Open	181,600.00	0.00	Under Implementation	2018-08-13	2016-11-28	2018-09-20		2018-10-11		2018-11-15		2020-06-30
CEIP-1/D/S-18 / Procurement of Independent Panel of Expert (IPoE) For Hydrodynamic and Coastal Modelling Expert Under PMU, CEIP-1, BWDB, Dhaka	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Open	181,600.00	0.00	Under Implementation	2018-08-13	2016-11-28	2018-09-20		2018-10-11		2018-11-15		2020-06-30
CEIP-1/D/S-19 / Procurement of Independent Panel Expert (IPoE) For Design Expert in Embankment and Hydraulic Structure Under PMU, CEIP-1, BWDB, Dhaka	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Open	165,000.00	0.00	Under Implementation	2018-08-13	2017-01-01	2018-09-20		2018-10-11		2018-11-15		2020-06-30
CEIP-1/D/S16 / Individual Consultant as Environment Specialist (PMU/Field)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited	131,000.00	63,429.93	Signed	2018-08-14	2016-12-26	2018-08-14	2017-08-21	2018-08-14	2017-08-23	2018-08-14	2017-10-30	2020-06-30
CEIP-1/D/S10A / Individual Consultant as Sr. Environment Specialist (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Open	105,000.00	55,068.48	Signed	2018-11-08	2018-12-05	2018-12-29	2019-02-20	2019-01-16	2019-02-25	2019-02-01	2019-03-12	2020-06-30
CEIP-1/D/SS-C / Individual Consultant as Procurement Specialist PMU (National)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Direct	91,463.00	80,119.14	Signed	2019-01-17	2018-09-17	2019-01-17	2018-12-12	2019-01-17	2018-12-17	2019-01-17	2019-01-14	2020-06-30
CEIP-1/D/S11-A / Individual Consultant as Sr. Social Specialist (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Direct Selection	Direct	41,000.00	30,476.03	Signed	2019-07-03	2019-07-25	2019-07-22	2019-08-01			2019-08-11	2019-09-15	2020-06-30
CEIP-1/D/SS-A / Individual Consultant as Financial Management Specialist (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Direct Selection	Direct	45,000.00	0.00	Canceled	2019-08-18	2019-08-28	2019-09-12	2019-09-05			2019-10-17		2020-06-30
CEIP-1/D/SSA / Individual Consultant as Financial Management Specialist (PMU Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited	45,000.00	0.00	Pending Implementation	2019-10-29		2019-11-17		2019-11-28		2019-12-15		2020-06-30

CEIP-1/D1S9-B / Individual Consultant as Financial Management Specialist (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited		142,000.00	0.00	Pending Implementation	2020-06-30		2020-07-05		2020-07-26		2020-08-16		2022-06-30
CEIP-1/D1S10-B / Individual Consultant as Sr. Environmental Specialist (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited		142,000.00	0.00	Pending Implementation	2020-06-30		2020-07-05		2020-07-26		2020-08-16		2022-06-30
CEIP-1/ D1S11-B / Individual Consultant as Sr. Social Specialist (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited		142,000.00	0.00	Pending Implementation	2020-06-30		2020-07-05		2020-07-26		2020-08-16		2022-06-30
CEIP-1/ D1S12-B / Individual Consultant as Sr. Forestry Specialist (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited		142,000.00	0.00	Pending Implementation	2020-06-30		2020-07-05		2020-07-26		2020-08-16		2022-06-30
CEIP-1/D1S13-A / Individual Consultant as Communication Officer (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited		130,000.00	0.00	Pending Implementation	2020-06-30		2020-07-05		2020-07-26		2020-08-16		2022-06-30
CEIP-1/ D1S14-D / Individual Consultant as Senior Revenue Specialist (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited		142,000.00	0.00	Pending Implementation	2020-06-30		2020-07-05		2020-07-26		2020-08-16		2022-06-30
CEIP-1/D1S15-B / Individual Consultant as Social Specialist (PMU/Field)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited		130,000.00	0.00	Pending Implementation	2020-06-30		2020-07-05		2020-07-26		2020-08-16		2022-06-30
CEIP-1/D1S16-B / Individual Consultant as Environment Specialist (PMU/Field)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited		130,000.00	0.00	Pending Implementation	2020-06-30		2020-07-05		2020-07-26		2020-08-16		2022-06-30
CEIP-1/D1S8-D / Individual Consultant as Procurement Specialist (PMU/Dhaka)	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Direct		142,000.00	0.00	Pending Implementation	2020-06-30		2020-07-12		2020-07-17		2020-08-02		2022-06-30
CEIP-1/D1S20-A / Independent Panel of Expert (IPE) for Social Expert	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited		138,000.00	0.00	Pending Implementation	2020-08-16		2020-08-21		2020-09-11		2020-10-16		2022-06-30
CEIP-1/D1S21-A / Independent Panel of Expert (IPE) for Environment, Water Management and Polder Expert	IDA / 52800	Project Management, Technical Assistance, Training and Strategic Studies	Post	Individual Consultant Selection	Limited		130,000.00	0.00	Pending Implementation	2020-07-30		2020-08-04		2020-08-25		2020-09-29		2022-06-30