

Procurement Plan

General

1. Bank's approval Date of the procurement Plan **January 28, 2017**
2. Date of General Procurement Notice: **February 21, 2013**
3. Period covered by this procurement plan: **January to December, 2017**

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

No.	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	Above US\$ 2,000,000	<i>All</i>
2.	NCB (Goods)	Above US\$ 2,000,000	<i>All</i>
3.	ICB (Works)	Above US\$ 10,000,000	<i>All</i>
4.	NCB (Works)	Not Applicable	<i>All</i>
5.	(Non-Consultant Services)	Above US\$ 2,000,000	<i>All</i>

2. **Prequalification.** Bidders **when applicable** shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines: Not applicable**
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project P114264 04/01/2013 issued by GCAP*
5. **Any Other Special Procurement Arrangements: **Not Applicable****
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
1	Summary of the ICB (Goods)	None	None	None	None	
2	Summary of the NCB (Goods)	0.615	7	No	Post	
3	Summary of the ICB (Non-Consultant Services)	None	None	None	None	

July 9, 2010

4	Summary of the NCB (Non-Consultant Services)	0.569	9	None	Post	
---	--	-------	---	------	------	--

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 1,000,000	
2.	Single Source (Firms)	All	
3.	Individual	Above US\$ 300,000	

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. **Any Other Special Selection Arrangements:**

4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
1	Summary of number of contracts that will be let under QCBS	8.350	5	Prior	
2	Summary of number of contracts that will be let under other methods	1.5	15	Prior	

PROCUREMENT PLAN Ghana : Ghana Commercial Agriculture

General Information
Country: Ghana **Bank's Approval Date of the Original Procurement Plan:** 2017-11-28
Revised Plan Date(s): (comma delimited, leave blank if not) 2019-07-22
Project ID: P114264 **GFN Date:**
Project Name: Ghana Commercial Agriculture
Loan / Credit No: IDA / 50770
Executing Agency(ies): Ministry of Food and Agriculture-GCAP

WORKS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
GH-GCAP-37238-CW-RFB / Rehabilitation and Completion of Kpong Left Bank Irrigation Project	IDA / 50770		Prior	Request for Bids	Open - International	Single Stage - One Envelope		32,012,453.18	Signed					2017-11-21		2017-11-26							2018-01-07		2018-02-06			2018-03-13		2019-09-04
GH-GCAP-45400-CW-RFB / Rehabilitation and Modernization of Tono Irrigation Scheme	IDA / 50770		Prior	Request for Bids	Open - International	Single Stage - One Envelope		19,984,446.07	Signed					2018-01-30		2018-02-04							2018-03-18		2018-04-17			2018-05-22		2019-11-23
GH-GCAP-45730-CW-RFB / Rehabilitation and Modernisation of Kpong Irrigation Scheme	IDA / 50770		Prior	Request for Bids	Open - International	Single Stage - One Envelope		40,274,293.50	Signed					2018-02-12		2018-02-17							2018-03-31		2018-04-30			2018-06-04		2019-12-06
GH-GCAP-45913-CW-RFB / Rehabilitation ICOUR Main Office (Block A & C) at Tono	IDA / 50770		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2018-02-16		2018-02-21							2018-04-04		2018-05-04			2018-06-08		2018-12-05
GH-GCAP-46877-CW-RFB / Rehabilitation of ICOUR Office at Vea	IDA / 50770		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2018-02-16		2018-02-21							2018-04-04		2018-05-04			2018-06-08		2018-12-05
GH-GCAP-37258-CW-RFB / Rehabilitation and Modernization of Vea Irrigation Scheme	IDA / 50770		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2017-11-30		2017-12-05							2018-01-16		2018-02-15			2018-03-22		2019-09-13
GH-GCAP-45908-CW-RFB / Rehabilitation of GIDA Zonal Offices at Tamale (Lot 1)	IDA / 50770		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled					2018-04-17		2018-04-22							2018-06-03		2018-07-03			2018-08-07		2019-02-03
GH-GCAP-96201-CW-RFB / Construction of Temporary GIDA Head Office with Pre-fabricated Materials and Furnishing	IDA / 50770		Post	Request for Bids	Open - National	Single Stage - Two Envelope		0.00	Under Implementation					2019-01-30		2019-02-04							2019-03-18		2019-05-31			2019-07-05		2020-01-01

GOODS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GH-GCAP-46067-NC-RFQ / Print (100 copies each) all other completed GCAP investment related information - National Framework on Out-grower arrangements, PFAR on warehouses and Produce manuals, IEC materials on out-grower management	IDA / 50770		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled											2018-03-05				2018-04-30	2018-10-27
GH-GCAP-46068-NC-RFQ / Print Agric Investment Guide & Brief (200 copies each) and Investors Profile (100 copies)	IDA / 50770		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled											2018-02-13				2018-04-10	2018-10-07
GH-GCAP-46070-NC-RFQ / Print info-pack on proposed Nasia Nabogo PPP sites	IDA / 50770		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled											2018-08-27				2018-10-22	2019-04-20
GH-GCAP-98238-NC-RFQ / Development of MIS Database and training for MED	IDA / 50770		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on											2019-05-14				2019-07-09	2020-01-05
GH-GCAP-98240-NC-RFQ / Produce Video Documentary on the safe use of pesticides	IDA / 50770		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Under Implementati on											2019-03-25				2019-05-20	2019-08-08
GH-GCAP-45754-NC-RPQ / Produce Video Documentary for GCAP (Phase 2) and Three Irrigation Schemes	IDA / 50770		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementati on											2019-08-10				2019-10-05	2019-12-04
GH-GCAP-45912-NC-RPQ / Produce signage and directional signs for Small Scale irrigation schemes and additional development at NNV	IDA / 50770		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementati on											2019-09-21				2019-11-16	2020-01-15
GH-GCAP-46064-NC-RFQ / Production and printing of 500 Pesticide User Manuals	IDA / 50770		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled											2018-05-21				2018-07-16	2019-01-12
GH-GCAP-46063-NC-RFQ / Produce Video Documentary on the use of pesticides	IDA / 50770		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled											2018-06-01				2018-07-27	2019-01-23

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
GH-GCAP-45403-CS-QCBS / Construction Supervision of the Tono and Vea Irrigation Schemes	IDA / 50770		Prior	Quality And Cost- Based Selection	Open - International		2,254,554.75	Signed	2018-01-30		2018-02-20		2018-04-05					2018-05-03		2018-06-02			2018-07-07			2018-08-11	2019-08-11

GH-GCAP-45733-CS-QCBS / Consultancy Service to provide Third Party Capacity Building for all Matching Grant Beneficiaries to build technical capacity of grantees and outgrowers (agronomy, management and operations, safeguards and community engagement	IDA / 50770		Prior	Quality And Cost- Based Selection	Open - International	0.00	Canceled	2018-02-09	2018-03-02	2018-04-15				2018-05-13	2018-06-12	2018-07-17	2018-08-21	2019-08-21	
GH-GCAP-45738-CS-QCBS / Consultancy Service for Feasibility Studies of Irrigation Water Transmission Pipeline Project	IDA / 50770		Prior	Quality And Cost- Based Selection	Open - International	0.00	Canceled	2018-03-13	2018-04-03	2018-05-17				2018-06-14	2018-07-14	2018-08-18	2018-09-22	2019-09-22	
GH-GCAP-97827-CS-CQS / Consultancy for the Preparation of the Implementation Completion Report and Human Interest Stories	IDA / 50770		Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2019-10-31	2019-11-21	2020-01-04					2020-02-03	2020-03-09	2020-09-05		
GH-GCAP-52022-CS-CQS / Consultancy Service for ORGANISATIONAL TRANSFORMATION/ RE- STRUCTURING OF ICOUR INTO A PRIVATE SME AND FORMATION & CAPACITY BUILDING OF WUAS IN TONO & VEA SCHEMES	IDA / 50770		Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2019-02-01	2019-02-22	2019-04-07					2019-05-07	2019-06-11	2019-12-08		
GH-GCAP-97198-CS-QCBS / Recruitment of Scheme Management Entities to Manage KLBIP	IDA / 50770		Post	Quality And Cost- Based Selection	Open - International	0.00	Pending Implementation	2019-07-24	2019-08-14	2019-09-27				2019-10-25	2019-11-24	2019-12-29	2020-02-02	2021-02-01	
GH-GCAP-97325-CS-QCBS / Recruitment of Scheme Management Entities to Manage KIS	IDA / 50770		Prior	Quality And Cost- Based Selection	Open - International	0.00	Pending Implementation	2019-07-24	2019-08-14	2019-09-27				2019-10-25	2019-11-24	2019-12-29	2020-02-02	2021-02-01	
GH-GCAP-45746-CS-CQS / Consultancy to Provide Technical Assistance in Management of Centre Pivot Systems and Greenhouses	IDA / 50770		Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2019-09-25	2019-10-16	2019-11-29					2019-12-29	2020-02-02	2020-07-31		

INDIVIDUAL CONSULTANTS