

Solomon Islands
Community Access & Urban Services Enhancement (CAUSE) Project
PROCUREMENT PLAN
2018 - 2019

Project Information : Solomon Islands Government CAUSE (P161320)
 Implementing Agencies : Honiara City Council and Ministry of Infrastructure Development

Procurement/Selection Methods	Applicability	Prior Review Thresholds
Goods		
Shopping	<US\$500,000	None
National Competitive Bidding	<US\$1,000,000	None
International Competitive Bidding	>=US\$1,000,000	All
Works		
Shopping	<US\$1,000,000	None
National Competitive Bidding	<US\$5,000,000	None
International Competitive Bidding	>=US\$5,000,000	All
Consultants		
QCBS	In accordance with Consultant's Guidelines	>=US\$500,000
CQS		
FBS		
SSS		
Individuals – Competitive		
Individuals – Sole Source		

Contract No.	Contract Description	Cost Estimate (USD)	Proc. Method	Review by Bank	PLAN			ACTUAL				Remarks
					Expected date of Bid Issue	Expected Date of Bid Opening	Expected Date of Contract Signing	Bid Receipt	Bank's NOL	Contract Award	Contract Value (SBD); (Est'd USD)	
HONIARA CITY COUNCIL												
Component 1 : Urban Works and Services												
Works Contracts												
Goods Contracts												
HCC-GO-01	Vehicle: Pick-Up Truck (4 units): Auki – 1; Honiara - 3	US\$120,000	RFQ	Post	2 April 2018	16 April 2018	23 April 2018					
HCC-GO-02	Office Computers & Printers	US\$25,000	RFQ	Post	9 April 2018	16 April 2018	23 April 2018					
HCC-GO-03	Office Equipment & Furniture	US\$10,000	RFQ	Post	9 April 2018	16 April 2018	23 April 2018					
HCC-GO-04	Safety Equipment, clothing, and tools	US\$20,000	RFQ	Post	14 May 2018	25 May 2018	31 May 2018					
HCC-GO-05	Timber, Cement, Rebar, and other materials (Hon/Guadalcanal)	US\$145,094	RFQ	Post	16 July 2018	30 July 2018	6 Aug 2018					
HCC-GO-06	Timber, Cement, Rebar, and other materials (Western/Malaita)	US\$145,338	RFQ	Post	11 Feb 2019	25 Feb 2019	4 Mar 2019					
Consulting Services												
HCC-CS-01	1 – PW Engineer – Proj. Mgr. (Int'l) – HCC	US\$405,000	CDS	Prior	16 April 2018	30 April 2018	7 May 2018					
HCC-CS-02	2 - Works Coordinators (Honiara) – HCC	US\$50,400	CDS	Post	16 April 2018	30 April 2018	7 May 2018					

HCC-CS-03	2 – Community Liaison Officers (Honiara) – HCC	US\$50,400	CDS	Post	16 April 2018	30 April 2018	7 May 2018					
HCC-CS-04	3 – Resident Works Supervisors (PIU) – HCC	US\$197,580	INDV	Post	14 May 2018	21 May 2018	28 May 2018					
HCC-CS-05	3 – Community Liaison Officers (PIU) – HCC	US\$94,200	INDV	Post	14 May 2018	21 May 2018	28 May 2018					
HCC-CS-06	3 - Admin/Proc Officers (PIU) – HCC	US\$50,280	INDV	Post	14 May 2018	21 May 2018	28 May 2018					
HCC-CS-07	1 – Engineer (National) - HCC	US\$161,682	INDV	Post	14 May 2018	21 May 2018	28 May 2018					
MINISTRY OF INFRASTRUCTURE DEVELOPMENT												
Component 2: Road Repair and Maintenance												
Works Contracts 2a. Road Maintenance												
MID-CW-RM.HON.01	Maintenance of X1 Hon. Rd. (3.5 km)	US\$82,894	RFQ	Post	18 June 2018	2 July 2018	16 July 2018					
MID-CW-RM.HON.02	Maintenance of X2 Hon. Rd. (4 km)	US\$94,736	RFQ	Post	16 July 2018	30 July 2018	13 Aug 2018					
MID-CW-RM.HON.03	Maintenance of X3 Hon. Rd. (4 km)	US\$94,736	RFQ	Post	13 Aug 2018	27 Aug 2018	10 Sept 2018					
MID-CW-RM.HON.04	Maintenance of X4 Hon. Rd. (4 km)	US\$94,736	RFQ	Post	13 Aug 2018	27 Aug 2018	10 Sept 2018					
MID-CW-RM.HON.05	Maintenance of X5 Hon. Rd. (4 km)	US\$94,736	RFQ	Post	8 Oct 2018	22 Oct 2018	5 Nov 2018					
MID-CW-RM.HON.06	Maintenance of X6 Hon. Rd. (4 km)	US\$94,736	RFQ	Post	8 Oct 2018	22 Oct 2018	5 Nov 2018					
MID-CW-RM.GP.01	Maintenance of X1 Guadalcanal Rd. (4 km)	US\$94,736	RFQ	Post	18 June 2018	2 July 2018	16 July 2018					
Works Contracts 2b. Road Improvement & Rehabilitation												
MID-CW-RR.HON.01	Climate Resilient Spot Improvement-Drains, X7 Honiara Road	US\$114,450	RFQ	Post	11 Feb 2019	25 Feb 2019	11 Mar 2019					

MID-CW-RR.HON.02	Road Rehab- Upgrading, X8 Honiara Road	US\$361,228	RFQ	Post	8 April 2019	22 Apr 2019	6 May 2019					
Goods Contracts												
MID-GO-01	Compaction Eqpt. (HCC, Guadalcanal) – 1 unit	US\$25,000	RFQ	Post	4 June 2018	18 June 2018	25 June 2018					
MID-GO-02	Compaction Eqpt. (Auki, Gizo) – 2 units	US\$50,000	RFQ	Post	4 Mar 2019	18 Mar 2019	25 Mar 2019					
MID-GO-03	Vehicle: Pick-Up Truck (3 units): Gizo – 1; Honiara - 2	US\$75,000	RFQ	Post	12 Nov 2018	26 Nov 2018	3 Dec 2018					
MID-GO-04	Safety Eqpt & Tools - MID	US\$20,000	RFQ	Post	11 June 2018	25 June 2018	2 July 2018					
MID-GO-05	Survey-Soil Testing Eqpt – MID	US\$20,000	RFQ	Post	9 July 2018	23 July 2018	30 July 2018					
MID-GO-06	Computing, Office Eqpt, Furniture - MID	US\$30,000	RFQ	Post	16 April 2018	30 April 2018	7 May 2018					
Consulting Services												
MID-CS-01	Works Engineer (International) – MID	US\$405,000	CDS	Prior	16 April 2018	30 April 2018	7 May 2018					
MID-CS-02	Senior Works Officer – MID	US\$46,080	CDS	Post	16 April 2018	30 April 2018	7 May 2018					
MID-CS-03	Works Supervisor – MID	US\$25,200	CDS	Post	16 April 2018	30 April 2018	7 May 2018					
MID-CS-04	Community Liaison Officer – MID	US\$25,200	CDS	Post	16 April 2018	30 April 2018	7 May 2018					
MID-CS-05	Engineer – MID	US\$84,000	INDV	Post	16 April 2018	30 April 2018	7 May 2018					
Component 3 : Infrastructure & Service Delivery Training												
Consulting Services												
HCC-CS-08	PET Team Leader	US\$97,680	CDS	Post	23 April 2018	7 May 2018	14 May 2018					
HCC-CS-09	Social Service Coach / Counsellor	US\$25,080	CDS	Post	23 April 2018	7 May 2018	14 May 2018					

HCC-CS-10	Curriculum Development Expert (International)	US\$37,500	INDV	Post	23 April 2018	7 May 2018	14 May 2018					
HCC-CS-11	Trainers – Life Skills (3 existing)	US\$77,682	CDS	Post	23 April 2018	7 May 2018	14 May 2018					
HCC-CS-12	Trainers – Life Skills (4 new)	US\$94,160	INDV	Post	11 June 2018	25 June 2018	2 July 2018					
Component 4 : Project Management												
Goods Contracts												
HCC-GO-07	MIS Hardware Resources	US\$13,000	RFQ	Post	14 May 2018	25 May 2018	31 May 2018					
Consulting Services												
HCC-NC-01	Waste Mgt Community Group Training	US\$23,400	CDS	Post	17 Sept 2018	1 Oct 2018	8 Oct 2018					
HCC-NC-02	Baseline, Tracer, Annual Surveys (M&E)	US\$43,750	CQS	Post	7 May 2018	28 May 2018	11 June 2018					
HCC-NC-03	Audit Services – FY2018	US\$12,000	CQS	Post	1 April 2019	15 April 2019	29 April 2019					
HCC-CS-13	Deputy Project Manager/Finance Officer	US\$84,000	CDS	Post	16 April 2018	30 April 2018	7 May 2018					
MID-CS-06	Sr. Finance Officer	US\$45,600	CDS	Post	16 April 2018	30 April 2018	7 May 2018					
HCC-CS-14	Accounting Clerk	US\$31,200	CDS	Post	16 April 2018	30 April 2018	7 May 2018					
HCC-CS-15	Procurement Officer (2 No.) – MID & HCC	US\$67,200	INDV	Post	16 April 2018	30 April 2018	7 May 2018					
HCC-CS-16	Data Entry Operator	US\$13,680	CDS	Post	16 April 2018	30 April 2018	7 May 2018					
HCC-CS-17	Filing Clerk	US\$13,200	CDS	Post	16 April 2018	30 April 2018	7 May 2018					
HCC-CS-18	Payroll Clerk	US\$13,680	INDV	Post	16 April 2018	30 April 2018	7 May 2018					
HCC-CS-19	Safeguards Specialist	US\$45,600	INDV	Post	16 April 2018	30 April 2018	7 May 2018					
HCC-CS-20	Media & Communications Specialist	US\$45,600	INDV	Post	16 April 2018	30 April 2018	7 May 2018					
HCC-CS-21	MIS Software/e-Banking Systems TA	US\$62,500	INDV	Post	14 May 2018	4 June 2018	18 June 2018					

PROCUREMENT PLAN Solomon Islands : Community Access and Urban Services Enhancement Project

General Information
Country: Solomon Islands **Bank's Approval Date of the Original Procurement Plan:** 2018-05-16
Project ID: P161320 **Revised Plan Date(s): (comma delineated, leave blank if not)** 2019-10-07
Project Name: Community Access and Urban Services Enhancement Project **QFN Date:** 2018-06-19
Loan / Credit No: IDA / D2920
Executing Agency(ies): Honiara City Council

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SB-HCC-61297-GO-RFQ / Vehicle: Pick-up truck (4 units): Auki-1 and Honiara-3	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		120,000.00	0.00	Cancelled								2018-06-17									2018-08-12	2018-11-10		
SB-HCC-61300-GO-RFQ / Office Computers & Printers	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		25,000.00	0.00	Cancelled								2018-06-17									2018-08-12	2018-11-10		
SB-HCC-61302-GO-RFQ / Office Equipment & Furniture	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		10,000.00	0.00	Cancelled								2018-06-17									2018-08-12	2018-11-10		
SB-HCC-61289-GO-RFQ / Safety Equipment, clothing, and tools	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		20,000.00	11,137.54	Completed								2018-07-21									2018-09-15	2018-12-14		
SB-HCC-61290-GO-RFQ / Timber, Cement, Rebar, and other materials (Hon/Guadalcanal)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		145,094.00	0.00	Cancelled								2018-07-21									2018-09-15	2019-03-14		
SB-HCC-61303-GO-RFQ / Timber, Cement, Rebar, and other materials (Western/Malaita)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		145,538.00	0.00	Cancelled								2018-02-16									2019-04-13	2018-10-10		
SB-HCC-61415-GO-RFQ / MIS Hardware Resources	IDA / D2920	Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		13,000.00	17,529.51	Terminated								2018-06-23									2018-08-18	2018-11-16		
SB-HCC-72962-GO-RFQ / Timber, Form-works (Honiara/Guadalcanal)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	41,923.22	Completed								2018-09-22									2018-11-17	2019-05-16		
SB-HCC-72965-GO-RFQ / Cement, ready-mixed concrete, aggregates (Honiara/Guadalcanal)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	40,141.88	Signed								2018-09-22									2018-11-17	2019-05-16		

SB-HCC-72966-GO-RFQ / Rebars & Hardware (Honiara/Guadalcanal)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		45,000.00	39,619.57	Completed									2018-09-22										2018-11-17			2019-05-16
SB-HCC-72967-GO-RFQ / Construction materials (Auki)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		45,000.00	44,443.78	Signed									2018-10-20										2018-12-15			2019-06-13
SB-HCC-72968-GO-RFQ / Construction Materials (Noro)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	63,302.06	Signed									2018-10-20										2018-12-15			2019-06-13
SB-HCC-72969-GO-RFQ / Construction Materials (Gizo)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	49,792.26	Completed									2018-10-27										2018-12-22			2019-06-20
SB-HCC-80765-GO-RFQ / MIS Hardware Resources	IDA / D2920	Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		20,000.00	20,216.06	Completed									2018-10-17									2018-12-12			2019-03-12	
SB-HCC-119676-GO-RFQ / Construction Materials (Gizo)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		58,000.00	63,130.53	Signed									2019-07-02									2019-08-27			2020-02-23	
SB-HCC-119677-GO-RFQ / Construction Materials (Noro)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	45,807.22	Signed									2019-07-10									2019-09-04			2020-03-02	
SB-HCC-119679-GO-RFQ / Construction Materials (Auki)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		45,000.00	0.00	Under Implementation									2019-09-25									2019-11-20			2020-05-18	
SB-HCC-119882-GO-RFQ / Rebars and Hardware (Honiara/Guadalcanal)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	31,551.70	Signed									2019-07-28									2019-09-22			2020-03-20	
SB-HCC-119883-GO-RFQ / Timber and Formworks (Honiara/Guadalcanal)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	36,993.72	Signed									2019-09-15									2019-11-10			2020-05-08	
SB-HCC-119887-GO-RFQ / Cement, ready-mixed concrete, aggregates (Honiara/Guadalcanal)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	43,400.45	Signed									2019-08-04									2019-09-29			2020-03-27	
SB-HCC-119888-GO-RFQ / Safety equipment, clothing and tools	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,000.00	36,930.51	Signed									2019-08-04									2019-09-29			2020-03-27	
SB-HCC-119890-GO-RFQ / Computers, printers and IT accessories	IDA / D2920	Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,000.00	6,882.72	Completed									2019-07-21									2019-09-15			2020-03-13	
SB-HCC-130222-GO-RFQ / Construction Materials (Gizo) - 3rd round	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Under Implementation									2019-09-16									2019-11-11			2020-05-09	
SB-HCC-138883-GO-RFQ / Supply of Construction Materials (Noro)	IDA / D2920	Urban Works and Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation									2019-10-18									2019-12-13			2020-06-10	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents	Prequalification Evaluation Report	Draft Bidding Document / Justification	Specific Procurement Notice / Invitation	Bidding Documents as Issued	Proposal Submission / Opening / Minutes	Bid Evaluation Report and Recommendation for Award	Signed Contract	Contract Completion
--------------------------------------	-------------------	-----------	-------------	--------	-----------------	---------------------	------------------------	-------------------------	----------------------	----------------	-----------------------------------	------------------------------------	--	--	-----------------------------	---	--	-----------------	---------------------

										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
--	--	--	--	--	--	--	--	--	--	---------	--------	---------	--------	---------	--------	---------	--------	---------	--------	---------	--------	---------	--------	---------	--------

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SB-HCC-61010-CS-CQS / Audit Services - FY2018	IDA / D2920	Project Management	Post	Consultant Qualification Selection	Open - National		12,000.00	0.00	Canceled	2019-04-01		2019-04-22		2019-06-05									2019-07-05		2019-08-09		2020-02-05
SB-HCC-61301-CS-CQS / Baseline, Tracer, Annual Surveys (M&E)	IDA / D2920	Project Management	Post	Consultant Qualification Selection	Open - National		175,000.00	169,856.54	Signed	2018-06-25		2018-07-16		2018-08-29									2018-09-28		2018-11-02		2019-05-01
SB-HCC-61419-CS-CQS / Waste Mgt Community Group Training	IDA / D2920	Project Management	Post	Consultant Qualification Selection	Open - National		23,400.00	0.00	Canceled	2018-09-17		2018-10-08		2018-11-21									2018-12-21		2019-01-25		2019-07-24

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SB-HCC-61311-CS-INDV / 1 - Engineer (National) - HCC	IDA / D2920	Urban Works and Services	Post	Individual Consultant Selection	Open		84,000.00	79,483.39	Signed	2018-06-14		2018-08-02		2018-08-23			2018-09-27		2020-09-28
SB-HCC-61425-CS-CDS / PET Team Leader	IDA / D2920	Infrastructure and Service Delivery Training	Post	Direct Selection	Direct		97,680.00	89,142.92	Signed	2018-05-23		2018-06-02					2018-08-06		2020-08-05
SB-HCC-61413-CS-CDS / Social Service Coach / Counsellor	IDA / D2920	Infrastructure and Service Delivery Training	Post	Direct Selection	Direct		25,080.00	26,957.02	Signed	2018-05-23		2018-06-02					2018-08-06		2020-08-05
SB-HCC-61424-CS-INDV / Curriculum Development Expert (International)	IDA / D2920	Infrastructure and Service Delivery Training	Post	Individual Consultant Selection	Open		37,500.00	23,640.00	Completed	2018-05-23		2018-07-11		2018-08-01			2018-09-05		2018-11-04
SB-HCC-61307-CS-INDV / 1 - Resident Works Supervisors (PIU) - HCC	IDA / D2920	Urban Works and Services	Post	Individual Consultant Selection	Open		44,467.00	49,152.00	Signed	2018-06-14		2018-08-02		2018-08-23			2018-09-27		2020-09-28
SB-HCC-61430-CS-INDV / 1 - Admin/Proc Officers (PIU) - HCC	IDA / D2920	Urban Works and Services	Post	Individual Consultant Selection	Open		25,300.00	24,765.44	Signed	2018-06-14		2018-08-02		2018-08-23			2018-09-27		2020-09-28
SB-HCC-61421-CS-CDS / Trainers - Life Skills (1 existing)	IDA / D2920	Infrastructure and Service Delivery Training	Post	Direct Selection	Direct		28,348.00	28,531.20	Signed	2018-05-23		2018-06-02					2018-08-06		2020-08-05
SB-HCC-61417-CS-INDV / Trainers - Life Skills (1 new)	IDA / D2920	Infrastructure and Service Delivery Training	Post	Individual Consultant Selection	Open		28,348.00	28,777.08	Signed	2018-06-18		2018-08-06		2018-08-27			2018-10-01		2020-09-30
SB-HCC-63008-CS-INDV / Trainers - Life Skills (1 new)	IDA / D2920	Infrastructure and Service Delivery Training	Post	Individual Consultant Selection	Open		28,348.00	28,902.12	Signed	2018-06-18		2018-08-06		2018-08-27			2018-10-01		2020-09-30
SB-HCC-63009-CS-INDV / Trainers - Life Skills (1 new)	IDA / D2920	Infrastructure and Service Delivery Training	Post	Individual Consultant Selection	Open		28,348.00	21,032.29	Signed	2018-06-18		2018-08-06		2018-08-27			2018-10-01		2020-09-30

SB-HCC-63010-CS-INDV / Trainers - Life Skills (1 new)	IDA / D2920	Infrastructure and Service Delivery Training	Post	Individual Consultant Selection	Open		28,248.00	23,531.70	Signed	2018-06-18		2018-08-06		2018-08-27		2018-10-01		2020-09-30
SB-HCC-63011-CS-INDV / 1 - Admin/Proc Officers (PIU) - HCC	IDA / D2920	Urban Works and Services	Post	Individual Consultant Selection	Open		25,200.00	24,300.80	Signed	2018-06-14		2018-08-02		2018-08-23		2018-09-27		2020-09-26
SB-HCC-63012-CS-INDV / 1 - Admin/Proc Officers (PIU) - HCC	IDA / D2920	Urban Works and Services	Post	Individual Consultant Selection	Open		25,200.00	23,522.00	Signed	2018-06-14		2018-08-02		2018-08-23		2018-09-27		2020-09-26
SB-HCC-63013-CS-CDS / Trainers - Life Skills (1 existing)	IDA / D2920	Infrastructure and Service Delivery Training	Post	Direct Selection	Direct		28,248.00	27,852.80	Signed	2018-05-23		2018-06-02				2018-08-06		2020-08-05
SB-HCC-63014-CS-CDS / Trainers - Life Skills (1 existing)	IDA / D2920	Infrastructure and Service Delivery Training	Post	Direct Selection	Direct		28,248.00	28,097.02	Signed	2018-05-23		2018-06-02				2018-08-06		2020-08-05
SB-HCC-61015-CS-CDS / 1 - PW Engineer - Proj. Mgr. (Int'l) - HCC	IDA / D2920	Urban Works and Services	Prior	Direct Selection	Direct		405,000.00	386,972.00	Signed	2018-05-22		2018-05-29				2018-07-08		2020-07-06
SB-HCC-63006-CS-CDS / 1 - Community Liaison Officers (Honiara) - HCC	IDA / D2920	Urban Works and Services	Post	Direct Selection	Direct		25,200.00	26,801.13	Signed	2018-05-22		2018-06-01				2018-08-05		2020-08-04
SB-HCC-61407-CS-CDS / 1 - Community Liaison Officers (Honiara) - HCC	IDA / D2920	Urban Works and Services	Post	Direct Selection	Direct		25,200.00	27,026.28	Signed	2018-05-22		2018-06-01				2018-08-05		2020-08-04
SB-HCC-61412-CS-CDS / Data Entry Operator	IDA / D2920	Project Management	Post	Direct Selection	Direct		13,680.00	18,580.91	Signed	2018-05-22		2018-06-01				2018-08-05		2020-08-04
SB-HCC-61409-CS-INDV / Media & Communications Specialist	IDA / D2920	Project Management	Post	Individual Consultant Selection	Open		45,600.00	41,610.24	Signed	2018-05-22		2018-07-10		2018-07-31		2018-09-04		2020-09-03
SB-HCC-61408-CS-INDV / Procurement Officer - HCC	IDA / D2920	Project Management	Post	Individual Consultant Selection	Open		33,600.00	35,957.25	Signed	2018-05-22		2018-07-10		2018-07-31		2018-09-04		2020-09-03
SB-HCC-61418-CS-INDV / Safeguards Specialist	IDA / D2920	Project Management	Post	Individual Consultant Selection	Open		45,600.00	42,665.47	Signed	2018-05-22		2018-07-10		2018-07-31		2018-09-04		2020-09-03
SB-HCC-61411-CS-CDS / Accounting Clerk	IDA / D2920	Project Management	Post	Direct Selection	Direct		31,200.00	33,384.32	Signed	2018-05-22		2018-06-01				2018-08-05		2020-08-04
SB-HCC-61422-CS-CDS / Deputy Project Manager/Finance Officer	IDA / D2920	Project Management	Post	Direct Selection	Direct		84,000.00	83,712.00	Signed	2018-05-22		2018-06-01				2018-08-05		2020-08-04
SB-HCC-61423-CS-CDS / Filing Clerk	IDA / D2920	Project Management	Post	Direct Selection	Direct		13,200.00	17,049.18	Signed	2018-05-22		2018-06-01				2018-08-05		2020-08-04
SB-HCC-63001-CS-INDV / 1 - Community Liaison Officers (PIU) - HCC	IDA / D2920	Urban Works and Services	Post	Individual Consultant Selection	Open		25,200.00	24,356.86	Signed	2018-06-14		2018-08-02		2018-08-23		2018-09-27		2020-09-26
SB-HCC-63003-CS-INDV / 1 - Community Liaison Officers (PIU) - HCC	IDA / D2920	Urban Works and Services	Post	Individual Consultant Selection	Open		25,200.00	24,721.92	Signed	2018-06-14		2018-08-02		2018-08-23		2018-09-27		2020-09-26

SB-HCC-63004-CS-INDV / 1 - Resident Works Supervisors (PIU) - HCC	IDA / D2920	Urban Works and Services	Post	Individual Consultant Selection	Open	44,467.00	43,568.64	Signed	2018-06-14		2018-08-02		2018-08-23		2018-09-27		2020-09-26
SB-HCC-61305-CS-INDV / 1 - Community Liaison Officers (PIU) - HCC	IDA / D2920	Urban Works and Services	Post	Individual Consultant Selection	Open	25,200.00	24,614.40	Signed	2018-06-14		2018-08-02		2018-08-23		2018-09-27		2020-09-26
SB-HCC-61310-CS-CDS / 1 - Works Coordinators (Honiara) - HCC	IDA / D2920	Urban Works and Services	Post	Direct Selection	Direct	25,200.00	31,560.55	Signed	2018-06-04		2018-06-14				2018-08-18		2020-08-17
SB-HCC-64612-CS-CDS / 1 - Works Coordinator (Honiara) - HCC	IDA / D2920	Urban Works and Services	Post	Direct Selection	Direct	25,200.00	4,274.31	Terminated	2018-06-04		2018-06-14				2018-08-18		2020-08-17
SB-HCC-64616-CS-INDV / 1 - Resident Works Supervisor (PIU) - HCC	IDA / D2920	Urban Works and Services	Post	Individual Consultant Selection	Open	44,467.00	43,745.28	Signed	2018-06-04		2018-07-23		2018-08-13		2018-09-17		2019-03-16
SB-HCC-79626-CS-INDV / Trainer - Life Skills (1 new for Auki)	IDA / D2920	Infrastructure and Service Delivery Training	Post	Individual Consultant Selection	Open	18,832.00	22,838.40	Signed	2018-10-05		2018-11-23		2018-12-14		2019-01-18		2021-01-17
SB-HCC-79627-CS-INDV / Trainer - Life Skills (1 new for Auki)	IDA / D2920	Infrastructure and Service Delivery Training	Post	Individual Consultant Selection	Open	18,832.00	23,428.45	Signed	2018-10-05		2018-11-23		2018-12-14		2019-01-18		2021-01-17
SB-HCC-79628-CS-INDV / 1 - Works Coordinator (Honiara) - HCC	IDA / D2920	Urban Works and Services	Post	Individual Consultant Selection	Open	25,200.00	7,041.22	Terminated	2018-10-05		2018-11-23		2018-12-14		2019-01-18		2019-07-17
SB-HCC-61304-CS-INDV / MIS Software-Banking Systems TA	IDA / D2920	Project Management	Post	Individual Consultant Selection	Open	62,800.00	0.00	Cancelled	2018-05-31		2018-07-19		2018-08-09		2018-09-13		2019-01-11
SB-HCC-61416-CS-INDV / Payroll Clerk	IDA / D2920	Project Management	Post	Individual Consultant Selection	Open	13,680.00	0.00	Cancelled	2018-05-22		2018-07-10		2018-07-31		2018-09-04		2018-11-16
SB-HCC-85690-CS-INDV / 1 MIS Operational Support Software Development TA	IDA / D2920	Project Management	Post	Individual Consultant Selection	Limited	35,700.00	44,437.50	Signed	2018-11-12		2018-11-17		2018-12-08		2019-01-12		2019-07-11
SB-HCC-85691-CS-INDV / 1 Mobile Data Collection Software TA	IDA / D2920	Project Management	Post	Individual Consultant Selection	Limited	15,620.00	13,900.00	Completed	2019-03-11		2019-03-16		2019-04-06		2019-05-11		2019-11-07
SB-HCC-85692-CS-INDV / 1 Web-based Information Portal Development TA	IDA / D2920	Project Management	Post	Individual Consultant Selection	Limited	12,000.00	0.00	Under Implementation	2019-05-01		2019-05-06		2019-05-27		2019-07-01		2019-12-28
SB-HCC-112891-CS-CDS / Audit Services for FY 2018	IDA / D2920	Project Management	Post	Direct Selection	Direct	12,000.00	10,819.62	Signed	2019-05-08		2019-05-18				2019-06-07		2019-07-31
SB-HCC-117777-CS-CDS / International Training Consultant - to facilitate review workshop and revise ISDT trainer's guide and handouts.	IDA / D2920	Infrastructure and Service Delivery Training	Post	Direct Selection	Direct	3,600.00	3,563.00	Completed	2019-06-07		2019-06-17				2019-08-21		2020-02-17
SB-HCC-117778-CS-CDS / MIS Post Implementation Support	IDA / D2920	Project Management	Post	Direct Selection	Direct	12,000.00	12,000.00	Signed	2019-06-17		2019-06-27				2019-08-31		2020-02-27

SB-HCC-119881-CS-CDS / Audit Services for CAUSE Financial Statements for Year ending 31 Dec 2019.	IDA / D2920	Project Management	Post	Direct Selection	Direct		14,000.00	0.00	Pending Implementation	2020-04-10		2020-04-20			2020-05-10	2020-07-03	
SB-HCC-130220-CS-INDV / Admin/Finance Clerk (PTU- Noro)	IDA / D2920	Urban Works and Services	Post	Individual Consultant Selection	Open		25,200.00	0.00	Under Implementation	2019-09-11		2019-10-30	2019-11-20		2019-12-25	2021-12-24	
SB-HCC-130221-CS-INDV / Works Coordinator (Honiara) - HCC	IDA / D2920	Urban Works and Services	Post	Individual Consultant Selection	Open		25,200.00	0.00	Under Implementation	2019-09-11		2019-10-30	2019-11-20		2019-12-25	2020-06-22	
SB-HCC-138884-CS-INDV / Media and Communications Specialist	IDA / D2920	Project Management	Post	Individual Consultant Selection	Open		45,600.00	0.00	Pending Implementation	2019-10-13		2019-12-01	2019-12-22		2020-01-26	2022-01-25	