

Jhelum & Tawi Flood Recovery Project (Project ID: P154990)

Procurement Summary

I. General

1. Project Information:

Project Name: Jhelum & Tawi Flood Recovery Project

Country: India

Project Code: P154990

2. Bank's approval Date of the procurement Plan:

Draft Procurement Plan dated April 24, 2015

Revision 0: Agreed by the Bank on April 25, 2015

Revision 1: March 30, 2017

Revision 2: Feb 15 2019

3. Date of General Procurement Notice: September 01 2015

4. Period covered by this procurement plan: next 18 months

II. Goods and Works and non-consulting services.

1. Prior Review Threshold: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Procurement Methods and Threshold

Category	Method of Procurement	Threshold (US\$ Equivalent)
Goods and Non-consultant services	ICB	>3,000,000
	LIB	Wherever agreed by the Bank
	NCB	Up to 3,000,000 (with NCB conditions)
	Shopping	Up to 500,000
	DC	As per Para 3.7 of the Bank Guidelines, wherever agreed and with prior agreement with the Bank
	Force Account	As per Para 3.9 of Guidelines
	Framework Agreements	As per Para 3.6 of Guidelines
Works and Supply and Installation	ICB	>40,000,000
	NCB	Up to 40,000,000 (with NCB conditions)
	Shopping	Up to 1,000,000 carried out through a qualified local contractor selected through shopping (after inviting a minimum of three quotations in response to a written invitation with a minimum of 15 days' notice period)
	Force Account	As per Para 3.9 of Guidelines
	DC	As per Para 3.7 of Guidelines,

Prior Review by the Bank. The Bank will prior review the following contracts:

- Works: All contracts more than US\$ 10.0 million equivalent;
- Goods: All contracts more than US\$ 2.0 million equivalent;
- Information Technology: All contracts more than US\$ 2.0 million equivalent; and
- Non-Consulting Services: All contracts more than US\$ 2.0 million equivalent

The PMU shall prior review the first contract issued by each implementing agency, if the estimate of those contracts are below the prior review threshold value. The Bank will conduct prior review for only those contract whose estimate falls in prior review threshold value. In addition, the justifications for all contracts to be issued on LIB, single-source (>US\$ 30,000) or direct contracting (>US\$ 30,000) basis will be subject to Banks prior review. These thresholds are for the initial 18 months period and are based on the procurement performance of the project, these thresholds will be modified. In addition, the Bank will carry out an annual ex post procurement review of the procurement falling below the prior review threshold mentioned above.

All contracts below the specified prior review threshold value shall be subject to Post Procurement Review (PPR). The IA shall prepare a list of contract and submit it to the Bank for conducting PPR. The PPR will be conducted on annual basis.

2. Pre-qualification. Not applicable

3. Reference to (if any) Project Operational/Procurement Manual: Project Implementation Manual for World Bank Loan Project issued by Project Management Unit JTFRP, J&K, India

All the contracts issued under the project will follow the World Bank's Guidelines: Bank's "Guidelines: Procurement under IBRD Loans and IDA Credits" dated January 2011 and revised in July 2014 and "Guidelines: Selection and Employment of Consultants by World Bank Borrowers" dated January 2011 and revised in July 2014, In case of any inconsistency between the Procurement Manual or Government Procurement Procedures and the Bank Guidelines, the latter shall prevail.

4. Any Other Special Procurement Arrangements: The bid evaluation will be carried out as per agreed timeline in the Procurement Manual.

National Competitive Bidding (NCB): Any contract exceeding shopping threshold shall be procured using NCB method. The model bidding documents for NCB as agreed with the GoI Task Force (and as amended from time to time), shall be used for bidding. The following NCB provisions shall apply:

- i. Only the model bidding documents for NCB as agreed with the GoI Task Force (and as amended from time to time), shall be used for bidding.
- ii. Invitation to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily inter-alia giving the website/electronic portal details from which the details of the invitation to bid can be downloaded), at least 30 days prior to the deadline for the

submission of bids. For smaller packages (lesser than US\$1 million for Works and US\$ 500,000 for Goods), advertisement in state newspapers will be accepted with at least 15 days given for submission of bids;

- iii. No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises or enterprise from any given State;
- iv. Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder;
- v. At the Borrower's request, the Bank may agree to the Borrower's use, in whole or in part, of its electronic procurement system, provided that the Bank is satisfied with the adequacy of such system.
- vi. For prior review contracts, extension of bid validity shall not be allowed with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks; and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by Bank only in cases of Force Majeure and circumstance beyond the control of the Purchaser/Employer);
- vii. For prior review contracts , re-bidding shall not be carried out with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank;
- viii. The system of rejecting bids outside a pre-determined margin or “bracket” of prices shall not be used in the project;
- ix. Government e-Marketplace (GeM)¹ set-up by Ministry of Commerce, Government of India will be acceptable for procurement under Request for Quotations (RFQ) method.
- x. The Borrower shall use an effective complaints mechanism for handling procurement related complaints in a timely manner.
- xi. Two or three envelop system will not be used (except when suing e-procurement system assessed and agreed by the Bank.
- xii. Procurement Documents will include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts.

Force Account: When contractors/suppliers are unlikely to bid at reasonable prices because of the location and risk associated with the project or a certain government agency has exclusive rights in certain type of works/supply, borrowers may use their own government departments’ personnel and equipment or government owned construction unit may be the only practical method,

¹ Use of GeM will be allowed in lieu of RFQ as per following details:

- up to INR 50,000 in catalogue mode (viz. any available item could be selected by IA without further competition), provided selected Item/Supplier meeting the requisite quality, specification and delivery period.
- up to INR 3 Million from the Supplier having lowest price amongst at least three Suppliers meeting the requisite quality, specification and delivery period. The tools for online bidding and online reverse auction available on GeM may be used by the Purchaser.
- up to INR equivalent of US\$ **500,000** from the Supplier having lowest price and meeting the requisite quality, specification and delivery period after mandatorily obtaining bids from at least three Suppliers, using online bidding or reverse auction tool provided on GeM.

provided that the borrower has sufficient managerial capacity and possesses the required technical and financial controls to report to the Bank on expenditure as per paragraph 3.9 of the Procurement Guidelines.

Framework Agreements: State level rate contracts will be examined by the Bank and if agreed, may also be used as framework agreements. Implementing agencies also have option to set-up new framework agreements as per paragraph 3.6 of Guidelines.

Use of government Institutions and Enterprise: Government owned enterprise or institutions in India may be hired for its unique and exceptional nature if their participation is considered critical to the project implementation. In such cases, the conditions given in clauses 1.13 of Consultant Guidelines shall be satisfied and each case will be subject to prior review by the Bank.

The works contracts up to cumulative amount of 37.5 million USD, would be directly executed by the J&K Projects Construction Corporation Ltd., which a Public Sector Undertaking. J&K Projects Construction Corporation Ltd. is executing projects of State as well as Central Government departments.

5. **Summary** of the Procurement Packages planned **during** the first 18 months and thereafter: Available on STEP

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

Category	Method of Procurement	Threshold (US\$ Equivalent)
Consultants' Services	CQS	Up to 500,000
	SSS	Up to 200,000 As per para 3.9-3.11 of Guidelines
	Individuals	As per Section V of Guidelines
	QCBS/QBS/FBS/LCS	for all other cases
	(i) International shortlist (ii) Shortlist may comprise national consultants only	>800,000 Up to 800,000

Prior Review by the Bank. The Bank will prior review the following contracts:

- o Consulting Services: All contracts more than US\$ 1.0 million equivalent for firm; and
 - o Consulting Services: All contracts more than US\$ 300,000 equivalent for Individuals.
2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. Consultancy Assignments with Selection Methods and Time Schedule: Available on STEP

Use of e-procurement portal

Procurement of goods works and non-consultancy services shall be conducted using the e-procurement portal www.jktenders.gov.in. All IAs shall use this e-procurement portal for procurement of goods works and non-consulting services.

PROCUREMENT PLAN India : Jhelum and Tawi Flood Recovery Project

General Information			
Country:	India	Bank's Approval Date of the Original Procurement Plan:	2016-12-09
Project ID:	P154990	Revised Plan Date(s): (comma delineated, leave blank if not)	2019-12-09
Project Name:	Jhelum and Tawi Flood Recovery Project	QFN Date:	2016-11-18
Loan / Credit No:	IDA / 56950		
Executing Agency(ies)	Relief & Rehabilitation Department (Jammu and Kashmir) PMU		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
JKPCC-WB-JTRF/001-SGR / reconstruction of Extension block at Lal Ded hospital aringar for infertility/gynaecology/ ward block	IDA / 56950	Reconstruction and strengthening of critical infrastructure	Prior	Force Account	Direct			13,846,153.84	0.00	Canceled					2017-05-15		2017-05-25									2017-07-04		2019-12-21	
JKPCC-WB-JTRF/002-PUL / construction of 3 x 50 m span double lane through type trussed girder bridge at Rahmoor Pulwama	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			2,615,384.61	3,037,581.25	Signed					2017-05-15		2017-05-25									2017-06-29		2019-05-30	
JKPCC-WB-JTRF/003-PUL / construction of 6 x 50 m span double lane through type trussed girder bridge at trenz sheikhpora Shopian over Rambhara nallah	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			4,769,250.76	4,916,281.05	Signed					2017-05-15		2017-05-25									2017-06-29		2019-09-07	
JKPCC-WB-PMU/04JAW / Construction of Govt Boys Higher Secondary School Jawahar Nagar	IDA / 56950	Reconstruction and strengthening of critical infrastructure	Post	Force Account	Direct			642,000.00	0.00	Pending Implementation					2018-02-01		2018-02-06									2018-03-13		2018-09-09	
JKPCC-WB-PMU/05KREERI / Construction of Plate Girder Bridge over Frasthaar Nallah at Wana Mohalla Kverri, Baramulla.	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			1,233,333.00	1,065,476.42	Signed					2018-01-31		2018-02-05									2018-03-12		2018-09-08	
JKPCC-WB-PMU/06SHEESHRIE / Construction of 1x24.2m span plate lane bridge over nallah sheeshrie on wadhina bandi payeen Baramulla	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			883,333.00	0.00	Pending Implementation					2018-01-31		2018-02-05									2018-03-12		2018-09-08	
JKPCC-WB-PMU/07NIGLI / Construction of 1x19.20m trussed girder double lane bridge over nigli Nallah at Ghogidaji Baramulla.	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			833,333.00	716,589.00	Signed					2018-01-31		2018-02-05									2018-03-12		2018-09-08	
JKPCC-WB-PMU/08WAGOORA / Construction of 1x50m span trussed girder double lane bridge over mingli Nallah at Wagla Wagoora Baramulla.	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			1,433,333.00	1,234,057.79	Signed					2018-01-31		2018-02-05									2018-03-12		2018-09-08	

ROADS/PMU/PACKAGE01 / Upgradation of : 1. Kadialal Lasjan Rambagh Road and 2. Pampore Pulwama Road.	IDA / 56950	Reconstruction of roads and bridges	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	17,142,857.00	0.00	Canceled			2019-08-15	2019-08-20			2019-10-01	2019-12-14	2020-01-18	2020-07-16
ROADS/PMU/PACKAGE02 / Upgradation of : 1. Road from Hamaray Sultaopora Nowgam to Sumbal Bridge. 2. Shadipura Khanpeth Sumbal Road. 3. Hajin Ajas via Saidnara Road.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	7,314,286.00	0.00	Canceled			2019-08-20	2019-08-25			2019-10-06	2019-12-19	2020-01-23	2020-07-21
ROADS/PMU/PACKAGE03 / Upgradation of : 1. Rambagh to Civil Secretariat IG Road. 2. Eastern Foreshore Road. 3. Peerbagh to Humhana IG Road. 4. Parimpura to Sobhagh Road.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	5,650,000.00	0.00	Canceled			2019-08-20	2019-08-25			2019-10-06	2019-12-19	2020-01-23	2020-07-21
ROADS/PMU/PACKAGE04 / Upgradation of : 1. Saagam Khudwani Road. 2. Bibebara to Kamhana Road	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	3,571,429.00	0.00	Canceled			2019-08-30	2019-09-04			2019-10-16	2019-12-29	2020-02-02	2020-07-31
ROADS/PMU/PACKAGE01 / Upgradation of : 1. Sidra Surinsar Mansar Road. 2. Tutian di Khol Road.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	6,244,288.00	0.00	Canceled			2019-08-31	2019-09-05			2019-10-17	2019-12-30	2020-02-03	2020-08-01
ROADS/PMU/PACKAGE02 / Upgradation of : 1. Chiralla Link Road. 2. Mahimi to Chakrabarti Road	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	4,357,143.00	0.00	Canceled			2019-09-01	2019-09-06			2019-10-18	2019-12-31	2020-02-04	2020-08-02
ROADS/PMU/PACKAGE03 / Upgradation of Gutati to Shadra Sharif Road	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	5,942,858.00	0.00	Canceled			2019-09-05	2019-09-10			2019-10-22	2020-01-04	2020-02-08	2020-08-06
ROADS/PMU/PACKAGE04 / Upgradation of : 1. Anji Panasa Road. 2. Deva Mai Ohli Mandir Road	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	3,142,858.00	0.00	Canceled			2019-09-10	2019-09-15			2019-10-27	2020-01-09	2020-02-13	2020-08-11
REVISED ROADS/KASHMIR/01 / Upgradation of : 1. Kadialal Lasjan Rambagh Road and 2. Pampore Pulwama Road.	IDA / 56950	Reconstruction of roads and bridges	Prior	Request for Bids	Open - National	Single Stage - One Envelope	18,000,000.00	0.00	Under Implementation			2019-09-20	2019-09-25			2019-11-06	2019-12-06	2020-01-10	2020-07-08
REVISED ROADS/KASHMIR/02 / Upgradation of : 1. Road from Hamaray Sultaopora Nowgam to Sumbal Bridge. 2. Shadipura Khanpeth Sumbal Road. 3. Hajin Ajas via Saidnara Road.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - One Envelope	7,314,286.00	0.00	Under Implementation			2019-09-20	2019-09-25			2019-11-06	2019-12-06	2020-01-10	2020-07-08

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
PMU/JTFRPCS/2016/1 / consultancy services to conduct feasibility studies and to prepare Detailed Reports for Comprehensive Flood Mitigation in Jehlum River Basin.	IDA / 56950	Strengthening disaster risk management capacity	Prior	Quality And Cost Based Selection	Open - International		3,000,000.00	2,511,069.79	Signed	2016-11-21		2017-01-02		2017-02-11					2017-03-13		2017-04-12			2017-05-04		2017-06-10		2019-06-10
PMU/JTFRPCS/IFC/2017/2 / CONSULTANCY SERVICES FOR PREPARING FEASIBILITY AND DETAILED PROJECT REPORTS FOR FLOOD MITIGATION AND COMPREHENSIVE RIVER MANAGEMENT MEASURES FOR RIVER TAWI BASIN	IDA / 56950	Strengthening disaster risk management capacity	Prior	Quality And Cost Based Selection	Open - International		3,000,000.00	2,538,423.30	Signed	2017-01-09		2017-01-30		2017-03-15					2017-04-14		2017-04-29			2017-05-21		2017-06-25		2019-06-25
PMU-JTFRP-CS-TAQAC-03 / Consultancy Services for Technical assistance and Quality Audit in PMU for Jehlum & Tawi Flood Recovery Project under World Bank	IDA / 56950	Implementation Support	Prior	Quality And Cost Based Selection	Open - National		1,334,550.00	1,401,862.78	Signed	2017-01-30		2017-02-14		2017-03-30					2017-04-29		2017-05-19			2017-06-29		2017-08-12		2019-08-02
PMU/JTFRPCS/SHVA/07 / Consultancy services for Hazard & Risk Vulnerability Assessment Study with specific focus on Seismic Risk Mitigation of Jammu and Kashmir	IDA / 56950	Strengthening disaster risk management capacity	Prior	Quality And Cost Based Selection	Open - International		2,307,700.00	2,991,878.07	Signed	2017-03-27		2017-04-17		2017-05-31					2017-06-30		2017-07-30			2017-09-03		2017-10-08		2019-10-08
PMU/JTFRPCS/DGBC/06 / CONSULTANCY SERVICES FOR UPGRADING DESIGN GUIDELINES AND BUILDING CODES CUM MATERIAL SPECIFICATIONS WITH RESPECT TO THE MULTIPLE DISASTERS IN THE STATE OF J&K, WITH SPECIFIC REFERENCE TO THE SEISMIC ZONE 4 & 5.	IDA / 56950	Strengthening disaster risk management capacity	Post	Quality And Cost Based Selection	Open - National		158,630.00	0.00	Canceled	2017-03-20		2017-04-10		2017-05-24					2017-07-03		2017-08-02			2017-09-06		2017-10-11		2018-04-09

PMU-JTFRP-CS-DGBC-06/REV / CONSULTANCY SERVICES FOR UPGRADING DESIGN GUIDELINES AND BUILDING CODES CUM MATERIAL SPECIFICATIONS WITH RESPECT TO THE MULTIPLE DISASTERS IN THE STATE OF J&K, WITH SPECIFIC REFERENCE TO THE SEISMIC ZONE 4 & 5.	IDA / 56950	Strengthening disaster risk management capacity	Post	Quality And Cost-Based Selection	Open - International		158,630.00	0.00	Under Implementation	2017-05-22	2017-06-12	2017-07-26			2017-08-30	2017-09-29	2017-11-03	2017-12-08	2018-06-06
JTFRP/PMU/2018/BME / Consultancy Services for benefit Monitoring & Evaluation Study (BME)	IDA / 56950	Implementation Support	Post	Quality And Cost-Based Selection	Open - National		175,000.00	0.00	Pending Implementation	2018-02-15	2018-03-08	2018-04-21			2018-05-19	2018-06-18	2018-07-23	2018-08-27	2019-08-27
PMU/DSS/01/2018 / DEVELOPMENT AND COMMISSIONING OF DECISION SUPPORT SYSTEM FOR JKSDMA	IDA / 56950	Strengthening disaster risk management capacity	Prior	Quality And Cost-Based Selection	Open - National		1,020,000.00	0.00	Canceled	2018-07-24	2018-08-14	2018-09-27			2018-10-25	2018-11-24	2018-12-29	2019-02-02	2020-02-02
PMU/SOC/2018/01 / CONSULTANCY FOR SCHEMATIC AND ARCHITECTURAL DESIGN , INTERIOR DESIGN , STRUCTURAL DESIGN , INFRASTRUCTURE ENGINEERING DESIGN, PROJECT MANAGEMENT AND SUPERVISION OF STATE EMERGENCY OPERATION CENTER , J&K STATE	IDA / 56950	Strengthening disaster risk management capacity	Post	Quality And Cost-Based Selection	Open - National		77,000.00	0.00	Under Implementation	2018-09-10	2018-10-01	2018-11-14			2018-12-12	2019-01-11	2019-02-15	2019-03-22	2020-03-21
PMUMIS/01/2018 / Developing a web enabled Management information system .	IDA / 56950	Implementation Support	Post	Quality And Cost-Based Selection	Open - National		154,000.00	0.00	Under Implementation	2018-10-26	2018-11-16	2018-12-30			2019-01-27	2019-02-26	2019-04-02	2019-05-07	2020-05-06
PMU/DSS/01/2018/REV / DEVELOPMENT AND COMMISSIONING OF DECISION SUPPORT SYSTEM FOR JKSDMA.	IDA / 56950	Strengthening disaster risk management capacity	Prior	Quality And Cost-Based Selection	Open - National		1,020,000.00	0.00	Under Implementation	2018-12-15	2019-01-05	2019-02-18			2019-03-18	2019-04-17	2019-05-22	2019-06-26	2020-06-25
JTFRP/PMU/RETROFITTING / CONSULTANCY SERVICE FOR SEISMIC VULNERABILITY ASSESSMENT AND PREPARATION OF SEISMIC RETROFITTING DPRS OF Fire Stations and College Building at Srinagar	IDA / 56950	Implementation Support	Post	Quality And Cost-Based Selection	Open - National		103,000.00	0.00	Under Implementation	2019-01-07	2019-01-28	2019-03-13			2019-04-10	2019-05-10	2019-06-14	2019-07-19	2020-07-18
PMU/JTFRP/TRAINING/CONSULTANCY / Consultancy Services for Capacity Building of fire departments, communities and other stakeholders under JTFRP	IDA / 56950	Strengthening disaster risk management capacity	Post	Quality And Cost-Based Selection	Open - National		557,000.00	0.00	Under Implementation	2019-06-01	2019-06-22	2019-08-05			2019-09-02	2019-10-02	2019-11-06	2019-12-11	2020-12-10

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SMC/JFRP/CONSULTANCY/WAPCOS / Consultancy for Preparation of Environmental and Social Report of Upgrading of 49 Dewatering Stations, Preparation of DPR of drainage Schemes complete with Environmental and Social Report (under Phase-II, preparation of concept report/DPR of SCADA system	IDA / 56950	Implementation Support	Post	Direct Selection	Direct		230,000.00	0.00	Canceled	2018-02-27		2018-03-09					2018-05-13		2018-11-09
PMU/ICDCS/DS/01/2018 / Engagement of Craft Sector Institute Srinagar, as Regional Sector Expert in non farm livelihood.	IDA / 56950	Restoration and strengthening of livelihoods	Post	Direct Selection	Direct		130,770.00	0.00	Under Implementation	2018-03-15		2018-03-30					2018-06-03		2018-11-30