

PROCUREMENT PLAN

Project information: Bosnia and Herzegovina - Energy Efficiency Project - P143580

Project Implementation agency: Federal Ministry of Physical Planning

Date of the Procurement Plan: 4/30/2020

Period covered by this Procurement Plan: 2020-2024

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

If the Borrower and the Bank agreed to use the Borrower’s national open competitive procurement arrangements, it will be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: ***Not Applicable***

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: *Not Applicable*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Works)**.

Goods: is not applicable;

Works: is not applicable.

Other Relevant Procurement Information.

None.

PROCUREMENT PLAN **Bosnia and Herzegovina : Energy Efficiency Project**

General Information

Country: Bosnia and Herzegovina Bank's Approval Date of the Original Procurement Plan: 2020-03-13
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-09-06
 Project ID: P143580 GPN Date: 2020-03-19
 Project Name: Energy Efficiency Project
 Loan / Credit No: IDA / 53930, IDA / 55380, IBRD / 89060
 Executing Agency(ies) Federal Ministry of Physical Planning-Project Implementation Unit

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
BEEP-P143580-NCB-29-W-15-FBH / Works for implementation of energy efficiency measures for University of Clinical Center Sarajevo (Department of Orthopedic and Trauma)	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Bids	Open - National	Single Stage - One Envelope				708,250.25	Signed														2015-07-08		2016-01-07						
B EEP-P143580-NCB-30-W15 - FBH / Works for implementation of energy efficiency measures for university clinical center Mostar Lot 1 and university clinical center Tuzla surgery clinic Gradina Lot 2	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Bids	Open - National	Single Stage - One Envelope				1,061,492.18	Signed																2015-09-29		2015-12-18				
-P143580-BA-BEEP-5393BA-NCB-W-15-5-RS / RETROFITTING OF ZJU BOLNICA ZVORNIK	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Bids	Open - National	Single Stage - One Envelope				282,138.76	Under Implementation																2016-04-20						
P143580-BA-BEEP-5393BA-NCB-W-14-4-RS / Retrofitting of University Hospital Foca	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Bids	Open - National	Single Stage - One Envelope				961,367.55	Under Implementation																2016-04-20						
BEEPAP-P165405-RFB-04-W-23-FBH / Works on reconstruction of (1+5) objects in 2023	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation				2023-04-01		2023-04-11										2023-05-09		2023-05-23		2023-06-17	2023-10-15	
BEEPAP-P165405-RFB-03-W-22-FBH / Works on reconstruction of 10 objects in 2022	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation				2022-04-01		2022-04-11										2022-05-23		2022-06-17		2022-10-15		
BEEPAP-P165405-RFB-02-W-21-FBH / Works on reconstruction of 13 objects in 2021	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				573,284.47	Signed				2021-04-01	2021-05-28	2021-04-11	2021-05-28									2021-05-09	2021-06-28	2021-05-23	2021-06-30	2021-06-17	2021-07-26	2021-10-15
BEEPAP-P165405-RFB-05-W-21-FBH / Works on reconstruction of 12 objects in 2021.	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,017,908.96	Signed				2021-04-01	2021-05-31	2021-04-11	2021-05-31									2021-05-09	2021-06-30	2021-05-23	2021-07-01	2021-06-17	2021-07-26	2021-10-15
BEEPAP-P165405-RFB-06-W-22-FBH / Works on reconstruction of 10 objects in 2022.	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation				2022-04-01		2022-04-11										2022-05-09		2022-05-23		2022-06-17	2022-10-15	
BEEPAP-P165405-RFB-07-W-21-FBH / Works on reconstruction of 2 objects in Canton Tuzla	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation	Request for Bids - Works (without prequalification) SPD				2021-06-15	2021-06-18	2021-06-20	2021-06-18								2021-07-20	2021-07-16	2021-07-30		2021-08-16	2021-12-14	
BEEPAP-P165405-RFB-08-W-21-FBH / Works on reconstruction of 5 objects in ZE-DO canton	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation	Request for Bids - Works (without prequalification) SPD				2021-06-15	2021-06-23	2021-06-20	2021-06-23								2021-07-20	2021-07-21	2021-07-30		2021-08-16	2021-12-14	
BEEPAP-P165405-RFB-09-W-21-FBH / Works on reconstruction of 5 objects in ZE-DO canton	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation	Request for Bids - Works (without prequalification) SPD				2021-06-16	2021-06-23	2021-06-21	2021-06-23								2021-07-21	2021-07-21	2021-07-31		2021-08-17	2021-12-15	
BEEPAP-P165405-RFB-10-W-21-FBH / Works on reconstruction of 5 objects in ZE-DO canton	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation	Request for Bids - Works (without prequalification) SPD				2021-06-17	2021-06-23	2021-06-22	2021-06-23								2021-07-22	2021-07-21	2021-08-01		2021-08-18	2021-12-16	
BEEPAP-P165405-RFB-11-W-21-FBH / Works on reconstruction of 5 objects in ZE-DO canton	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation	Request for Bids - Works (without prequalification) SPD				2021-06-18	2021-06-23	2021-06-23	2021-06-23								2021-07-23	2021-07-21	2021-08-02		2021-08-19	2021-12-17	
BEEPAP-P165405-RFB-01-W-20-FBH / Works on reconstruction of 3 objects in KS	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled	Request for Bids - Works (without prequalification) SPD				2021-06-14	2021-06-17	2021-06-17	2021-06-17								2021-07-17		2021-07-27		2021-08-13	2021-12-11	
BEEPAP-P165405-RFB-12-W-21-FBH / Works on reconstruction of objects. LOT 1: Poliklinika za plucne bolesti Podhrastovci, LOT 2: UKCS Klinika za urogenitalnu medicinu Sarajevo, LOT 3: UKCS Klinika za fizikalnu medicinu i rehabilitaciju Sarajevo	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Works (without prequalification) SPD				2021-09-10		2021-09-15									2021-10-15		2021-10-29		2021-11-17	2022-03-17	

GOODS																																	
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
F141580-BA-BEEP-3393BA-SH-C-14-13-RS / Supply of metering equipment	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Quotations	Open - International			46,774.87	Signed																		2016-03-22						
BEEPAP-P165405-RFQ-04-G-23-FBH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (6 buildings) - 2022 buildings (allocated)*	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																		2023-02-07	2023-02-27					
BEEPAP-P165405-RFQ-05-G-20-FBH / Purchasing and Installation of Equipment required for Energy efficiency information system update (EE Revolving fund)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																		2020-09-24	2020-10-14					
BEEPAP-P165405-RFQ-06-G-20-FBH / Purchasing and Installation of IT Equipment required PIU	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		27,764.72	Signed																		2020-06-07	2021-02-15	2020-06-27				
BEEPAP-P165405-RFQ-07-G-20-FBH / Purchasing of Furniture required PIU	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		2,074.95	Completed																		2020-06-07	2020-10-26	2020-06-27	2020-11-30			
BEEPAP-P165405-RFQ-08-G-20-FBH / Contract Management Software	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																		2020-10-16	2020-12-15					
BEEPAP-P165405-NCB-01-G-20-FBH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (20 buildings) - 2020 buildings (allocated)*	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Cancelled																		2020-08-16	2020-09-05					
BEEPAP-P165405-RFB-02-G-22-FBH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation																		2022-02-16	2022-03-18					
BEEPAP-P165405-NCB-02-G-21-FBH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (25 buildings) - 2020 buildings (allocated)*	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Cancelled																		2021-02-16	2021-03-08					
BEEPAP-P165405-RFB-03-G-23-FBH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation																		2023-02-16	2023-03-18					
BEEPAP-P165405-NCB-03-G-22-FBH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (20 buildings) - 2022 buildings (allocated)*	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Cancelled																		2022-02-16	2022-03-08					
BEEPAP-P165405-RFB-01-G-21-FBH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (18 buildings) *	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		174,238.32	Signed																		2021-03-07	2021-03-23	2021-04-21				
BEEPAP-P165405-RFQ-09-G-21-FBH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																		2021-07-26	2021-08-25					
BEEPAP-P165405-RFQ-10-G-21-FBH / Procurement of equipment for video conference	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																		2021-07-23	2021-09-21					

NON CONSULTING SERVICES																																	
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

BEEPAF-P165405-RFB-01-NCS-21-FBH / ENERGY EFFICIENCY SERVICES for implementation of energy efficiency measures, including engineering design, construction works, measurement and verification of savings and first year operations and maintenance services	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation						2021-06-30	2021-07-05				2021-08-04	2021-08-19	2021-09-07	2023-03-11
--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------	----------------------------------------------------	------	------------------	-----------------	-----------------------------	--	------	------------------------	--	--	--	--	--	------------	------------	--	--	--	------------	------------	------------	------------

CONSULTING FIRMS	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
	BA-BEEP-CQ-23-CS-14-5393BA-RS / communication activities services	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		327,450.52	Signed														2015-06-04	2015-06-11			
	BA-BEEP-CQ-08-CS-14-5393BA-RS- / performing detailed energy audits, monitoring and evaluation, technical design, supervision and technical documentation for energy labels for retrofitted public buildings	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		268,186.87	Signed														2015-07-10	2015-07-13			
	BEEP-P143580-CQ-02-CS-15-FBH-I / Performing works supervision, technical monitoring and evaluation and energy labelling	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		79,112.25	Signed														2015-07-08	2015-12-17			
	BEEP-P143580-CQ-02-CS-15-FBH-I / Performing Works Supervision, Technical Monitoring and Evaluation and Energy Labelling	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		13,833.13	Signed														2015-07-08	2015-12-17			
	BEEP-P143580-CQ-05-CS-15-FBH I and II / Consulting services to perform design, technical monitoring services - (before and after) Works Supervision	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		300,008.87	Signed														2016-02-12	2016-02-15			
	BEEPP143580CQ-05-CS-15-FBH I and II / Design and technical monitoring (Lump Sum) and Supervision (Time Based)	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		246,401.84	Signed														2016-02-12	2016-02-15			
	BA-BEEP-CQ-08-CS-14-5393BA-RS / Performing detailed energy audits, monitoring and evaluation, technical design, supervision and technical documentation for energy labels for retrofitted public buildings	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		207,519.34	Signed														2016-06-15	2015-07-13			
	BA-BEEP-5393BA-QBS-CS-14-16-RE / Preparation of technical design and works supervision for retrofitting of public buildings	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Quality Based Selection	Open - International		665,521.79	Signed														2016-05-18	2016-05-19			
	BEEPAF-P165405-CQ-01-CS-20-FBH / Detailed energy audits - 30 buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		158,785.08	Signed	2020-07-10	2020-05-07	2020-07-29			2020-08-06	2020-11-11						2020-08-20	2020-12-22	2020-08-22	2021-01-11	2020-11-20	
	BEEPAF-P165405-CQ-04-CS-20-FBH / Audit of design (11+9=20 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		120,339.23	Signed	2020-07-10	2020-05-08	2020-07-29			2020-08-06	2021-01-28						2020-08-20	2021-02-16	2020-08-22	2021-03-03	2020-10-21	
	BEEPAF-P165405-CQ-08-CS-22-FBH / Audit of design (14+6=20 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2022-01-10		2022-01-29			2022-02-06							2022-03-08	2022-03-10		2022-05-09		
	BEEPAF-P165405-CQ-09-CS-23-FBH / Design and technical supervision (1+5=6 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-01-10		2023-01-29			2023-02-06							2023-02-20	2023-02-22		2023-08-21		
	BEEPAF-P165405-CQ-10-CS-23-FBH / Audit of design (1+5=6 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-01-10		2023-01-29			2023-02-06							2023-02-20	2023-02-22		2023-04-23		
	BEEPAF-P165405-CQ-11-CS-20-FBH / Social monitoring and evaluation (up to 18 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		251,644.22	Signed	2020-06-10	2020-05-12	2020-06-29			2020-07-07	2020-10-09						2020-07-20	2020-12-09	2020-07-23	2020-12-11	2020-10-21	
	BEEPAF-P165405-CQ-12-CS-20-FBH / Energy certificates	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2020-07-10	2020-05-15	2020-07-29			2020-08-06							2020-08-20	2020-08-22		2020-11-20		
	BEEPAF-P165405-CQ-14-CS-22-FBH / Energy certificates	IDA / 55380	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2022-01-10		2022-01-29			2022-02-06							2022-02-20	2022-02-22		2022-05-23		
	BEEPAF-P165405-CQ-15-CS-23-FBH / Energy certificates	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-01-10		2023-01-29			2023-02-06							2023-02-20	2023-02-22		2023-05-23		

BEEPAF-P165405-CQ-20-CS-20-FBH / Training for beneficiaries and energy managements	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2020-07-10	2020-05-15	2020-07-29									2020-08-20	2020-08-22	2024-06-22		
BEEPAF-P165405-CQ-22-CS-22-FBH / Training for beneficiaries and energy managements	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2022-01-10		2022-01-29									2022-02-20	2022-02-22	2025-12-23		
BEEPAF-P165405-CQ-23-CS-23-FBH / Training for beneficiaries and energy managements	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-01-10		2023-01-29									2023-02-20	2023-02-22	2026-12-23		
BEEPAF-P165405-CQ-24-CS-20-FBH / Other training and capacity building (local Governments, local energy service providers, etc.)	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2020-11-01		2020-11-15									2020-12-07	2020-12-09	2024-10-09		
BEEPAF-P165405-CQ-25-CS-20-FBH / Capacity building Ministry and PIU	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2020-09-01		2020-09-15									2020-10-07	2020-10-09	2024-08-09		
BEEPAF-P165405-CQ-26-CS-21-FBH / Targeted women training	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-04-01		2021-04-15									2021-05-07	2021-05-09	2025-03-09		
BEEPAF-P165405-CQ-27-CS-20-FBH / Energy efficiency information system updates (e.g. EE Revolving Fund)	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2020-07-01		2020-07-15									2020-08-06	2020-08-08	2024-06-08		
BEEPAF-P165405-CQ-28-CS-20-FBH / Communication and Promotion Public Campaigns	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		301,660.93	Signed	2020-05-10	2020-05-07	2020-05-29		2020-06-06	2020-08-03						2020-06-20	2020-10-16	2020-06-22	2020-10-16	2024-04-22
BEEPAF-P165405-CQ-03-CS-20-FBH / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		111,916.78	Signed	2020-07-10	2020-12-17	2020-07-29		2020-08-06	2021-01-26						2020-08-20	2021-02-19	2020-08-22	2021-03-03	2021-02-18
BEEPAF-P165405-CQ-07-CS-22-FBH / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2022-01-10		2022-01-29									2022-02-20	2022-02-22	2022-08-21		
BEEPAF-P165405-CQ-29-CS-20-FBH / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		55,048.49	Signed	2020-07-10	2020-05-08	2020-07-29		2020-08-06	2021-01-26						2020-08-20	2021-02-10	2020-08-22	2021-03-03	2021-02-18
BEEPAF-P165405-CQ-30-CS-21-FBH / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		289,020.60	Signed	2021-01-10	2020-12-17	2021-01-29		2021-02-06	2021-01-26						2021-02-20	2021-02-10	2021-02-22	2021-03-03	2021-08-21
BEEPAF-P165405-CQ-31-CS-21-FBH / Design and technical supervision (5 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		35,132.00	Signed	2021-01-10	2020-12-17	2021-01-29		2021-02-06	2021-01-26						2021-02-20	2021-02-19	2021-02-22	2021-03-03	2021-08-21
BEEPAF-P165405-CQ-32-CS-22-FBH / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2022-01-10		2022-01-29									2022-02-20	2022-02-22	2022-08-21		
BEEPAF-P165405-CQ-05-CS-21-FBH / Design and technical supervision (11 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2021-06-18	2021-07-29	2021-07-02	2021-07-30	2021-07-12							2021-07-27	2021-08-02	2021-10-31		
BEEPAF-P165405-CQ-33-CS-21-FBH / Design and technical supervision (7 objects)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2021-06-18	2021-07-30	2021-07-02		2021-07-12							2021-07-27	2021-08-02	2021-10-01		
BEEPAF-P165405-CQ-06-CS-21-FBH / Audit of design (7 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2021-07-30	2021-07-30	2021-08-13		2021-08-23							2021-09-06	2021-09-12	2021-11-11		
BEEPAF-P165405-CQ-02-CS-21-FBH / Detailed energy audits - 52 buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2021-01-10	2021-08-26	2021-01-29		2021-02-06							2021-02-20	2021-02-22	2021-05-23		
BEEPAF-P165405-CQ-13-CS-21-FBH / Energy certificates	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-10-29		2021-11-12		2021-11-22							2021-12-06	2021-12-12	2022-02-10		
BEEPAF-P165405-CQ-21-CS-21-FBH / Training for beneficiaries and energy managements	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-10-29		2021-11-12		2021-11-22							2021-12-06	2021-12-12	2022-02-10		

INDIVIDUAL CONSULTANTS																					
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion				
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
P143580-BA-BEEP-53938A-IC-CS-15-25-85 / ACCOUNTANT AND DISBURSEMENT SPECIALIST	IDA / S3930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		67,137.44	Signed								2015-06-18	2015-08-01				

BEEP-P143580-SSS-28-CS-15-FBIH / Consulting services for Financial software procurement	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Direct Selection	Direct	9,881.71	Signed													2015-12-16	
BEEP-P143580-IC-25-CS-14-FBIH / Procurement Specialist	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open	132,009.13	Terminated													2015-11-28	2015-12-16
BEEP-P143580-IC-26-CS-14-FBIH / Technical Expert	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open	99,378.05	Terminated													2015-11-28	2015-12-16
BEEP-P143580-IC-005-FBIH / Technical Expert I in the Project Implementation Unit of the Federation Ministry of Physical Planning	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open	99,378.05	Terminated													2015-11-28	2015-12-16
BEEP-P143580-IC-27-CS-14-FBIH / For a Administrative Assistant in the Project Implementation Unit of the Federation Ministry of Physical Planning	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open	42,932.38	Canceled													2015-11-28	
BEEP-P143580-IC-24-CS-14-FBIH / FOR PROJECT COORDINATOR (PC) IN THE IMPLEMENTATION UNIT OF THE FEDERATION MINISTRY OF PHYSICAL PLANNING	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open	154,133.89	Terminated													2015-11-28	2015-12-16
BEEP-P143580-IC-003-FBIH / For a Administrative Assistant in the Project Implementation Unit of the Federation Ministry of Physical Planning	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open	37,108.18	Terminated													2015-12-22	2015-12-16
BEEP-P143580-IC-06-CS-14-FBIH / FINANCIAL SPECIALIST	IDA / 55380	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open	18,422.29	Under Implementation													2017-05-09	
. P143580-BA-BEEP-5393BA-IC-CS-15-26-MS / Procurement Manager	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open	33,928.37	Signed													2017-11-06	2017-11-01
BEEPAF-P165405-IC-16-CS-20-FBIH / Development / Technical Assistance for EE Revolving Fund / Revolving Fund Expert	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Individual Consultant Selection	Limited	27,391.12	Signed	2020-05-10	2020-06-09	2020-05-15	2020-09-09	2020-06-20	2020-10-22	2020-06-22	2020-10-22	2024-04-22					
BEEPAF-P165405-IC-17-CS-20-FBIH / Development / Technical Assistance for EE Revolving Fund /Financial Expert	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Individual Consultant Selection	Limited	19,356.37	Signed	2020-05-10	2020-06-09	2020-05-15	2020-09-09	2020-06-20	2020-10-22	2020-06-22	2020-10-22	2024-04-22					
BEEPAF-P165405-IC-18-CS-20-FBIH / Development / Technical Assistance for EE Revolving Fund /Policy & Regulatory Expert	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Individual Consultant Selection	Limited	17,832.76	Signed	2020-05-10	2020-07-23	2020-05-15	2020-09-09	2020-06-20	2020-10-22	2020-06-22	2020-10-22	2024-04-22					
BEEPAF-P165405-IC-19-CS-20-FBIH / Development / Technical Assistance for EE Revolving Fund / Technical Expert	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Individual Consultant Selection	Limited	25,448.73	Signed	2020-05-10	2020-06-09	2020-05-15	2020-09-10	2020-06-20	2020-10-22	2020-06-22	2020-10-22	2024-04-22					
BEEPAF-P165405-IC-07-CS-20-FBIH / Contract Management Expert	IBRD / 89060	Project Management	Post	Individual Consultant Selection	Limited	102,941.57	Signed	2020-05-01	2020-02-21	2020-05-01	2020-05-08	2020-06-06	2020-05-18	2020-06-08	2020-05-18	2024-05-01					
BEEPAF-P165405-IC-08-CS-20-FBIH / Administrative Assistant	IBRD / 89060	Project Management	Post	Individual Consultant Selection	Limited	54,633.24	Signed	2020-05-01	2020-02-18	2020-05-01	2020-05-08	2020-06-06	2020-05-18	2020-06-08	2020-05-18	2024-05-01					
BEEPAF-P165405-IC-01-CS-20-FBIH / Project Leader	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct	121,680.15	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01					
BEEPAF-P165405-IC-05-CS-20-FBIH / Technical Expert II	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct	96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01					
BEEPAF-P165405-IC-04-CS-20-FBIH / Technical Expert I	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct	96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01					
BEEPAF-P165405-IC-06-CS-20-FBIH / Technical Expert III	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct	96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01					
BEEPAF-P165405-IC-02-CS-20-FBIH / Procurement Specialist	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct	96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01					
BEEPAF-P165405-IC-03-CS-20-FBIH / Financial Management Specialist	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct	96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01					