

PROCUREMENT PLAN (Textual Part)

Project information: Solomon Islands – Tina River Hydropower Development Project (P161319)

Project Implementation agency: The Solomon Island Energy Authority – SIEA (in the trade name of the Solomon Power – SP), and the Ministry of Mines, Energy and Rural Electrification

Date of the Procurement Plan: May 10, 2017

Period covered by this Procurement Plan: from 2017 to 2023

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used. At this stage, no contracts are expected to be procured by approaching the national market.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable.

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – Not Applicable.

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works) – not applicable.

SB-MMERE-47235-CS-CDS / Legal Advisor Contract	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		28,800.00	28,800.00	Completed	2018-02-08	2018-02-08	2018-02-08	2018-02-08			2018-02-15	2018-01-01	2018-06-30	2018-06-30
SB-MMERE-48065-CS-CDS / Project Manager Contract January to June 2018	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		36,000.00	36,000.00	Completed	2018-02-08	2019-01-24	2018-02-13	2019-01-29			2018-02-15	2018-02-15	2018-06-30	2018-06-30
SB-MMERE-48068-CS-CDS / Strategic Advisor, Safeguard and stakeholder Engagement Contract	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		63,030.00	63,030.00	Completed	2018-02-08	2018-02-08	2018-02-12	2018-02-12			2018-02-15	2018-01-01	2018-06-30	2018-06-30
SB-MMERE-48074-CS-CDS / Technical Advisor Engineering Contract January to June 2018	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		37,800.00	37,800.00	Completed	2018-02-08	2018-02-08	2018-02-14	2018-02-14			2018-02-16	2018-02-15	2018-06-30	2018-06-30
SB-MMERE-99680-CS-CDS / Senior Project Advisor	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		16,200.00	22,600.00	Completed	2019-02-18	2019-02-18	2019-02-18	2019-02-18			2019-03-01	2019-03-01	2019-03-31	2019-04-30
SB-MMERE-99681-CS-CDS / Technical Advisor (Engineering)	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		13,950.00	358,755.00	Signed	2019-02-08	2019-02-08	2019-02-18	2019-02-18			2019-02-18	2019-03-01	2019-03-31	
SB-MMERE-99682-CS-CDS / Legal Advisor	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		9,375.00	367,400.00	Signed	2019-02-08	2019-02-08	2019-02-18	2019-02-18			2019-03-18	2019-03-01	2019-03-31	
SB-MMERE-99683-CS-CDS / Strategic Advisor, Safeguard and stakeholder Engagement Plan	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		24,550.00	113,425.00	Completed	2019-02-08	2019-02-08	2019-02-18	2019-02-18			2019-03-18	2019-03-01	2019-03-31	2019-12-31
SB-MMERE-110990-CS-INDV / Community Liaison Officer and Gender Focal Point for Tina River Hydro power Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		25,500.00	23,916.00	Signed	2019-04-11	2019-04-11	2019-05-30	2019-09-11	2019-06-20	2019-09-12	2019-07-25	2019-09-12	2020-03-31	
SB-MMERE-110120-CS-INDV / Community Liaison Officer and Livelihood Restoration Manager for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		25,538.25	25,832.00	Signed	2019-04-11	2019-04-11	2019-05-30	2019-09-13	2019-06-20	2019-09-14	2019-07-25	2019-09-14	2020-03-31	
SB-MMERE-110122-CS-INDV / Communications Officer for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		17,850.00	0.00	Under Implementation	2019-04-11	2019-04-11	2019-05-30		2019-06-20		2019-07-25		2020-03-31	
SB-MMERE-110124-CS-INDV / Environmental & Social Safeguard Officer for Tina River Hydropower Development Project.	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		23,638.50	23,916.00	Signed	2019-04-11	2019-04-11	2019-05-30	2019-09-11	2019-06-20	2019-09-12	2019-07-25	2019-09-13	2020-03-31	
SB-MMERE-110926-CS-INDV / Deputy Project Manager for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		68,040.00	75,250.00	Signed	2019-04-17	2019-04-17	2019-06-05		2019-06-26	2019-05-02	2019-07-31	2019-09-14	2020-03-31	
SB-MMERE-110929-CS-INDV / Project Manager for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		221,000.00	0.00	Under Review	2019-04-17	2019-04-17	2019-06-05		2019-06-26		2019-07-31		2020-03-31	

SB-MMERE-120345-CS-CDS / Dam Safety Advisory Panel: Hydropower /Civil Dam Engineer	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		33,720.00	95,160.00	Signed	2019-06-24	2019-07-19	2019-07-04	2019-10-15			2019-09-07	2019-05-09	2020-05-09
SB-MMERE-120346-CS-CDS / Dam Safety Advisory Panel: ElectroMechanical Expert	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		20,160.00	57,288.00	Signed	2019-06-24	2019-07-19	2019-07-04	2020-03-23			2019-09-07	2019-05-10	2020-05-09
SB-MMERE-120347-CS-CDS / Dam Safety Advisory Panel: Geotechnical/Geology Expert	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		45,920.00	115,768.00	Signed	2019-06-25	2019-07-19	2019-07-05	2019-10-15			2019-09-08	2019-05-10	2020-05-09
SB-MMERE-121257-CS-CDS / Dam Safety Advisory Panel Hydraulics/sediment Expert	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		35,700.00	85,120.00	Signed	2019-06-27	2019-07-19	2019-07-07	2019-10-15			2019-09-10	2019-05-24	2020-05-10
SB-MMERE-121258-CS-CDS / Dam Safety Advisory Panel: Seismologist	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		60,080.00	148,160.00	Signed	2019-06-27	2019-07-19	2019-07-07	2019-10-15			2019-09-10	2019-05-10	2020-05-09
SB-MMERE-121252-CS-CDS / Project Implementation Support Officer	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		15,480.00	15,480.00	Signed	2019-06-27	2019-07-29	2019-07-07	2019-07-30			2019-09-10	2019-09-12	2020-03-08
SB-MMERE-121249-CS-CDS / Resource Management Officer	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		10,320.00	10,320.00	Signed	2019-06-27	2019-07-29	2019-07-07	2019-07-30			2019-09-10	2019-09-12	2020-06-30
SB-MMERE-121251-CS-CDS / Project Accountant	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		17,850.00	17,850.00	Signed	2019-06-27	2019-07-29	2019-07-07	2019-07-30			2019-09-10	2019-09-12	2020-06-30
SB-MMERE-125620-CS- INDV / Management Plan Consultant	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct		17,000.00	17,000.00	Signed	2019-07-31	2019-07-31	2019-08-09	2019-08-09	2019-08-30	2019-08-30	2019-09-23	2019-09-23	2019-09-30
SB-MMERE-125990-CS- INDV / Livelihood Mapping	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct		16,395.90	0.00	Pending Implementation	2019-08-03		2019-08-13		2019-09-03		2019-10-08		2020-04-05
SB-MMERE-126107-CS- INDV / Archaeological Survey	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct		19,675.08	0.00	Pending Implementation	2019-08-03		2019-08-13		2019-09-03		2019-10-08		2020-04-05
SB-MMERE-126109-CS- INDV / Tribal Registry	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct		7,870.03	0.00	Under Implementation	2019-08-03	2020-02-11	2019-08-13		2019-09-03		2019-10-08		2020-04-05
SB-MMERE-138812-CS-CDS / Plantation Valuation Consultant	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		17,200.00	0.00	Under Review	2019-10-07	2019-10-08	2019-10-17				2019-12-21		2020-06-18
SB-MMERE-138922-CS- INDV / Communication Adviser	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		73,935.00	93,595.00	Signed	2019-10-08	2020-03-23	2019-11-28	2020-01-05	2019-12-17	2020-04-06	2020-01-21	2019-11-12	2020-07-19
SB-MMERE-168719-CS- INDV / Social - Economic Baseline Consultant	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct		66,000.00	0.00	Under Implementation	2020-04-15	2020-04-25	2020-04-25		2020-05-16		2020-06-20		2020-12-17
SB-MMERE-169784-CS- INDV / Environment and Social Safeguards Manager	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		168,000.00	0.00	Canceled	2020-04-27	2020-04-25	2020-06-15		2020-07-06		2020-08-10		2021-02-08

SB-MMERE-171321-CS-INDV / Environmental and Social Safeguard Manager	IDA / D2020	Component 4: Technical Assistance	Prior	Individual Consultant Selection	Open		338,000.00	0.00	Under Implementation	2020-04-29	2020-05-11	2020-06-17		2020-07-08		2020-08-12		2021-02-08
SB-MMERE-179053-CS-INDV / Gender Focal Point and Community Liaison Officer for Tina River Hydro power Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		44,496.00	0.00	Under Implementation	2020-06-17	2020-07-20	2020-08-05		2020-08-26		2020-09-30		2022-09-20
SB-MMERE-179060-CS-INDV / Environmental & Social Safeguard Officer for Tina River Hydropower Development Project.	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		44,496.00	0.00	Under Implementation	2020-06-17	2020-07-20	2020-08-05		2020-08-26		2020-09-30		2022-09-20
SB-MMERE-179039-CS-INDV / Deputy Project Manager	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		120,000.00	129,000.00	Signed	2020-06-17	2020-06-30	2020-08-05	2020-07-27	2020-08-26	2020-07-27	2020-09-30	2020-07-27	2022-09-20
SB-MMERE-179042-CS-INDV / Community Liaison Officer	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		48,072.00	0.00	Under Implementation	2020-06-25	2020-05-01	2020-08-13		2020-09-03		2020-10-08		2022-09-28
SB-MMERE-187773-CS-CDS / Enumerator 1	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	0.00	Pending Implementation	2020-08-07		2020-08-17				2020-10-21		2021-04-19
SB-MMERE-187778-CS-CDS / Enumerator 2	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection			1,500.00	0.00	Pending Implementation	2020-08-07		2020-08-07				2020-08-07		2020-08-07
SB-MMERE-187779-CS-CDS / Enumerator 3	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	0.00	Pending Implementation	2020-08-07		2020-08-17				2020-10-21		2021-04-19
SB-MMERE-187805-CS-CDS / Enumerator 4	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	0.00	Pending Implementation	2020-08-07		2020-08-17				2020-10-21		2021-04-19
SB-MMERE-187806-CS-CDS / Enumerator 5	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection			1,500.00	0.00	Pending Implementation	2020-08-07		2020-08-07				2020-08-07		2020-08-07
SB-MMERE-187820-CS-CDS / Enumerator 6	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	0.00	Pending Implementation	2020-08-07		2020-08-17				2020-10-21		2021-04-19
SB-MMERE-187821-CS-CDS / Enumerator 7	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection			1,500.00	0.00	Pending Implementation	2020-08-07		2020-08-07				2020-08-07		2020-08-07
SB-MMERE-187822-CS-CDS / Enumerator 8	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection			1,500.00	0.00	Pending Implementation	2020-08-07		2020-08-07				2020-08-07		2020-08-07
SB-MMERE-187823-CS-CDS / Local Team Leader	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		8,200.00	0.00	Pending Implementation	2020-08-07		2020-08-17				2020-10-21		2021-04-19