

P155947: Summarized Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan** June 01, 2017
2. **Date of General Procurement Notice:** May 29, 2017
3. **Period covered by this procurement plan:** April 04, 2017 – June 30, 2018

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	≥ 500,000	All Contracts
2.	NCB (Goods)	<500,000	As per PP
3.	ICB (Works)	≥ 5 million	All Contracts
4.	NCB (Works)	< 200,000	As per PP
5.	(Non-Consultant Services)	Below US\$ 50,000	First contract
6.	Direct Contracting	All Values	All Contracts
7.	Shopping	>US\$50,000 - <US\$500,000	As per PP
8.	QCBS	>US\$200,000	All Contracts
9.	QBS	<US\$200,000	Contracts above US\$100,000, or if specified in PP
10.	FBS	<US\$200,000	Contracts above US\$100,000, or if specified in PP
11.	LCS	<US\$200,000	Contracts above US\$100,000, or if specified in PP
12.	CQS	<US\$200,000	Contracts above US\$100,000, or if specified in PP

2. **Prequalification.** Bidders for large or complex civil works shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Reference to (if any) Project Operational/Procurement Manual: Guidelines Procurement of Goods, Works, And Non-Consulting Services Under IBRD Loans and IDA Credits & Grants By World Bank Borrowers; Guidelines Selection and Employment of Consultants Under IBRD Loans and IDA Credits & Grants By**

July 9, 2010

World Bank Borrowers. Project Implementation Manual for World Bank - Loan Project P155947 - 03/01/2016 LWSC-PIU

4. **Any Other Special Procurement Arrangements: N/A**
5. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Rehabilitation & Extension of PIU Offices and Customer Care Center	60,000	1	No	Prior	
	Procurement of Project Motor Vehicles	80,000	2	Yes	Prior	
	Rehabilitation & Extension of Monrovia Water Supply System	7,800,000.00	1	No	Prior	

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comment
1.	Competitive Methods (Firms)	Above US\$ 100,000	As per PP
2.	Single Source (Firms)	All	As per PP
3.	Individual	Above US\$ 50,000	All Contracts

2. **Short list comprising entirely of national consultants: N/A**

3. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
LWSC/LU WSP/PIU/ JUNE '17'	Supervision of Rehabilitation & Extension of Monrovia Water Supply System	350,000	1	Prior	QCBS
LWSC/LU WSP/003/2 017	Technical Assistance for Device Assisted Metering & Grievance Redress Mechanism (GRM)	400,000	1	Prior	QCBS
	Public Consultation	50,000	1	Prior	LCS
LWSC/LU WSP/002/2 017	Financial Audit Services	50,000	1	Prior	LCS
	Design & Supervision Engineer – PIU Office and Customer Care Center	10,000	1	Prior	ICS
	Project Director	100,000	1	Prior	ICS
	Financial Management Expert	100,000	1	Prior	ICS
	Procurement Specialist	100,000	1	Prior	ICS
	Safeguard Expert	100,000	1	Prior	ICS
	Project Engineer/M&E Specialist	100,000	1	Prior	ICS

PROCUREMENT PLAN Liberia : Liberia Urban Water Supply Project

General Information
Country: Liberia **Bank's Approval Date of the Original Procurement Plan:** 2017-10-11
Revised Plan Date(s): (comma delineated, leave blank if none) 2020-08-25
Project ID: P155947 **GFN Date:**
Project Name: Liberia Urban Water Supply Project
Loan / Credit No: IDA / 57740, IDA / 63840, IDA / D4870
Executing Agency(ies): Liberia Water and Sewer Corporation

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
LWSC-LUWSP-REF-9.1 / Rehabilitation and Extension of PFD Office and Customer Care Center	IDA / 57740	Infrastructure Improvements	Prior	Request for Quotations	Open - National	Single Stage - One Envelope				85,000.00	88,490.13	Signed								2017-11-07	2017-11-03							2018-01-02	2018-01-11	2018-07-01	
LWSC-LUWSP-REF-9 / Rehabilitation and Extension of PFD Office & Customer Care Center	IDA / 57740	Infrastructure Improvements	Prior	Request for Quotations	Open - National	Single Stage - One Envelope				60,000.00	0.00	Canceled								2017-08-09								2017-10-04		2018-04-02	
LWSC-LUWSP-REF-10 / Rehabilitation and Extension of Monrovia Water Supply Distribution System	IDA / 57740	Capacity Building	Prior	Request for Bids	Open - International	Single Stage - One Envelope				7,800,000.00	0.00	Canceled	2017-11-02		2018-01-18		2018-01-18			2017-11-07			2018-03-29		2018-04-28		2018-06-02		2019-11-24		
LWSC-LUWSP-REF-10.1 / Rehabilitation and Extension of Monrovia Water Supply Distribution System	IDA / 57740	Capacity Building	Prior	Request for Quotations	Open - National	Single Stage - One Envelope				7,800,000.00	0.00	Canceled								2018-01-22								2018-03-19		2018-09-15	
LR-LWSC-39420-CW-RFB / Rehabilitation and Extension of Monrovia Water Supply Distribution System	IDA / 57740	Infrastructure Improvements	Prior	Request for Bids	Open - International	Single Stage - One Envelope				7,800,000.00	7,702,210.87	Signed	2017-07-25		2017-10-10	2018-01-19	2017-10-10	2018-04-02	2017-07-30				2017-12-19	2018-05-22	2018-01-18	2018-06-06	2018-02-22	2018-06-12	2019-08-16		
LR-LWSC-71016-CW-RFQ / Construction of Two Additional Customers Care Centers at locations to be provided by the LWSC for timely service delivery.	IDA / 57740	Infrastructure Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope				450,000.00	0.00	Pending Implementation					2020-05-28		2020-06-02			2020-07-14		2020-08-13		2020-09-17			2021-01-15		
LR-LWSC-109117-CW-RFB / Construction of new transmission line from White Plains and urgent repairs of the existing 36" pipeline.	IDA / 63840	Infrastructure Improvements	Prior	Request for Bids	Open - International	Single Stage - One Envelope				18,550,000.00	0.00	Pending Implementation					2020-09-01		2020-09-06			2020-10-18		2020-11-17		2020-12-22			2021-06-29		
LR-LWSC-91300-CW-RFB / Procurement of civil works - laying of pipe lines to Newport Street Booster & Construction of 1 Million Gallon Service Reservoir in Paynesville	IDA / 63840	Infrastructure Improvements	Prior	Request for Bids	Open - International	Single Stage - One Envelope				8,200,000.00	0.00	Pending Implementation					2020-06-22		2020-06-27			2020-08-08		2020-09-07		2020-10-12			2022-10-12		

LR-LWSC-168523-CW-RFQ / Poly-tank installation and Water Trucking to Critical Communities with limited water supply (West Point and Central Monrovia Hospitals & Clinics)	IDA / 63840	Infrastructure Improvements	Post	Request for Quotations	Limited	Single Stage - One Envelope			45,000.00	0.00	Pending Implementation																	2020-06-15	2020-12-12		
LR-LWSC-168517-CW-DIR / Connection to households to provide treated water supply in water main serviced areas during the State of Emergency	IDA / 63840	Infrastructure Improvements	Post	Direct Selection	Direct				100,000.00	105,508.00	Signed				2020-04-14	2020-05-20	2020-04-19	2020-04-22											2020-05-24	2020-05-20	2020-11-20
LR-LWSC-168311-CW-DIR / Water Kiosks Rehabilitation in various Slum Communities	IDA / 63840	Infrastructure Improvements	Post	Direct Selection	Direct				15,000.00	4,896.50	Signed				2020-04-14	2020-04-22	2020-04-19	2020-04-27											2020-05-24	2020-05-20	2020-11-20
LR-LWSC-168525-CW-RFQ / Rehabilitation of existing water supply facilities at selected COVID-19 Holding Centers	IDA / 63840	Infrastructure Improvements	Post	Request for Quotations	Limited	Single Stage - One Envelope			75,000.00	0.00	Pending Implementation																		2020-06-19	2020-12-16	

GOODS																																
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LWSC-LUWSP-REF-1 / Procurement of Assorted Office Stationeries & Ink Cartridges	IDA / 57740	Capacity Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		18,000.00	11,586.50	Signed								2017-06-14									2017-08-09	2018-07-04	2018-02-05			
LWSC-LUWSP-REF-2 / Procurement of Computers & Ink Cartridges Including Other Equipment	IDA / 57740	Capacity Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		21,000.00	22,017.00	Signed								2017-06-14									2017-08-09	2017-06-07	2018-02-05			
LWSC-LUWSP-REF-3 / Procurement of Equipment - LWSC Operational Equipment	IDA / 57740	Capacity Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		8,500.00	22,017.00	Signed								2017-10-21									2017-12-16	2017-07-06	2018-06-14			
LWSC-LUWSP-REF-4 / Procurement of Office Furniture & Appliances	IDA / 57740	Capacity Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,000.00	2,122.00	Completed								2017-06-17									2017-08-12	2017-08-08	2018-02-08	2019-10-16		
LWSC-LUWSP-REF-5 / Procurement of Project Vehicles	IDA / 57740	Capacity Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		80,000.00	151,800.00	Signed								2017-06-14									2017-08-09	2017-08-02	2018-02-05	2019-10-16		
LWSC-LUWSP-REF-6 / Procurement of Office Supplies	IDA / 57740	Capacity Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		2,500.00	15,766.00	Signed								2017-06-12									2017-08-07	2018-07-04	2018-02-03			
LWSC-LUWSP-REF-6 / Procurement of Standby Generator	IDA / 57740	Capacity Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		20,000.00	16,950.00	Completed								2018-04-14									2018-06-09	2018-05-16	2018-12-06	2019-10-16		
LR-LWSC-71014-GO-RFQ / Air Conditioners for Project Office	IDA / 57740	Infrastructure Improvements	Post	Request for Quotations	Open - National	Single Stage - One Envelope		9,000.00	2,550.00	Completed								2018-06-26									2018-08-21	2018-07-13	2019-02-17	2019-10-15		

LR-LWSC-71008-GO-RFQ / Office Furniture for PIU Office Space	IDA / 57740	Infrastructure Improvements	Post	Request for Quotations	Open - National	Single Stage - One Envelope		20,000.00	7,345.00	Completed											2018-07-08									2018-09-02	2018-07-11	2019-03-01	2019-10-16				
LR-LWSC-70944-GO-RFQ / Vehicles for PIU Supervision Operations	IDA / 57740	Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	0.00	Canceled											2018-09-25	2018-08-08										2018-11-20		2019-05-19			
LR-LWSC-71000-GO-RFQ / Poly Tank & Associated Pipes for Water Tower	IDA / 57740	Infrastructure Improvements	Post	Request for Quotations	Open - National	Single Stage - One Envelope		800.00	1,493.00	Signed											2018-08-15											2018-10-10	2018-08-10	2019-04-08	2019-10-14		
LR-LWSC-71025-GO-RFQ / Provision and installation of aluminum and glass partition to create secure work cubicles in the PIU general office and the Supervision Consultants' office	IDA / 57740	Infrastructure Improvements	Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,000.00	5,100.00	Signed											2018-08-15											2018-10-10	2018-07-12	2019-04-08			
LR-LWSC-70939-GO-RFQ / Procurement of three SUV type vehicles for the use of the LWSC Senior Management Team under support to the LWSC	IDA / 57740	Capacity Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		120,000.00	123,000.00	Completed											2018-09-04											2018-10-30	2018-09-14	2019-04-28	2019-10-14		
LR-LWSC-91518-GO-RFQ / Purchase of one (1) double cabin 4X4 diesel pickup for field use	IDA / 57740	Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	34,950.00	Completed											2019-01-20	2019-01-16										2019-03-17	2019-02-12	2019-04-16	2019-10-14		
LR-LWSC-71003-GO-RFQ / Wide Format Plotter/Printer	IDA / 57740	Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		6,500.00	6,783.00	Completed											2019-06-10	2019-05-06										2019-08-05	2019-05-28	2020-02-01	2019-10-14		
LR-LWSC-91204-GO-RFB / Procurement of Operational Equipment (Lot1- 3 No Pickups), Lot2 - 2 No Back haul loader), (Lot3- 2No Water Tankers),(Lot4- 1 No Flatbed truck)	IDA / 57740	Capacity Building	Post	Request for Bids	Open - International	Single Stage - One Envelope		600,000.00	0.00	Pending Implementation				2020-04-10							2020-04-15						2020-05-27			2020-06-28			2020-07-31		2021-01-27		
LR-LWSC-91302-GO-RFQ / Supply of 5 No Laptops, Autocad and accessories	IDA / 57740	Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,000.00	14,843.00	Signed											2020-01-19	2020-03-27										2020-03-15	2020-03-27	2020-04-14			
LR-LWSC-91303-GO-RFQ / Procurement of assorted office stationery and supplies	IDA / 57740	Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,000.00	0.00	Pending Implementation											2020-04-05											2020-05-31		2020-06-30			
LR-LWSC-71023-GO-RFQ / Workstation with AutoCAD Software (This is for the procurement of a desktop computer system capable of running the AutoCAD software along with the fully licensed software installed).	IDA / 57740	Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		2,000.00	0.00	Canceled											2020-04-29											2020-06-12		2020-12-09			
LR-LWSC-159953-GO-RFB / Procurement of Six Month's supply of Water Treatment Chemicals for the Liberia Water & Sewer Corporation	IDA / D4870	Capacity Building	Prior	Request for Bids	Open - National	Single Stage - One Envelope		140,000.00	0.00	Under Review				2020-02-25							2020-03-01							2020-04-12			2020-05-12			2020-06-16		2020-12-13	

LR-LWSC-91297-GO-RFB / Supply and Installation of Equipment for Cost Recovery	IDA / 57740	Capacity Building	Post	Request for Bids	Open - International	Single Stage - One Envelope		600,000.00	0.00	Pending Implementation				2020-06-15		2020-06-20				2020-08-01		2020-08-31		2020-10-05		2021-04-03
LR-LWSC-168520-GO-RFQ / Purchase of Emergency Diesel for White Plains Stand-by Generators and Vacuum Trucks for Continuous Plant operation and Desludging activities under Covid -19 to Emergency Interventions	IDA / 63840	Infrastructure Improvements	Post	Request for Quotations	Limited	Single Stage - One Envelope		179,000.00	355,460.00	Signed						2020-04-19	2020-04-21						2020-06-14	2020-05-07	2020-12-11	2020-05-12
LR-LWSC-168305-GO-RFQ / Procurement of Emergency Water Treatment Chemicals and Reagents for LWSC	IDA / 63840	Infrastructure Improvements	Post	Request for Quotations	Limited	Single Stage - One Envelope		110,000.00	169,300.00	Signed						2020-04-19	2020-05-08						2020-06-14	2020-05-08	2020-12-11	2020-05-12
LR-LWSC-168524-GO-RFQ / Supply of Water to Elevated Tanks within Monrovia	IDA / 63840	Infrastructure Improvements	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,000.00	0.00	Pending Implementation						2020-04-19							2020-06-14		2020-12-11	
LR-LWSC-168827-GO-RFQ / Procurement and supply of emergency leak repair materials for LWSC	IDA / 63840	Infrastructure Improvements	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,000.00	14,610.85	Signed						2020-04-21	2020-06-04						2020-06-16	2020-06-04	2020-12-13	
LR-LWSC-169667-GO-RFQ / Procurement of Construction Materials for the repair of the 36-inch Transmission Line (Form work, Concrete Work, Steel Works, etc.)	IDA / 63840	Infrastructure Improvements	Post	Request for Quotations	Open - National	Single Stage - One Envelope		15,808.00	37,725.00	Signed						2020-04-28							2020-06-21	2020-05-20	2020-12-18	2020-05-07

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LR-LWSC-31418-NC-RFQ / Publication & Printing Services (Print & Electronic Media)	IDA / 57740	Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		12,000.00	0.00	Cancelled								2017-06-12							2017-08-07		2018-02-03	
LR-LWSC-169009-NC-DIR / Emergency maintenance services to ensure continuous operation of the generators and pumps at the LWSC White Plains Water Treatment Plant.	IDA / 63840	Infrastructure Improvements	Post	Direct Selection	Direct			50,000.00	0.00	Under Implementation					2020-04-18	2020-06-08	2020-04-23	2020-06-29							2020-05-28		2020-11-24	
LR-LWSC-169669-NC-RFQ / Hiring of Excavator and other earth-moving equipment (Short-term)	IDA / 63840	Infrastructure Improvements	Post	Request for Quotations	Open - National	Single Stage - One Envelope		4,250.00	1,300.00	Signed								2020-04-26						2020-06-21	2020-05-21	2020-12-18		

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

LWSC-LUWSP-REF.20 / Technical Assistance for Device Assisted Metering & Grievances Redress Mechanism (GRM)	IDA / 57740	Capacity Building	Prior	Quality And Cost Based Selection	Open - International	400,000.00	382,470.59	Signed	2017-06-12	2017-10-24	2017-07-03	2017-11-01	2017-08-16	2018-04-17	2017-09-13	2018-05-29	2017-10-13	2018-06-25	2017-11-17	2018-11-19	2017-12-22	2018-11-26	2018-12-22	
LWSC-LUWSP-REF.17.1 / Supervision of Rehabilitation and Expansion of Monrovia Water Distribution Network	IDA / 57740	Infrastructure Improvements	Prior	Quality And Cost Based Selection	Open - International	350,000.00	399,060.00	Signed	2017-11-03	2017-11-07	2017-11-24	2017-11-08	2018-01-07	2017-11-08	2018-02-04	2017-09-22	2018-03-06	2018-04-10	2018-10-24	2018-05-15	2018-05-21	2019-05-15		
LWSC-LUWSP-REF.018 A / Procurement of Financial Audit Services	IDA / 57740	Capacity Building	Prior	Least Cost Selection	Open - National	50,000.00	0.00	Canceled	2017-11-06		2017-11-27		2018-01-10	2017-11-28	2018-02-07		2018-03-09	2018-04-13		2018-05-18		2018-11-14		
LWSC-LUWSP-REF.19 / Public Consultations	IDA / 57740	Capacity Building	Prior	Least Cost Selection	Open - National	50,000.00	0.00	Canceled	2018-04-16	2018-05-21	2018-05-07		2018-06-20		2018-07-18		2018-06-17		2018-09-21		2018-10-26		2019-04-24	
LR-LWSC-39403-CS-QCBS / Supervision of Rehabilitation & Extension of Water Supply	IDA / 57740	Infrastructure Improvements	Prior	Quality And Cost Based Selection	Open - International	350,000.00	349,300.00	Signed	2017-07-25		2017-07-25		2017-07-25		2017-09-11	2017-09-20	2017-12-20	2017-12-26	2018-01-24	2018-05-19	2018-02-28	2018-05-21	2019-02-28	
LR-LWSC-39409-CS-LCS / Procurement of Financial Audit Services	IDA / 57740	Capacity Building	Prior	Least Cost Selection	Open - National	50,000.00	13,888.00	Signed	2017-06-29		2017-08-08		2017-10-09		2017-11-02		2017-12-20	2018-01-29	2018-01-24	2018-02-21	2018-02-28	2018-03-13	2018-06-27	
LR-LWSC-71019-CS-QCBS / Consultancy Service for the Design of Additional Pipe Networks for LUWSP	IDA / 57740	Infrastructure Improvements	Post	Quality And Cost Based Selection	Open - International	200,000.00	0.00	Canceled	2018-11-20		2018-12-11		2019-01-24		2019-02-21		2019-03-23		2019-04-27		2019-06-01		2020-05-31	
LR-LWSC-109102-CS-QCBS / Feasibility, Design and Preparation of Bidding Documents for the 36" from White Plains to Monrovia.	IDA / 63840	Capacity Building	Prior	Quality And Cost Based Selection	Open - International	350,000.00	0.00	Under Implementation	2019-10-15	2020-02-18	2019-11-05	2020-03-09	2019-12-19		2020-01-16		2020-02-15		2020-03-21		2020-04-25		2021-04-25	
LR-LWSC-91295-CS-QCBS / Hiring of Supervision Consultant for Civil Works (Express Line, Ground Reservoir and 36" replacement	IDA / 63840	Infrastructure Improvements	Prior	Quality And Cost Based Selection	Open - International	700,000.00	0.00	Canceled	2020-03-05		2020-03-26		2020-05-09		2020-06-06		2020-07-06		2020-08-10		2020-09-14		2022-09-14	
LR-LWSC-161174-CS-QCBS / Construction Supervision for the Construction of a new water transmission line from White Plains to Monrovia	IDA / 63840	Infrastructure Improvements	Post	Quality And Cost Based Selection	Open - International	400,000.00	0.00	Under Implementation	2020-05-20	2020-03-05	2020-06-10		2020-07-24		2020-06-21		2020-09-20		2020-10-25		2020-11-29		2021-11-29	
LR-LWSC-161886-CS-QCBS / Consulting Services for Construction Supervision of a Ground Reservoir and an Express Line to Central Monrovia	IDA / 63840	Infrastructure Improvements	Post	Quality And Cost Based Selection	Open - International	350,000.00	0.00	Under Implementation	2020-03-02	2020-03-05	2020-03-23	2020-03-13	2020-05-06	2020-04-22	2020-06-03		2020-07-03		2020-08-07		2020-09-11		2021-09-11	
LR-LWSC-109131-CS-LCS / Public Consultations - will involve a process by which the LWSC shall take the public inputs that might affect them in a way during implementation on a large-scale so as to be involve in the context of the projects policies and laws of the country.	IDA / 57740	Capacity Building	Post	Least Cost Selection	Open - National	100,000.00	0.00	Pending Implementation	2020-06-05		2020-06-26		2020-08-05		2020-09-02		2020-10-02		2020-11-06		2020-12-11		2021-06-09	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LWSC-LUWSP-REF.17 / Supervision of Rehabilitation & Extension of Water Supply	IDA / 57740	Capacity Building	Prior	Individual Consultant Selection	Open		350,000.00	0.00	Canceled	2017-02-06		2017-03-27		2017-04-17		2017-05-22		2017-11-18	
LWSC-LUWSP-REF.18 / Procurement of Financial Audit Services	IDA / 57740	Capacity Building	Prior	Individual Consultant Selection	Open		50,000.00	0.00	Canceled	2017-06-20		2017-08-08		2017-08-29		2017-10-03		2018-04-01	
LWSC-LUWSP-REF.16 / Design and Supervision Engineer for Rehabilitation of P/U Office & Customer Care Space	IDA / 57740	Capacity Building	Prior	Individual Consultant Selection	Limited		10,000.00	0.00	Canceled	2017-02-06	2017-11-13	2017-02-11	2017-06-26	2017-03-04		2017-04-08		2017-10-05	
LWSC-LUWSP-REF.12 / Procurement Specialist	IDA / 57740	Capacity Building	Prior	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2017-01-09		2017-02-27		2017-03-20		2017-04-24		2017-10-21	
LWSC-LUWSP-REF.14 / Safeguard Specialist	IDA / 57740	Capacity Building	Prior	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2017-01-09		2017-02-27		2017-03-20		2017-04-24		2017-10-21	
LWSC-LUWSP-REF.13 / Finance and Management Specialist	IDA / 57740	Capacity Building	Prior	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2017-01-09		2017-02-27		2017-03-20		2017-04-24		2017-10-21	
LWSC-LUWSP-REF.11 / Project Director	IDA / 57740	Capacity Building	Prior	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2017-01-09		2017-02-27		2017-03-20		2017-04-24		2017-10-21	
LWSC-LUWSP-REF.15 / Monitoring and Evaluation Specialist/Engineer	IDA / 57740	Capacity Building	Prior	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2017-01-09		2017-02-27		2017-03-20		2017-04-24		2017-10-21	
LR-LWSC-63984-CS-INDV / Consulting Service for the vetting and validating of the abbreviated RAP prepared for the implementation of the Monrovia Water Distribution Network.	IDA / 57740	Infrastructure Improvements	Prior	Individual Consultant Selection	Open		50,000.00	0.00	Canceled	2018-05-21	2018-05-28	2018-06-09	2018-06-28	2018-06-14	2018-08-23	2018-06-28		2018-07-28	
LR-LWSC-72403-CS-INDV / Individual Consultant to carry out Gender Sensitive Public Consultations within the Project area to determine suitable Public Kiosk Locations which reduce water hauling distances	IDA / 57740	Capacity Building	Post	Individual Consultant Selection	Open		12,500.00	10,870.00	Completed	2018-09-14	2017-04-03	2018-11-02	2018-07-12	2018-11-23	2018-07-16	2018-12-28	2018-08-24	2019-06-26	2019-10-16
LR-LWSC-91301-CS-CDS / Consultancy service to update feasibility study and design and produce bidding document	IDA / 57740	Infrastructure Improvements	Prior	Direct Selection	Direct		200,000.00	180,132.00	Signed	2018-12-14	2019-01-29	2018-12-24	2019-02-03			2019-02-27	2019-09-10	2019-05-28	

LR-LWSC-117847-CS-CDS / Provision of Financial Audit Services of project implementation status for the period June 1, 2018 to June 30, 2019.	IDA / 57740	Capacity Building	Prior	Direct Selection	Direct		15,000.00	15,000.00	Signed	2019-08-30	2019-09-02	2019-09-09	2019-09-02			2019-11-13	2019-10-14	2020-05-11
LR-LWSC-161055-NC-RFQ / Procurement of QuickBooks Software System for Accounting Purposes	IDA / 57740	Capacity Building	Post	Direct Selection	Direct		15,000.00	12,500.00	Signed	2020-03-10	2019-12-17	2020-03-20	2020-03-29			2020-05-24	2020-04-30	2020-11-20
LR-LWSC-184833-CS-INDV / Local Consultant to assist international Specialist to implement Non-revenue Water activities on behalf of the Liberia Water Sewer Corporation.	IDA / 57740	Capacity Building	Post	Individual Consultant Selection	Direct		30,000.00	0.00	Under Implementation	2020-07-20	2020-07-22	2020-07-30		2020-08-20		2020-09-24		2021-03-23
LR-LWSC-187049-CS-CDS / Hiring of the General Auditing Commission to Conduct External Audit of the Liberia Urban Water Supply Project (LUWSP) for the fiscal period July 1, 2019 - June 30, 2020.	IDA / 57740	Capacity Building	Post	Direct Selection	Direct		15,000.00	0.00	Pending Implementation	2020-09-01		2020-09-11				2020-10-21		2020-12-29