

PROCUREMENT PLAN (Textual Part)

Project information: Ethiopia, One WASH- Consolidated WASH Account (CWA) Project “Phase II”, P167794

Project Implementation agency: Water Development Commission (WDC) of the Ministry of Water, Irrigation and Energy (MoWIE)

Date of the Procurement Plan: August 28, 2019

Period covered by this Procurement Plan: September 2019 to August 2020.

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016 revised August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **Section 33(1)(a) from 35-48 of the Proclamation Number 649/2009 of the Ethiopian Federal Government Procurement and Property Administration Proclamation**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

- **Open Advertising of the procurement opportunity at the national level;**

- ***The procurement is open to eligible firms from any country;***
- ***The request for bids/Proposal documents shall require that bidders/proposers submitting Bids/Proposal present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of and compliance with the Bank's Anti-Corruption Guidelines, including without limitation the bank's right to sanction and the Bank's inspection and audit right;***
- ***Contracts with an appropriate allocation of responsibilities, risks and liabilities;***
- ***Application of Standstill period and Publication of contract award information;***
- ***Maintenance of records of the procurement process; and***
- ***The Bank has the right to review procurement documentation and activities.***

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. ***“Not Applicable”***

Procurement of Second-Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables ***“Not Applicable”***

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations ***(Goods and Works)***.

Goods: Is applicable for those contracts identified in the Procurement Plan;

Works: Is applicable for those contracts identified in the Procurement Plan.

Other Relevant Procurement Information. None

PROCUREMENT PLAN Ethiopia : One WASH—Consolidated Water Supply, Sanitation, and Hygiene Account Project (One WASH—CWA)

General Information
 Country: Ethiopia Bank's Approval Date of the Original Procurement Plan: 2020-01-28
 Project ID: P167794 GPN Date: 2021-06-27
 Project Name: One WASH—Consolidated Water Supply, Sanitation, and Hygiene Account Project (One WASH—CWA)
 Loan / Credit No: IDA / 64450
 Executing Agency(ies) SNNPR WATER MINE AND ENERGY DEVELOPMENT BUREAU

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (€/\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-WMEDB-17136-CW-RFB / PROUREMENT OF WORKS FOR DOLA MEDIUM TOWN IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids						0.00	Under implementation			2020-06-14	2020-08-05	2020-06-29							2020-08-10	2020-08-24	2020-09-09	2020-12-23	2020-10-14	2022-03-08	
ET-WMEDB-200598-CW-RFB / Drilling and construction of four boreholes in site zone (Machakora), Hababa zone (Wear Djo woreda) and Kambolamba Zone (Dambola and Angacha woreda) IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under implementation			2020-11-30	2020-12-11	2020-12-05							2021-01-16	2021-01-12	2021-02-15	2021-03-22	2021-09-18	2021-09-18	
ET-WMEDB-200618-CW-RFB / Construction of Civil Works, Supply & Installation of Pipes & Fittings and Supply & Installation of Electro-Mechanical Equipment for Wera-Carabo RPS in Site Zone Achele Woreda IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Cancelled			2020-12-15	2021-01-05	2020-12-20							2021-01-11	2021-02-09	2021-03-02	2021-03-05	2021-04-06	2021-10-03	
ET-WMEDB-200500-CW-RFB / Construction of Civil Works, Supply & Installation of P&F and Supply & Installation of Electro-Mechanical Equipment for Bibokkwa & Carabo RPS in CESED ZONE TIGRAYE WOREDA IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Cancelled			2020-12-15	2021-01-05	2020-12-20							2021-01-11	2021-02-09	2021-03-02	2021-03-06	2021-04-06	2021-10-03	
ET-WMEDB-200504-CW-RFB / Construction of Civil Works, Supply & Installation of Pipes & Fittings and Supply & Installation of Electro-Mechanical Equipment for Hoshu RPS in Gedeo Zone Woreda Dila Zuria Woreda IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Cancelled			2020-12-15	2021-01-05	2020-12-20							2021-01-11	2021-02-09	2021-03-02	2021-03-10	2021-04-06	2021-10-03	
ET-WMEDB-200200-CW-RFB / Construction of Civil Works, Supply & Installation of Pipes & Fittings and Supply & Installation of Electro-Mechanical Equipment for Shaghe RPS in Kaffa Zone Saplum Woreda IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending implementation			2020-12-15		2020-12-20							2021-01-11		2021-03-02		2021-04-06	2021-10-03	
ET-WMEDB-210710-CW-RFB / Construction of civil works, supply & installation of pipe & fittings and supply & installation of Electro-Mechanical Equipment for Carabo-Bachto RPS in Dawuro Zone Marba Woreda implemented by SNNPR Water Mines and Energy Development Bureau.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending implementation			2021-01-11		2021-01-16							2021-02-15		2021-03-02		2021-04-06	2021-10-03	
ET-WMEDB-211004-CW-RFB / Drilling & Construction of 6 (six) Shallow Well, Garage Zone Kibera Woreda implemented by SNNPR Water Mine and Energy Development Bureau.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Quotations	Open - National	Single Stage - One Envelope				0.00	Pending implementation					2021-01-20										2021-03-13		2021-07-11	
ET-WMEDB-211911-CW-RFB / Civil Works, Supply & Installation of Pipes & Fittings and Supply & Installation of Electro-Mechanical Equipment for Carabo RPS Project in Kaffa Zone, Tulu Woreda, implemented by SNNPR Water Mine and Energy Development Bureau.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under implementation			2021-01-15	2021-03-19	2021-01-20							2021-02-19	2021-03-21	2021-04-25	2021-04-25	2021-10-22	2021-10-22	
ET-WMEDB-210697-CW-RFB / Construction of Civil Works, Supply & Installation of pipes & fittings, for Bida Aoko RPS in Camo Zone Kamba Woreda implemented by SNNPR Water Mines and Energy Development Bureau.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under implementation			2021-01-11	2021-03-19	2021-01-16							2021-02-15	2021-03-02	2021-04-06	2021-04-06	2021-10-03	2021-10-03	
ET-WMEDB-210705-CW-RFB / Construction of civil works, supply & installation of pipe & fittings and supply & installation of Electro-Mechanical Equipment for Dinkala RPS in Kembata Tembaro Zone Doyoganna Woreda implemented by SNNPR Water Mines and Energy Development Bureau.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under implementation			2021-01-11	2021-03-19	2021-01-16							2021-02-15	2021-03-02	2021-04-06	2021-04-06	2021-10-03	2021-10-03	
ET-WMEDB-210687-CW-RFB / Construction of civil works, supply & installation of pipe and fittings for Chitake RPS in Camo Zone Boreke Woreda implemented by SNNPR Water Mines and Energy Development Bureau.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under implementation			2021-01-11	2021-03-19	2021-01-16							2021-02-15	2021-03-02	2021-04-06	2021-04-06	2021-10-03	2021-10-03	
ET-WMEDB-210894-CW-RFB / Construction of civil works, supply & installation of pipe and fittings for Shochera RPS in Camo Zone Kucha Woreda implemented by SNNPR Water Mines and Energy Development Bureau.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under implementation			2021-01-11	2021-03-19	2021-01-16							2021-02-15	2021-03-02	2021-04-06	2021-04-06	2021-10-03	2021-10-03	

ET-WMEDB-214483-CW-B1Q / Construction of new inclusive & improved latrine with handwashing in Yem special wards Special Schools implementing Agency SNNPR Yem special wards Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-03-02	2021-04-27	2021-07-26
ET-WMEDB-214494-CW-B1Q / Construction of new water supply scheme in Halaba zone Wera-Dijo worda Bako Thame and Kadi Schools implementing Agency SNNPR Wera-Dijo worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-03-02	2021-04-27	2021-07-26
ET-WMEDB-214488-CW-B1Q / Rehabilitation of water supply scheme in Halaba zone Wera-Dijo worda Weyya Yato Schools implementing Agency SNNPR Wera-Dijo worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-03-02	2021-04-27	2021-07-26
ET-WMEDB-214493-CW-B1Q / Construction of new inclusive & improved latrine with handwashing in Halaba Zone Wera-Dijo worda Bako Thame and Choban Menachoch implementing Agency SNNPR Wera-Dijo worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-03-02	2021-04-27	2021-07-26
ET-WMEDB-214492-CW-B1Q / Rehabilitation latrine in Halaba Zone Wera-Dijo worda Bako Thame implementing Agency SNNPR Wera-Dijo worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-03-02	2021-04-27	2021-07-26
ET-WMEDB-214496-CW-B1Q / Construction of new water supply scheme in Kaffa zone Adiyokala worda Kaka School implementing Agency SNNPR Adiyokala worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-03-02	2021-04-27	2021-07-26
ET-WMEDB-214495-CW-B1Q / Construction of new inclusive & improved latrine with handwashing in Kaffa zone Adiyokala worda Kaka and Shomere Schools implementing Agency SNNPR Adiyokala worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-03-02	2021-04-27	2021-07-26
ET-WMEDB-214498-CW-B1Q / Construction of new water supply scheme in Kaffa zone Telo worda Oda Schools implementing Agency SNNPR Telo worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-03-02	2021-04-27	2021-07-26
ET-WMEDB-214498-CW-B1Q / Construction of new inclusive & improved latrine with handwashing in Kaffa zone Telo worda Lidia and Shala Schools implementing Agency SNNPR Telo worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-03-02	2021-04-27	2021-07-26
ET-WMEDB-214503-CW-B1Q / Construction of new water supply scheme in Kaffa zone Shindira worda Mareta secondary Schools implementing Agency SNNPR Shindira worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-02-26	2021-04-26	2021-07-25
ET-WMEDB-214527-CW-B1Q / Construction of new inclusive & improved latrine with handwashing in Kaffa zone Shindira worda Akasa Cabrel and Shida Mareha School implementing Agency SNNPR Shindira worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-02-26	2021-04-26	2021-07-25
ET-WMEDB-214737-CW-B1Q / Construction of new water supply scheme in Bore zone Syfam worda Kupto Schools implementing Agency SNNPR Syfam worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-02-27	2021-04-27	2021-07-26
ET-WMEDB-214743-CW-B1Q / Construction of new inclusive & improved latrine with handwashing in Kaffa zone Bore worda Gertaria and Fidease Setrulo implementing Agency SNNPR Syfam worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-02-27	2021-04-27	2021-07-26
ET-WMEDB-214762-CW-B1Q / Construction of new water supply scheme in Sila Zone Larfuro worda Wota Lala No.1 and Wota Dowe Schools implementing Agency SNNPR Larfuro worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-02-27	2021-04-27	2021-07-26
ET-WMEDB-214763-CW-B1Q / Construction of new inclusive & improved latrine with handwashing in Sila Zone Larfuro worda Wote (GA No.3) Schools implementing Agency SNNPR Larfuro worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-02-28	2021-04-25	2021-07-24
ET-WMEDB-214767-CW-B1Q / Construction of MIM in Sila zone Larfuro worda Wote (GA No.3) Schools implementing Agency SNNPR Larfuro worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-02-27	2021-04-24	2021-07-23
ET-WMEDB-214769-CW-B1Q / Construction of new water supply scheme in Sila zone Alcho-Weriro worda wero proa Schools implementing Agency SNNPR Alchoweriro worda Finance Office.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementation	2021-03-27	2021-04-24	2021-07-23

