

Procurement Plan for Punjab RWSS (P150520)

I. General

1. **Bank's approval Date of the procurement Plan** 2012
2. **Date of General Procurement Notice:** [October 01, 2014]
3. **Period covered by this procurement plan:** January 2017 onwards

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

2.

	Procurement Method	Prior Review Threshold US\$
1.	ICB and LIB (Goods)	<i>Above US\$ 500,000</i>
2.	NCB (Goods)	<i>Above US\$ 100,000</i>
3.	ICB (Works)	<i>Above US\$ 40 million</i>
4.	NCB (Works)	<i>Above US\$ 10 million</i>
5.	(Non-Consultant Services)	<i>Below US\$ 100,000</i>

2. **Prequalification for Bidders** *Not applicable*
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** NA
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project P150520*
5. **Any Other Special Procurement Arrangements:**

In addition, the justification for all contracts to be issued on the basis of LIB, single-source or direct contracting (except for contracts less than US\$50,000 in value) will be subject to prior review. Justification for all contracts to be issued on the basis of LIB, single-source or direct contracting (except for contracts less than US\$50,000 in value) will be subject to prior review.

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold
1.	Competitive Methods (Firms)	Above US\$ 500,000

2.	Single Source (Firms)	Above US\$ 50,000
3.	Individual	Above US\$ 200,000

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

PROCUREMENT PLAN India : IN Punjab Rural Water and Sanitation Sector Improvement Project

General Information
 Country: India Bank's Approval Date of the Original Procurement Plan: 2018-08-29
 Revised Plan Date(s): (comma delineated, leave blank if non 2020-11-25
 Project ID: P150520 GPN Date:
 Project Name: IN Punjab Rural Water and Sanitation Sector Improvement Project
 Loan / Credit No: IBRD / 84870
 Executing Agency(ies) Division Batala

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contri Comple			
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
PRWSS-W-DIV02-5438-1 / Renovation of rooms for new Je sections (S101 to S109) under jurisdiction of Division Batala including white washing repair of room fixing electric fans and lights e.t.c under component 4A of PRWSSIP	IBRD / 84870	Strengthening Institutions and Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope				2,250.00	4,127.52	Signed							2018-09-22										2018-11-17	2019-01-07	2019-05-16	
DWSS-W-DIV02-5664-1 / WSS village Gill, BLOCK SHRI HARGOBINDPUR DISTT. GURDASPUR. Providing and installing deep tubewell, pumping machinery, disinfection unit, Construction of Pump Chamber and OHSR. Laying of PVC Pipeline.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				67,000.00	0.00	Canceled							2018-12-08											2019-02-02	2019-08-01	
PRWSS-W-DIV02-5758-1 / WSS village Basrai Block Qadian Distt. Gurdaspur: Prov and install tubewell, Pumping Machinery, Disinfection Unit, Const. Pump Chamber, Supplying and laying of PVC pipes, Water connection and Construction of OHSR, O & M for 3 Months	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				90,000.00	0.00	Canceled							2018-12-08											2019-02-02	2019-08-01	
PRWSS-W-DIV02-5781-1 / Water supply scheme village Thind BLOCK Qadian DISTT. GURDASPUR. Prov & Inst tubewell, Pumping Machinery, Disinfections Unit Electronically actuated Type, All Civil Works, Supplying and laying of PVC pipes, Const. Pump Chamber, OHSR, O&M for 3 Months	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				50,000.00	42,798.46	Signed							2019-02-11											2019-04-08	2019-03-08	2020-01-03
PRWSS-W-DIV02-5780-1 / WSS village Dhapaal BLOCK Qadian DISTT. GURDASPUR. Prov & Inst tubewell, Pumping Machinery, Disinfections Unit Electronically actuated Type, All Civil Works, Supplying and laying of PVC pipes, Const. Pump Chamber, OHSR, O&M for 3 Months	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				85,000.00	74,949.59	Signed							2019-02-17											2019-04-14	2019-03-08	2020-01-09
DWSS-W-DIV02-6019-1 / WSS Vill Talwandi Lal Singh Block Batala Distt. Gurdaspur Supplying and laying of PVC pipe line, Providing and fixing Chlorination & Sluice valve, Construction of sluice valve house, Installation of house hold water connections under comp 2(a) of PRWSSIP	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				10,400.00	0.00	Under Implementation							2019-02-24											2019-04-21	2019-10-18	
PRWSS-W-DIV02-5911-1 / WSS village Kour, Chack Chau BLOCK Shri Hargobindpur DISTT. GURDASPUR. Providing and installing tubewell, Pumping Machinery, Disinfections Unit Const. Pump Chamber, Aluminum ladder inside OHSR, O & M for 3 months under comp 3A (iii) of PRWSSIP	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				73,400.00	64,608.72	Signed							2019-03-02											2019-04-27	2019-06-27	2020-01-22
DWSS-W-DIV02-5664-1/REBIDDING / WSS- Scheme Gill, Block Shri Hargobindpur, Distt. Gurdaspur: P&I Tubewell, Pumping Machinery & Disinfections Unit, Const. Pump Chamber with Sanitary Latrine - 1 No. OHSR, O&M for 3 months.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				58,800.00	56,788.76	Signed							2019-08-06											2019-11-15	2019-06-26	2020-05-13
DWSS-W-DIV02-7206-1 / WSS Village TALWANDI BINDRA BLOCK SHRI HARGOBINDPUR DISTRICT GURDASPUR. Prg-1 T/Wall, OHSR, Pump Chamber, Pipe Line etc.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				51,000.00	0.00	Under Implementation							2019-11-18											2020-03-23	2020-07-21	

