

**Uzbekistan
DHEEP**

THRESHOLDS FOR PROCUREMENT METHODS AND BANK PRIOR REVIEW

Expenditure Category	Contract Value Threshold (US\$)	Procurement Method	Contracts Subjects to Prior Review (US\$)
Goods and Works	>=1,000,000	ICB	ICB contracts > 1,500,000
	<1,000,000	NCB	First 1 NCB contract
	<100,000	Shopping	First Shopping contract
	NA	DC	All DC contracts
Consultant Services (including training)	>=300,000	QCBS/QBS/LCS/FBS a/ b/	>=500,000 for firms
	<300,000	CQS	
	NA	SSS	all SSS contracts
	NA	IC	>=100,000 for individuals

Notes: a/ Shortlist may compose entirely of national consultants for assignments of less than US\$100,000 equivalent per contract.

b/ As appropriate, these methods may be adopted for assignments costing less than \$200,000.

ICB – International Competitive Bidding

NCB – National Competitive Bidding

DC – Direct Contracting

QCBS – Quality and Cost Based Selection

QBS – Quality Based Selection

LCS – Least Cost Selection

FBS – Fixed Budget Selection

CQS – Selection Based on Consultants' Qualifications

SSS – Single Source Selection

IC – Individual Consultants

REF: as available in [Imagebank](#)

PROCUREMENT PLAN Uzbekistan : Modernization and Upgrade of Transmission Substations

General Information	
Country:	Uzbekistan
Bank's Approval Date of the Original Procurement Plan:	2016-08-22
Revised Plan Date(s): (comma delineated, leave blank if not)	2019-03-05
Project ID:	P156584
GFN Date:	2018-02-27
Project Name:	Modernization and Upgrade of Transmission Substations
Loan / Credit No:	/ , IDA / 59170, IDA / 59160, IBRD / 86640
Executing Agency(ies)	JSC Uzbekenergo

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
MUTS/ICB/2016-2 / Procurement of electrical equipment	/		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2016-08-22		2016-08-27					2016-10-08		2016-11-07		2016-12-12		2017-06-10	
MUTS/ICB/2016-3 / Procurement of Medium voltage and Low voltage power equipment	IDA / 59170		Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,790,622.00	Signed					2016-10-12		2016-11-02					2016-12-14		2017-01-13		2017-02-17		2017-06-16	
MUTS/ICB/2016-1 / Procurement of autotransformers and transformers.	IDA / 59170		Prior	Imports	Open - International	Single Stage - One Envelope		19,918,200.00	Signed					2018-03-12		2018-03-14					2018-04-04		2018-05-04		2018-06-08		2018-12-05	
MUTS/ICB/2016-9 / Procurement of specialized machinery	IDA / 59160		Prior	Request for Bids	Open - International	Single Stage - One Envelope		3,034,600.00	Signed					2018-04-23		2018-04-28					2018-05-28		2018-06-27		2018-08-01		2019-01-28	
MUTS/ICB/2016-5 / Procurement of High Voltage Equipment	IDA / 59160		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2018-09-06		2018-09-13					2018-10-25		2018-11-24		2019-01-14		2019-07-13	
MUTS/ICB/2016-2 R / Procurement of Power transformers	IDA / 59160		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2018-09-24		2018-10-01					2018-11-12		2018-12-12		2019-01-16		2019-07-15	
MUTS/ICB/2016-6 / Procurement HF communication equipment, Accumulator batteries and rectifiers	IDA / 59160		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2018-11-19		2018-11-30					2019-01-11		2019-02-10		2019-03-17		2019-09-13	
MUTS/ICB/2016-13 / Implementation of the management information system of JSC Uzbekenergo	IBRD / 86640		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2019-01-07		2019-01-14					2019-02-25		2019-03-27		2019-05-27		2019-11-23	
MUTS/ICB/2016-11 / Procurement of Specialized machinery - 2	IDA / 59160		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2019-03-05		2019-03-10					2019-04-23		2019-05-23		2019-06-28		2019-12-25	

NON CONSULTING SERVICES																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned

CONSULTING FIRMS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

INDIVIDUAL CONSULTANTS