

Public Disclosure Authorized

PROCUREMENT PLAN

(Mandatory Requirements)

Bangladesh – Second Rural Transport Improvement Project – Additional Financing

Project Implementation agency: Local Government Engineering Department
(LGED)

Period covered by this Procurement Plan: Entire Project Period

Preamble

In accordance with paragraph 5.9 of the World Bank Procurement Regulations for IPF Borrowers, July 2016 revised November 2017 (“Procurement Regulations”), the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to record all procurement actions for the Project, including preparing, updating and clearing its Procurement Plan, and seeking and receiving the Bank’s review and No-objection to procurement actions as required.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: The Bank’s Standard Procurement Documents (SPDs) shall be used for goods, works and non-consulting services where international competition is required and for all consulting services, including their respective forms of contract.

National Procurement Arrangements: In accordance with paragraph 5.3 of the World Bank Procurement Regulations, when approaching the national market, as agreed in the Procurement Plan, the country’s own procurement procedures may be used. These procurement procedures shall be consistent with the Bank’s Core Procurement Principles and ensure that the Bank’s Anti-Corruption Guidelines and Sanctions Framework and contractual remedies set out in its Legal Agreement apply.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the Public Procurement Act 2006 and the Public Procurement Rules 2008, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

- i. Lottery in award of contracts shall not be allowed;

- ii. Bidders' qualification[s]/experience requirement[s] shall be mandatory;
- iii. Bids shall not be rejected based on percentage above or below the estimated cost;
- iv. Model Bidding Documents agreed with the Bank shall be used for all national open competitive procurement;
- v. The eligibility of bidders shall be as defined under Section III of the World Bank Procurement Regulations for IPF Borrowers: accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.

When the Borrower uses other national procurement arrangements (other than national open competitive procurement), such as limited/restricted competitive bidding, request for quotations/shopping, direct contracting), such arrangements shall be consistent with the above requirements.

As per paragraph 5.4 of the Procurement Regulations, the "*Letter of Acceptance of the World Bank's Anticorruption Guidelines and Sanctions Framework*" as attached to this document shall form part of the Model Bidding Documents.

Leased Assets: Not Applicable.

Procurement of Second Hand Goods: Not Applicable.

Domestic preference: as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**) as follows:

Goods: Applicable;

Works: Not applicable.

Hands-on Expanded Implementation Support (HEIS): Not Applicable.

Bank's Procurement Prior Review Thresholds: contracts at or above the thresholds set out in table 1 below are subject to the Bank's procurement prior review.

Table 1: Procurement Prior Review Thresholds (US\$ millions)

Type of procurement	High risk	Substantial risk	Moderate risk	Low risk
Works (including turnkey, supply & installation of plant	5	10	15	20

and equipment, and PPP)				
Goods, information technology and non-consulting services	1.5	2	4	6
Consulting services: firms	0.5	1	2	4
Consulting services: Individual	0.2	0.3	0.4	0.5

Notes:

1. These thresholds apply to all procurement activities regardless of their procurement/selection methods. There is no automatic requirement to undertake prior review for direct selection for value less than these thresholds. Consultant services covers a range of services that are of an advisory or professional nature.
2. In addition to the provisions of Table 1 above, and irrespective of the contract value, the following procurement activities are subject to the Bank's procurement prior review:
 - (a) procurement processes involving contract negotiations, as described in Section VI, paragraphs 6.34-36, of the Procurement Regulations;
 - (b) competitive dialogue;
 - (c) sustainable procurement;
 - (d) selection of probity assurance providers, as described in Section III, paragraph 3.3 of the Procurement Regulations; and
 - (e) best and final offer.
3. The determination of whether a contract meets the procurement prior review threshold is based on the estimated value of the contract or the package -when the selection document contains more than one lot/slice-, including all taxes and duties payable under the contract.

Bid/ Proposal Evaluation Committee: formation and alteration of the bid/proposal evaluation committee shall be subject to Bank's no objection.

Fraud and Corruption (F&C) Checklist: Fraud and Corruption (F&C) checklist, as developed and provided by the Bank, shall be properly filled in during the

evaluation and be attached with the evaluation report in case of contracts following national competitive procurement and request for quotations.

Attachment 1

**Letter of Acceptance of the World Bank's
Anticorruption Guidelines and Sanctions
Framework¹**

Date: _____

Invitation of Bids/Proposals
No. _____

To: _____

¹[Drafting note: This document shall be signed by bidders/proposers/consultants and submitted as part of their bids/proposals. In addition, this document shall be signed by the winning bidder/consultant and incorporated as part of the contract.]

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines² in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-Corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;³ (ii) to be a nominated⁴ sub-contractor, sub-consultant, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to

²*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

³ For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification or initial selection), expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

⁴A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the bidding document) is one which has been: (i) included by the bidder in its pre-qualification or initial selection application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁵ all accounts, records, and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Proposer/Consultant: _____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Proposer/ Consultant:

⁵Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

Title of the person signing the Letter: _____

PROCUREMENT PLAN Bangladesh : Second Rural Transport Improvement Project

General Information
 Country: Bangladesh Bank's Approval Date of the Original Procurement Plan: 2017-07-14
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-02-24
 Project ID: P123828 GPN Date:
 Project Name: Second Rural Transport Improvement Project
 Loan / Credit No: IDA / 51070, IDA / 63270
 Executing Agency(ies) Local Government Engineering Department

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
PAB/RPM-375A / Pabna RHD Old Polytechnic-Padma River Char Soladaha Road/ CH0-000-CH5+600km	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				532,786.00	501,468.48	Completed					2018-09-20	2018-09-25	2018-09-25					2018-11-06	2018-10-24	2018-12-06	2018-11-01	2019-01-10	2018-11-20	2019-07-09	
DHA/AF-1 / Bhakurta UP- Mugarakanda-Mohammadpur. City protection embankment Rd. (ID-326723026)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				314,878.92	0.00	Under Implementat ion					2018-10-30	2020-10-29	2018-11-04					2018-12-16	2020-11-29	2019-01-15		2019-02-19		2020-06-30	
GAZ/AF-2 / Sreepur CC - Rajabari CC (ID-313862004)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,335,903.61	1,868,462.02	Signed					2018-10-30	2019-11-17	2018-11-04					2018-12-16	2019-12-24	2019-01-15	2020-01-09	2019-02-19	2020-03-04	2020-06-30	
HAB/AF-3 / Bahubal UP Office-Manikabazar via Gohina Primary School (ID-636053008)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				374,450.60	381,539.51	Signed					2018-10-30	2019-02-01	2018-11-04					2018-12-16	2019-02-25	2019-01-15	2019-03-12	2019-02-19	2019-03-31	2020-06-30	
HAB/AF-4 / Shankhola U.P Office-Desandi Bazar Via Badargazi Bazar road. (ID-636263011)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				365,940.36	266,074.47	Completed					2018-10-30	2019-05-29	2018-11-04					2018-12-16	2018-12-20	2019-01-15	2019-01-14	2019-02-19	2019-03-31	2020-06-30	
JAM/AF-5 / Tonkey CC - Pachobhola CC via Ballapur Road. (ID-339612005)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				690,722.89	554,881.91	Signed					2018-10-30	2019-05-05	2018-11-04					2018-12-16	2019-06-17	2019-01-15	2019-06-18	2019-02-19	2019-07-22	2020-06-30	
JAM/AF-6 / Boira CC- Kendua RHD Road (ID-339852008)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				927,108.43	0.00	Pending Implementat ion					2018-11-15		2018-11-20					2019-01-01		2019-01-31		2019-03-07		2020-07-16	
KIS/AF-7 / Adarshapara CC to Jasajai CC Rd (ID-348492006)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,171,084.34	845,469.40	Signed					2018-11-15	2019-02-17	2018-11-20					2019-01-01	2019-03-28	2019-01-31	2019-04-23	2019-03-07	2019-06-13	2020-07-16	
KIS/AF-8 / Tarail RHD-Nilgongj CC. Road (ID-348920031)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				949,879.52	654,709.82	Signed					2018-11-15	2018-11-18	2018-11-20					2019-01-01	2018-12-27	2019-01-31	2019-03-12	2019-03-07	2019-04-23	2020-07-16	
MAN/AF-9 / Baliati D R (UZHQ)-Lowhai G C (Delduar U 2 via Pakuria Road. (ID-356702003)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,176,506.02	0.00	Pending Implementat ion					2018-11-15		2018-11-20					2019-01-01		2019-01-31		2019-03-07		2020-07-16	
MAN/AF-10 / Binmadangi Zila Road (Basai-Nowabganj) Upazila via Hatni Bazar, Maniknagar Gc & Sollah. (ID-356822004)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,756,626.51	751,886.93	Signed					2018-11-15	2019-02-17	2018-11-20					2019-01-01	2019-04-01	2019-01-31	2019-05-30	2019-03-07	2019-05-20	2020-07-16	
MOU/AF-11 / Pushainagar (R&H road-Bhukshimail UP Office-Nowabganj(bazar) (ID-658653027)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				727,625.60	1,251,523.48	Signed					2018-11-15	2019-01-13	2018-11-20					2019-01-01	2019-04-01	2019-01-31	2019-05-30	2019-03-07	2019-05-13	2020-07-16	
MOU/AF-12 / Moulvibazar-Kulaura RHD (Chadighat-Syhet-Dhaka RHD(Kamarpur) Road. (ID-658742010)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,589,397.59	1,894,428.63	Signed					2018-11-15	2019-05-30	2018-11-20					2019-01-01	2019-01-02	2019-01-31	2019-05-30	2019-03-07	2019-02-28	2020-07-16	
MUN/AF-13 / Kumerbogh UP Office-Mouha Juice Gate - Goallmandrahat CC. Road. (ID-359433006)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				276,582.83	284,795.88	Signed					2018-11-15	2019-05-20	2018-11-20					2019-01-01	2019-06-17	2019-01-31	2019-08-08	2019-03-07	2019-09-09	2020-07-16	
MUN/AF-14 / Kamarkhara Bazar-Tongibari-Hasail Road. (ID-359943012)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				325,942.23	0.00	Pending Implementat ion					2018-11-15		2018-11-20					2019-01-01		2019-01-31		2019-03-07		2020-07-16	
N CONJ/AF-15 / Tahola R&H- Aranda Bazar CC via Barodi C. Road (ID-367042001). Katchpur NWH-Mousumi Indus via Katchpur UP Office (ID-367043003)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,544,708.67	1,292,872.80	Signed					2018-11-14	2019-05-09	2018-11-19					2018-12-31	2019-06-18	2019-01-30	2019-06-30	2019-03-06	2019-07-24	2020-07-15	
NAR/AF-16 / Upazila H/Q- Charnagardi G.C. (ID-368632002)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				666,867.47	398,872.68	Completed					2018-11-14	2018-10-28	2018-11-19					2018-12-31	2018-12-03	2019-01-30	2018-12-18	2019-03-06	2018-11-29	2020-07-15	
NAR/AF-17 / Algi Bazar-Gourpur Bazar Road via Sapara Bazar (ID-368643002)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				540,400.30	5,101,639.33	Signed					2018-11-15	2019-03-03	2018-11-20					2019-01-01	2019-04-08	2019-01-31	2019-04-23	2019-03-07	2019-06-03	2020-07-16	
NAR/AF-18 / Shibpur UZHQ-Jeshor GC Via Chaitanna road (ID-368762002)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,171,084.34	284,040.85	Signed					2018-11-15	2018-10-28	2018-11-20					2019-01-01	2018-12-03	2019-01-31	2018-12-13	2019-03-07	2019-02-03	2020-07-16	

NET/AF-19 / Barhata Prr./5 (UP-Shahata Ferryghat via Machchala Bazar. (ID-372093003).Chandrapur Bazar-Kushikona Bazar via Chhiram UP. Nahati bazar. Chhiram bazar (ID-372093001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,441,634.82	337,145.06	Signed		2018-11-15	2019-01-13	2018-11-20		2019-01-01	2019-02-24	2019-01-31	2019-03-13	2019-03-07	2019-05-07	2020-07-16
PAB/AF-20 / Ekdanta CCM-Ataikula CCM Road (ID-176052009)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,301,204.82	1,859,327.09	Completed		2018-11-15	2019-05-30	2018-11-20		2019-01-01	2018-12-26	2019-01-31	2019-05-30	2019-03-07	2019-02-11	2020-07-16
PAB/AF-21 / Paksey UP H/Q (Sayemuddin More) - Bilkedar Hat RHD road via Laxmikunda GFS. (ID-176393014)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		812,728.01	1,068,024.60	Signed		2018-11-15	2019-04-07	2018-11-20		2019-01-01	2019-05-16	2019-01-31	2019-05-20	2019-03-07	2019-07-03	2020-07-16
PAB/AF-22 / Sujanaagar GC at Refique Shop - Poradanga RHD via Modhupur GFS road (ID-176832008)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		824,096.39	612,755.49	Signed		2018-11-15	2020-04-26	2018-11-20		2019-01-01	2020-06-03	2019-01-31	2020-07-01	2019-03-07	2020-08-13	2020-07-16
SER/AF-23 / Upazila H/Q (Gantoli G C) DR/linear Akoldar-Balarampur GC. (ID-188442001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		900,000.00	1,111,886.38	Signed		2018-11-15	2018-11-01	2018-11-20		2019-01-01	2018-12-10	2019-01-31	2019-03-12	2019-03-07	2019-02-28	2020-07-16
SER/AF-24 / Dabil UP to Amarna via Vialainagar (ID-188613007)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		621,247.59	468,207.59	Signed		2018-11-15	2019-01-20	2018-11-20		2019-01-01	2019-02-20	2019-01-31	2019-05-30	2019-03-07	2019-04-28	2020-07-16
SER/AF-25 / Khukni UP-Gopinpur hat via Shibpur bazar. (ID-188673009).Caradah UP-Char Naha Bazar via Tesri Road. (ID-188673026)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		669,330.45	588,859.00	Signed		2018-11-15	2019-09-01	2018-11-20		2019-01-01	2019-10-10	2019-01-31	2019-10-21	2019-03-07	2019-11-11	2020-07-16
SHE/AF-26 / Nakla kalapara-Pathakata via panchania Road. (ID-389672009).Canapaddi U.P-Rampur bazar via Baneshwardi UP Rd. (ID-389672010).Kursha Master Bar-Pathakata Bazar (Narayan Khola GC) via Dorga Bazar & Taha UP Road (ID-389672011).Baneshwardi U P-Bhathala	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,905,586.75	1,368,650.24	Signed		2018-11-15	2019-07-01	2018-11-20		2019-01-01	2019-08-07	2019-01-31	2019-09-11	2019-03-07	2019-11-17	2020-07-16
SUN/AF-27 / Ballurabazar-Noshingpur Bazar (ID-690332003).Sumangonj-Chattak via Doarabazar Road (ID-690332001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,450,660.12	1,108,190.77	Signed		2018-11-29	2019-04-09	2018-12-04		2019-01-15	2019-05-09	2019-02-14	2019-07-28	2019-03-21	2019-08-21	2020-07-30
SYL/AF-28 / Bairagir bazar GC-Shingher katch bazar GC Road. (ID-691202003).Biswanath bazar GC-Chalia-Dashghar-Petrebazar GC Road. (ID-691202005)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,730,168.67	1,310,209.83	Signed		2018-11-28	2019-06-09	2018-12-03		2019-01-14	2019-07-16	2019-02-13	2019-08-06	2019-03-20	2019-10-01	2020-07-29
SYL/AF-29 / Silam UP (Rice Mill)-Bairagir bazar Road. (ID-691953008)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		387,981.89	0.00	Pending Implementation		2018-11-29		2018-12-04		2019-01-15	2019-02-14		2019-03-21		2020-07-30	
TAN/AF-30 / Porabari (R & H) - Angarkhola-Garo Bazar (G C) Road. (ID-393282004)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,304,216.87	1,395,676.35	Signed		2018-11-29	2020-06-21	2018-12-04		2019-01-15	2020-08-10	2019-02-14	2020-08-17	2019-03-21	2020-10-13	2020-07-30
SUN/AF-31 / Dharmasha GC - Joyree GC Road. (ID-69032003)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		645,180.72	0.00	Pending Implementation		2018-11-29		2018-12-04		2019-01-15	2019-02-14		2019-03-21		2020-07-30	
MYM/AF-32 / Dhaka-Mym. H/Way (Seed Store GC)-Shakhpur H/Q,road(Bhaluka portion) (ID-361132007)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,490,963.86	2,942,782.85	Signed		2018-11-29	2019-05-19	2018-12-04		2019-01-15	2019-06-27	2019-02-14	2019-08-05	2019-03-21	2019-10-01	2020-07-30
JAM/AF-33 / Dharmakura GC-Mahmudpur GC via Boladah Road. (ID-339292006).Dharmakura CC-Dharamgongj Upazila HQ via Molmogongj road (ID-339292014).Belgacha UP-Dharmakura GC Road. (ID-339293009).Chinaduhly UP-Antoli Bazar Road. (ID-339293010)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,815,894.88	2,781,890.13	Signed		2018-11-29	2020-03-22	2018-12-04		2019-01-15	2020-04-29	2019-02-14	2020-04-29	2019-03-21	2020-05-20	2020-07-30
TAN/AF-34 / Basail R&H (UPZH)-Kanchampur GC road (ID-393092001).Natipara NHW (Bus Stand)-Kanchampur GC via Kazirapara road (ID-393092002)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,347,831.33	614,218.07	Signed		2018-11-29	2019-03-14	2018-12-04		2019-01-15	2019-04-25	2019-02-14	2019-05-30	2019-03-21	2019-07-18	2020-07-30
GAZ/AF-35 / Soilar More Bazar RHD - Kapsasia H/Q Road via Dolen Bazar. (Kaligari part) (ID-333342002).Kaligongj H/Q - Naoan RHD Road via Bokterpur Bazar. Bokterpur UP H/Q. (ID-333342003)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,153,493.98	747,266.08	Signed		2019-09-01	2019-10-20	2019-09-06		2019-10-18	2019-11-25	2019-11-17	2019-11-19	2019-12-22	2020-01-22	2021-05-02
HAB/AF-36 / Chaitan Bazar-Bagasara Bazar-Shahajibazar road (ID-636712011)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,299,036.14	903,362.00	Signed		2019-09-01	2019-02-03	2019-09-06		2019-10-18	2019-03-11	2019-11-17	2019-04-08	2019-12-22	2019-05-19	2021-05-02

HAB/AF-37 / Nabigonj-Imadhoni Road. (ID-63672003)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,479,036.14	925,251.62	Signed									2019-09-01	2019-05-29	2019-09-06				2019-10-18	2018-12-24	2019-11-17	2019-05-29	2019-12-22	2019-03-18	2021-05-02
NAR/AF-38 / Monohardi CC-Shavaria R&H road. (ID-36852001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			596,385.54	0.00	Pending Implementation									2019-09-01		2019-09-06				2019-10-18		2019-11-17		2019-12-22		2021-05-02
CAZ/AF-39 / Mirzapur CC-Bhanipur bazar at Dhaka-Memegh NHW. (ID-33330210)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,179,759.04	1,231,686.91	Signed									2019-09-01	2019-09-22	2019-09-06				2019-10-18	2019-10-30	2019-11-17	2019-11-19	2019-12-22	2020-01-09	2021-05-02
CAZ/AF-40 / NHW Mowchak - Fulbaria CC. (ID-33332005)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			2,298,795.18	1,793,977.95	Signed									2019-09-01	2020-05-03	2019-09-06				2019-10-18	2020-06-16	2019-11-17	2020-07-09	2019-12-22	2020-08-24	2021-05-02
CAZ/AF-41 / Kapasia H/Q-Jangalia CC via Chandpur UP (Kapasia Part) Road. (ID-333862013)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			802,409.64	680,121.60	Signed									2019-09-01	2019-05-05	2019-09-06				2019-10-18	2019-06-19	2019-11-17	2019-07-01	2019-12-22	2019-08-01	2021-05-02
CAZ/AF-42 / Jaina Bazar RHD - Nolia - Batajor CC (Sreepur part) (ID-333862011),Sreepur UZHQ - Jaina Bazar RHD via Akbar Bazar Rd (ID-333862017)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			2,629,518.07	3,950,813.19	Signed									2019-09-01	2019-12-08	2019-09-06				2019-10-18	2020-01-15	2019-11-17	2020-06-28	2019-12-22	2020-07-12	2021-05-02
HAB/AF-43 / Azmirgonj - Baniachang via Shipasha Road. (ID-63602001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,100,602.41	580,106.93	Signed									2019-09-01	2019-05-29	2019-09-06				2019-10-18	2018-12-24	2019-11-17	2019-05-29	2019-12-22	2019-03-21	2021-05-02
HAB/AF-44 / Shaistanagar Bazar-Pool UP Office-Mohakhali Bazar Rd. (ID-636443001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			577,675.16	868,007.19	Signed									2019-09-01	2019-04-14	2019-09-06				2019-10-18	2019-05-20	2019-11-17	2019-06-27	2019-12-22	2019-08-18	2021-05-02
HAB/AF-45 / Madhabpur-Chowmahoni Bazar road (ID-636712001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,306,626.51	1,725,706.14	Signed									2019-09-01	2019-05-29	2019-09-06				2019-10-18	2019-04-08	2019-11-17	2019-04-29	2019-12-22	2019-06-03	2021-05-02
HAB/AF-46 / Banla Bazar-Goplar Bazar upto Rustompur Road. (ID-636772006)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			576,867.47	331,747.48	Signed									2019-09-01	2019-05-29	2019-09-06				2019-10-18	2018-12-20	2019-11-17	2019-05-29	2019-12-22	2019-03-18	2021-05-02
JAM/AF-47 / Char Amkhava (Sanandabari) UP-Kather Bill Bazar via Lonker Char Rd. (ID-339153004),Hatibhanga UP-Bhathkha Bazar via Sapmari. (ID-339153001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,120,883.84	212,477.18	Completed									2019-09-01	2019-07-14	2019-09-06				2019-10-18	2019-08-22	2019-11-17	2019-09-11	2019-12-22	2019-11-04	2021-05-02
JAM/AF-48 / Nurundi CC - Gopapur Bazar RHD Road. (ID-339363004),Kashipur U.P to Jantala bazar. (ID-339363002),Kashipur UP to Upazila H.Q. at Rajshahi via Shahhajpur U.P (ID-339363017)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			2,379,423.49	1,373,814.80	Signed									2019-09-15	2019-07-14	2019-09-20				2019-11-01	2019-08-22	2019-12-01	2019-09-11	2020-01-05	2019-10-01	2021-05-16
JAM/AF-49 / Jonal C.C-Koya C.C via Tarta para Road. (ID-339582004),Cabergram RHD-Koya C.C via Hatmagura Bazar Road (ID-339582012)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			2,765,060.24	406,841.03	Signed									2019-09-15	2019-01-27	2019-09-20				2019-11-01	2019-03-07	2019-12-01	2019-05-29	2020-01-05	2019-04-08	2021-05-16
JAM/AF-50 / Bhabki RHD - Rajpur CC Via Betail Bazar Road. (ID-339612004)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,539,759.04	2,631,902.09	Signed									2019-09-15	2019-10-27	2019-09-20				2019-11-01	2019-12-09	2019-12-01	2019-12-17	2020-01-05	2020-01-07	2021-05-16
KIS/AF-51 / Sarachar CC - Pripur Bazar RHD (ID-348062012),Bajitpur-Kulliarchar Road (Bajitpur part) (ID-348062003),Dhalpur CC-Kulliarchar UZ HQ via Nazimighi Road (Bajitpur part) (ID-348062010),Bajitpur-Ruderpudda via Sharihpapur (Bajitpur part) (ID-34806200	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,938,795.18	1,528,186.34	Signed									2019-09-15	2019-10-06	2019-09-20				2019-11-01	2019-11-19	2019-12-01	2019-12-09	2020-01-05	2020-01-26	2021-05-16
KIS/AF-52 / Karimganj-Morichkhali Bazar via Gundhar CC Road (ID-348422001),Karimganj-Tarail CC Road (ID-348422003),Karimganj-Guzadla CC Road (ID-348422002),Guzadla bazar-Tarail Bazar Road via Rajani (ID-348422006)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			2,882,168.67	2,922,599.48	Signed									2019-09-15	2019-09-08	2019-09-20				2019-11-01	2019-10-21	2019-12-01	2019-11-06	2020-01-05	2019-12-03	2021-05-16
KIS/AF-53 / Katadi-Mankikhali CC Rd. (ID-348452002),Dhuldia CC-Mankikhali CC via Gachihata Rd. (ID-348452005)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,481,204.82	1,566,558.45	Signed									2019-09-15	2019-02-17	2019-09-20				2019-11-01	2019-03-28	2019-12-01	2019-04-24	2020-01-05	2019-05-15	2021-05-16
KIS/AF-54 / Mirecher Bazar(Akbarmanagar)-Faridpur UP via Baragla Bazar (ID-348543005)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			661,245.72	377,034.69	Signed									2019-09-15	2019-02-13	2019-09-20				2019-11-01	2019-03-16	2019-12-01	2019-03-24	2020-01-05	2020-06-11	2021-05-16
KIS/AF-55 / Tarail HQ-Cherang CC Road (ID-348922002),Tarail HQ - Chowganga CC via Damha UP(Tarail Part) (ID-348922008)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,460,602.41	1,474,841.67	Signed									2019-09-15	2019-09-08	2019-09-20				2019-11-01	2019-10-14	2019-12-01	2019-10-23	2020-01-05	2019-11-28	2021-05-16

MAN/AF-56 / Manikganj-Bangladesh hat-Tili-Kolla-Sonka-Nagarpur CC road(Doolatpur part). (ID-356102007)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					871,807.23	1,024,010.63	Signed				2019-09-15	2020-08-16	2019-09-20						2019-11-01	2020-09-01	2019-12-01	2020-09-27	2020-01-05	2020-11-15	2021-05-16
MAN/AF-57 / Ghior-Shamganj CC Road (ID-35622002)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					638,674.70	0.00	Pending Implementation				2019-09-15		2019-09-20						2019-11-01		2019-12-01		2020-01-05		2021-05-16
MAN/AF-58 / Manikganj-Singar R&H at Mitora to Barundi Hat C. road. (ID-356462004)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					802,409.64	466,171.41	Signed				2019-09-15	2020-01-26	2019-09-20					2019-11-01	2020-03-01	2019-12-01	2020-05-13	2020-01-05	2020-06-24	2021-05-16	
MAN/AF-59 / Manikganj-Bangladesh hat-Tili-Kolla-Sonka-Nagarpur CC road(Saturia part). (ID-356702006)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					731,927.71	769,180.19	Signed				2019-09-15	2020-01-26	2019-09-20					2019-11-01	2020-02-03	2019-12-01	2020-02-25	2020-01-05	2020-04-12	2021-05-16	
MAN/AF-60 / Dhaka-Aricha-NHW (Shibrampur)-Machan GC via Rupsha Road. (ID-35682004).Teota UP Office-Jhafari GC (Polia) Road. (ID-356783001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					1,754,609.46	1,505,460.71	Signed				2019-09-15	2020-01-26	2019-09-20					2019-11-01	2020-03-03	2019-12-01	2020-03-18	2020-01-05	2020-06-28	2021-05-16	
MOU/AF-61 / Dasherbazar-Basirpur RHD via Kanongobazar Azimganj Rd (ID-658142003).Kamolgong HQ.-Munshibazar G.C. Road (ID-658522005).Kathali RHD-Azimganj GC via Terakuri Road (ID-65812006)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					2,987,349.40	3,860,099.63	Signed				2019-10-01	2019-05-12	2019-10-06					2019-11-17	2019-06-24	2019-12-17	2019-07-15	2020-01-21	2019-09-18	2021-05-12	
MOU/AF-62 / Basirpur RHD-Dasherbazar CC. Barlekha (ID-658842003).Paschim Juri UPC -Noyabazar (ID-658843008)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					862,125.00	549,191.08	Signed				2019-10-01	2019-05-15	2019-10-06					2019-11-17	2019-06-24	2019-12-17	2019-07-28	2020-01-21	2019-09-18	2021-04-12	
MOU/AF-63 / Shahbonda-Dighirpar-Shomshargonj Road. (ID-658742007).Sarkerbazar-Gurabazar-Coplabazar Road. (ID-658742001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					2,620,843.37	988,988.64	Signed				2019-10-01	2020-08-05	2019-10-06					2019-11-17	2020-09-06	2019-12-17	2020-10-05	2020-01-21	2020-11-05	2021-04-12	
KIS/AF-64 / Pakunda-Adarshajara GCCR (ID-348792003)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					851,204.82	1,101,039.21	Signed				2019-10-01	2019-08-25	2019-10-06					2019-11-17	2019-10-02	2019-12-17	2019-10-24	2020-01-21	2019-12-09	2021-04-12	
MOU/AF-65 / Satgaon GC to Sindurkhan GC via Kallabazar road. (ID-658832005)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					736,265.06	757,947.64	Signed				2019-10-01	2019-02-24	2019-10-06					2019-11-17	2019-04-03	2019-12-17	2019-04-24	2020-01-21	2019-05-26	2021-04-12	
MUN/AF-66 / Rasulpur CC-Bhuberchar CC via Karim Khan (ID-359242005)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					647,349.40	228,017.83	Under Implementation				2019-10-01	2020-07-05	2019-10-06					2019-11-17	2020-08-17	2019-12-17	2020-09-10	2020-01-21		2021-04-12	
MUN/AF-67 / Tongbari-Dhigirpar Road. (ID-359942002)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					1,066,662.65	0.00	Under Implementation				2019-10-01	2020-12-28	2019-10-06					2019-11-17	2021-01-14	2019-12-17		2020-01-21		2021-04-12	
MYM/AF-68 / Assim CC-Bhoraduba Chatal RHD (Tomalola) (ID-361202010).Fulbaria CC-Kandania RHD via Rajarathour Rd. (ID-361202015)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					1,857,469.88	692,560.53	Signed				2019-10-01	2020-07-14	2019-10-06					2019-11-17	2020-08-17	2019-12-17	2020-09-09	2020-01-21	2020-10-28	2021-04-12	
N CONJ/AF-69 / Kadam Rasul Puzarova (Farazikanda R&H)-Sabdi Bazar. (ID-367063005)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					297,858.43	425,083.73	Signed				2019-10-01	2020-09-15	2019-10-06					2019-11-17	2020-09-30	2019-12-17	2020-10-07	2020-01-21	2020-10-28	2021-04-12	
N CONJ/AF-70 / Rampura-Volta (RHD) Rd. to Nawabzadee R& H Via Majina (ID-367682005).Aukhabo RHD-Ujaila HQ via Mujhipara Mirkutire Saw Road (ID-367683004).Attapur bazar-Karatia (ID-367683003)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					1,444,579.16	1,233,826.05	Signed				2019-10-01	2020-01-27	2019-10-06					2019-11-17	2020-02-27	2019-12-17	2020-03-11	2020-01-21	2020-06-01	2021-04-12	
N CONJ/AF-71 / Mograpara G.C.-Sabdi Bazar G.C. via Hossainpur Bazar. (ID-367042010).Barodi Bazar G.C.-Mazerchar R&H via Bishnadi Bazar, Dandi Bazar. (ID-367042011)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					1,763,132.53	1,795,392.18	Signed				2019-10-01	2020-01-05	2019-10-06					2019-11-17	2020-02-13	2019-12-17	2020-02-25	2020-01-21	2020-03-25	2021-04-12	
NAR/AF-72 / Jangli Shilpur bazar-Dhankali-Bazraboo UP office Road. (ID-368073002)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					862,087.41	814,401.28	Signed				2019-10-01	2019-01-01	2019-10-06					2019-11-17	2019-02-11	2019-12-17	2019-01-20	2020-01-21	2019-04-11	2021-04-12	
NAR/AF-73 / Monohordi H/Q-Dhiringhar R&H (ID-368522003).Chalakkhar CC-Shimulia R&H via Chanditola Atahali road. (ID-368522013).Lebotola UP (sluice gate) to Sagordi Bazar via Chalk Char Bazar road. (ID-368523002)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope					2,589,639.76	2,355,614.07	Signed				2019-10-01	2019-04-21	2019-10-06					2019-11-17	2019-05-30	2019-12-17	2019-06-17	2020-01-21	2019-07-21	2021-04-12	

NAR/AF-74 / Bhatpara GC - Kandari RHD via Panchdona & Amdia UP Office Road (ID- 36860205),Madhabdi GC - Narayanpur U.P Office via Rangpur Bazar Rd. (ID- 368603005),Kathalia U.P. Office-Rangpur Bazar via Fozurkandi bazar Rd. (ID- 368603006)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			2,525,684.82	2,028,650.5 0	Signed									2019-10-01	2020-01-19	2019-10-06											2019-11-17	2020-02-17	2019-12-17	2020-02-19	2020-01-21	2020-04-21	2021-04- 12																						
NAR/AF-75 / Parulia R&H Crossing-Gazaria U.P. (ID- 368613002)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			306,368.67	234,917.36	Completed									2019-10-01	2018-11-01	2019-10-06																	2019-11-17	2018-12-18	2019-12-17	2019-04-25	2020-01-21	2019-02-26	2021-04- 12																
NAR/AF-76 / Mulvi bazar- Narayanpur R&H Rd. via Mazpura U.P. Office (ID- 368642005),Sreerampur GC- Narayanpur GC Road via Shajpara & Nilkuti R&H. (ID- 368642006)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			2,186,322.47	1,841,232.0 6	Signed									2019-10-01	2019-02-24	2019-10-06																				2019-11-17	2019-04-08	2019-12-17	2019-04-25	2020-01-21	2019-06-03	2021-04- 12													
NAR/AF-77 / Kunderpara R&H - Jeshor Bazar Road. (ID- 368763004)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			808,472.89	299,358.68	Completed									2019-10-15	2018-11-01	2019-10-20																					2019-12-01	2018-12-18	2019-12-31	2019-01-01	2020-02-04	2020-01-29	2021-04- 26												
PAB/AF-78 / Chandva UP office - Naduria bazar Road via Khadirpur bazar, Sonakander CPS. (ID- 176053011),Chandva U.P. Office - Goneri Gc Road. (ID- 176053001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,208,454.22	1,738,151.0 9	Signed									2019-10-15	2019-04-10	2019-10-20																							2019-12-01	2019-05-16	2019-12-31	2019-05-21	2020-02-04	2019-07-03	2021-04- 26										
PAB/AF-79 / Sharat Nagar GCM -east Neaganar GCM Road. (ID-176192003)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			618,072.29	972,886.82	Signed									2019-10-15	2018-11-11	2019-10-20																								2019-12-01	2018-12-26	2019-12-31	2019-05-30	2020-02-04	2019-02-11	2021-04- 26									
PAB/AF-80 / Banuarinagar GCM - Saranagar GCM road At Bhangura UZ (Via Allahbad Hat) (ID- 176332005),Banwarinagar GCM - Demra GCM road (ID- 176332001),Banwarinagar GCM - Dhanushgata GCM road (ID-176332002)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			3,333,734.94	4,318,028.6 3	Signed									2019-10-15	2019-04-01	2019-10-20																									2019-12-01	2019-05-16	2019-12-31	2019-05-21	2020-02-04	2019-09-23	2021-04- 26								
PAB/AF-81 / Laxmikunda UP - Kadimpara Hat RHD via Babukhara road. (ID- 176393013)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			452,744.82	567,284.22	Signed									2019-10-15	2019-04-01	2019-10-20																										2019-12-01	2019-05-16	2019-12-31	2019-05-21	2020-02-04	2019-07-03	2021-04- 26							
PAB/AF-82 / Dhopaghata RHD - Dogachi GCM (Golam Murtoza) road (RHD lapping 150m) (ID- 176552006),Calico Mill RHD - Dogachi GCM road Via Kalidaha (RHD lapping 150m) (ID-176552002),Upazila H.Q. - Basukula RHD Via Postgacha road (ID-176552008),Jafrabad RHD - Ekdant	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			3,725,566.27	4,225,726.8 7	Signed									2019-10-15	2019-02-03	2019-10-20																											2019-12-01	2019-03-21	2019-12-31	2019-03-27	2020-02-04	2019-07-24	2021-04- 26						
PAB/AF-83 / Nandampur UPZorgacha R&H) - Selondah GC Via Haania Gopalpur H/O Upazila Cha Aman B.F. Sheikh Nizam uddin & MonsurAlam & Holudghor Khedirgram road. (ID-176722013)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,276,265.06	738,698.86	Signed									2019-10-15	2020-04-26	2019-10-20																												2019-12-01	2020-06-03	2019-12-31	2020-07-01	2020-02-04	2020-08-13	2021-04- 26					
KIS/AF-84 / Mithamoin GC (Saadar)-NIBI (Chunatikhali ghati Road (Mithamoin pari) (ID-348592008),Austagram- Lakhat road via Ekurdia Dalarlandi Road (ID- 348022011)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			844,542.17	1,143,027.6 1	Signed									2019-10-15	2019-06-02	2019-10-20																												2019-12-01	2019-07-16	2019-12-31	2019-07-24	2020-02-04	2019-09-03	2021-04- 26					
SER/AF-85 / Belkuchi Upazila H/Q (Mukundgani Bazar) - Balorampur GC. Via Baniagati Bazar (Kamarkhand). (ID- 188112005), Rajapur U.P.office- Mobupur Bazar Via Someshpur hat- Baniagati Bazar. (ID- 188113002)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,674,575.60	274,675.78	Completed									2019-10-15	2019-02-17	2019-10-20																													2019-12-01	2019-04-01	2019-12-31	2020-04-13	2020-02-04	2019-05-23	2021-04- 26				
SER/AF-86 / Sonamukhi GC- Bhamudanga GC. (ID- 188592008),Sonamukhi GC- Hornishpur GC. (ID- 188592004)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,018,518.07	982,333.35	Under Implement ation									2019-11-03	2020-02-16	2019-11-08																														2019-12-20	2020-03-23	2020-01-19	2020-06-03	2020-02-23		2021-05- 15			
SER/AF-87 / Dhubil U.P. Office-Banagati Hat. (ID- 188613005)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			514,614.27	244,018.05	Signed									2019-11-03	2020-07-12	2019-11-08																															2019-12-20	2020-08-20	2020-01-19	2020-09-10	2020-02-23	2020-10-25	2021-05- 15		
SER/AF-88 / Bhadrachal GC - Songacha Hat RHD via Kalidaha Hat. (ID- 188782022)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,087,590.36	367,465.52	Signed									2019-11-03	2020-01-12	2019-11-08																																	2019-12-20	2020-02-18	2020-01-19	2020-02-27	2020-02-23	2020-03-25	2021-05- 15
SER/AF-89 / Tarash UZHQ- Katapani GC (ID- 188892003),Barushah GC- Ranihat GC (ID- 188892006),Tarash GC - Chanakhon GC Via Kundail Road (Tarash Part) (ID- 188892016),Tarash-Barushah hat GCC Rd. (ID-188892001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			4,951,301.20	997,902.82	Signed									2019-11-03	2019-08-20	2019-11-08																																	2019-12-20	2019-09-30	2020-01-19	2019-10-14	2020-02-23	2019-11-25	2021-05- 15

SHE/AF-90 / Jhenaigati-Cabiniganj (ID-38937001),Dhansail UP-Vatpur Bazar via Mohanganj Bazar Rd. (ID-389373001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,457,057.17	1,239,860.80	Completed								2019-11-03	2019-05-30	2019-11-08					2019-12-20	2019-03-19	2020-01-19	2019-05-30	2020-02-23	2019-05-20	2021-05-15
SHE/AF-91 / Nakla-Gourdwar via Chandrakona & Narasaini (ID-389672004),Chandrakona CC-Sherpur Road. (ID-389672002)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			2,819,277.11	1,402,988.70	Signed								2019-11-03	2019-04-01	2019-11-08					2019-12-20	2019-05-06	2020-01-19	2019-05-28	2020-02-23	2019-07-28	2021-05-15
SHE/AF-92 / Sherpur-Chandrakona Road (ID-389882003),Laxmanpur UP (Samoli-Bolenchar UP Road (ID-389883005)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,530,436.45	1,928,761.45	Signed								2019-11-03	2020-01-19	2019-11-08					2019-12-20	2019-03-04	2020-01-19	2019-03-21	2020-02-23	2019-05-20	2021-05-15
SHE/AF-93 / Tathati U.P./Porajuri-Bhatpur Bazar (ID-389933003)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			497,885.24	430,708.88	Signed								2019-11-03	2019-10-01	2019-11-08					2019-12-20	2019-11-07	2020-01-19	2019-12-03	2020-02-23	2020-01-21	2021-05-15
SUN/AF-94 / Tahipur UZ HQ-Madhyamgar CC Via Chatast Road (Tahipur part) (ID-690922004)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,378,734.94	0.00	Pending Implementation								2019-11-03		2019-11-08					2019-12-20		2020-01-19		2020-02-23		2021-05-15
SYL/AF-95 / Kasurpur bazar CC-Palampur-Balaganj CC Road.(Balaganj Part) (ID-691082005)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			2,126,927.71	474,685.62	Signed								2019-11-03	2020-08-09	2019-11-08					2019-12-20	2020-09-08	2020-01-19	2020-09-15	2020-02-23	2020-11-08	2021-05-15
SYL/AF-96 / Hetimganj-Chandarpur-Beanibazar Road (Beanibazar Portion) (ID-691172003)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			958,554.22	546,351.81	Signed								2019-11-03	2019-05-16	2019-11-08					2019-12-20	2019-07-16	2020-01-19	2019-08-05	2020-02-23	2019-09-17	2021-05-15
SYL/AF-97 / Biswanath CC-Perer bazar CC-Jagantipur HQ Road. (Biswanath Part.) (ID-691202001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,412,024.10	2,767,828.78	Signed								2019-11-03	2019-09-25	2019-11-08					2019-12-20	2019-11-06	2020-01-19	2019-11-19	2020-02-23	2019-12-12	2021-05-15
SYL/AF-98 / Lalabazar CC-Bidoni-Jalpur CC Road. (ID-691932001),Narabazar-Hokiarchar CPS Road. (ID-691933001)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,280,733.76	596,840.40	Signed								2019-11-03	2019-06-02	2019-11-08					2019-12-20	2019-07-16	2020-01-19	2019-08-05	2020-02-23	2019-10-01	2021-05-15
SYL/AF-99 / RHD Road (Hetimganj Bazar)-Dhaka Dakshin CC- Chandarpur-Beanibazar UZ HQ Road (Dewan Road) (Golapganj Part) (ID-691382007),Lakhanabondh UP (Clab point) - Fulshaind - Parokayevtha Bazar Road (ID-691383008),Mokambazar CC-Parokayevtha Bazar-Jamitiki-Croftga	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			4,213,935.90	2,448,431.56	Signed								2019-11-03	2020-08-09	2019-11-08					2019-12-20	2020-09-14	2020-01-19	2020-09-23	2020-02-23	2020-11-25	2021-05-15
SYL/AF-100 / Gowelabazar CC-Khadimpur-Jaganathpur CC Road (Gumaniganj Part) (ID-691962008),Paschim Palampur UP-Begumpur-Kalichar Bazar Road. (ID-691963002)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,738,947.29	1,606,698.34	Signed								2019-11-03	2019-06-02	2019-11-08					2019-12-20	2019-07-16	2020-01-19	2019-08-06	2020-02-23	2019-09-17	2021-05-15
SYL/AF-101 / Kandigaon UP-Sanolia Bazar road. (ID-691623008),Hatkola UP-Bajuri-Shripur UP (Companiganj) road. (ID-691623002),Badaghat-Mogalgaoon UP office road. (ID-691623010)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,907,996.02	1,323,787.84	Signed								2019-11-03	2020-08-09	2019-11-08					2019-12-20	2020-09-08	2020-01-19	2020-09-16	2020-02-23	2020-11-08	2021-05-15
TAN/AF-102 / Jhawali CC-Sunamganj RHD Road (ID-393382013)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			590,855.42	487,967.91	Signed								2019-11-03	2019-09-08	2019-11-08					2019-12-20	2019-10-14	2020-01-19	2019-10-27	2020-02-23	2019-11-14	2021-05-15
TAN/AF-103 / Suruz C.C.-Dhalapara G.C. Road (ID-393472011)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,868,855.42	0.00	Pending Implementation								2019-11-03		2019-11-08					2019-12-20		2020-01-19		2020-02-23		2021-05-15
SYL/AF-104 / Lalabazar CC-Khalermukh RHD via Kalabaganj bazar Road. (ID-691952006),Lalabazar CC - Munsif Bazar CC - Kamal bazar - Biswanath CC. Road. (Dakshin Surma Portion) (ID-691952009)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,756,084.34	0.00	Pending Implementation								2019-11-03		2019-11-08					2019-12-20		2020-01-19		2020-02-23		2021-05-15
DHA/AF-105 / Saapur CC to Savar Bazar Road (ID-326142008)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			1,702,409.64	2,085,176.72	Signed								2019-11-03	2019-04-01	2019-11-08					2019-12-20	2019-05-02	2020-01-19	2019-06-11	2020-02-23	2019-07-14	2021-05-15
SUN/RPM-266A / Rehabilitation and Periodic Maintenance of Bhabar bazar-Svedpur Bazar-Goolia Bazar (Kathal Khairi) road (Ch.O+000-11+537km) Upazilla - Jagannathpur Dist Sunamganj	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			525,555.00	553,709.93	Signed								2018-11-27	2018-11-18	2018-12-02					2018-12-10	2018-12-10	2019-01-09	2018-12-18	2019-02-13	2019-01-09	2019-04-30
CAZ/AF-108 / Jangalia CC-Kapasia H/Q Via Champur UP H/Q (Khaiari) Part Jangalia-Duburia) Road. (ID-333342006)	IDA / 51070	A. Accessibility Improvement Component	Post	Request for Bids	Open - National	Single Stage - One Envelope			556,943.63	515,423.83	Signed								2020-06-22	2020-01-12	2020-06-27					2020-08-08	2020-02-17	2020-09-07	2020-03-12	2020-10-12	2020-04-19	2021-05-10

AF-S14 / Consulting Services for preparation of next project	IDA / 51070	B. Institutional Development and Enhancement Component	Prior	Quality And Cost-Based Selection	Open - International		1,462,409.64	0.00	Under Implementation	2019-09-30	2019-10-21	2019-12-04		2020-01-01	2020-01-31	2020-03-06	2020-04-10	2021-06-30					
AF-S12 / Preparation of Environmental & Social Management Framework (Guideline for LGED)	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Consultant Qualification Selection	Open - National		180,722.89	0.00	Pending Implementation	2019-07-30	2019-08-20	2019-10-03			2019-11-02	2019-12-07	2020-12-30						
AF-S6 / Performance Audit Consultancy Services	IDA / 51070	A. Accessibility Improvement Component	Post	Quality And Cost-Based Selection	Open - International		481,927.71	0.00	Canceled	2018-11-15	2020-08-16	2018-12-06	2019-01-19	2019-02-16	2019-03-18	2019-04-22	2019-05-27	2020-05-26					
AF-S16 / Consulting service on Geo-hazard Risk Management	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Quality And Cost-Based Selection	Open - International		361,445.78	0.00	Pending Implementation	2018-11-18	2018-12-09	2019-01-22		2019-02-19	2019-03-21	2019-04-25	2019-05-30	2020-05-29					
AF-S10 / Consulting Service for designing & Implementing 4C Program (Client, Community, Consultant, Contractors)	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Quality And Cost-Based Selection	Open - International		481,927.71	0.00	Pending Implementation	2018-11-18	2018-12-09	2019-01-22		2019-02-19	2019-03-21	2019-04-25	2019-05-30	2020-05-29					
AF-S13 / Upgrading, Operation and Maintenance of GIS Database & GIS Portal of LGED	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Quality And Cost-Based Selection	Open - International		542,168.67	529,754.40	Signed	2018-11-18	2019-03-03	2018-12-09	2019-01-22	2019-08-08	2019-02-19	2020-01-29	2019-03-21	2020-01-29	2019-04-25	2020-03-16	2019-05-30	2020-06-16	2020-05-29
AF-S6.1 / Performance Audit Consultancy Services	IDA / 63270	A. Accessibility Improvement Component	Post	Consultant Qualification Selection	Open - National		227,066.59	0.00	Under Implementation	2020-11-10	2020-12-13	2020-12-08	2021-01-21			2021-02-20	2021-03-27	2021-07-25					
AF-S24 / Design and Supervision (DSSC) Service for the extended project period	IDA / 63270	A. Accessibility Improvement Component	Prior	Quality And Cost-Based Selection	Open - International		1,906,203.44	0.00	Pending Implementation	2021-02-22	2021-03-15	2021-04-28		2021-05-26	2021-06-25	2021-07-30	2021-09-03	2022-09-03					

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FM-2 / Senior Financial Management Consultant	IDA / 51070	A. Accessibility Improvement Component	Prior	Individual Consultant Selection	Open		100,000.00	77,352.18	Signed					2015-06-30		2015-07-02			
S-19 / Review of Activities under Institutional Development and Governance Sub-Components of RTP2	IDA / 51070	A. Accessibility Improvement Component	Prior	Direct Selection	Direct		5,500.00	5,331.94	Signed							2015-11-01			
S-21 / Junior Environmental Monitoring Consultant	IDA / 51070	A. Accessibility Improvement Component	Prior	Direct Selection	Direct		10,000.00	6,390.95	Signed							2015-12-06			
RD-S-12 / Consultancy Service for Assessment of Road Design & Pavement Standards of LGED	IDA / 51070	A. Accessibility Improvement Component	Prior	Direct Selection	Direct		450,000.00	480,203.71	Signed							2015-12-15			
ARI-BUET-57 / Consulting Services of LGED-ARI (BUET) collaboration	IDA / 51070	A. Accessibility Improvement Component	Prior	Direct Selection	Direct		0.00	366,591.33	Signed							2014-07-22			
CSR-613 / Community Road Safety Program	IDA / 51070	A. Accessibility Improvement Component	Prior	Direct Selection	Direct		312,000.00	309,708.06	Signed							2015-05-18			
IE-S14 / Baseline Data Collection for the Impact Evaluation of RTP-II	IDA / 51070	A. Accessibility Improvement Component	Prior	Direct Selection	Direct		300,000.00	305,370.39	Signed							2015-07-05			
R-1-1 / Design and Supervision Consultancy Services (Region - 1)	IDA / 51070	A. Accessibility Improvement Component	Prior	Direct Selection	Direct		780,000.00	0.00	Under Implementation	2018-04-16	2018-05-16	2018-04-26	2018-05-17		2018-06-30		2019-04-30		
R-2-1 / Design and Supervision Consultant (R-2-1)	IDA / 51070	A. Accessibility Improvement Component	Prior	Direct Selection	Direct		781,250.00	0.00	Under Implementation	2018-04-16	2018-05-16	2018-04-26	2018-05-17		2018-06-30		2019-04-30		
S-34-1 / Senior Financial Management Specialist	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Direct Selection	Direct		37,366.56	0.00	Under Implementation	2018-05-13		2018-05-23			2018-07-27		2019-01-23		
S-35-1 / Media Consultant	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Direct Selection	Direct		27,857.50	0.00	Under Implementation	2018-05-13		2018-05-23			2018-07-27		2019-01-23		
S-36-1 / ICT Specialist	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Direct Selection	Direct		45,458.20	0.00	Under Implementation	2018-05-13	2017-05-31	2018-05-23			2018-07-27		2019-01-23		
AF-S2 / Sr. Procurement and Contract Management Specialist	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Individual Consultant Selection	Open		120,481.92	117,380.17	Signed	2018-10-10	2019-08-06	2018-11-28	2019-11-04	2018-12-19	2019-11-04	2019-01-23	2019-11-18	2019-07-22	
AF-S3 / Sr. Environmental Specialist	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Individual Consultant Selection	Open		90,361.44	0.00	Canceled	2018-11-28	2020-01-28	2019-01-16	2020-09-30	2019-02-06	2020-10-19	2019-04-30		2021-06-30	
AF-S4 / Sr. Social Development Specialist	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Individual Consultant Selection	Open		90,361.45	67,988.28	Signed	2019-01-07	2019-03-04	2019-02-25	2019-05-29	2019-03-18	2019-05-29	2019-04-30	2019-06-03	2021-06-30	
AF-S7 / Senior Financial Management Specialist	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Individual Consultant Selection	Open		142,168.67	101,951.78	Signed	2019-02-03	2019-03-03	2019-03-24	2019-07-16	2019-04-14	2019-05-27	2019-05-19	2019-07-29	2021-06-30	

AF-58 / ICT Specialist	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Individual Consultant Selection	Open		120,481.93	24,765.62	Terminated	2019-02-03	2019-03-03	2019-03-24	2019-05-20	2019-04-14	2019-05-29	2019-05-19	2019-08-28	2021-06-30
AF-59 / Media Consultant	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Individual Consultant Selection	Open		90,361.45	68,305.63	Signed	2019-02-03	2019-03-03	2019-03-24	2019-05-20	2019-04-14	2019-05-29	2019-05-19	2020-06-03	2021-06-30
AF-515 / Training Specialist	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Individual Consultant Selection	Open		36,144.58	19,107.90	Signed	2018-10-30	2020-03-10	2018-12-18	2020-09-30	2019-01-08	2020-10-19	2019-02-12	2020-11-09	2021-06-30
AF-517 / Road User satisfaction Survey (Baseline)	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Individual Consultant Selection	Open		24,096.39	20,630.43	Signed	2018-11-07	2020-01-08	2018-12-26	2020-07-15	2019-01-16	2020-08-26	2019-02-20	2020-09-17	2019-05-20
AF-518 / Road User satisfaction Survey (End)	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Individual Consultant Selection	Open		24,096.39	0.00	Pending Implementation	2020-09-01		2020-10-20		2020-11-10		2021-01-30		2021-06-30
AF-519 / Impact Evaluation (Final)	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Direct Selection	Direct		240,963.86	0.00	Under Implementation	2019-12-30	2019-12-31	2020-01-09				2020-04-30		2021-06-30
AF-520 / Consulting Services for road safety audit and reviewing geometric design	IDA / 51070	C. Rural Transport Safety Component	Post	Direct Selection	Direct		414,457.83	0.00	Under Implementation	2018-12-03	2020-10-28	2018-12-13				2019-02-16		2021-06-30
AF-523 / Consulting Services for road safety awareness campaign	IDA / 51070	C. Rural Transport Safety Component	Post	Direct Selection	Direct		385,542.17	0.00	Under Implementation	2018-12-12	2020-12-22	2018-12-22				2019-04-17		2021-06-30
AF-55 / Gender Specialist	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Individual Consultant Selection	Open		90,361.45	17,645.41	Signed	2018-11-05	2019-04-08	2018-12-24	2020-07-15	2019-01-14	2020-09-02	2019-02-18	2020-11-22	2021-06-30
AF-51A / DESIGN AND SUPERVISION CONSULTANCY (D&S) SERVICES	IDA / 63270	A. Accessibility Improvement Component	Prior	Direct Selection	Direct		525,000.00	0.00	Under Implementation	2019-03-07	2019-03-20	2019-03-17	2019-03-19			2019-04-28		2019-08-29
AF-51B / Design and Supervision Consultancy (D&S) Services	IDA / 63270	A. Accessibility Improvement Component	Post	Direct Selection	Direct		412,500.00	371,619.02	Signed	2019-09-05	2019-09-05	2019-09-10	2019-09-16			2019-09-30	2019-10-08	2019-12-30
AF-58.1 / ICT Specialist	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Individual Consultant Selection	Open		120,481.93	0.00	Under Implementation	2020-07-15	2020-10-08	2020-09-02		2020-09-23		2020-10-28		2021-04-26
AF-522 / CONSULTANCY SERVICES FOR THE PREPARATION OF IMPLEMENTATION COMPLETION & RESULTS REPORT (ICR) (AF-522) UNDER ADDITIONAL FINANCING FOR RTP-II (P166293)	IDA / 51070	B. Institutional Development and Enhancement Component	Post	Individual Consultant Selection	Limited		16,015.86	0.00	Under Implementation	2020-09-16	2020-12-15	2020-09-21		2020-10-12		2020-11-16		2021-05-15
AF-53.1 / Sr. Environmental Specialist	IDA / 63270	A. Accessibility Improvement Component	Post	Individual Consultant Selection	Open		18,072.00	0.00	Pending Implementation	2021-01-31		2021-03-21		2021-04-11		2021-05-23		2021-11-19