

**IN: UTTARAKHAND DISASTER RECOVERY PROJECT (UDRP)
(P146653)**

I. General

1. **Bank's approval Date of the procurement Plan:** Original: October 4, 2013
2. **Date of General Procurement Notice:** November 13, 2013 (revised)
3. **Period covered by this procurement plan:** The procurement period of project covered from Year October 2013 to March 2015

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Threshold US\$	Review	Comments
1.	ICB (Goods)	<i>Above US\$ 4 million</i>		<i>All</i>
2.	NCB (Goods)	<i>Above US\$ 4 million</i>		<i>All</i>
3.	ICB (Works)	<i>Above US\$ 15 million</i>		<i>All</i>
4.	NCB (Works)	<i>Above US\$ 15million</i>		<i>All</i>
5.	Services (non-consultant)	<i>Above US\$ 4 million</i>		<i>All</i>
6.	LIB	<i>Above US\$ 30,000</i>		

Procurement Methods and Threshold

Category	Method of Procurement	Threshold (US\$ Equivalent)
Goods and Non-consultant services	ICB	>3,000,000
	LIB	Wherever agreed by the Bank
	NCB	Up to 3,000,000 (with NCB conditions)
	Shopping	Up to 500,000
	DC	As per Para 3.7 of the Bank Guidelines
	Force Account	As per Para 3.9 of Guidelines
	Framework Agreements	As per Para 3.6 of Guidelines
Works	ICB	>40,000,000

Category	Method of Procurement	Threshold (US\$ Equivalent)
	NCB	Up to 40,000,000 (with NCB conditions)
	Shopping	Up to 1,000,000
	Force Account	As per Para 3.9 of Guidelines
	DC	As per Para 3.7 of Guidelines
	Community Participation	As per Para 3.19 of Guidelines

Prior Review by the Bank. The Bank will prior review the following contracts:

- Works: All contracts more than US\$ 15.0 million equivalent;
- Goods: All contracts more than US\$ 4.0 million equivalent;
- Non-Consulting Services: All contracts more than US\$ 4.0 million equivalent;

The above threshold value applies to single/direct contract as well. There is no separate threshold set for single source or direct contract. The PMU will ensure that Bank procurement procedures are followed for all the post review contracts. The above thresholds were revised after the Mid-Term Review (MTR) mission and will be in effect till further modification. In addition, the Bank will carry out an annual ex-post procurement review for those contracts which fall below the prior review threshold mentioned above.

All contracts below the specified prior review threshold value shall be subject to Post Procurement Review (PPR). For the avoidance of doubts, the Bank shall be entitled to conduct, at any time, Independent Procurement Reviews (IPR) of all the contracts financed under the Credit. The IA shall prepare a list of contract and submit it to the Bank for conducting PPR. The PPR will be conducted on annual basis. All contracts not covered under prior review will be subject to post review during supervision missions, and/or review by consultants to be appointed by the by Bank.

2. Pre-qualification. Not applicable

3. Proposed Procedures for CDD Components (as per paragraph 3.17 of the Guidelines): Not Applicable.

4. Reference to Project Operational/Procurement Manual: The Project Operations Manual was prepared by the project and agreed by the Bank. All the contracts issued under the project will follow the World Bank's Guidelines: Bank's "Guidelines: Procurement under IBRD Loans and IDA Credits" dated January 2011 and revised in July 2014 and "Guidelines: Selection and Employment of Consultants by World Bank

Borrowers” dated January 2011 and revised in July 2014. In case of any inconsistency between the Operations Manual and the Bank’s Guidelines, the latter shall prevail.

- 5. Any Other Special Procurement Arrangements:** This is a Disaster Recovery Project and the project preparation was triggered by emergency situation (OP10.00) and therefore, provisions under paragraph 20 of OP 11.00; procurement under emergency situation is applied.

Procurement of goods, works and non-consulting services shall be conducted through e-procurement portal <http://www.uktenders.gov.in> using Bank’s standard bidding documents.

International Competitive Bidding (ICB) is the preferred method for procurement of goods, works and non-consulting services. However, it is unlikely that there will be any ICB contract. All National Competitive Bidding (NCB) shall be conducted in accordance with paragraph 3.3 and 3.4 of the Guidelines. In addition, following additional provisions as agreed with GOI task force (as amended from time to time) shall apply:

- Only the model bidding documents for NCB as agreed with the GoI Task Force (and as amended from time to time), shall be used for bidding;
- Invitation to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily inter-alia giving the website/electronic portal details from which the details of the invitation to bid can be downloaded), at least 30 days prior to the deadline for the submission of bids. For smaller packages (lesser than US\$1 million for Works and US\$ 500,000 for Goods), advertisement in state newspapers will be accepted with at least 15 days given for submission of bids;
- No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises or enterprise from any given State;
- Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder;
- For prior review contracts, extension of bid validity shall not be allowed with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks; and (ii) for all subsequent requests for extension irrespective of the period (such

concurrence will be considered by Bank only in cases of Force Majeure and circumstance beyond the control of the Purchaser/Employer);

- For prior review contracts , re-bidding shall not be carried out with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank;
- The system of rejecting bids outside a pre-determined margin or “bracket” of prices shall not be used in the project;
- Rates contract entered into by Directorate General of Supplies and Disposal (DGS & D) will not be acceptable as a substitute for NCB procedures unless agreed with the Bank on case to case basis. Such contracts will be acceptable however, for any procurement under the Shopping procedure;
- Two or three envelop system will not be used (except when using e-procurement system assessed and agreed by the Bank).

To meet the Bank's requirements for right to audit and F&C, these clauses may be included in the Purchase Orders, in case the purchasers are directly placing the purchase orders to DGS&D rate contract holders and government e-Marketplace. On the other hand, if indent is placed through DGS&D, the Purchaser has the option to sign a separate undertaking with DGS&D rate contract holder, where Bank’s right to audit and F&C clauses could be mentioned;

- 6. Summary of the Procurement Packages planned during the first 18 months after project effectiveness:** Available in separate Excel file for the past contracts and in STEP for the new contract packages.

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Threshold	Review	Comment
1.	Competitive Methods (Firms)	Above US\$ 2 million		All contract
2.	Single Source (Firms)	Above US\$ 2 million		All contract
3.	Individual	Above US\$ 400,000		All contracts
4.	CQS/LCS	Up to US\$ 300,000		All contracts

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. ***Any Other Special Selection Arrangements:*** the disaster recovery project activities are spread across the states. Majority of the sites are in remote areas and therefore, it is likely that there will be no contractors to participate in bidding process in remote areas. For those contracts, it is likely that project may have to use force account. Such cases, if any, shall be taken up separately on case by case basis. Further, it is likely that project may use the service of government institutions such as IIT to review the reports prepared by the consultants. Such cases, if required, will be taken up case by case basis.
4. **Consultancy Assignments with Selection Methods and Time Schedule:** Available on STEP.

PROCUREMENT PLAN India : Uttarakhand Disaster Recovery Project

General Information
 Country: India Bank's Approval Date of the Original Procurement Plan: 2016-08-26
 Project ID: P146653 Revised Plan Date(s): (comma delineated, leave blank if non 2021-07-27
 Project Name: Uttarakhand Disaster Recovery Project GPN Date:
 Loan / Credit No: IDA / 53130, IBRD / 89210
 Executing Agency(ies) PIU (Roads & Bridge)

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
1763/98DA/Parvatiya/13 / Supply of : (a) 8 Nos. of 80 Ft. span Class 'B' deck type 4.25 meter EWSDK Bailey Bridges; and (b) 8 Nos. of 100 Ft. span Class 'B' deck type 4.25 meter EWSDK Bailey Bridges	IDA / 53130	Resilient Infrastructure Reconstruction	Prior	Direct Selection	Direct					1,620,000.00	1,612,718.36	Signed																	2014-06-29
IN-PIU - PWD-12406-CW-RFB / Package No. UDRP/PWD/07/RD/118, Bankol Bagari Sapteshwar Motor Road & Bankol Brushkholi Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,479,233.00	1,792,417.77	Under Implementation					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10		2018-03-09
IN-PIU - PWD-12409-CW-RFB / Package No. UDRP/PWD/07/RD/119, Daitihal Khirmandey Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,559,105.43	0.00	Canceled					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10		2018-03-09
IN-PIU - PWD-12410-CW-RFB / Package No. UDRP/PWD/07/RD/120, Unalta Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,412,140.75	1,529,189.41	Signed					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10	2017-11-14	2018-03-09
IN-PIU - PWD-12424-CW-RFB / Package No. UDRP/PWD/07/RD/121, Nainipatal Madmanley M Road, Madmanley Kapatya M Road & Madmanley Bhautari M Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,570,287.54	1,600,998.66	Signed					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10	2017-11-14	2018-03-09
IN-PIU - PWD-12425-CW-RFB / Package No. UDRP/PWD/07/RD/122, Dewalthal Kanalicheena M Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,682,108.63	0.00	Canceled					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10		2018-03-09
IN-PIU - PWD-12430-CW-RFB / Package No. UDRP/PWD/07/RD/127, Katsuryachina Seraghat Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,698,083.07	1,296,446.33	Signed					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10	2017-11-14	2018-03-09
IN-PIU - PWD-12431-CW-RFB / Package No. UDRP/PWD/07/RD/128, Qadail Anna Loharchaura Gairlekh Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				875,399.36	775,126.29	Signed					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-23	2017-09-10	2017-11-14	2018-03-09
IN-PIU - PWD-12432-CW-RFB / Package No. UDRP/PWD/03/RD/129, Kandai Kamoldi Molikhahal Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,423,322.68	1,052,725.40	Signed					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06	2017-09-26	2017-09-10	2017-11-14	2018-03-09
IN-PIU - PWD-14692-CW-RFB / Package No. UDRP/PWD/07/RD/123, Charnachaurasi Lakhtigaon M Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,586,261.98	1,690,851.92	Signed					2017-05-09	2017-05-09	2017-05-09	2017-05-25			2017-06-08	2017-07-06	2017-08-21	2017-09-23	2017-09-25	2017-11-14	2018-03-24
IN-PIU - PWD-12429-CW-RFB / Package No. UDRP/PWD/07/RD/126, Baltri Akhalal Nainadeve Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				547,923.32	0.00	Canceled					2017-04-24		2017-04-24				2017-05-24		2017-08-06		2017-09-10		2018-03-09
IN-PIU - PWD-12428-CW-RFB / Package No. UDRP/PWD/07/RD/125, Thalbaltri Motor Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				421,725.24	0.00	Canceled					2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-11	2017-08-06		2017-09-10		2018-03-09
IN-PIU - PWD-21487-CW-RFB / Package No. UDRP/PWD/07/RD/125, Reconstruction of Thalbaltri Motor Road, Dist. Pithoragarh, Rebid 1 (due to no bids received in the previous tender).	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				421,725.24	0.00	Canceled					2017-07-22	2017-07-29	2017-07-26				2017-08-28		2017-11-10		2017-12-15		2019-03-10
IN-PIU - PWD-37218-CW-RFB / Package No. UDRP/PWD/07/IBR/27a Construction of 100 m span Motor Bridge in Sela Village over Dholi River in District Pithoragarh, Package No. UDRP/PWD/07/IBR/27a	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				2,176,923.07	0.00	Canceled					2017-11-30	2017-12-26	2017-12-05	2017-12-31			2018-01-04	2018-03-14	2018-02-20		2018-03-27		2019-06-20

IN-PIU - PWD-37226-CW-RFB / AF- Construction of 70 m span Steel Motor Bridge at Hardhvanala in Kamprayag Tehsil Muskaan Motor Road (SH No. 11), Package No. UDRP/PWD/07/BR/28	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,672,307.69	0.00	Canceled	2017-11-30	2018-01-30	2017-12-05	2018-01-31		2018-01-04	2018-02-24	2018-03-31	2019-06-24				
IN-PIU - PWD-39086-CW-RFB / AF- Construction of 120 m span Bridge Suspension Bridge in Jalkur river at Piplogi in District Tehri Garhwal, package no. UDRP/AF/29	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,475,969.00	1,127,072.96	Signed	2018-01-15	2018-02-12	2018-01-20	2018-02-13		2018-02-19	2018-03-19	2018-04-11	2018-05-12	2018-05-16	2018-07-06	2019-08-09	
IN-PIU - PWD-39087-CW-RFB / AF- Construction of 48 m span bridge steel truss bridge over Balganga river at Kai Village in District Tehri Garhwal, Package Number UDRP/AF/30	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			269,767.40	249,265.35	Signed	2018-01-15	2018-01-30	2018-01-20	2018-01-31		2018-02-19	2018-03-14	2018-04-11	2018-05-30	2018-05-23	2018-07-23	2019-02-17	
IN-PIU - PWD-39088-CW-RFB / AF- Construction of 30 m span steel girder bridge at km 1 of Balmara Syalde Kedar Motor Road in Vidhan Sabha Salt in District Almorara, Package Number UDRP/AF/31	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			291,473.00	0.00	Canceled	2018-01-15	2018-02-06	2018-01-20	2018-02-09		2018-02-19	2018-03-14	2018-04-11	2018-05-16			2019-02-10	
IN-PIU - PWD-39089-CW-RFB / AF- Construction of 105 m span steel girder bridge at km 15 of Balmara Syalde Kedar Motor Road in Vidhan Sabha Salt in District Almorara, Package Number UDRP/AF/32	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,415,504.00	0.00	Canceled	2018-01-15	2018-02-06	2018-01-20	2018-02-09		2018-02-19	2018-03-14	2018-04-11	2018-05-23			2019-08-16	
IN-PIU - PWD-39090-CW-RFB / AF- Construction of steel girder bridge at Korigaad in District Uttarkashi, Package Number UDRP/AF/33	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			831,008.00	655,438.52	Signed	2018-01-15	2018-01-30	2018-01-20	2018-01-31		2018-02-19	2018-03-14	2018-04-27	2018-05-12	2018-06-01	2018-06-29	2019-05-27	
IN-PIU - PWD-39125-CW-RFB / AF- Road Protection Work in Guptkashi- Jakholi Motor Mary Slide location lies on the State Highway at km 17 originating from Guptkashi and heading towards Rudraprayag via Jakholi, Package Number UDRP/AF/SL/03	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			809,302.30	0.00	Canceled	2018-01-15	2018-05-05	2018-01-20	2018-05-05		2018-02-19	2018-04-11	2018-05-23			2019-05-18		
IN-PIU - PWD-39227-CW-RFB / AF- Road Protection Work in Guptkashi- Kalimath Motor Road at 8 km from Guptkashi SH, Package Number UDRP/AF/SL/05	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			2,756,589.00	2,259,322.16	Completed	2018-01-15	2018-01-30	2018-01-20	2018-01-31		2018-02-19	2018-03-14	2018-04-11	2018-05-22	2018-05-16	2018-07-23	2020-05-05	
IN-PIU - PWD-39383-CW-RFB / AF- Road Protection Work in Guptkashi- Kalimath Motor Road, in between 2 & 3 km on SH- 3, in District Rudraprayag, Package Number UDRP/AF/SL/06	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			4,463,566.00	1,755,046.31	Completed	2018-01-15	2018-01-30	2018-01-20	2018-01-31		2018-02-19	2018-03-14	2018-04-11	2018-05-22	2018-05-23	2018-07-23	2020-05-12	
IN-PIU - PWD-39188-CW-RFB / AF- River Bank Protection work at u/s of Govindhat FPS R/B in river Alaknanda in District Chamoli, Package Number UDRP/AF/RBP/01	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			3,156,589.00	0.00	Canceled	2018-01-15	2018-01-30	2018-01-20	2018-03-26		2018-02-19	2018-05-16	2018-04-18	2018-05-30			2020-05-19	
IN-PIU - PWD-39393-CW-RFB / AF- River Bank Protection work at Alakapuri/ Kathiyal Sain in river Alaknanda in District Chamoli, Package Number UDRP/AF/RBP/02	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			2,775,194.00	1,529,433.66	Signed	2018-01-15	2018-01-30	2018-01-20	2018-03-27		2018-02-19	2018-05-16	2018-04-18	2018-08-14	2018-05-30	2018-10-25	2020-05-19	
IN-PIU - PWD-39395-CW-RFB / AF- River Bank Protection work at Deoilbagad in river Alaknanda in District Chamoli, Package Number UDRP/AF/RBP/03	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			3,293,023.00	0.00	Canceled	2018-01-15	2018-01-30	2018-01-20	2018-03-28		2018-02-19	2018-05-16	2018-04-18	2018-05-30			2020-05-19	
IN-PIU - PWD-39398-CW-RFB / AF- River Bank Protection work at Birahi Village R/B in river Alaknanda in District Chamoli, Package Number UDRP/AF/RBP/04	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			3,829,457.00	2,132,795.18	Signed	2018-01-15	2018-01-30	2018-01-20	2018-03-27		2018-02-19	2018-05-16	2018-04-18	2018-08-14	2018-05-30	2018-10-25	2020-05-19	
IN-PIU - PWD-39399-CW-RFB / AF- River Bank Protection work at Dewali-Jhansi R/B in river Alaknanda in District Chamoli, Package Number UDRP/AF/RBP/05	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			2,620,155.00	2,750,401.73	Signed	2018-01-15	2018-01-30	2018-01-20	2018-03-28		2018-02-19	2018-05-16	2018-04-18	2018-08-14	2018-05-30	2018-10-25	2018-06-06	

IN-PIU - PWD-47872-CW-RFB / Reconstruction of Gairsain- Panjiyana Motor Road at Ch. (0.000 to 15.000) and Pandwakhair- Rohida Motor Road at Ch. (0.000 to 15.680) District Chamoli, Uttarakhand, Package No. UDRP/PWD/02/36/RD/026(N)	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				751,938.00	662,087.43	Signed			2018-02-12	2018-02-06	2018-02-17	2018-02-09			2018-03-19	2018-03-14	2018-05-25	2018-05-12	2018-06-22	2018-07-02	2019-06-22
IN-PIU - PWD-47876-CW-RFB / Reconstruction of Dhora Rakshan Motor Road at Ch. 0.00 to 6.00 & Vishwamath- Jaskot Motor Road at Ch. 0.00 to 7.80 in District Almora, Uttarakhand, Package No. UDRP/PWD/09/01/RD/013(N)	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				751,938.00	0.00	Canceled			2018-02-12	2018-02-06	2018-02-17	2018-02-09			2018-03-19	2018-03-14	2018-05-02	2018-06-01	2018-05-30		2019-05-30
IN-PIU - PWD-39088-CW-RFB-2 / AF - Construction of 30 m span steel girder bridge at km 1 of Balmara Syalde Kedar Motor Road in Vidhan Sabha Salt in District Almora, Rebid 1, Package Number UDRP/AF/31	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				291,473.00	0.00	Canceled			2018-05-02	2018-05-05	2018-05-07	2018-05-05			2018-06-06	2018-06-08	2018-07-27		2018-08-31		2019-11-24
IN-PIU - PWD-39089-CW-RFB-2 / AF - Construction of 105 m span steel girder bridge at km 15 of Balmara Syalde Kedar Motor Road in Vidhan Sabha Salt in District Almora, Rebid 1, Package Number UDRP/AF/32	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,415,504.00	0.00	Canceled			2018-05-02	2018-05-05	2018-05-07	2018-05-05			2018-06-06	2018-06-08	2018-07-27		2018-09-07		2019-12-01
IN-PIU - PWD-64440-CW-RFB / Reconstruction of Dhora Rakshan Motor Road and Vishwanath-Jaskot Motor Road in District Almora, package No. UDRP/PWD/09/01/RD/013(N)	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				718,944.56	549,237.57	Signed			2018-05-31	2018-06-13	2018-06-03	2018-06-17			2018-07-03	2018-08-16	2018-08-23	2018-09-13	2018-10-22		2019-09-13
IN-PIU - PWD-64441-CW-RFB / Reconstruction of Salya-Tulama Motor Road in District Rudraprayag, Package No. UDRP/PWD/03/40/RD/029 A (N)	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				503,927.67	395,976.43	Signed			2018-06-02	2018-06-16	2018-06-07	2018-06-17			2018-07-07	2018-07-18	2018-09-04	2018-08-23	2018-10-09	2018-09-28	2019-10-09
IN-PIU - PWD-64442-CW-RFB / Reconstruction of Chhenaagaad- Uchola Motor Road in District Rudraprayag, Package No. UDRP/PWD/03/40/RD/29 B (N)	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				444,707.97	350,525.03	Signed			2018-06-02	2018-06-13	2018-06-07	2018-06-17			2018-07-07	2018-07-18	2018-09-04	2018-08-23	2018-10-09	2018-09-28	2019-10-09
IN-PIU - PWD-64443-CW-RFB / AF - Road Protection Work in Guptkashi- Jakholi Motor Mangi Slide location lies on the State Highway at km 17 originating from Guptkashi and heading towards Rudraprayag via Jakholi, Package Number UDRP/AF/SL/03	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				578,120.37	471,396.54	Terminated			2018-05-31	2018-06-16	2018-06-05	2018-06-17			2018-07-05	2018-07-18	2018-08-25	2018-08-23	2018-10-06	2018-09-25	2019-10-01
IN-PIU - PWD-39089-CW-RFB-2-2 / AF - Construction of 105 m span steel girder bridge at km 15 of Balmara Syalde Kedar Motor Road in Vidhan Sabha Salt in District Almora, Rebid 2, Package Number UDRP/AF/32	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,415,504.00	0.00	Canceled			2018-07-02	2018-07-06	2018-07-07	2018-07-06			2018-08-06	2018-08-09	2018-09-26		2018-11-07		2020-01-31
IN-PIU - PWD-39088-CW-RFB-2 / AF - Construction of 30 m span steel girder bridge at km 1 of Balmara Syalde Kedar Motor Road in Vidhan Sabha Salt in District Almora, Rebid 2, Package Number UDRP/AF/31	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				291,473.00	202,762.18	Signed			2018-07-02	2018-07-06	2018-07-07	2018-07-06			2018-08-06	2018-08-09	2018-09-26	2018-08-29	2018-10-31	2018-09-28	2020-01-24
IN-PIU - PWD-71973-CW-RFB / Remaining work of 80 m span bridge suspension bridge and approach road in Batara over river Alaknanda in District Rudraprayag, Package No. UDRP/PWD/BR 05 (N)	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				573,229.00	533,538.87	Signed			2018-08-07	2018-08-05	2018-08-12	2018-08-06			2018-09-11	2018-09-10	2018-10-16	2018-09-14	2018-11-13	2018-10-22	2019-05-12
IN-PIU - PWD-39089-CW-RFB-2-2-2 / AF - Construction of 105 m span steel girder bridge at km 15 of Balmara Syalde Kedar Motor Road in Vidhan Sabha Salt in District Almora, Rebid 3 , Package Number UDRP/AF/BR 32	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,695,431.83	1,694,180.59	Signed			2018-08-28	2018-08-27	2018-08-31	2018-08-27			2018-09-30	2018-10-01	2018-11-20	2018-10-18	2019-01-01	2018-11-29	2020-03-26
IN-PIU - PWD-12427-CW-RFB / Package No. UDRP/PWD/07/RD/124, Simthalband Gowasta M Road, Simthalband Gowasta Anmagason Patligoon M Road, Pipli Bagdigoon M Road	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				958,466.45	0.00	Canceled			2017-04-24	2017-05-07	2017-04-24	2017-05-25			2017-05-24	2017-07-06	2017-08-06		2017-09-10		2018-03-09

UDRP/AF/34 BR / AF- Construction of 36 m span bridge steel girder Bridge over Pilar Gaad on Pitan Judav bridge path in District Uttarkashi. Package no. UDRP/AF/34(BR)	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				223,100.00	0.00	Canceled							2018-09-24	2018-10-04	2018-09-29	2018-10-04					2018-11-03	2018-11-14	2018-12-25			2019-01-22	2020-01-22
R WALL/RD 97 / Reconstruction of retaining wall at km 1, chainage 0.45 km in Tharai Junidhar Motor Road, District Chamoli, package no. R Wall/ RD 97	IDA / 53130	Rural Road Connectivity	Post	Request for Quotations	Open - National	Single Stage - One Envelope				12,900.00	0.00	Canceled																			2019-01-06	2019-04-06	
UDRP/AF/35BR / Construction of 120 m span RCC Prestressed Bridge at Sira bend to Shukri farm jail camp road in km 22 on Sasahi River in District Utham Singh Nagar	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,471,361.00	1,236,698.13	Signed							2019-01-15	2019-01-15	2019-01-30	2019-01-16					2019-03-13	2019-02-28	2019-05-26	2019-05-02	2019-06-30	2019-06-04	2020-12-21
IN-PIU - PWD-39385-CW- RFI - AF- Road Protection Work in Shri Parmajini Temple Area in Tanakpur, District Chamawati, Package Number UDRP/AF/SL/07	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,428,400.00	0.00	Canceled							2019-01-10	2019-01-19	2019-01-15	2019-01-19					2019-02-14	2019-02-27	2019-04-06			2019-05-18	2020-11-08
UDRP/AF/34 BR-2 / Construction of 36 m span steel bridge over Piling Gaad on Pitan- Judav bridge path in District Uttarkashi	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				229,384.00	0.00	Canceled							2019-01-07	2019-01-15	2019-01-14	2019-01-16					2019-02-13		2019-04-06			2019-05-04	2020-05-03
UDRP/AF/34 BR-3 / Construction of 36 m span bridge steel girder bridge over Piling Judav bridge path in district Uttarkashi. Package no. UDRP/AF/34(BR). Rebidding	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				227,000.00	0.00	Canceled							2019-03-15	2019-03-14	2019-03-22	2019-03-14					2019-04-21	2019-04-18	2019-06-12			2019-07-10	2020-07-09
UDRP/AF/34 BR-4 / Construction of 36 m span bridge steel girder bridge over Piling Gaad on Pitan- Judav bridge path in District Uttarkashi. Package No. UDRP/AF/34(BR)	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				229,384.00	238,958.76	Signed							2019-06-07	2019-06-24	2019-06-14	2019-06-24					2019-07-14	2019-07-25	2019-09-04	2019-09-11	2019-10-02	2019-11-21	2020-10-01
UDRP/AF/RBP/07 / Construction of protection work on left bank of Mandakini river at village Banwarai in District Rudrapur	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,074,392.00	858,163.32	Signed							2019-08-05	2019-08-08	2019-08-10	2019-08-16					2019-09-09	2019-09-30	2019-10-23	2019-12-21	2019-11-20	2020-01-14	2021-05-13
UDRP/AF/BR/36 / Construction of steel girder bridge at km 11 of Agrakhal Kursala Motor Road in District Tehsi Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				219,800.00	210,098.06	Signed							2019-08-30	2019-09-02	2019-09-06	2019-09-05					2019-10-06	2019-10-10	2019-11-27	2019-12-16	2019-12-25	2020-01-22	2021-03-19
UDRP/AF/BR/37 / Construction of steel truss bridge in km 3 of Sisadi Satpuli motor road in District Pauri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				641,850.00	656,271.45	Signed							2019-08-29	2019-09-05	2019-09-03	2019-09-05					2019-10-15	2019-10-10	2019-12-28	2019-12-17	2020-02-01	2020-01-22	2021-04-26
UDRP/AF/BR/38 / Construction of steel girder bridge class A loading motor bridge on Chamasani Mujheda motor road, km 3 in district Dehradun	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				308,960.00	295,879.90	Signed							2019-08-29	2019-09-07	2019-09-03	2019-09-07					2019-10-15	2019-10-10	2019-12-28	2019-12-16	2020-02-01	2020-01-22	2021-04-26
UDRP/AF/BR/39 / Construction of 24 m span steel girder bridge on Kapkot Pindri/Glacier Motor Road, km 13 in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				571,736.00	558,045.57	Signed							2019-08-29	2019-09-05	2019-09-03	2019-09-05					2019-10-15	2019-10-10	2019-12-28	2019-12-16	2020-02-01	2020-01-20	2021-04-26
UDRP/AF/BR/40 / Construction of 24 m span steel girder bridge in km 5 of Sangarh Basti motor road in District Bageshwar.	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				372,449.00	0.00	Canceled							2019-08-29	2019-09-05	2019-09-03	2019-09-05					2019-10-15		2019-12-28		2020-02-01		2021-04-26
UDRP/AF/BR/41 / Construction of 24 m span steel girder bridge in km 1 of Dhausani Kameshd motor road in District Uttarkashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				321,498.00	0.00	Canceled							2019-08-29	2019-09-05	2019-09-03	2019-09-05					2019-10-15	2019-10-10	2019-12-28		2020-02-01		2021-04-26
SL/07/AF-02 / Protection Work of Shri Parmajini Temple Area and its approach road in District Chamawati. Package No. UDRP/AF/SL/07	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,428,400.00	0.00	Canceled							2019-06-11	2019-06-24	2019-06-16	2019-06-24					2019-07-16	2019-07-25	2019-09-05			2019-10-17	2021-04-09
UDRP/AF/BR/42 / AF- Construction of 70 m Span Motor Bridge at KM-18 in Bageshwar-Kapkot Motor Road of Kapkot to Lili Motor Road in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,116,993.00	0.00	Canceled							2019-09-20	2019-09-18	2019-09-27	2019-09-18					2019-10-27	2019-10-23	2020-01-09		2020-02-13		2021-08-06
UDRP/AF/BR/43 / AF- Construction of 70 M Span Steel Bridge near Hydri in Bageshwar-Kapkot-Tejam Motor Road of Kapkot in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,169,011.00	0.00	Canceled							2019-09-20	2019-09-18	2019-09-27	2019-09-18					2019-10-27	2019-10-23	2020-01-09		2020-02-13		2021-08-06

UDRP/AF/BR/44 / AF- Construction of 42 M Span Motor Bridge at Km. 6 of Bhum-Guler Motor Road of Jopkot in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			488,889.00	466,086.03	Signed								2019-09-20	2019-09-18	2019-09-27	2019-09-18				2019-10-27	2019-10-23	2020-01-09	2019-12-16	2020-02-13	2020-01-20	2021-05-08
UDRP/AF/BR/45 / AF- Construction of 36m Steel Truss bridge over the Koti Gadera at Km 6 of Vijay-nagar Talia Motor Road in District Rudrapur	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			427,605.00	0.00	Canceled								2019-09-20	2019-09-18	2019-09-27	2019-09-18				2019-10-27	2019-10-23	2020-01-09		2020-02-13		2021-05-08
UDRP/AF/BR/46 / AF- Reconstruction of 70 m Span Steel Truss Bridge over Kular River at Gangolihat, Madampur Naini Motor Road Km-2 in District Pithoragarh	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,340,560.00	0.00	Canceled								2019-09-20	2019-09-18	2019-09-27	2019-09-18				2019-10-27	2019-10-23	2020-01-09		2020-02-13		2021-08-06
UDRP/AF/BR/47 / AF- Construction of 70m span Motor steel truss Bridge at Hardyana in District Pithoragarh	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,248,370.00	1,211,385.95	Signed								2019-09-20	2019-09-18	2019-09-27	2019-09-18				2019-10-27	2019-10-23	2020-01-09	2019-12-17	2020-02-13	2020-01-20	2021-08-06
UDRP/AF/BR/48 / AF- Construction of 152 m span double lane steel truss motor bridge at Tambaakani over Bhagirathi river in district Uttarkashi under EPC mode	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			2,813,969.00	0.00	Canceled								2019-09-25	2019-10-22	2019-10-02	2019-10-22				2019-11-01	2019-12-30	2020-01-14		2020-02-18		2022-02-07
UDRP/AF/BR/49 / AF- Construction of 150 m one and half lane steel truss bridge over Nayar river at Badkholu in District Chamoli under EPC mode	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,771,480.00	0.00	Under Implementation								2019-09-25	2019-10-22	2019-10-02	2019-10-22				2019-11-01	2019-12-30	2020-01-14	2021-03-20	2020-02-18		2022-02-07
UDRP/AF/BR/50 / AF- Construction of 120 m span suspension bridge on Paakholi-Math-Syon-Bemru Bridle Road in District Chamoli under EPC mode	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,396,158.00	0.00	Canceled								2019-09-25	2020-01-13	2019-10-02	2020-01-14				2019-11-01	2020-02-17	2020-01-14		2020-02-18		2022-02-07
SL/AF/07- 3 / AF- Re Bidding Protection Work of Shri Purnagiri Temple Area and its approach road in District Champawat	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,383,021.00	0.00	Canceled								2019-09-15	2019-09-26	2019-09-20	2019-09-26				2019-10-20	2019-10-31	2019-12-10	2019-12-23	2020-01-21		2021-07-14
UDRP/AF/BR/51 / AF- Reconstruction of 60m Span Steel Truss Motor Bridge over Nayar River in Km 01 of Bhorali-Bet Motor road in District Pauri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			798,213.00	0.00	Canceled								2019-10-10	2019-09-23	2019-10-17	2019-09-23				2019-11-16	2019-10-31	2020-01-29		2020-03-04		2021-08-26
UDRP/AF/BR/52 / AF- Construction of 90 m Span Steel Truss Motor Bridge over Rampanga River in KM 25 of Beninak-Vinayak-Rurathal-Muwani Motor Road in District Pithoragarh	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,377,314.00	0.00	Canceled								2019-10-10	2019-09-23	2019-10-17	2019-09-23				2019-11-16	2019-10-31	2020-01-29		2020-03-04		2021-08-26
UDRP/AF/BR/53 / AF- Reconstruction of 100 M Span Steel Truss motor Bridge over Dhooli River near Sela village in Districte Pithoragarh	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,381,628.00	0.00	Canceled								2019-10-10	2019-09-25	2019-10-17	2019-09-25				2019-11-16		2020-01-29		2020-03-04		2021-08-26
UDRP/AF/BR/54 / AF- Reconstruction of 42 m Span Steel Truss Bridge in Km -85 of Khutani-Bhawali-Dhanachuli-Oshahkanda-Khansyu - Patlot Motor Road (S.M. No. 54) in District Nainital	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			892,643.00	0.00	Canceled								2019-10-10	2019-09-25	2019-10-17	2019-09-25				2019-11-16		2020-01-29		2020-03-04		2021-08-26
UDRP/AF/BR/55 / AF- Reconstruction of 52 m Span Steel Truss Class A loading Motor Bridge over Asena Gadera at Km-5 of Castoliya-Pilkhi-Chansali Motor Road in District Tehri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			925,632.00	0.00	Canceled								2019-10-10	2019-09-23	2019-10-17	2019-09-23				2019-11-16	2019-10-31	2020-01-29		2020-03-04		2021-08-26
UDRP/AF/BR/56 / AF- Construction of Steel Girder Bridge in KM 16 of Vijay-Karecha-Khar Motor Road in District Dehradun	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			269,482.00	297,639.93	Signed								2019-10-10	2019-09-23	2019-10-17	2019-09-23				2019-11-16	2019-10-31	2020-01-29	2019-12-17	2020-03-04	2020-01-22	2021-02-27
UDRP/AF/BR/57 / AF- Reconstruction of Steel Truss Bridge on Kali raw river in KM-10 of Dehradun - Sahasbaha Motor Road in District Dehradun	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			960,491.00	866,628.20	Signed								2019-10-10	2019-09-23	2019-10-17	2019-09-23				2019-11-16	2019-10-31	2020-01-29	2019-12-17	2020-03-04	2020-01-22	2021-08-26
UDRP/AF/BR/58 / AF- Construction of bridge Suspension Bridge over Badasu river at Taluka Sirga Kurewa bridge path in District Uttarkashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,297,948.00	0.00	Canceled								2019-10-18	2019-09-25	2019-10-25	2019-09-25				2019-11-24		2020-02-06		2020-03-12		2021-09-03

UDRP/AF/BR/59 / AF- Reconstruction of 42 m Span Steel Truss Bridge in Km 11 of Arakon Chirma Balcha Motor Road in District Uttarkashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-10-10	2019-09-26	2019-10-17	2019-09-26								2019-11-16	2019-10-31	2020-01-29	2019-12-16	2020-03-04	2020-01-22	2021-05-28
UDRP/AF/BR/60 / AF- Reconstruction of steel Truss Bridge over Lakhni- Chudfiva Gad near Lankhi in District Chamoli	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-10-10	2019-09-25	2019-10-17	2019-09-25								2019-11-16	2019-10-31	2020-01-29	2019-12-17	2020-03-04	2020-01-22	2021-05-28
UDRP/AF/BR/61 / AF- Construction of 36 M span bridle steel girder Bridge near Jakhi- Jakheda Motor Road between Kalarobe village to Sera Village in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-10-10	2019-09-23	2019-10-17	2019-09-23								2019-11-16	2019-10-31	2020-01-29	2019-12-16	2020-03-04	2020-01-20	2021-02-27
UDRP/AF/BR/62 / AF- Construction of 70 M Span Steel Truss Motor Bridge on Bageshwar-Dafaut Motor Road at Km 36 in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-10-18	2019-10-21	2019-10-25	2019-10-21								2019-11-24	2019-12-07	2020-02-06		2020-03-12		2021-09-03
UDRP/AF/BR/63 / AF- Reconstruction of 30 M Span Steel Girder Motor Bridge on Aparaha Kuvaila Motor Road at Km 7 in District Tehri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-10-18	2019-10-21	2019-10-25	2019-10-21								2019-11-24	2019-12-07	2020-02-06	2019-12-30	2020-03-12	2020-02-12	2021-03-07
UDRP/AF/BR/64 / AF- Reconstruction of 48 M Span Steel Girder Motor Bridge over Karnal River near Village Thalli at Sada Name-Tok in District Uttarkashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-10-18	2019-10-21	2019-10-25	2019-10-21								2019-11-24	2019-12-07	2020-02-06	2019-12-30	2020-03-12	2020-02-07	2021-06-05
UDRP/AF/BR/65 / AF- Reconstruction of 32 M Span Steel Girder Bridge on Basuwa Dogda Motor Road at Km 1 in District Nainital	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-10-18	2019-10-21	2019-10-25	2019-10-21								2019-11-24	2019-12-07	2020-02-06		2020-03-12		2021-03-07
UDRP/AF/BR/66 / AF- Construction of 200 M Span Prestressed RCC Bridge at Rathudab over Mandal River under EPC mode in District Pauri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-10-18	2019-10-22	2019-10-25	2019-10-22								2019-11-24	2019-12-30	2020-02-06	2020-09-03	2020-03-12	2020-10-06	2022-03-02
UDRP/AF/BR/67 / AF- Construction of 100 M Span Steel Truss Motor Bridge on Nachani-Bageshwar at Nachani Motor Road over Ramanga River under EPC mode in District Pithoragarh	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-10-18	2019-10-22	2019-10-25	2019-10-22								2019-11-24	2019-12-30	2020-02-06		2020-03-12		2021-12-02
UDRP/AF/RBR/08 / AF- Construction of River Bank Protection Works on Left Bank of Alakanda River in Village Maithana, District Chamoli	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-10-18	2019-10-16	2019-10-25	2019-10-16								2019-11-24	2019-11-22	2020-02-06	2019-12-28	2020-03-12	2020-01-22	2021-09-03
UDRP/AF/BR/68 / AF- Reconstruction of 50 meter span steel Truss Motor Bridge on Uttarkashi Lambagan Charahali Tilwara Motor Road in Km 1 near Hanuman Temple in District Tehri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-11-15	2019-11-06	2019-11-20	2019-11-06								2020-01-01	2019-12-07	2020-03-15		2020-04-19		2021-10-11
UDRP/AF/BR/69 / AF- Reconstruction of 42 m span steel truss motor bridge over Bhagrathi River at Harasi in place of existing- Bally Bridge in District Uttarkashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-11-15	2019-11-06	2019-11-20	2019-11-06								2020-01-01	2019-12-07	2020-03-15		2020-04-19		2021-10-11
UDRP/AF/BR/70 / AF- Reconstruction of 30 m span steel girder pedestrian bridge near Charang over Twani Gadera at Silwani Tok in district Chamoli	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-11-15	2019-11-06	2019-11-20	2019-11-06								2020-01-01	2019-12-07	2020-03-15		2020-04-19		2021-10-11
UDRP/AF/BR/71 / AF- Reconstruction of 84 m span steel truss pedestrian bridge over Alakanda River at Devprayag in District Pauri	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-11-15	2019-11-06	2019-11-20	2019-11-06								2020-01-01	2019-12-07	2020-03-15		2020-04-19		2021-10-11
UDRP/AF/BR/72 / AF- Construction of Steel Truss pedestrian bridge over Bhagrathi River near village Chamkol in District Uttarkashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-11-15	2019-11-06	2019-11-20	2019-11-06								2020-01-01	2019-12-07	2020-03-15	2019-12-30	2020-04-19	2020-02-07	2021-10-11
UDRP/AF/BR/73 / AF- Reconstruction of Bridle steel Truss Bridge near village Jakhani over Rodha- Cadera in District Chamoli	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-11-15	2019-11-06	2019-11-20	2019-11-06								2020-01-01	2019-12-07	2020-03-15		2020-04-19		2021-07-13
UDRP/AF/BR/74 / AF- Construction of 105 m Span Steel Truss Motor Bridge over Saru River at Bankot- Badgiri- Sapteshwar Motor Road in District Pithoragarh under EPC mode	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope														2019-11-15	2019-11-06	2019-11-20	2019-11-07								2020-01-01	2019-12-30	2020-03-15		2020-04-19		2022-01-09

UDRP/AF/SL/08 / AF- Road Protection work of Dobara Bhaldivyana Motor Road km- 3 in District Tehri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					742,388.00	671,710.41	Signed						2019-11-15	2019-11-06	2019-11-20	2019-11-06							2020-01-01	2019-12-07	2020-03-15	2020-01-04	2020-04-19	2020-02-07	2021-04-14
UDRP/AF/SL/09 / AF- Road Protection work of Dobara Bhaldivyana Motor Road km- 10 in District Tehri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					589,392.50	503,761.86	Signed						2019-11-15	2019-11-06	2019-11-20	2019-11-06							2020-01-01	2019-12-07	2020-03-15	2020-05-27	2020-04-19	2020-06-19	2021-04-14
UDRP/AF/SL/10 / AF- Road Protection work of Jajal Gaja Motor Road km- 4 in District Tehri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					368,009.00	338,486.68	Signed						2019-11-15	2019-11-06	2019-11-20	2019-11-06							2020-01-01	2019-12-07	2020-03-15	2020-01-06	2020-04-19	2020-02-07	2021-04-14
UDRP/AF/BR/40-2 / AF- Re bid Construction of 24 m span Steel Girder Bridge in km 5 of Sangrh Basti Motor Road in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					559,843.00	395,283.84	Signed						2019-11-15	2019-11-06	2019-11-20	2019-11-07							2020-01-01	2019-12-07	2020-03-15	2019-12-30	2020-04-19	2020-02-07	2021-07-13
UDRP/AF/BR/75 / AF- Construction of 60 M Span Steel Truss Motor Bridge on Chughniyadwar - Betalihat Khairna - Soyahwadi - Odakhan- Paliyapam - Bhateeliya - Mukteshwar Motor Road (No. 62) km 35 in District Nainital	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					776,161.00	788,999.57	Signed						2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18	2020-08-18	2020-03-24	2020-09-15	2021-09-15
UDRP/AF/BR/76 / AF- Construction of 52 M Span Steel Truss Bridge on Jaljha Khinda Motor Road to Lakutaga bagad Village in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					424,093.00	0.00	Canceled						2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18		2020-03-24		2021-09-15
UDRP/AF/BR/77 / AF- Construction of 30 M Span Steel Girder Bridge on Bhiraikut to ur Junior High School Bridge Road in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					275,879.00	0.00	Canceled						2019-10-31	2019-11-29	2019-11-07	2019-11-29							2019-12-07	2019-12-30	2020-02-19		2020-03-25		2021-03-20
UDRP/AF/BR/78 / AF- Reconstruction of 80 M Span Steel Truss Bridge over Khaja river in District Pithoragarh	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					784,164.00	698,351.20	Signed						2019-10-31	2019-11-29	2019-11-07	2019-11-29							2019-12-07	2019-12-30	2020-02-19	2020-02-20	2020-03-25	2020-05-23	2021-09-16
UDRP/AF/BR/79 / AF- Construction of 36 M Span Steel Girder Bridge over Jankur river on sem Bhardar Gajna bridge road in District Uttarkashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					241,736.00	228,345.05	Signed						2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18	2020-07-23	2020-03-24	2020-09-29	2021-03-19
UDRP/AF/BR/80 / AF- Construction of 48 M Span Steel Truss Motor Bridge over Kamal river on Netri Chhandeli motor road at km -3 in District Uttarkashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					798,250.00	735,402.28	Signed						2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18	2020-07-09	2020-03-24	2020-08-04	2021-06-17
UDRP/AF/BR/81 / AF- Construction of 70 M Span Steel Truss Bridge over Kamal river at Bingsi Chaimi in District Uttarkashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					730,473.00	688,582.49	Signed						2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18	2020-03-17	2020-03-24	2020-06-10	2021-09-15
UDRP/AF/BR/82 / AF- Construction of 40 M Span Steel Truss Bridge over Khoruma Gad? at Hayoda Tok in District Uttarkashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					201,891.00	166,138.01	Signed						2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18	2020-08-18	2020-03-24	2020-11-05	2021-06-17
UDRP/AF/BR/83 / AF- Construction of 70 M Span Steel Truss Motor Bridge at Kot Malla to Kot Talla Kandiya Kulasu Ritihakar Motor Road in District Pauri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,307,283.00	0.00	Canceled						2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18		2020-03-24		2021-09-15
UDRP/AF/BR/84 / AF- Construction of 36 M Span Steel Truss Motor Bridge over Rampanga river on Gagas Udeev Mahadev to Selapani Bhikyasain Marchula Motor Road in km 20 in District Almora	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					345,857.00	0.00	Canceled						2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18		2020-03-24		2021-03-19
UDRP/AF/BR/85 / AF- Construction of 70 M Span Steel Girder bridge on Palagwadi-Chaluresseem bridge road on Rampanga River in District Almora	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					740,028.00	0.00	Canceled						2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18		2020-03-24		2021-09-15
UDRP/AF/BR/86 / AF- Construction of 160 M Span Bridge Suspension bridge between Village Twari Goan and Village Changreti over Kosi River Under EPC mode in District Nainital	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,916,201.00	1,876,538.05	Signed						2019-10-30	2019-12-16	2019-11-06	2019-12-16							2019-12-06	2020-01-16	2020-02-18	2020-09-10	2020-03-24	2020-10-06	2021-12-14
UDRP/AF/BR/87 / AF- Construction of 125 M Span Suspension Bridge at Tadapatol near Dhanan Under EPC mode in District Almora	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,651,771.00	1,615,930.24	Signed						2019-10-30	2019-12-16	2019-11-06	2019-12-16							2019-12-06	2020-01-16	2020-02-18	2020-11-11	2020-03-24	2020-12-10	2021-12-14

UDRP/AF/BR/88 / AF- Construction of 125 M Span Suspension Bridge at Bhatkot (near Bhatkot Jhala Village) Under EPC mode in District Almora	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						1,652,830.00	1,617,525.09	Signed							2019-10-30	2019-12-16	2019-11-06	2019-12-16							2019-12-06	2020-01-16	2020-02-18	2020-10-28	2020-03-24	2020-12-02	2021-12-14
UDRP/AF/SL/11 / AF- Road protection work in Km. 79 of Badethi Banachaura Badrigad Motor road in District Tehri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						774,044.00	653,318.13	Signed							2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18	2020-02-12	2020-03-24	2020-06-29	2021-03-19
UDRP/AF/SL/12 / AF- Road protection work in Km. 1 of Tachhala Naar Motor road in District Tehri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						864,559.00	714,640.44	Signed							2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18	2020-02-12	2020-03-24	2020-06-02	2021-03-19
UDRP/AF/SL/13 / AF- Road protection work in Km. 3 of Tharaji Chat Motor road in District Chamoli	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						621,242.00	0.00	Under Implementation							2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18	2020-12-09	2020-03-24		2021-03-19
UDRP/AF/BR/42- 1 / AF- Re Bid Construction of 80 M Span Motor Steel Bridge from KM-18 of Bageshwar-Kaplot Motor Road to Ance-Lily Motor Road in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						1,140,113.00	1,091,796.57	Signed							2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18	2020-02-12	2020-03-24	2020-06-24	2021-09-15
UDRP/AF/BR/45- 1 / AF- Re Bid Reconstruction of 36 M Steel Truss bridge over the Kofi Gadera at KM-6 of Vijay-Nagar-Taila Motor Road in District Rudrapur	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						509,160.00	387,568.96	Signed							2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18	2020-08-29	2020-03-24	2020-10-16	2021-06-17
UDRP/AF/BR/46- 1 / AF- Re Bid Reconstruction of 70 M Span Steel Truss Bridge over Kulur River at Cangolihat, Madampur Nami Motor Road KM-2 in District Pithoragarh	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						1,367,565.00	0.00	Canceled							2019-10-30	2019-11-29	2019-11-06	2019-11-29							2019-12-06	2019-12-30	2020-02-18		2020-03-24		2021-09-15
UDRP/AF/BR/89 / AF- Construction of 36 m span Steel Girder Bridge over Jamak Gadera on Jamak Taila Tok Bridge Road in District Uttarakashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						232,416.00	206,770.33	Signed							2019-12-10	2019-12-12	2019-12-17	2019-12-13							2020-01-16	2020-01-16	2020-03-30	2020-02-19	2020-05-04	2020-06-02	2021-07-28
UDRP/AF/BR/90 / AF- Construction of 42 m span Steel Truss Bridge over Jaikur River on Bagl Coan Gajna Bridge Road in District Uttarakashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						288,903.00	277,674.46	Signed							2019-12-10	2019-12-12	2019-12-17	2019-12-13							2020-01-16	2020-01-16	2020-03-30	2020-05-08	2020-05-04	2020-06-24	2021-07-28
UDRP/AF/BR/91 / AF- Construction of 50 m span Steel Truss Bridge near km 2 of Kund Kotla Motor Road at Kund Khad in District Uttarakashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						354,040.00	360,851.30	Signed							2019-12-10	2019-12-12	2019-12-17	2019-12-13							2020-01-16	2020-01-16	2020-03-30	2020-05-08	2020-05-04	2020-06-24	2021-07-28
UDRP/AF/BR/92 / AF- Construction of 84 m span Steel Truss Bridge over Rampanga River on Gagas Udee Mahadev to Selabani Bhikyasam Marchhah Motor Road at km 37 in District Almora	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						1,154,443.00	1,110,938.64	Signed							2019-12-10	2019-12-12	2019-12-17	2019-12-13							2020-01-16	2020-01-16	2020-03-30	2020-02-25	2020-05-04	2020-08-10	2021-10-26
UDRP/AF/BR/93 / AF- Construction of 48 m span Steel Truss Motor Bridge on Baikana Gadera on Pina Manhaith Dangula Motor Road at km 7 in District Almora	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						605,048.00	624,570.12	Signed							2019-12-10	2019-12-12	2019-12-17	2019-12-13							2020-01-16	2020-01-16	2020-03-30	2020-06-08	2020-05-04	2020-07-06	2021-07-28
UDRP/AF/BR/94 / AF- Construction of Steel Truss Motor Bridge over Rampanga River on Hinisala Karesi Khalpasi Motor Road at km 14 in District Almora	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						890,683.00	879,950.49	Signed							2019-12-10	2019-12-12	2019-12-17	2019-12-13							2020-01-16	2020-01-16	2020-03-30	2020-02-25	2020-05-04	2020-06-10	2021-10-26
UDRP/AF/BR/53-2 / AF- Rebid Reconstruction of 100 M Span Steel Truss motor Bridge over Dhroli River near Sela village in District Pithoragarh	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						1,376,248.00	0.00	Canceled							2019-12-10	2019-12-12	2019-12-17	2019-12-13							2020-01-16	2020-01-16	2020-03-30		2020-05-04		2021-10-26
UDRP/AF/BR/54-2 / AF- Rebid reconstruction of 42 m Span Steel Truss Bridge in Km -55 of Khatoli-Bhawali-Dhanschuli-Okhalkanda-Khanay - Patlot Motor Road (S.H. No. 64) in District Nainital	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						889,167.00	0.00	Canceled							2019-12-10	2019-12-12	2019-12-17	2019-12-13							2020-01-16	2020-01-16	2020-03-30		2020-05-04		2021-07-28
UDRP/AF/BR/58-2 / AF- Rebid Construction of bridge Suspension Bridge over Badasa river at Taluka Sirga Kuresa bridge path in District Uttarakashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open – National	Single Stage – Two Envelope						1,292,894.00	0.00	Canceled							2019-12-10	2019-12-12	2019-12-17	2019-12-13							2020-01-16	2020-01-16	2020-03-30		2020-05-04		2021-10-26

UDRP/AF/BR/41-2 / AF-Rebid- Construction of 24 m Span Steel Girder Bridge in Km 1 of Dhautant Kamand Motor Road in District Uttarakashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					320,825.78	264,152.15	Signed						2019-12-30	2020-01-13	2020-01-04	2020-01-14			2020-02-15	2020-02-17	2020-04-29	2020-05-07	2020-06-03	2020-06-11	2021-08-27
UDRP/AF/BR/52-2 / AF-Rebid Construction of 90 M Span Steel Truss Motor Bridge over Ramganga River in Km-25 of Bernag- Vinayak- Paramanthe- Mowani Motor Road in District Pithoragarh	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,376,161.25	0.00	Canceled						2019-12-30	2020-01-13	2020-01-06	2020-01-14			2020-02-05	2020-02-17	2020-04-19			2020-05-24	2021-11-15
UDRP/AF/BR/95 / AF-Reconstruction of 90 m span Bridge Steel Truss Bridge over Suppligad in District Chamoli	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					863,515.03	0.00	Canceled						2020-01-15	2020-01-13	2020-01-22	2020-01-14			2020-02-21	2020-02-17	2020-05-05			2020-06-09	2021-09-02
UDRP/AF/BR/96 / AF-Construction of 30 m span steel truss Motor Bridge over Gandak river at Km 2 of Champawat to Manch Tamali Motor Road in District Chamawati	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					378,463.05	341,137.65	Signed						2020-01-15	2020-01-13	2020-01-22	2020-01-14			2020-02-21	2020-02-17	2020-05-05	2020-06-05	2020-06-09	2020-07-14	2021-09-02
UDRP/AF/BR/97 / AF-Construction of Pre-Stressed R.C.C. Motor Bridge on Sadhanagar to SIDCUL Sitargang Motor Road on Kalash River in District Udham Singh Nagar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					4,208,471.48	0.00	Canceled						2020-01-15	2020-01-13	2020-01-22	2020-01-14			2020-02-21	2020-02-17	2020-05-05			2020-06-09	2021-12-01
UDRP/AF/BR/65-2 / AF-Rebid-Reconstruction of 12 M Span Steel Girder Bridge on Basutya Dogda Motor Road at Km 1	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					273,419.50	275,676.98	Signed						2020-01-15	2020-01-13	2020-01-22	2020-01-14			2020-02-21	2020-02-17	2020-05-05	2020-05-08	2020-06-09	2020-06-24	2021-06-04
UDRP/AF/BR/70-2 / AF-Rebid-Reconstruction of 30 m span steel girder pedestrian bridge near Charbang over Laxmi Cadera at Silwani Tok in district Chamoli	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					291,542.57	0.00	Canceled						2020-01-15	2020-01-13	2020-01-20	2020-01-14			2020-03-02	2020-02-17	2020-05-15			2020-06-19	2021-12-11
UDRP/AF/BR/71-2 / AF-Rebid-Reconstruction of 84 m span steel truss pedestrian bridge over Alaknanda River at Devprayag in District Pauri	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					729,320.03	0.00	Under Implementation						2020-01-15	2020-01-13	2020-01-20	2020-01-14			2020-03-02	2020-02-17	2020-05-15			2020-06-19	2021-12-11
UDRP/AF/BR/73-2 / AF-Rebid-Reconstruction of 36 m span Bridge steel Truss Bridge near village Jakhani over Roodha- Cadera in District Chamoli	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					407,502.11	0.00	Canceled						2020-01-15	2020-01-13	2020-01-20	2020-01-14			2020-03-02	2020-02-17	2020-05-15			2020-06-19	2021-09-12
UDRP/AF/BR/68-2 / AF-Rebid-Reconstruction of 50 meter span steel Truss Motor Bridge on Uttarakashi Lambpaan Chanshal Tiwara Motor Road in KM 1 near Hanuman Temple	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					803,194.62	0.00	Under Implementation						2020-01-30	2020-01-28	2020-02-04	2020-01-28			2020-03-17	2020-02-29	2020-05-30	2021-03-26	2020-07-04		2021-12-26
UDRP/AF/BR/69-2 / AF-Rebid-Reconstruction of 42 m span steel truss motor bridge over Bhagirathi River at Harsai in place of existing- Bally Bridge	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					743,940.03	745,719.05	Signed						2020-01-30	2020-01-28	2020-02-04	2020-01-28			2020-03-17	2020-02-29	2020-05-30	2020-12-18	2020-07-04	2021-01-18	2021-12-26
UDRP/AF/BR/46- 1-2 / AF-Rebid-Reconstruction of 70 m Span Steel Truss Bridge over Kullar River at Gangolihat, Madanpur Naini Motor Road Km-2	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,357,601.23	1,387,445.32	Signed						2020-01-30	2020-01-28	2020-02-06	2020-01-28			2020-03-07	2020-02-29	2020-05-20	2020-05-27	2020-06-24	2020-07-14	2021-12-16
UDRP/AF/BR/77-2 / AF-Rebid- Construction of 30 M Span Steel Girder Bridge on Bhatkot to par Junior High School bridge Road in District Bageshwar.	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					273,868.57	241,887.72	Signed						2020-01-30	2020-01-28	2020-02-06	2020-01-28			2020-03-07	2020-02-29	2020-05-20	2020-09-18	2020-06-24	2020-11-05	2021-06-19
UDRP/AF/BR/83-2 / AF-Rebid- Construction of 70 M Span Steel Truss Motor Bridge at Kot Malla to Kot Talu Kandaria Kullasu Rihahat Motor Road in District Pauri Garhwal.	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,297,758.16	1,266,729.99	Signed						2020-01-30	2020-01-28	2020-02-06	2020-01-28			2020-03-07	2020-02-29	2020-05-20	2020-06-10	2020-06-24	2020-07-15	2021-12-16
UDRP/AF/BR/84-2 / AF-Rebid- Construction of 36 M Span Steel Truss Motor Bridge over Ramganga river on Gagas Udde Mahadeo to Setaban Bhikeyasin Marchula Motor Road at Km 20 in District Almora.	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					343,337.54	345,604.91	Signed						2020-01-30	2020-01-28	2020-02-06	2020-01-28			2020-03-07	2020-02-29	2020-05-20	2020-05-22	2020-06-24	2020-07-06	2021-06-19
UDRP/AF/BR/85-2 / Construction of 70 M Span Steel Truss Bridge on Palagwadi-Chaluressem bridge road on Ramganga River in District Almora.	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					734,636.40	0.00	Canceled						2020-01-30	2020-01-28	2020-02-06	2020-01-28			2020-03-07	2020-02-29	2020-05-20			2020-06-24	2021-12-16

UDRP/AF/BR/48-2 / AF- Re Bid- Construction of 122 m span double lane steel truss motor bridge at Tambakhani over Bhagrathi river in district Uttarakshi.	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					2,842,356.73	0.00	Canceled							2020-01-30	2020-01-28	2020-02-06	2020-01-28							2020-03-07	2020-02-29	2020-05-20	2020-06-24	2021-12-16		
UDRP/AF/BR/74-2 / AF- Re Bid- Construction of 105 m Span Steel Truss Motor Bridge over Saryu River at Bankot-Badgiri- Sareshwar Motor Road in District Pithoragarh under EPC mode in District Pithoragarh.	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,648,521.79	0.00	Canceled							2020-01-30	2020-01-28	2020-02-04	2020-01-28							2020-03-17	2020-02-29	2020-05-30	2020-07-04	2021-12-26		
UDRP/AF/BR/51-2 / AF- Re Bid- Reconstruction of 60m Span Steel Truss Motor Bridge over Nayar River in Km 01 of Bhorsali-Beti Motor road in District Pauri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					801,120.92	787,305.07	Signed							2020-01-30	2020-01-28	2020-02-06	2020-01-28							2020-03-07	2020-02-29	2020-05-20	2020-07-28	2020-06-24	2020-08-24	2021-12-16
UDRP/AF/BR/55-2 / AF- Re Bid- Reconstruction of 52 m Span Steel Truss Class A loading Motor Bridge over Auna Cadara at Km-5 of Gadoliya-Pikhi-Chansali Motor Road in District Tehri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					929,003.78	770,752.18	Signed							2020-01-30	2020-01-28	2020-02-06	2020-01-28							2020-03-07	2020-02-29	2020-05-20	2020-09-24	2020-06-24	2020-10-12	2021-09-17
UDRP/AF/BR/53-3 / AF- Rebid- Reconstruction of 100 M Span Steel Truss motor Bridge over Dholi River near Sela village in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,388,606.71	0.00	Canceled							2020-02-15	2020-02-13	2020-02-20	2020-02-14							2020-04-02	2020-03-17	2020-06-15	2020-07-20	2022-01-11		
UDRP/AF/BR/58-3 / AF- Rebid- Construction of bridle Suspension Bridge over Badasu river at Taluka Sirga Kuresa bridle path in District Uttarakshi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,304,504.00	0.00	Canceled							2020-02-15	2020-02-14	2020-02-20	2020-02-14							2020-04-02	2020-03-17	2020-06-15	2020-07-20	2022-01-11		
UDRP/AF/BR/62-2 / AF- Rebid- Construction of 70 M Span Steel Truss Motor Bridge on Bageshwar-Dafaut Motor Road at Km 36 in District Pauri Garhwal	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					977,494.04	0.00	Canceled							2020-02-15	2020-02-14	2020-02-22	2020-02-14							2020-03-23	2020-03-17	2020-06-05	2020-07-10	2022-01-01		
UDRP/AF/BR/52-3 / AF- Re Bid- Construction of 90 M Span Steel Truss Motor Bridge over Ramganga River in Km-25 of Beriag- Vinayak-Parambhar- Mowani Motor Road in District Pithoragarh	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,303,262.88	1,393,574.71	Signed							2020-06-03	2020-06-26	2020-06-06	2020-06-26							2020-07-06	2020-07-28	2020-08-17	2021-01-12	2020-09-10	2021-01-29	2022-03-04
UDRP/AF/BR/54-3 / Rebid-AF - Reconstruction of 42 m Span Steel Truss Bridge in Km -85 of Khutani-Bhawali-Dhanoli-Chahukanda-Khansyu - Patlot Motor Road (S.M. No. 54) in District Nainital	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					844,649.93	784,764.17	Signed							2020-06-03	2020-06-26	2020-06-06	2020-06-26							2020-07-06	2020-07-28	2020-08-17	2020-08-31	2020-09-14	2020-10-26	2021-12-08
UDRP/AF/BR/58-4 / AF- Re Bid- Construction of bridle Suspension Bridge over Badasu river at Taluka Sirga Kuresa bridle path in District Uttarakshi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,228,163.80	0.00	Canceled							2020-06-03	2020-06-26	2020-06-06	2020-06-26							2020-07-06	2020-07-28	2020-08-17	2020-09-10	2022-03-04		
UDRP/AF/BR/62-3 / AF- Re Bid- Construction of 70 M Span Steel Truss Motor Bridge on Bageshwar-Dafaut Motor Road at Km 36 in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					920,290.62	959,598.83	Signed							2020-06-03	2020-06-26	2020-06-06	2020-06-26							2020-07-06	2020-07-28	2020-08-17	2020-09-29	2020-09-10	2020-11-12	2022-03-04
UDRP/AF/BR/70-3 / AF- Re Bid- Reconstruction of 30 m span bridge pedestrian bridge near Charbang over Luani Cadara at Silwan Tok in district Chamoli	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					274,134.74	0.00	Canceled							2020-06-03	2020-06-26	2020-06-06	2020-06-26							2020-07-06	2020-07-28	2020-08-17	2020-09-10	2022-03-04		
UDRP/AF/BR/73-3 / AF- Re Bid- Reconstruction of 36 m span Bridge steel Truss Bridge near village Jakhani over Rodha- Gadera in District Chamoli	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					383,170.41	0.00	Canceled							2020-05-28	2020-06-26	2020-06-04	2020-06-26							2020-07-04	2020-07-28	2020-08-15	2020-09-08	2021-12-02		
UDRP/AF/BR/95-2 / AF- Re Bid- Reconstruction of 90 m span Bridge Steel Truss Bridge over Supligad in District Chamoli	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					811,955.09	0.00	Under Implementat ion							2020-05-28	2020-06-26	2020-06-04	2020-06-26							2020-07-04	2020-07-28	2020-08-15	2020-11-03	2020-09-08	2021-12-02	
UDRP/AF/BR/98 / AF- Construction of 90 Meter Span Bridge Suspension bridge between village Talli Sethi and village Simtaya over Kosi River in District Nainital	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope					768,071.33	842,527.90	Signed							2020-06-03	2020-06-16	2020-06-10	2020-06-16							2020-07-10	2020-07-17	2020-08-17	2020-09-28	2020-09-10	2020-10-20	2022-03-04

UDRP/AF/BR/99 / AF- Construction of 125 Meter Span Bridge Suspension bridge between village Chapat and Village Roop over Kosi River in District Nainital	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2020-06-03	2020-06-16	2020-06-16	2020-06-16													2022-03-04
UDRP/AF/BR/100 / AF- Construction of 210 M Bridge Suspension Bridge between village Amel and Village Kharail Gaon over Koshi River under EPC mode of construction in District Nainital	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2020-06-03	2020-06-16	2020-06-16	2020-06-16													2022-03-04
UDRP/AF/BR/148-3 / AF- Rebid- CONSTRUCTION OF 152 M SPAN DOUBLE LANE STEEL TRUSS MOTOR BRIDGE INCLUDING APPROACHES ON BOTH SIDES AT TAMBAKHANI OVER BHAGIRATHI RIVER IN DISTRICT UTTARAKASHI	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2020-09-15	2020-09-12	2020-09-20	2020-09-13												2022-07-16	
UDRP/AF/BR/158-5 / AF- Rebid- Construction of 90 m Span Bridge Suspension Bridge over Badasu River at Taluka Sirga Kuresa Bridge Path in district Uttarakashi	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2020-09-15	2020-09-12	2020-09-20	2020-09-13												2022-04-17	
UDRP/AF/BR/170- 4 / AF- Rebid- Reconstruction of 30 m Span Steel Girder Pedestrian Bridge near Charbagh over Lawani Gadera at Sitwani Tok in district Chamoli	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2020-09-15	2020-09-12	2020-09-20	2020-09-13												2022-01-17	
UDRP/AF/BR/173-4 / AF- Re Bid- Reconstruction of 36 m Span Steel Girder Bridge near Village Jakhni over Rodha Gadera in district Chamoli	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2020-09-15	2020-09-12	2020-09-20	2020-09-13												2022-01-17	
UDRP/AF/BR/174- 3 / AF- Re Bid- CONSTRUCTION OF 105M SPAN STEEL TRUSS MOTOR BRIDGE INCLUDING APPROACHES ON BOTH SIDES OVER SAKTU RIVER AT BANKOT BARDOLI- SAPTESHWAR MOTOR ROAD IN THE DISTRICT OF PITHORGARH under EPC mode of Construction	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2020-09-15	2020-09-13	2020-09-20	2020-09-13												2022-07-16	
UDRP/AF/BR/185- 3 / AF- Re Bid- Construction of 70 m Span Steel Truss Bridge on Pahalgadi- Chalesseem Bridle Road Over RamGanga River in district Almora	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2020-09-15	2020-09-12	2020-09-20	2020-09-13												2022-04-17	
UDRP/AF/BR/143- 1 / AF- Re Bid- Construction of 70 M Span Steel Bridge at KM-21 of Bageshwar-Jakhni-Tejam Motor Road near Hydei in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2019-10-30	2019-11-29	2019-11-06	2019-11-29												2021-09-15	
UDRP/AF/BR/176-2 / AF- Re Bid- Construction of 52 M Span Steel Truss Bridge on Jaki-Jakheda Motor Road to Lakutaga bagad Village in District Bageshwar	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2020-01-30	2020-01-28	2020-02-06	2020-01-28												2021-12-16	
UDRP/AF/BR/150-2 / AF- Re bid- Construction of 120 m span suspension bridge on Paalbitan-Math-Saun-Bernu Bridle Road in District Chamoli under EPC mode	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2020-06-03	2020-09-13	2020-06-06	2020-09-13												2022-03-04	
UDRP/AF/BR/153- 4 / AF- Re bid- Reconstruction of 100 M Span Steel Truss motor Bridge over Dholi River near sela village in District Pithoragarh	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2020-06-03		2020-06-06													2022-03-04	
UDRP/AF/BR/197- 2 / AF- Re Bid- Construction of Free- Stressed R.C.C. Motor Bridge on Sakhnagar to SIDCUL, Sargang Motor Road over Kailash River in District Udhm Singh Nagar under EPC mode	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2020-06-03		2020-06-06													2022-03-04	
IN-PIU - PWD-39135-CW- RFB / AF- Road Protection Work in Kaskar- Saunp- Pindari Glacier Motor Marg, km 13, located 13 km away from Kapanat and between village Suding and Loharkhet, Package Number UDRP/AF/SL/01	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2018-01-15		2018-01-20													2019-05-18	
IN-PIU - PWD-39243-CW- RFB / AF- Road Protection Work in Karnprayer- Covidam Jauljivi Motor Road, SH 11, km 168, Package Number UDRP/AF/SL/02	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope															2018-01-15		2018-01-20													2019-08-16	

IN-PIU - PWD-39326-CW-RFB / AF- Road Protection Work in Rudraprayag- Pokhari-Gopshwar Motor Road/Changra 18.00 km from Pokhari), Package Number UDRP/AF/SL/04	IDA / 53130	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,418,605.00	0.00	Canceled								2018-01-15	2018-01-20			2018-02-19	2018-04-11	2018-05-23	2019-06-16			
UDRP/AF/SL/07-4 / AF- Rebid- Protection Work of Shri Purnagiri Temple Area and its approach road in District Champawat under EPC mode of construction.	IBRD / 89210	Rural Road Connectivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,398,933.63	0.00	Canceled								2020-02-15	2021-06-05	2020-02-22	2021-06-11			2020-03-23	2021-07-15	2020-06-05	2020-07-10	2022-03-02

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
UDRP/PWD/AC/01 / Procurement of 60.96 meter clear span ACROW 7000S Bridge from ACROW Corporation, USA	IDA / 53130	Resilient Infrastructure Reconstruction	Prior	Direct Selection	Direct			1,263,134.00	1,263,134.00	Signed																		2015-06-30	
UDRP-156-NCB-B / Procurement of Heavy Machinery and Equipment	IDA / 53130	Resilient Infrastructure Reconstruction	Prior	Request for Bids	Open - National	Single Stage - One Envelope		1,298,070.00	832,300.70	Signed														2015-04-06			2015-03-04		
01/UDRP/R&B/2019 / Procurement of 10 no. Excavator Back Hoe Loaders	IDA / 53130	Rural Road Connectivity	Post	Request for Quotations	Open - National	Single Stage - One Envelope		322,862.00	0.00	Canceled																2019-06-21	2019-06-24	2019-06-29	
02/UDRP/R&B/2019 / Procurement of 4 nos Hydraulic Tracked Excavator	IDA / 53130	Rural Road Connectivity	Post	Request for Quotations	Open - National	Single Stage - One Envelope		281,237.00	0.00	Canceled																2019-06-21	2019-06-24	2019-06-29	
03/UDRP/R&B/2019 / Procurement of 10 nos of utility vehicles	IDA / 53130	Rural Road Connectivity	Post	Request for Quotations	Open - National	Single Stage - One Envelope		98,721.00	0.00	Canceled																2019-06-21	2019-06-24	2019-06-29	
04/UDRP/R&B/2019 / Procurement of 4 nos Tipppers	IDA / 53130	Rural Road Connectivity	Post	Request for Quotations	Open - National	Single Stage - One Envelope		115,457.00	0.00	Canceled																2019-06-21	2019-06-24	2019-06-29	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
IN-PIU - PWD-36757-NC-RFQ / Procurement of non-consulting services for Geo tech Investigation of Road Protection Works under National Shopping Procedure, UDRP additional funding, Package No. UDRP/R&B/AF/CI/Slopes 01	IDA / 53130	Rural Road Connectivity	Post	Request for Quotations	Limited	Single Stage - One Envelope		53,500.00	28,518.75	Signed								2017-11-18	2017-11-15							2017-12-15	2017-11-27	2018-01-14	
IN-PIU - PWD-40865-NC-RFQ / AF- Geo tech investigation of road protection work lying in km 168 (Near Nachani) of Karnprayag- Gwaldam- Jaulji Motor Road (SH 111) in District Pithoragarh under direct contracting, package no. UDRP/R&B/AF/CI/Slopes/04	IDA / 53130	Rural Road Connectivity	Prior	Direct Selection	Direct			9,230.00	0.00	Canceled				2017-12-22				2017-12-24								2017-12-27		2018-01-21	
IN-PIU - PWD-41102-NC-DIR / AF- Geo tech investigation of road protection work lying in km 168 (Near Nachani) of Karnprayag- Gwaldam- Jaulji Motor Road (SH 111) in District Pithoragarh under direct contracting, package no. UDRP/R&B/AF/CI/Slopes/04	IDA / 53130	Rural Road Connectivity	Post	Direct Selection	Direct			9,230.00	8,434.60	Signed				2017-12-27	2017-11-27			2017-12-27	2017-12-28							2017-12-30	2018-01-01	2018-01-24	
IN-PIU - PWD-68723-NC-RFQ / AF- Geo tech investigation of following bridge sites in Distt. Pauri Garhwal- 1. Malyagan Stasand at Alaknanda River (NH 58) 2. Kudiyala Vyasghat motor road at Gaiga River 3. Alaknanda River in Depprayag 4. Nayar River	IDA / 53130	Rural Road Connectivity	Post	Request for Quotations	Limited	Single Stage - One Envelope		29,129.04	0.00	Canceled								2018-08-16	2018-08-13							2018-09-01		2018-10-01	
IN-PIU - PWD-68723-NC-RFQ / AF- Geo tech investigation of following bridge sites in Distt. Chamoli & Rudrapur- 1. 185 m span bridge at Bedababad over Mandakini River in Distt. Rudrapur 2. Piskoti Math Sayun Bemru, Distt. Chamoli 3. Harmal in Distt. Chamoli	IDA / 53130	Rural Road Connectivity	Post	Request for Quotations	Limited	Single Stage - One Envelope		21,846.78	0.00	Canceled								2018-08-16	2018-08-13							2018-09-01		2018-10-01	

IN-PIU - PWD-68724-NC-RFQ / AF - Geo tech investigation of following bridge site in Distt. Uttarkashi- 150 m span double lane steel truss bridge over Bhagirathi near Yamakhani in Distt. Uttarkashi	IDA / 53130	Rural Road Connectivity	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,282.26	0.00	Canceled															2018-08-16	2018-08-13									2018-09-01	2018-10-01	
IN-PIU - PWD-68725-NC-RFQ / AF - Geo tech investigation of following bridge site in Distt. Pithoragarh- 100 m span steel truss motor bridge over Dhooli river at Sela Village	IDA / 53130	Rural Road Connectivity	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,282.26	0.00	Canceled																2018-08-16	2018-08-13									2018-09-05	2018-10-05
IN-PIU - PWD-9225-NC-RFQ / Hiring of vehicles for PIU(Roads and Bridges)	IDA / 53130	Rural Road Connectivity	Post	Request for Quotations	Open - National	Single Stage - One Envelope		52,434.12	0.00	Canceled																2017-03-10										2017-04-07	2018-04-07

CONSULTING FIRMS																																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion																			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual														
UDRP/PWD/C/DSC/01 / Design and Construction Supervision Consultancy (Road Works)	IDA / 53130	Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International		2,444,418.33	2,992,271.42	Completed																											2014-06-23	2014-06-25	2017-03-08							
UDRP/PWD/C/DSC/02 / Selection of Consulting firm for DSC (Road Works) at Haridwar, Dehradun, Pauri and Tehri Distt.	IDA / 53130	Resilient Infrastructure Reconstruction	Prior	Quality And Cost-Based Selection	Open - International		617,000.00	2,730,839.73	Signed																											2014-12-09	2014-12-15								
UDRP/PWD/C/DSC/04- Champawat and Pithorag / Design and Construction Supervision Consultancy(Road Works)	IDA / 53130	Resilient Infrastructure Reconstruction	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	2,809,561.48	Signed																												2014-10-27	2014-11-03							
UDRP/PWD/C/DSC/05 / Design and Construction Supervision Consultancy(Road Works) - Almora, Bageshwar, Nainital, Udham Singhnagar	IDA / 53130	Resilient Infrastructure Reconstruction	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	2,598,719.78	Signed																												2014-11-05	2014-11-05							
UDRP/PWD/B/SC/01 / Supervision and Proof Checking Consultancy Firm (Bridges)	IDA / 53130	Resilient Infrastructure Reconstruction	Prior	Quality And Cost-Based Selection	Open - International		1,019,000.00	4,129,611.45	Signed																												2015-03-19	2015-03-31							
IN-PIU - PWD-1391-CS-QCBS / Selection of Bridge Supervision Consultant	IDA / 53130	Implementation Support	Post	Quality And Cost-Based Selection	Open - International		780,500.00	0.00	Canceled	2016-09-02	2016-09-07	2016-09-23	2016-09-09	2016-11-06																							2016-12-04	2017-01-03	2017-02-07	2017-03-14	2018-03-14				
IN-PIU - PWD-31751-CS-QCBS / Selection of Design and Supervision consultant for Bridges and road protection works (Garhwal region) Package No. UDRP/R&B/AF/DSC/B/01A	IDA / 53130	Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - National		2,524,377.00	0.00	Canceled	2017-10-28		2017-11-18		2018-01-01																							2018-01-29	2018-02-28	2018-04-04	2018-05-09	2019-05-09				
IN-PIU - PWD-31753-CS-QCBS / Selection of Design and Supervision Consultant for Bridges and Road Protection Works (Kumaon Region) Package No. UDRP/R&B/AF/DSC/B/01 B	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		1,998,309.00	0.00	Canceled	2017-11-15	2017-11-09	2017-12-06		2018-01-19																									2018-02-16	2018-03-18	2018-04-22	2018-05-27	2019-11-18		
IN-PIU - PWD-36758-CS-QCBS / Consultancy Services for Proof Checking of Bridges and Road Protection Works under UDRP Additional Funding. Package No. UDRP/R&B/AF/PC/01	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		272,900.00	0.00	Canceled	2017-11-17	2017-11-15	2017-12-08		2018-01-06																										2018-02-03	2018-03-05	2018-04-05	2018-05-04	2018-12-30	
IN-PIU - PWD-38479-CS-QCBS / AF - Selection of Design and Supervision Consultant for Bridges and Road Protection Works (Kumaon Region), Package No. UDRP/R&B/AF/DSC/B/01B	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		1,998,309.00	0.00	Canceled	2017-11-28	2017-12-01	2017-12-19	2017-12-04	2018-01-16																										2018-02-13	2018-03-15	2018-04-12	2018-05-10	2019-11-01	
IN-PIU - PWD-38484-CS-QCBS / AF - Consultancy Services for Proof Checking of Designs and Drawings of Bridges and Road Protection Works under Additional Financing. Package No. UDRP/R&B/AF/PC/01	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		272,900.00	0.00	Canceled	2017-11-28	2017-12-01	2017-12-12	2017-12-04	2018-01-09																										2018-02-08	2018-03-10	2018-04-14	2018-05-12	2019-01-07	
IN-PIU - PWD-35504-CS-QCBS / Selection of Design and Supervision Consultant for Bridges and Road Protection Works (Garhwal Region) Package No. UDRP/R&B/AF/DSC/B/01A	IDA / 53130	Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International		2,534,906.00	0.00	Canceled	2017-11-09	2017-11-09	2017-11-30		2018-01-13																											2018-02-10	2018-03-12	2018-04-16	2018-05-21	2019-11-12

IN-PIU - PWD-38496-CS-QCBS / AF- Selection of Design and Supervision Consultant for Bridges and Road Protection Works under Additional Financing (Carhwal Region), Package No. R&R/AF/DSC/B/01A	IDA / 53130	Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International		2,534,906.00	0.00	Canceled	2017-11-28	2017-12-02	2017-12-12	2017-12-19	2018-01-09			2018-02-06	2018-03-08	2018-04-05	2018-04-26	2019-10-18				
IN-PIU - PWD-57615-CS-QCBS / AF- Design and Supervision Consultancy Services for Road Protection Works under Additional Financing, Package No. UDRP/R&R/AF/DSC/B/01	IDA / 53130	Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International		2,852,490.04	6,124,521.29	Signed	2018-04-16	2018-04-13	2018-05-07	2018-04-23	2018-06-06	2018-06-13		2018-07-23	2018-08-07	2018-08-20	2018-09-10	2018-10-04	2018-10-31	2018-11-03	2018-11-29	2020-10-23
IN-PIU - PWD-57616-CS-QCBS / AF- Design and Supervision Consultancy Services for Road Protection Works under Additional Financing, Package No. UDRP/R&R/AF/DSC/RP/01	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		1,563,294.61	1,342,714.10	Signed	2018-04-16	2018-04-12	2018-05-07	2018-04-25	2018-06-06	2018-05-15		2018-07-21	2018-06-15	2018-06-20	2018-06-29	2018-10-04	2018-07-07	2018-11-03	2018-08-18	2020-04-26
IN-PIU - PWD-57619-CS-QCBS / Design and Supervision Consultancy Services for River Bank Protection Works under Additional Financing, Package No. UDRP/R&R/AF/CSC/RBP/01	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		1,217,264.88	1,516,481.27	Signed	2018-04-16	2018-04-12	2018-05-07	2018-04-25	2018-06-06	2018-05-25		2018-07-21	2018-07-02	2018-08-20	2018-07-16	2018-10-04	2018-09-04	2018-11-03	2018-09-06	2020-04-26
IN-PIU - PWD-64126-CS-QCBS / AF- Proof Checking Consultancy Bridges, Package No. UDRP/AF/B/PCC/01	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		143,889.78	0.00	Canceled	2018-05-31	2018-07-18	2018-06-14	2018-07-26	2018-07-12			2018-08-11	2018-09-10	2018-10-15		2018-11-12				2019-05-11
IN-PIU - PWD-64129-CS-QCBS / AF- Proof checking consultancy (Road Protection Works), Package No. UDRP/AF/RP/PCC/01	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		113,797.45	0.00	Canceled	2018-06-05	2018-07-18	2018-06-19	2018-07-26	2018-07-17			2018-08-16	2018-09-15	2018-10-20		2018-11-17				2019-05-16
IN-PIU - PWD-64126-CS-QCBS-2 / AF- Proof Checking Consultancy Bridges, Package No. UDRP/AF/B/PCC/01, Rebid 1	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		138,736.57	280,955.93	Signed	2018-09-03	2018-09-22	2018-09-10	2018-09-25	2018-10-08	2018-10-26		2018-11-07	2018-12-12	2018-12-07	2018-12-21	2019-01-11	2018-12-25	2019-02-08	2019-05-13	2019-08-07
IN-PIU - PWD-64129-CS-QCBS-2 / AF- Proof checking consultancy (Road Protection Works), Package No. UDRP/AF/RP/PCC/01, Rebid 1	IDA / 53130	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		109,723.00	0.00	Canceled	2018-09-03	2018-09-22	2018-09-10	2018-09-25	2018-10-08	2018-11-03		2018-11-07	2018-12-26	2018-12-07	2019-01-04	2019-01-11	2019-01-15	2019-02-08		2019-08-07
IN-PIU - PWD-76369-CS-QCBS / AF- Design and Supervision Consultancy Services for Road Protection Works under Additional Financing, Package No. UDRP/R&R/AF/DSC/RP/02	IDA / 53130	Rural Road Connectivity	Prior	Quality And Cost-Based Selection	Open - International		2,249,039.00	0.00	Canceled	2018-09-24	2018-11-15	2018-10-01	2018-11-29	2018-10-31			2018-12-15	2019-01-14	2019-02-28		2019-03-30				2020-09-20
UDRP/AF/CS/B/01 / AF- Construction Supervision Consultancy for Bridges under UDRP- AF	IBRD / 89210	Rural Road Connectivity	Post	Quality And Cost-Based Selection	Open - International		1,867,832.00	0.00	Pending Implementation	2020-11-15		2020-11-30		2021-01-13			2021-02-12	2021-02-27	2021-03-27		2021-04-24				2022-03-31

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/ Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
UDRP/AF/IC/1 / AF- Selection of Individual Consultant for Sri Purnagiji Temple Protection Work	IBRD / 89210	Rural Road Connectivity	Post	Individual Consultant Selection	Open		26,420.08	30,135.15	Signed	2020-06-10	2020-06-30	2020-07-29	2020-09-05	2020-08-19	2020-09-28	2020-09-23	2020-10-29	2021-03-22	