

Procurement Plan (Textual Part)

I. General

1. Project Information

Country: Zambia

Project Name: Great Lakes Trade Facilitation Project

Project ID: P155329

2. Project Implementation Agency: Ministry of Commerce Trade and Industry

3. Date of the Procurement Plan: 6 March 2018

4. Period Covered by this procurement plan:

II. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

III. Bank’s Standard Procurement Documents:

The Bank’s Standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

IV. National Procurement Arrangements:

The Zambia Public Procurement Act (PPA) no 12 of 2008 and amended in 2013 and its Regulations of 2011 govern all public procurements carried out in Zambian Public Institutions. Under the Bank funded project, the provisions of the PPA, its Regulations and the Statutory Instrument No. 63 of 2011(the Regulations), will apply to all procurement carried out under Open National Bidding (ONB) procedures subject to modifications to make the provisions acceptable to the World Bank Procurement Regulations for IPF Borrowers applicable to Procurement in Investment Project financing – Goods, Works, Non-Consulting and Consulting Services of July 2016 amended in November 2017. The current procurement act is largely in line with most of the requirements of the Procurement Framework of 2016 amended November

2017. Its provisions are being amended to modernize and improve it further. It is expected that the legislative process will be finalized in 2018. Notably the amendment will explicitly allow the use of electronic bidding and use of framework contracts.

When the Borrower uses its own National Open Competitive Procurement arrangements as set forth in PPA No.12 of 2008 and amended 2013, such arrangements shall be subject to paragraph 5.3 and 5.4 of the Procurement Regulations and the following additional provisions:

- a. **Eligibility:** Eligibility to participate in a procurement process and to be awarded an Association-financed contract shall be as defined under Section I of the Procurement Guidelines; accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Association for reasons other than those provided in Section I of the Procurement Guidelines. No restriction based on nationality of bidders and/or origin of goods shall apply, and foreign bidders shall be allowed to participate in NCB without application of restrictive conditions, such as, but not limited to, mandatory partnering or subcontracting with national entities.
- b. **Domestic Preference:** No margins of preference of any sort shall be applied in the bid evaluation.
- c. **Bidding Documents:** Procuring entities shall use bidding documents acceptable to the Association.
- d. **Bid validity:** An extension of bid validity, if justified by exceptional circumstances, may be requested in accordance with Appendix 1 of the Procurement Guidelines. A corresponding extension of any bid guarantee shall be required in all cases of extension of bid validity. A bidder may refuse a request for extension of bid validity without forfeiting its bid guarantee.
- e. **Qualification:** Qualification criteria shall be clearly specified in the bidding documents. All criteria so specified, and only such specified criteria, shall be used to determine whether a bidder is qualified. Qualification shall be assessed on a “pass or fail” basis, and merit points shall not be used. Such assessment shall be based entirely upon the bidder’s or prospective bidder’s capability and resources to effectively perform the contract, taking into account objective and measurable factors, including: (i) relevant general and specific experience, and satisfactory past performance and successful completion of similar contracts over a given period; (ii) financial position; and where relevant (ii) capability of construction and/or manufacturing facilities

Prequalification procedures and documents acceptable to the Association shall be used for large, complex and/or specialized works. Verification of the information upon which a bidder was prequalified, including current commitments, shall be carried out at the time of contract award, along with the bidder's capability with respect to personnel and equipment. Where pre-qualification is not used, the qualification of the bidder who is recommended for award of contract shall be assessed by post-qualification, applying the qualification criteria stated in the bidding documents.

- f. **Bid Evaluation:** All bid evaluation criteria other than price shall be quantifiable in monetary terms. Merit points shall not be used, and no minimum point or percentage value shall be assigned to the evaluation criteria or significance of price in bid evaluation. No negotiations shall be permitted.
- g. **Guarantees:** Guarantees shall be in the format, shall have the period of validity and shall be submitted when and as specified in the bidding documents.
- h. **Cost Estimates:** Detailed cost estimates shall be confidential and shall not be disclosed to prospective bidders. No bids shall be rejected on the basis of comparison with the cost estimates without the Association's prior written concurrence.
- i. **Rejection of bids and re-bidding:** No bid shall be rejected solely because it falls outside of a predetermined price range or exceeds the estimated cost. All bids (or the sole bid if only one bid is received) shall not be rejected, the procurement process shall not be cancelled, and new bids shall not be solicited without the Association's prior written concurrence.
- j. **Fraud and corruption:** In accordance with the Procurement Guidelines, each bidding document and contract shall include provisions stating the Association's policy to sanction firms or individuals found to have engaged in fraud and corruption as set forth in the Procurement Guidelines.
- k. **Inspection and audit rights:** In accordance with the Procurement Guidelines, each bidding document and contract shall include provisions stating the World Bank's policy with respect to inspection and audit of accounts, records and other documents relating to the submission of bids and contract performance

V. Procurement Prior Review Thresholds (US\$ millions)

Type of Procurement	High Risk	Substantial Risk	Moderate Risk	Low Risk
Works (including turnkey, supply & installation of plant and equipment, and PPP)	5	10	15	20
Goods, information technology and non-consulting services	1.5	2	4	6
Consultants: firms	0.5	1	2	4
Consultants: Individuals	0.2	0.3	0.4	0.5

Post Review: All contacts not subject to prior review shall be subject to post review.

VI. Thresholds for Procurement Approaches and Method (US\$ millions)

Works			Goods, IT and Non-consulting Services			Shortlist of National Consultants	
Open International	Open National	Request for Quotation	Open International	Open National	Request for Quotation	Consulting Services	Engineering & Construction Supervision
≥	<	≤	≥	<	≤		
10	10	0.2	2	2	0.1	0.2	0.3

VII. Summary of the procurement packages: (Planned for the first 18 months after project effectiveness):

Sr. No	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior/Post)	Market Approach (Open-National / Limited etc.)	Selection Method (RFP, RFB, QCBS etc.)	Evaluation Options (BAFO, Rated Criteria etc.)	Procurement Process (Single stage-single envelope etc.)	Prequalification (Yes/No)	Domestic Preference (Yes/No)	Expected date of bid/proposal opening	Expected date of Contract Signature

Appendix 1

Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework

Date: _____

Invitation of Bids/Proposals No. _____

To:

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines¹ in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, , are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed

¹*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

contract, financially or in any other manner;² (ii) to be a nominated³ sub-contractor, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁴ all accounts, records, and other documents relating to the procurement process and/or contract execution (in

² For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

³ A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

⁴ Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

the case of award), and to have them audited by auditors appointed by the Bank.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Consultant: _____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:

Title of the person signing the Letter: _____

PROCUREMENT PLAN Eastern Africa : AFR RI-Great Lakes Trade Facilitation - SOP2

General Information

Country: Eastern Africa Bank's Approval Date of the Original Procurement Plan: 2018-07-23
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-07-28)
 Project ID: P155329 GPN Date:
 Project Name: AFR RI-Great Lakes Trade Facilitation - SOP2
 Loan / Credit No: IDA / V1000, IDA / V3250, IDA / V0960
 Executing Agency(ies) Burundi-Ministry of Finance, Budget and Privatization

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
BI-BI-MOF-71885-CW-DIR / Adduction d'eau au poste frontière de Gatumba (Intervention rapide)	IDA / V1000	Improving core trade infrastructure and facilities in the border areas	A priori	Passation de marché de gré à gré	Direct					28,600.00	0.00	En cours d'exécution					2018-07-27		2018-08-01								2018-09-18		2019-01-17
BI-BI-MOF-71888-CW-RFQ / Aménagement des Latrines et douches au port de Rumonge (Intervention urgente)	IDA / V1000	Improving core trade infrastructure and facilities in the border areas	A posteriori	Demande de prix	Limited	Single Stage - One Envelope				11,000.00	0.00	En cours d'exécution							2018-08-11	2018-08-10							2018-10-02		2019-01-04

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
BI-BI-MOF-170418-CO-RFQ / Acquisition des équipements de bureau (mobilier et photocopieuse)	IDA / V3250	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		50,000.00	0.00	En attente d'exécution								2020-07-25								2020-09-19		2020-10-30
BI-BI-MOF-170426-CO-RFQ / Acquisition du matériel informatique pour l'UCP	IDA / V3250	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		30,000.00	0.00	En cours d'exécution								2020-07-12	2020-10-12							2020-08-28		2020-10-09
BI-BI-MOF-170423-CO-RFB / Acquisition de Trois véhicules (One station wagon 4*4 et deux camionnettes)	IDA / V3250	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		250,000.00	0.00	Annulé				2020-07-15		2020-07-20					2020-08-31		2020-09-15		2020-10-09		2020-12-01	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
DM/1010/PFCCL-III/2018 / Conception détaillée nécessaire pour le site du projet de construction du Port de Rumonge	IDA / V1000	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur la qualité et le coût	Open - International		200,000.00	0.00	En cours d'exécution	2018-04-20	2018-04-16	2018-06-15	2018-09-13	2018-07-22	2018-07-05			2018-08-23	2018-09-28	2018-09-15	2018-10-05	2018-10-20	2018-10-23	2018-11-10		2019-02-11	
BI-BI-MOF-65618-CS-QCBS / Conception détaillée nécessaire pour les sites du poste frontalier et du marché frontalier de Gatumba	IDA / V1000	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur la qualité et le coût	Open - International		200,000.00	0.00	Annulé	2018-07-05		2018-07-26		2018-08-31					2018-10-03	2018-10-19		2018-11-16		2018-12-07		2019-02-07	
BI-BI-MOF-65723-CS-QCBS / Conception des infrastructures provisoires aux postes frontaliers de Gatumba et au port de Rumonge	IDA / V1000	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur la qualité et le coût	Open - National		60,000.00	0.00	Annulé	2018-07-15		2018-08-10		2018-09-10					2018-10-15	2018-10-31		2018-11-21		2018-12-05		2019-03-05	
BI-BI-MOF-71876-CS-QCBS / Conception détaillée nécessaire pour les sites du poste frontière de Gatumba	IDA / V1000	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur la qualité et le coût	Open - International		80,000.00	0.00	En cours d'exécution	2018-08-20	2018-11-19	2018-09-10	2018-11-20	2018-10-15	2019-01-24			2018-11-27	2019-01-15	2018-12-14	2019-01-25	2019-01-18	2019-04-15	2019-02-22		2019-05-27	
BI-BI-MOF-71879-CS-QCBS / Conception détaillée nécessaire pour le marché frontalier de Gatumba	IDA / V1000	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur la qualité et le coût	Open - National		43,130.00	0.00	En cours d'exécution	2018-08-23	2018-09-07	2018-09-13	2018-09-12	2018-10-19	2018-11-08			2018-11-23	2019-01-15	2018-12-10	2019-10-28	2019-01-14	2019-10-28	2019-02-11		2019-05-13	
BI-BI-MOF-06832-CS-LCS / Audit comptable et financier du PFCCL-II de la période allant du 07/08/2017 au 30/06/2019	IDA / V1000	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Sélection au moindre coût	Open - International		25,000.00	0.00	En cours d'exécution	2019-01-28	2019-02-22	2019-02-18	2019-05-20	2019-04-03	2019-10-30			2019-05-01	2019-10-30	2019-05-31	2019-10-30	2019-07-05		2019-08-09		2020-02-05	
BI-BI-MOF-102626-CS-QCBS / Recrutement d'une firme de consultants pour le contrôle et la surveillance des travaux de construction du port de Rumonge et provision de services connexes	IDA / V1000	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur la qualité et le coût	Open - International		100,000.00	0.00	Annulé	2019-03-14		2019-04-04		2019-05-17					2019-07-04	2019-07-19		2019-08-16		2019-10-08		2020-10-07	

BI-BI-MOF-203504-CS-CQS / Recrutement d'un bureau chargé de l'élaboration de l'étude pour l'aménagement et la modernisation poste-frontière Yugizo-Kiliba + Etude d'Impact Environnemental et Social (EIES)	IDA / V3250	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		60,000.00	0.00	En attente d'exécution	2020-11-18	2020-11-25	2021-01-08						2021-02-07	2021-02-19	2021-04-26		
BI-BI-MOF-203512-CS-CQS / Recrutement d'un bureau en charge de l'élaboration de l'étude technique pour l'aménagement et le bitumage de la RP 108: RN4PK 14 + 8/ Katumba-Vugizo/frontière RDC (8km)+Etude d'Impact Environnemental et Social (EIES)	IDA / V3250	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		80,000.00	0.00	En attente d'exécution	2020-12-01	2020-12-08	2021-01-14						2021-01-29	2021-02-11	2021-05-11		
BI-BI-MOF-203525-CS-CQS / Etude de faisabilité sur les chaînes de valeur des produits agricoles, de pêche et de fruits	IDA / V3250	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		200,000.00	0.00	En attente d'exécution	2020-12-15	2020-12-22	2021-02-04						2021-02-18	2021-03-04	2021-05-19		
BI-BI-MOF-203488-CS-CQS / Etude pour la construction du marché transfrontalier de Rumonge incluant l'étude de rentabilité et Etude d'Impact Environnemental et Social (EIES)	IDA / V3250	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		50,000.00	0.00	Annulé	2020-11-27	2020-12-10	2021-01-23						2021-02-10	2021-03-17	2021-05-25		
BI-BI-MOF-204468-CS-QCBS / Recrutement d'un cabinet pour la réalisation de l'audit opérationnel des administrations des services des frontières : étude sur l'efficacité et l'efficience institutionnelle des administrations des services des frontières	IDA / V3250	Implementation of policy and procedural reforms and capacity building to facilitate cross-border trade in goods and services	A posteriori	Sélection fondée sur la qualité et le coût	Open - International		150,000.00	0.00	En attente d'exécution	2020-12-21	2021-01-04	2021-02-03	2021-03-11	2021-03-30				2021-05-04	2021-05-31	2021-10-14		
BI-BI-MOF-207626-CS-CQS / Etude pour la construction du marché transfrontalier de Rumonge incluant l'étude de rentabilité	IDA / V3250	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		40,000.00	0.00	En attente d'exécution	2021-03-08	2021-03-15	2021-04-28						2021-05-28	2021-06-11	2021-09-30		
BI-BI-MOF-207635-CS-CQS / Etude pour l'aménagement et la modernisation du poste-frontière Yugizo-Kiliba	IDA / V3250	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		40,000.00	0.00	En cours d'exécution	2020-12-11	2020-12-22	2020-12-18	2021-01-26	2021-01-22				2021-02-21	2021-03-05	2021-05-17		
BI-BI-MOF-207711-CS-CQS / Etude technique pour l'aménagement et le bitumage de la RP 108: RN4 PK14 + 8/Katumba-Vugizo/frontière	IDA / V3250	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		55,000.00	0.00	En cours d'exécution	2020-12-09	2021-01-27	2020-12-14	2021-02-15	2021-01-20				2021-02-05	2021-02-15	2021-05-28		
BI-BI-MOF-207744-CS-CQS / Recrutement d'un cabinet pour la réalisation de l'audit opérationnel des administrations des services des frontières : étude sur l'efficacité et l'efficience institutionnelle des administrations des services des frontières	IDA / V3250	Implementation of policy and procedural reforms and capacity building to facilitate cross-border trade in goods and services	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		150,000.00	0.00	En cours d'exécution	2021-01-15	2020-12-21	2021-01-29	2021-03-15	2021-03-14				2021-04-13	2021-05-04	2021-10-31		
BI-BI-MOF-207751-CS-CQS / Etude de faisabilité sur les chaînes de valeur des produits agricoles, de pêche et de fruits	IDA / V3250	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		200,000.00	0.00	En cours d'exécution	2020-12-15	2020-12-21	2020-12-22	2021-01-26	2021-02-04				2021-03-06	2021-03-19	2021-06-18		
BI-BI-MOF-221288-CS-ICS / Audit comptable et financier du projet pour la période allant du 01/07/2020 au 30/06/2021	IDA / V0960	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Sélection au moindre coût	Open - International		20,000.00	0.00	En cours d'exécution	2021-03-02	2021-03-01	2021-03-23	2021-05-10	2021-05-06				2021-06-03	2021-07-03	2021-08-07	2021-10-15	2021-12-15

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
DMI/002/PFCCJ-II/2017 / Elaboration du Cadre de Politique des Peuples Autochtones (CPPA) du Plan en faveur des populations autochtones (PPA) du Cadre de Politique de Réinstallation (CPR) pour les activités du Projet CLTP	IDA / V1000	Improving core trade infrastructure and facilities in the border areas	A posteriori	Individuel	Open		30,000.00	0.00	En attente d'exécution	2017-12-11		2018-01-20		2018-02-06		2018-02-09			2018-03-18
BI-BI-MOF-65639-CS-INDV / Etude sur la logistique et le transport	IDA / V1000	Improving core trade infrastructure and facilities in the border areas	A posteriori	Individuel	Open		50,000.00	0.00	Annulé	2018-07-27		2018-09-05		2018-09-19		2018-10-04			2018-12-18
BI-BI-MOF-65645-CS-INDV / Enquête auprès des commerçants des associations professionnelles et évaluation des besoins pour le renforcement des capacités	IDA / V1000	Implementation of policy and procedural reforms and capacity building to facilitate cross-border trade in goods and services	A posteriori	Individuel	Open		60,000.00	0.00	Annulé	2018-08-05		2018-09-12		2018-09-26		2018-10-10			2019-01-10

Bi-BI-MOF-71086-CS-INDV / Consultant Expert en Sauvegardes Environnementales et Sociales	IDA / V1000	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Individuel	Open	40,800.00	0.00	En attente d'exécution	2018-07-24		2018-10-28	2018-11-20	2018-11-23	2019-05-19	
Bi-BI-MOF-71104-CS-INDV / Elaboration du Cadre de Gestion Environnementale et Sociale (CGES) du Projet GLTFP	IDA / V1000	Improving core trade infrastructure and facilities in the border areas	A posteriori	Individuel	Open	16,210.00	0.00	En attente d'exécution	2018-07-24		2018-08-31	2018-09-24	2018-09-25	2018-11-01	
DMI/006/PCCL-II/2018 / Consultant Responsable en Suivi-Evaluation	IDA / V1000	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Individuel	Open	40,800.00	0.00	En attente d'exécution	2018-07-24		2018-09-16	2018-12-02	2018-12-03	2019-12-02	
DMI/004/PCCL-II/2018 / Consultant Expert en Facilitation du Commerce	IDA / V1000	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Individuel	Open	40,800.00	0.00	En cours d'exécution	2018-01-26	2018-01-25	2018-05-25	2018-05-25	2018-05-28	2019-05-27	
Bi-BI-MOF-65604-CS-INDV / Consultant Responsable Administratif et Financier	IDA / V1000	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Individuel	Open	40,800.00	0.00	En attente d'exécution	2018-06-07		2018-07-10	2018-07-17	2018-07-23	2019-07-22	
DMI/003/PCCL-II/2018 / Consultant Coordinateur du projet	IDA / V1000	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Individuel	Open	48,000.00	0.00	En cours d'examen	2018-01-26	2018-01-19	2018-05-10	2018-05-10	2018-05-14	2019-05-13	
DMI/007/PCCL-II/2018 / Consultant Responsable Passation des Marchés	IDA / V1000	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Individuel	Open	40,800.00	0.00	En attente d'exécution	2018-01-26		2018-05-25	2018-05-28	2018-05-28	2019-05-27	
DMI/009/PCCL-II/2018 / Consultant Comptable du projet	IDA / V1000	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Individuel	Open	24,000.00	0.00	En cours d'examen	2018-01-26	2018-06-08	2018-06-05	2018-06-07	2018-07-01	2019-06-30	
Bi-BI-MOF-65720-CS-INDV / Enumérateurs et Superviseurs pour l'enquête de base et pour la collecte des données sur le commerce transfrontalier	IDA / V1000	Implementation of policy and procedural reforms and capacity building to facilitate cross-border trade in goods and services	A posteriori	Individuel	Open	16,631.00	0.00	En cours d'exécution	2018-06-27	2018-11-05	2018-08-06	2018-08-20	2018-08-31	2018-10-31	
Bi-BI-MOF-170399-CS-INDV / Recrutement d'un consultant pour réaliser l'identification et la cartographie des associations des commerçants transfrontaliers	IDA / V3250	Improving service delivery by agencies at the border/port and citizen engagement	A posteriori	Individuel	Open	30,000.00	0.00	En cours d'exécution	2020-08-25	2020-11-05	2020-10-13	2020-11-03	2020-12-08	2021-02-13	
Bi-BI-MOF-170412-CS-INDV / Recrutement d'un consultant en charge de l'élaboration d'une stratégie de communication du projet	IDA / V3250	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Individuel	Open	20,000.00	0.00	En attente d'exécution	2020-07-31		2020-09-18	2020-10-09	2020-11-13	2021-01-22	
Bi-BI-MOF-182061-CS-INDV / Conception et réalisation du site web PCCL-II	IDA / V3250	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Individuel	Open	20,000.00	0.00	En attente d'exécution	2020-08-24		2020-10-12	2020-11-02	2020-12-07	2021-01-29	
Bi-BI-MOF-182703-CS-CDS / Audit comptable et financier du projet (exercice de juillet 2019 à juin 2020)	IDA / V3250	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Sélection de consultants par entente directe	Direct	20,000.00	0.00	En cours d'exécution	2020-08-04	2020-07-15	2020-08-14	2020-08-11	2020-10-09	2020-11-30	
Bi-BI-MOF-203519-CS-INDV / Recrutement d'un consultant pour la mise à jour du CGES et du CPR	IDA / V3250	Improving core trade infrastructure and facilities in the border areas	A posteriori	Individuel	Open	20,000.00	0.00	Annulé	2020-11-17		2020-12-29	2021-01-12	2021-02-09	2021-03-15	
Bi-BI-MOF-207798-CS-INDV / Recrutement d'un expert en infrastructures	IDA / V3250	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Individuel	Open	40,000.00	0.00	En cours d'exécution	2020-12-09	2020-12-18	2021-01-20	2021-02-03	2021-02-08	2022-01-31	
Bi-BI-MOF-207950-CS-CDS / Entente Directe avec le Consultant Dr NYONKURU Charles pour l'élaboration du CGES + Plan de Gestion des Pestes et Pesticides (PGPP)	IDA / V3250	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection de consultants par entente directe	Direct	15,000.00	0.00	Annulé	2020-12-10		2020-12-14		2020-12-24	2021-01-29	
Bi-BI-MOF-207964-CS-CDS / Entente Directe avec le Consultant CIMPAYE Joachim pour la Mise à jour des rapports d'Impact Environnemental et Social (EES) pour la construction du Port de Rumonge et la construction du marché de Gatumba	IDA / V3250	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection de consultants par entente directe	Direct	10,000.00	0.00	Annulé	2020-12-12		2020-12-22		2021-01-06	2021-02-15	
Bi-BI-MOF-207970-CS-CDS / Entente Directe avec le Consultant Dr MSAGO Alois pour la Préparation du Plan d'action de Réinstallation (PAR) des Personnes affectées pour la construction du Port de Rumonge	IDA / V3250	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection de consultants par entente directe	Direct	10,000.00	0.00	Annulé	2020-12-18		2020-12-28		2021-01-13	2021-02-19	
Bi-BI-MOF-225823-CS-CDS / Entente Directe avec Monsieur NDIRUMANA Denis pour l'actualisation/mise à jour des EES du sous-projet de construction du port de Rumonge et celui de construction du marché transfrontalier de Gatumba	IDA / V0960	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection de consultants par entente directe	Direct	10,000.00	0.00	En cours d'exécution	2021-03-24	2021-03-24	2021-03-26	2021-03-25	2021-04-02	2021-05-03	

Bi-BI-MOF-239602-CS-CDS / Entente directe avec le bureau GETA pour l'élaboration du CGES du PFCE.	IDA / V0960	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Sélection de consultants par entente directe	Direct	79,400.00	0.00	En cours d'exécution	2021-06-22	2021-06-17	2021-07-02					2021-07-30	2022-01-14
Bi-BI-MOF-207962-CS-CDS / Entente directe avec le Consultant SARAKAMITTYE Tharcisse pour l'élaboration du Cadre de Politique de Réinsertion CPSI + Cadre de Planification en faveur des Peuples Autochtones (CPWA)	IDA / V3250	Improving core trade infrastructure and facilities in the border areas	A posteriori	Sélection de consultants par entente directe	Direct	15,000.00	0.00	Annulé	2020-12-11		2020-12-21					2021-01-12	2021-02-16
Bi-BI-MOF-246029-CS-CDS / Entente directe avec Madame Clotilde NZIGAMA, Coordinateur du projet pour l'Actualisation du contrat	IDA / V0960	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Sélection de consultants par entente directe	Direct	26,000.00	0.00	En attente d'exécution	2021-07-30		2021-08-09					2021-10-13	2021-11-01
Bi-BI-MOF-246032-CS-CDS / Entente directe avec Mr BATUNGWANAYO Léonidas, Responsable Administratif et Financier pour l'Actualisation du contrat	IDA / V0960	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Sélection de consultants par entente directe	Direct	21,600.00	0.00	En attente d'exécution	2021-07-30		2021-08-09					2021-10-13	2022-04-30
Bi-BI-MOF-246034-CS-CDS / Entente directe avec Monsieur Cyprien SARAKAMITTYE, Responsable de la Passation des Marchés pour l'Actualisation du contrat	IDA / V0960	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Sélection de consultants par entente directe	Direct	24,700.00	0.00	En attente d'exécution	2021-07-30		2021-08-09					2021-10-13	2022-04-30
Bi-BI-MOF-246037-CS-CDS / Entente directe avec Mr BIZIMANZINGE Adolphe, Expert en Facilitation du Commerce et Secteur Privé pour l'Actualisation du contrat	IDA / V0960	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Sélection de consultants par entente directe	Direct	24,800.00	0.00	En attente d'exécution	2021-07-30		2021-08-09					2021-10-13	2022-04-30
Bi-BI-MOF-246040-CS-CDS / Entente directe avec Madame KABUSA Marie Rose, Responsable des Sauvegardes environnementales pour l'Actualisation du contrat	IDA / V0960	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Sélection de consultants par entente directe	Direct	19,800.00	0.00	En attente d'exécution	2021-07-30		2021-08-09					2021-10-13	2022-04-30
Bi-BI-MOF-246044-CS-CDS / Entente directe avec Mr César Abel MATELE pour l'Actualisation du contrat	IDA / V0960	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Sélection de consultants par entente directe	Direct	19,800.00	0.00	En attente d'exécution	2021-07-30		2021-08-09					2021-10-13	2022-04-30
Bi-BI-MOF-246046-CS-CDS / Entente directe avec Madame NIYOKINDI Consolée pour l'Actualisation du contrat	IDA / V0960	Implementation support, Communication, Monitoring, and Evaluation	A posteriori	Sélection de consultants par entente directe	Direct	17,700.00	0.00	En attente d'exécution	2021-07-30		2021-08-09					2021-10-13	2022-04-30