

Jhelum & Tawi Flood Recovery Project (Project ID: P154990)

Procurement Summary

I. General

1. Project Information:

Project Name: Jhelum & Tawi Flood Recovery Project

Country: India

Project Code: P154990

2. Bank's approval Date of the procurement Plan:

Draft Procurement Plan dated April 24, 2015

Revision 0: Agreed by the Bank on April 25, 2015

Revision 1: March 30, 2017

Revision 2: Feb 15 2019

3. Date of General Procurement Notice: September 01 2015

4. Period covered by this procurement plan: next 18 months

II. Goods and Works and non-consulting services.

1. Prior Review Threshold: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Procurement Methods and Threshold

Category	Method of Procurement	Threshold (US\$ Equivalent)
Goods and Non-consultant services	ICB	>3,000,000
	LIB	Wherever agreed by the Bank
	NCB	Up to 3,000,000 (with NCB conditions)
	Shopping	Up to 500,000
	DC	As per Para 3.7 of the Bank Guidelines, wherever agreed and with prior agreement with the Bank
	Force Account	As per Para 3.9 of Guidelines
	Framework Agreements	As per Para 3.6 of Guidelines
Works and Supply and Installation	ICB	>40,000,000
	NCB	Up to 40,000,000 (with NCB conditions)
	Shopping	Up to 1,000,000 carried out through a qualified local contractor selected through shopping (after inviting a minimum of three quotations in response to a written invitation with a minimum of 15 days' notice period)
	Force Account	As per Para 3.9 of Guidelines
	DC	As per Para 3.7 of Guidelines,

Prior Review by the Bank. The Bank will prior review the following contracts:

- Works: All contracts more than US\$ 10.0 million equivalent;
- Goods: All contracts more than US\$ 2.0 million equivalent;
- Information Technology: All contracts more than US\$ 2.0 million equivalent; and
- Non-Consulting Services: All contracts more than US\$ 2.0 million equivalent

The PMU shall prior review the first contract issued by each implementing agency, if the estimate of those contracts are below the prior review threshold value. The Bank will conduct prior review for only those contract whose estimate falls in prior review threshold value. In addition, the justifications for all contracts to be issued on LIB, single-source (>US\$ 30,000) or direct contracting (>US\$ 30,000) basis will be subject to Banks prior review. These thresholds are for the initial 18 months period and are based on the procurement performance of the project, these thresholds will be modified. In addition, the Bank will carry out an annual ex post procurement review of the procurement falling below the prior review threshold mentioned above.

All contracts below the specified prior review threshold value shall be subject to Post Procurement Review (PPR). The IA shall prepare a list of contract and submit it to the Bank for conducting PPR. The PPR will be conducted on annual basis.

2. Pre-qualification. Not applicable

3. Reference to (if any) Project Operational/Procurement Manual: Project Implementation Manual for World Bank Loan Project issued by Project Management Unit JTFRP, J&K, India

All the contracts issued under the project will follow the World Bank's Guidelines: Bank's "Guidelines: Procurement under IBRD Loans and IDA Credits" dated January 2011 and revised in July 2014 and "Guidelines: Selection and Employment of Consultants by World Bank Borrowers" dated January 2011 and revised in July 2014, In case of any inconsistency between the Procurement Manual or Government Procurement Procedures and the Bank Guidelines, the latter shall prevail.

4. Any Other Special Procurement Arrangements: The bid evaluation will be carried out as per agreed timeline in the Procurement Manual.

National Competitive Bidding (NCB): Any contract exceeding shopping threshold shall be procured using NCB method. The model bidding documents for NCB as agreed with the GoI Task Force (and as amended from time to time), shall be used for bidding. The following NCB provisions shall apply:

- i. Only the model bidding documents for NCB as agreed with the GoI Task Force (and as amended from time to time), shall be used for bidding.
- ii. Invitation to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily inter-alia giving the website/electronic portal details from which the details of the invitation to bid can be downloaded), at least 30 days prior to the deadline for the

submission of bids. For smaller packages (lesser than US\$1 million for Works and US\$ 500,000 for Goods), advertisement in state newspapers will be accepted with at least 15 days given for submission of bids;

- iii. No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises or enterprise from any given State;
- iv. Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder;
- v. At the Borrower's request, the Bank may agree to the Borrower's use, in whole or in part, of its electronic procurement system, provided that the Bank is satisfied with the adequacy of such system.
- vi. For prior review contracts, extension of bid validity shall not be allowed with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks; and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by Bank only in cases of Force Majeure and circumstance beyond the control of the Purchaser/Employer);
- vii. For prior review contracts , re-bidding shall not be carried out with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank;
- viii. The system of rejecting bids outside a pre-determined margin or “bracket” of prices shall not be used in the project;
- ix. Government e-Marketplace (GeM)¹ set-up by Ministry of Commerce, Government of India will be acceptable for procurement under Request for Quotations (RFQ) method.
- x. The Borrower shall use an effective complaints mechanism for handling procurement related complaints in a timely manner.
- xi. Two or three envelop system will not be used (except when suing e-procurement system assessed and agreed by the Bank.
- xii. Procurement Documents will include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts.

Force Account: When contractors/suppliers are unlikely to bid at reasonable prices because of the location and risk associated with the project or a certain government agency has exclusive rights in certain type of works/supply, borrowers may use their own government departments’ personnel and equipment or government owned construction unit may be the only practical method,

¹ Use of GeM will be allowed in lieu of RFQ as per following details:

- up to INR 50,000 in catalogue mode (viz. any available item could be selected by IA without further competition), provided selected Item/Supplier meeting the requisite quality, specification and delivery period.
- up to INR 3 Million from the Supplier having lowest price amongst at least three Suppliers meeting the requisite quality, specification and delivery period. The tools for online bidding and online reverse auction available on GeM may be used by the Purchaser.
- up to INR equivalent of US\$ **500,000** from the Supplier having lowest price and meeting the requisite quality, specification and delivery period after mandatorily obtaining bids from at least three Suppliers, using online bidding or reverse auction tool provided on GeM.

provided that the borrower has sufficient managerial capacity and possesses the required technical and financial controls to report to the Bank on expenditure as per paragraph 3.9 of the Procurement Guidelines.

Framework Agreements: State level rate contracts will be examined by the Bank and if agreed, may also be used as framework agreements. Implementing agencies also have option to set-up new framework agreements as per paragraph 3.6 of Guidelines.

Use of government Institutions and Enterprise: Government owned enterprise or institutions in India may be hired for its unique and exceptional nature if their participation is considered critical to the project implementation. In such cases, the conditions given in clauses 1.13 of Consultant Guidelines shall be satisfied and each case will be subject to prior review by the Bank.

The works contracts up to cumulative amount of 37.5 million USD, would be directly executed by the J&K Projects Construction Corporation Ltd., which a Public Sector Undertaking. J&K Projects Construction Corporation Ltd. is executing projects of State as well as Central Government departments.

5. **Summary** of the Procurement Packages planned **during** the first 18 months and thereafter: Available on STEP

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

Category	Method of Procurement	Threshold (US\$ Equivalent)
Consultants' Services	CQS	Up to 500,000
	SSS	Up to 200,000 As per para 3.9-3.11 of Guidelines
	Individuals	As per Section V of Guidelines
	QCBS/QBS/FBS/LCS	for all other cases
	(i) International shortlist (ii) Shortlist may comprise national consultants only	>800,000 Up to 800,000

Prior Review by the Bank. The Bank will prior review the following contracts:

- o Consulting Services: All contracts more than US\$ 1.0 million equivalent for firm; and
 - o Consulting Services: All contracts more than US\$ 300,000 equivalent for Individuals.
2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. Consultancy Assignments with Selection Methods and Time Schedule: Available on STEP

Use of e-procurement portal

Procurement of goods works and non-consultancy services shall be conducted using the e-procurement portal www.jktenders.gov.in. All IAs shall use this e-procurement portal for procurement of goods works and non-consulting services.

PROCUREMENT PLAN India : Jhelum and Tawi Flood Recovery Project

General Information			
Country:	India	Bank's Approval Date of the Original Procurement Plan:	2016-12-09
Project ID:	P154990	Revised Plan Date(s): (comma delineated, leave blank if not)	2019-12-17
Project Name:	Jhelum and Tawi Flood Recovery Project	QFN Date:	2016-11-18
Loan / Credit No:	IDA / 56950		
Executing Agency(ies)	Relief & Rehabilitation Department (Jammu and Kashmir) PMU		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
JKPCC-WB-JTRF/001-SGR / reconstruction of Extension block at Lal Ded hospital aringar for infertility/gynaecology/ ward block	IDA / 56950	Reconstruction and strengthening of critical infrastructure	Prior	Force Account	Direct			13,846,153.84	0.00	Canceled					2017-05-15		2017-05-25									2017-07-04		2019-12-21	
JKPCC-WB-JTRF/002-PUL / construction of 3 x 50 m span double lane through type trussed girder bridge at Rahmoor Pulwama	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			2,615,384.61	3,037,581.25	Signed					2017-05-15		2017-05-25									2017-06-29		2019-05-30	
JKPCC-WB-JTRF/003-PUL / construction of 6 x 50 m span double lane through type trussed girder bridge at trenz sheikhpora Shopian over Rambhara nallah	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			4,769,250.76	4,916,281.05	Signed					2017-05-15		2017-05-25									2017-06-29		2019-09-07	
JKPCC-WB-PMU/04JAW / Construction of Govt Boys Higher Secondary School Jawahar Nagar	IDA / 56950	Reconstruction and strengthening of critical infrastructure	Post	Force Account	Direct			642,000.00	0.00	Pending Implementation					2018-02-01		2018-02-06									2018-03-13		2018-09-09	
JKPCC-WB-PMU/05KREERI / Construction of Plate Girder Bridge over Frasthaar Nallah at Wana Mohalla Kverri, Baramulla.	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			1,233,333.00	1,065,476.42	Signed					2018-01-31		2018-02-05									2018-03-12		2018-09-08	
JKPCC-WB-PMU/06SHEESHRIE / Construction of 1x24.2m span plate lane bridge over nallah sheeshrie on wadhina bandi payeen Baramulla	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			883,333.00	0.00	Pending Implementation					2018-01-31		2018-02-05									2018-03-12		2018-09-08	
JKPCC-WB-PMU/07NIGLI / Construction of 1x19.20m trussed girder double lane bridge over nigli Nallah at Ghogidaji Baramulla.	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			833,333.00	716,589.00	Signed					2018-01-31		2018-02-05									2018-03-12		2018-09-08	
JKPCC-WB-PMU/08WAGOORA / Construction of 1x0m span trussed girder double lane bridge over mingli Nallah at Wagla Wagoora Baramulla.	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			1,433,333.00	1,234,057.79	Signed					2018-01-31		2018-02-05									2018-03-12		2018-09-08	

JKPCC/WB/JTFRP007/BLA / Construction of 1x50m span double lane trussed Girder Bridge at Shrakawara Baramulla.	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			1,030,000.00	0.00	Pending Implementation									2018-05-31	2018-06-05					2018-07-10	2019-01-06		
JKPCC/WB-PMU09/TRILOKRAL / Construction of 1x25.20M Span Double Lane Trussed Girder Bridge at Trilokhal Pattan	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			970,000.00	0.00	Pending Implementation									2018-07-25	2018-07-30					2018-09-03	2019-03-02		
JKPCC/PMU-WB/ROADS01 / Widening of Litter Chowdrybagh Chakoura Road in Distt. Pulwama.	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			480,000.00	0.00	Pending Implementation									2018-09-10	2018-09-15					2018-10-20	2019-04-18		
JKPCC/PMU-WB/03 / Widening/ Upgrading of Halmulla Pundhpora to Kralkut Road	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			750,000.00	0.00	Pending Implementation									2018-09-07	2018-09-12					2018-10-17	2019-04-15		
JKPCC/PMU-WB/ROADS02 / Upgradation of Road from Amberpora to Haritar in Distt. Baramulla.	IDA / 56950	Reconstruction of roads and bridges	Post	Force Account	Direct			1,250,000.00	0.00	Pending Implementation									2018-09-10	2018-09-15					2018-10-20	2019-04-18		
NEW/JTFRP/PMU/NADROO / Construction of Storm Water Drainage Scheme Nadru Srinagar Jammu & Kashmir	IDA / 56950	Restoration of urban flood management infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,104,000.00	0.00	Under Implementation									2019-04-10	2019-04-15					2019-05-27	2019-08-09	2019-09-13	2020-03-11
NEW/JTFRP/PMU/BRIDGE/JAMMU01 / Design & Construction of 50m span motorable bridge over Gherui Nallah & 50 m span motorable bridge over Barween Nallah along with approach roads at Ramnagar in Udhamapur.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,467,125.00	0.00	Under Implementation									2019-04-10	2019-04-15					2019-05-27	2019-08-09	2019-09-13	2020-03-11
NEW/JTFRP/PMU/BRIDGES/JAMMU02 / Design and Construction of 43m span Steel decked foot bridge (Truss Type) over Anji Nallah at Sukhal ghathi in Reasi District of J&K	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope		217,687.50	0.00	Under Implementation									2019-04-10	2019-04-15					2019-05-27	2019-08-09	2019-09-13	2020-03-11
LDJKPCC/JTFRP/PMU/NEW / Construction of Extension block at Lal Ded hospital srinagar for infertility/gynaec/oncology/ ward block	IDA / 56950	Reconstruction and strengthening of critical infrastructure	Prior	Force Account	Direct			22,096,000.00	0.00	Under Implementation									2019-04-10	2019-04-15					2019-05-20	2019-11-16		
NEW/JTFRP/PMU/NOWGAM / Construction of Storm Water Drainage Scheme at Beopora Padshahi Bagh, Nowgam.	IDA / 56950	Restoration of urban flood management infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		5,400,000.00	0.00	Canceled									2019-06-01	2019-06-06					2019-07-18	2019-09-30	2019-11-04	2020-05-02
NEW/JTFRP/PMU/BRIDGES/JAMMU03/POONCH / Construction of 165m Span (3x55m) Steel Truss Girder Bridge with Footpaths over River Betar Nallah at Dalhan, Poonch.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,800,000.00	0.00	Canceled									2019-07-25	2019-07-30					2019-09-10	2019-11-23	2019-12-28	2020-06-25

ROADS/PMU/PACKAGE01 / Upgradation of : 1. Kadialal Lasjan Rambagh Road and 2. Pampore Pulwama Road.	IDA / 56950	Reconstruction of roads and bridges	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	17,142,857.00	0.00	Canceled			2019-08-15	2019-08-20			2019-10-01	2019-12-14	2020-01-18	2020-07-16
ROADS/PMU/PACKAGE02 / Upgradation of : 1. Road from Hamaray Sultaopora Nowgam to Sumbal Bridge. 2. Shadipura Khanpeth Sumbal Road. 3. Hajin Ajas via Sainara Road.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	7,314,286.00	0.00	Canceled			2019-08-20	2019-08-25			2019-10-06	2019-12-19	2020-01-23	2020-07-21
ROADS/PMU/PACKAGE03 / Upgradation of : 1. Rambagh to Civil Secretariat IG Road. 2. Eastern Foreshore Road. 3. Peerbagh to Humhana IG Road. 4. Parimpura to Sobhagh Road.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	5,650,000.00	0.00	Canceled			2019-08-20	2019-08-25			2019-10-06	2019-12-19	2020-01-23	2020-07-21
ROADS/PMU/PACKAGE04 / Upgradation of : 1. Saagam Khudwani Road. 2. Bibebara to Kamhana Road	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	3,571,429.00	0.00	Canceled			2019-08-30	2019-09-04			2019-10-16	2019-12-29	2020-02-02	2020-07-31
ROADS/PMU/PACKAGE01 / Upgradation of : 1. Sidra Surinsar Mansar Road. 2. Tutian di Khot Road.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	6,244,288.00	0.00	Canceled			2019-08-31	2019-09-05			2019-10-17	2019-12-30	2020-02-03	2020-08-01
ROADS/PMU/PACKAGE02 / Upgradation of : 1. Chiralla Link Road. 2. Mahimi to Chakrabarti Road	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	4,357,143.00	0.00	Canceled			2019-09-01	2019-09-06			2019-10-18	2019-12-31	2020-02-04	2020-08-02
ROADS/PMU/PACKAGE03 / Upgradation of Gutati to Shadra Sharif Road	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	5,942,858.00	0.00	Canceled			2019-09-05	2019-09-10			2019-10-22	2020-01-04	2020-02-08	2020-08-06
ROADS/PMU/PACKAGE04 / Upgradation of : 1. Anji Panasa Road. 2. Deva Mai Ohli Mandir Road	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - Two Envelope	3,142,858.00	0.00	Canceled			2019-09-10	2019-09-15			2019-10-27	2020-01-09	2020-02-13	2020-08-11
REVISED ROADS/KASHMIR/01 / Upgradation of : 1. Kadialal Lasjan Rambagh Road and 2. Pampore Pulwama Road.	IDA / 56950	Reconstruction of roads and bridges	Prior	Request for Bids	Open - National	Single Stage - One Envelope	18,000,000.00	0.00	Under Implementation			2019-09-20	2019-09-25			2019-11-06	2019-12-06	2020-01-10	2020-07-08
REVISED ROADS/KASHMIR/02 / Upgradation of : 1. Road from Hamaray Sultaopora Nowgam to Sumbal Bridge. 2. Shadipura Khanpeth Sumbal Road. 3. Hajin Ajas via Sainara Road.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - One Envelope	7,314,286.00	0.00	Under Implementation			2019-09-20	2019-09-25			2019-11-06	2019-12-06	2020-01-10	2020-07-08

REVISEDROADS/KASHMIR/04 / Upgradation of F. 1. Sangam Khudwani Road. 2. Bijbehara to Kanihama Road	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - One Envelope	3,571,429.00	0.00	Under Implementation			2019-09-20	2019-09-25			2019-11-06	2019-12-06	2020-01-10	2020-07-08
REVISEDROADS/JAMMU01 / Upgradation of : 1. Sidra Surinsar Mansar Road. 2. Tutian di Khel Road.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - One Envelope	6,244,296.00	0.00	Under Implementation			2019-09-20	2019-09-25			2019-11-06	2019-12-06	2020-01-10	2020-07-08
REVISEDROADS/JAMMU02 / Upgradation of: 1. Chiralla Link Road. 2. Malaini to Chakrabarti Road	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - One Envelope	4,357,143.00	0.00	Cancelled			2019-09-20	2019-09-25			2019-11-06	2019-12-06	2020-01-10	2020-07-08
REVISEDROADS/JAMMU03 / Upgradation of Gulati to Shadra Sharif Road	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - One Envelope	5,942,858.00	0.00	Under Implementation			2019-09-20	2019-09-25			2019-11-06	2019-12-06	2020-01-10	2020-07-08
REVISEDROADS/JAMMU04 / Upgradation of : 1. Anji Panasa Road. 2. Deva Mai Ohli Mandir Road	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - One Envelope	3,142,858.00	0.00	Under Implementation			2019-09-20	2019-09-25			2019-11-06	2019-12-06	2020-01-10	2020-07-08
REVISED/BRIDGE/JAMMU/P OONCH / Construction of 165m Span (3x55m) Steel Truss Girder Bridge with Footpaths over River Betar Nallah at Dalhan, Poonch.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - One Envelope	2,800,000.00	0.00	Under Implementation			2019-09-20	2019-09-25			2019-11-06	2019-12-06	2020-01-10	2020-07-08
REVISED/DRAINAGE/NOGAM / Construction of Storm Water Drainage Scheme at Benpora Padshahi Bagh.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - One Envelope	5,400,000.00	0.00	Under Implementation			2019-09-20	2019-09-25			2019-11-06	2019-12-06	2020-01-10	2020-07-08
NEW/JFRP/MISSINGLINKS/01 / Construction of Drainage Network for Missing Link Zone - 1	IDA / 56950	Restoration of urban flood management infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope	8,857,150.00	0.00	Under Implementation			2019-09-20	2019-09-25			2019-11-06	2019-12-06	2020-01-10	2020-07-08
PMU/JFRP/MISSINGLINKS/02 / Construction of Drainage Network for Missing Links Zone II	IDA / 56950	Restoration of urban flood management infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope	7,143,000.00	0.00	Under Implementation			2019-09-29	2019-10-04			2019-11-15	2019-12-15	2020-01-19	2020-07-17
EOCCB/CONSTRUCTION / CONSTRUCTION OF CENTRAL CONTROL BUILDING FOR HOUSING EMERGENCY OPERATION CENTRE, SCADA (Supervisory Control and Data Acquisition) AND ALLIED WORKS	IDA / 56950	Restoration of urban flood management infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	3,571,430.00	0.00	Cancelled			2019-12-11	2019-12-16			2020-01-27	2020-04-10	2020-05-15	2020-11-11
REVISED/EOCCB / CONSTRUCTION OF CENTRAL CONTROL BUILDING FOR HOUSING EMERGENCY OPERATION CENTRE, SCADA (Supervisory Control and Data Acquisition) AND ALLIED WORKS	IDA / 56950	Restoration of urban flood management infrastructure	Post	Force Account	Direct		2,394,370.00	0.00	Pending Implementation			2019-12-15	2019-12-20					2020-01-24	2020-07-22
NEWREVISEDROADS/JAMMU02 / Upgradation of Chiralla Link Road and Malaini-Chakrabarti Road	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - One Envelope	4,357,143.00	0.00	Pending Implementation			2019-12-18	2019-12-23			2020-02-03	2020-03-04	2020-04-08	2020-10-05

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PMU/JTFRP/FUR/2016 / Procurement of Office furniture for PMU Offices at Srinagar and Jammu	IDA / 56950	Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		66,667.00	69,539.80	Under Implementation								2016-11-18								2016-11-18		2016-11-24		
PMU/JTFRP/POL/COMP01 / Purchase of Printers and Computers for PMU Offices at Srinagar and Jammu	IDA / 56950	Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		22,470.00	0.00	Pending Implementation								2017-02-09								2017-03-23		2017-04-07		
PMU/JTFRP/POL/AC/02 / Purchase of ACs and Fans	IDA / 56950	Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,300.00	0.00	Pending Implementation								2017-02-09								2017-03-23		2017-04-07		
PMU/JTFRP/POL/TV/03 / Purchase of LED TV and DSLR camera	IDA / 56950	Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		3,130.00	0.00	Pending Implementation								2017-02-13								2017-03-30		2017-04-20		
PMU/JTFRP/POL/VC/04 / Installation of Video conferencing in PMU Offices at Srinagar and Jammu	IDA / 56950	Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		33,100.00	0.00	Pending Implementation								2017-02-11								2017-03-28		2017-04-27		
PMU/JTFRP/OLD/G05 / Purchase of DG Sets for Srinagar and Jammu PMU Offices	IDA / 56950	Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,310.00	0.00	Pending Implementation								2017-02-13								2017-04-02		2017-04-17		
PMU/JTFRP/OLD/M/08 / Procurement of disaster management equipment for PMU Offices at Srinagar and Jammu	IDA / 56950	Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		12,520.00	0.00	Pending Implementation								2017-02-15								2017-04-01		2017-04-22		
JTFRP/SIDRF/BOATS01 / Procurement of 75 HP Fiber Motor Boats (10) and 25 HP Inflatable Motor Boats (20)	IDA / 56950	Strengthening disaster risk management capacity	Post	Direct Selection	Direct	Single Stage - One Envelope		675,780.00	625,384.52	Under Implementation								2017-08-18								2017-09-05		2017-10-10		
JTFRP/PMU/FES/PACKAGE/01 / Supply of chassis and fabrication of 16 Ton chassis of 17 units Multipurpose fire tenders, 9 units of fire tenders, 17 units of Medium weight vehicle (MWV) for quick response vehicle	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,711,667.00	0.00	Cancelled								2017-12-24								2018-02-09		2018-04-24		
JTFRP/PMU/FES/PACKAGE/02 / Supply of 17 hydraulic spreader cutter/comb tools, 17 ramps/hydraulic jack 20 ton, wedge jack and toe jack, 34 fire entry suits, 34 breathing apparatus sets, 34 Water jet blankets	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		666,666.00	0.00	Pending Implementation								2017-12-25								2018-02-10		2018-04-25		

JTRF/PMU/SDRF/PACKAGE /01 / Supply of CSSR equipments :1. 30angle cutter,18Circular Saw,22gas cutter,22regulator,22rubber Duplin,22air lifting bags,22combination cutters,22diamond chain saw,5ramset,22multicable winch,22come along,Hydraulic jack,22PAS (Personnel alert safety).	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope	945,000.00	0.00	Pending Implementation									2017-12-24	2017-12-29			2018-02-09		2018-04-24			2018-05-29			2018-11-25
JTRF/PMU/SDRF/PACKAGE /02 / Supply of water rescue equipments:14inflatable rubber boat,548Lifebuoy tubes,200Life saving jackets,92Floating Pump,2portable dewatering pumps,22underwater video camera,14fibre motorised boat,50rps delivery guns,24 throw bags.	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,563,334.00	0.00	Cancelled									2017-12-24	2017-12-29			2018-02-09		2018-04-24			2018-05-29			2018-11-25
JTRF/PMU/SDRF/PACKAGE /04 / Supply of 5 no mobile snow cutting machines	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope	125,000.00	0.00	Pending Implementation									2017-12-24	2017-12-29			2018-02-09		2018-04-24			2018-05-29			2018-11-25
JTRF/PMU/SDRF/PACKAGE /05 / Supply of chassis and fabrication of 16 no rescue vehicles 4WD fitted with ladder , inflatable lighting tower , generator , cable , winch and racks etc	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope	800,000.00	0.00	Pending Implementation									2017-12-24	2017-12-29			2018-02-09		2018-04-24			2018-05-29			2018-11-25
PMUSM/WR/DEDPU/10 / Trolley/Trailer mounted Diesel Engine Driven pumping units of 510 m3/hr (06 No's) & 715 m3/hr (06 No's), 10 Mtr Hoop towing arrangement alongwith Diameter Suction & delivery pipes (6 units each)	IDA / 56950	Restoration of urban flood management infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	610,000.00	0.00	Pending Implementation									2018-04-01	2018-04-06			2018-05-18		2018-07-31			2018-09-04			2019-03-03
JTRF/PMU/SDRF/PACKAGE /02 REV / Supply of water rescue equipment in four lots	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,590,000.00	0.00	Cancelled									2018-08-10	2018-08-15			2018-09-26		2018-12-09			2019-01-13			2019-07-12
JTRF/PMU/SDRF/PACKAGE /02REV01 / Supply of following water rescue equipments: 1. 14 no inflatable rubber boat with OBM 25 HP 2. 14 no fibre motorised boat with OBM having minimum 75 HP motor , seating capacity of 20	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope	775,385.00	0.00	Pending Implementation									2018-08-20	2018-08-25			2018-10-06		2018-12-19			2019-01-23			2019-07-22
JTRF/PMU/SDRF/PACKAGE /02REV02 / Supply of the Following water Rescue Equipments .LOT-2 1. 548 No's Lifebuoy tubes 2. 200 No's Life saving jackets 3. 50 No's Rope delivery guns 4. 24 No's Throw bags	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope	428,154.00	0.00	Cancelled									2018-08-15	2018-08-30			2018-10-01		2018-12-14			2019-01-18			2019-07-17

JTRF/PMUSD/DF/PACKAGE /02REV04 / Supply of following Equipment: 1. 92 No's Floating pumps 2. 20 No's Portable dewatering pumps	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope	230,770.00	0.00	Cancelled		2018-08-20	2018-08-25		2018-10-06	2018-12-19	2019-01-23	2019-07-22
JTRF/PMUSD/DF/PACKAGE /02REV03 / Supply of 22 No's Under water video camera	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope	192,308.00	0.00	Pending Implementation		2018-08-20	2018-08-25		2018-10-06	2018-12-19	2019-01-23	2019-07-22
JTRF/PMUSD/SMC/WB/VEH09 /REV / Procurement of chassis for Emergency/Quick response vehicles (08 No's).	IDA / 56950	Restoration of urban flood management infrastructure	Post	Direct Selection	Direct		154,000.00	0.00	Pending Implementation		2018-09-15	2018-09-20				2018-10-25	2019-04-23
PMUSD/DC/WB/WWTE08/ REV / Portable waste water testing equipments for analyzing the waste water parameters like BOD, COD, TSS, pH, TDS, Ammonical nitrate, Phosphate etc. (02 sets)	IDA / 56950	Restoration of urban flood management infrastructure	Post	Direct Selection	Direct		95,450.00	0.00	Pending Implementation		2018-09-15	2018-09-20				2018-10-25	2019-04-23
JTRF/PMUSD/DF/PACKAGE /03REV01 / Supply of following lighting equipments: 1. Inflatable lighting towers (22 No.s)	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope	101,539.00	0.00	Pending Implementation		2018-09-15	2018-09-20		2018-11-01	2019-01-14	2019-02-18	2019-08-17
JTRF/PMUSD/DF/PACKAGE /03REV02 / Supply of following lighting equipments 1. Portable gensets 10 KVA (22 No.s)	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope	44,618.00	0.00	Cancelled		2018-09-15	2018-09-20		2018-11-01	2019-01-14	2019-02-18	2019-08-17
JTRF/PMUSD/DF/PACKAGE /03REV03 / Supply of following lighting equipments 1. Search lights (22 No.s)	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope	2,000.00	0.00	Pending Implementation		2018-09-15	2018-09-20		2018-11-01	2019-01-14	2019-02-18	2019-08-17
PMUSD/DC/WB/VEH09 / Procurement of Emergency/Quick response vehicles (08 No's). The vehicle shall be 4 x 4 having suitable GVW rating & BIS IVEURO IV for towing Trolley mounted Pumping unit coupled to Diesel Driven Engine.	IDA / 56950	Restoration of urban flood management infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	286,667.00	0.00	Cancelled		2018-04-09	2018-04-14		2018-05-26	2018-08-08	2018-09-12	2019-03-11
PMUSD/DC/WB/WWTE08 / Portable waste water testing equipments for analyzing the waste water parameters like BOD, COD, TSS, pH, TDS, Ammonical nitrate, Phosphate etc. (02 sets)	IDA / 56950	Restoration of urban flood management infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	95,450.00	0.00	Cancelled		2018-04-09	2018-04-14		2018-05-26	2018-08-08	2018-09-12	2019-03-11
JTRF/PMUSD/DF/PACKAGE /03 / Supply of following lighting equipments : 22 no inflatable lighting towers, 22 no portable gensets 10 KVA, 22 no search lights.	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope	160,000.00	0.00	Cancelled		2017-12-24	2017-12-29		2018-02-09	2018-04-34	2018-05-29	2018-11-25

PMUSDRF/PACKAGE 3/REVGEM / PROCUREMENT OF 10KVA PORTABLE GENSETS (22 NUMBER)	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Quotations	Open - National	Single Stage - One Envelope		44,618.00	0.00	Pending Implementati on			2018-11-17						2019-01-12		2019-07-11	
PMUJFR/EQUIPMENT/FE SREV / Supply of chasis and fabrication of 16 Ton chasis of 17 units Multipurpose fire tenders, 9 units of fire tenders, 17 units of Medium weight vehicle (MWV) for quick response vehicle	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,711,687.00	0.00	Under Implementati on			2019-02-15		2019-02-20		2019-04-03		2019-06-16		2019-07-21	2020-01-17
PMUSDRF/RETENDERING/ PUMPS / Supply of following Equipment: 1. 92 No's Floating pumps 2. 20 No's Portable dewatering pumps	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		230,770.00	0.00	Under Implementati on			2019-03-07		2019-03-12		2019-04-23		2019-07-08		2019-08-10	2020-02-08
PMUSDRF/RETENDERING/ WRESCUE / Supply of 50 No's Rope delivery guns	IDA / 56950	Strengthening disaster risk management capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		418,868.00	0.00	Under Implementati on			2019-03-08		2019-03-13		2019-04-24		2019-07-07		2019-08-11	2020-02-07
JFR/PMU/RESCUE/KITS / Procurement of Search and Rescue Kits for 4000 Panchayati Raj Institutions in the State of J&K.	IDA / 56950	Strengthening disaster risk management capacity	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		2,877,143.00	0.00	Cancelled			2019-04-20		2019-04-25		2019-06-06		2019-08-19		2019-09-23	2020-03-21
JFR/PMU/HMAP/CKG E01 / Supply, Installation and Commissioning of equipments for implementation of Hydro Meteorological Action Plan.	IDA / 56950	Strengthening disaster risk management capacity	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		4,300,000.00	0.00	Cancelled			2019-08-20		2019-08-25		2019-10-06		2019-12-19		2020-01-23	2020-07-21
PMUJFR/SMC/PUMPS/LO WCAP / Procurement of low capacity diesel engine driven mobile pumping units for SMC.	IDA / 56950	Restoration of urban flood management infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		100,000.00	0.00	Under Implementati on			2019-09-20		2019-09-25		2019-11-06		2020-01-19		2020-02-23	2020-08-21
PMUJFR/SCADA / Installation of SCADA System for 80 Storm Water Dewatering Stations in and around Srinagar City.	IDA / 56950	Restoration of urban flood management infrastructure	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		4,714,285.00	0.00	Cancelled			2019-08-20		2019-08-25		2019-10-06		2019-12-19		2020-01-23	2020-07-21
REVISED/SCADA / Design, Supply, Installation, Testing, Commissioning with Annual Maintenance for 04 Years of SCADA System for 80 storm water dewatering stations in and around Srinagar City.	IDA / 56950	Restoration of urban flood management infrastructure	Prior	Request for Bids	Open - International	Single Stage - One Envelope		4,857,150.00	0.00	Under Implementati on			2019-09-20		2019-09-25		2019-11-06		2019-12-06		2020-01-10	2020-07-08
REVISED/HMAP / Supply, Installation and Commissioning of equipment for implementation of Hydro Meteorological Action Plan.	IDA / 56950	Strengthening disaster risk management capacity	Prior	Request for Bids	Open - International	Single Stage - One Envelope		12,571,430.00	0.00	Under Implementati on			2019-09-20		2019-09-25		2019-11-06		2019-12-06		2020-01-10	2020-07-08

REVISEDROADS/KASHMIR/03 / Upgradation of : 1. Rambhagh to Civil Secretariat IG Road: 2. Eastern Foreshore Road. 3. Peerbagh to Humama IG Road. 4. Parimpura to Solbagh Road.	IDA / 56950	Reconstruction of roads and bridges	Post	Request for Bids	Open - National	Single Stage - One Envelope		7,857,150.00	0.00	Under Implementation											2019-09-20	2019-09-25					2019-11-06	2019-12-06			2020-01-10			2020-07-08																			
PMU/JFRP/SPARES/PUMPS / Procurement of Spares for High Capacity Diesel Engine Driven Auto Prime Mobile Pumps	IDA / 56950	Restoration of urban flood management infrastructure	Post	Direct Selection	Direct			132,900.00	0.00	Pending Implementation																								2019-09-29	2019-10-04			2019-11-08			2020-05-06												
PMU/JFRP/ACCESSORIES/PUMPS / Procurement of Additional Accessories for High Capacity Diesel Engine Driven Mobile Auto prime Pumps.	IDA / 56950	Restoration of urban flood management infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope		62,900.00	0.00	Pending Implementation																												2019-10-05			2019-11-30			2020-05-28									
REVISED/PANCHAYAT/KITS / Procurement of Search and Rescue Kits for 4000 Panchayati Raj Institutions in the State of J&K.	IDA / 56950	Strengthening disaster risk management capacity	Prior	Request for Bids	Open - National	Single Stage - One Envelope		2,877,143.00	0.00	Pending Implementation																														2019-12-15	2019-12-20			2020-01-31			2020-03-01			2020-04-05			2020-10-02

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
PMU/JFRP/PCS/2016/1 / consultancy services to conduct feasibility studies and to prepare Detailed Reports for Comprehensive Flood Mitigation in Jehlum River Basin.	IDA / 56950	Strengthening disaster risk management capacity	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	2,511,069.79	Signed	2016-11-21		2017-01-02		2017-02-11					2017-03-13		2017-04-12			2017-05-04			2017-06-10			2019-06-10
PMU/JFRP/PCS/HFC/2017/2 / CONSULTANCY SERVICES FOR PREPARING FEASIBILITY AND DETAILED PROJECT REPORTS FOR FLOOD MITIGATION AND COMPREHENSIVE RIVER MANAGEMENT MEASURES FOR RIVER TAWI BASIN	IDA / 56950	Strengthening disaster risk management capacity	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	2,528,423.30	Signed	2017-01-09		2017-01-30		2017-03-15					2017-04-14		2017-04-29			2017-05-21			2017-06-25			2019-06-25
PMU-JFRP-CS-TAQAC-03 / Consultancy Services for Technical assistance and Quality Audit in PMU for Jehlum & Tawi Flood Recovery Project under World Bank	IDA / 56950	Implementation Support	Prior	Quality And Cost-Based Selection	Open - National		1,334,550.00	1,401,882.78	Signed	2017-01-30		2017-02-14		2017-03-30					2017-04-29		2017-05-19			2017-06-29			2017-08-12			2019-08-02

PMU/JFRPCS/HRVA07 / Consultancy services for Hazard and Risk Vulnerability Assessment Study with specific focus on Seismic Risk Mitigation of Jammu and Kashmir	IDA / 56950	Strengthening disaster risk management capacity	Prior	Quality And Cost Based Selection	Open - International		2,307,700.00	2,991,878.07	Signed	2017-03-27	2017-04-17	2017-05-31			2017-06-30	2017-07-30	2017-09-03	2017-10-08	2019-10-08
PMU/JFRPCS/DGBC/06 / CONSULTANCY SERVICES FOR UPGRADING DESIGN GUIDELINES AND BUILDING CODES CUM MATERIAL SPECIFICATIONS WITH RESPECT TO THE MULTIPLE DISASTERS IN THE STATE OF J&K, WITH SPECIFIC REFERENCE TO THE SEISMIC ZONE 4 & 5.	IDA / 56950	Strengthening disaster risk management capacity	Post	Quality And Cost Based Selection	Open - National		158,630.00	0.00	Cancelled	2017-03-20	2017-04-10	2017-05-24			2017-07-03	2017-08-02	2017-09-06	2017-10-11	2018-04-09
PMU-JFRP-CS-DGBC- 06REV / CONSULTANCY SERVICES FOR UPGRADING DESIGN GUIDELINES AND BUILDING CODES CUM MATERIAL SPECIFICATIONS WITH RESPECT TO THE MULTIPLE DISASTERS IN THE STATE OF J&K, WITH SPECIFIC REFERENCE TO THE SEISMIC ZONE 4 & 5.	IDA / 56950	Strengthening disaster risk management capacity	Post	Quality And Cost Based Selection	Open - International		158,630.00	0.00	Under Implementation	2017-05-22	2017-06-12	2017-07-26			2017-08-30	2017-09-29	2017-11-03	2017-12-08	2018-06-06
JFRP/PMU/2018/BME / Consultancy Services for benefit Monitoring & Evaluation Study (BME)	IDA / 56950	Implementation Support	Post	Quality And Cost Based Selection	Open - National		175,000.00	0.00	Pending Implementation	2018-02-15	2018-03-08	2018-04-21			2018-05-19	2018-06-18	2018-07-23	2018-08-27	2019-08-27
PMUDSS01/2018 / DEVELOPMENT AND COMMISSIONING OF DECISION SUPPORT SYSTEM FOR JKSDMA	IDA / 56950	Strengthening disaster risk management capacity	Prior	Quality And Cost Based Selection	Open - National		1,020,000.00	0.00	Cancelled	2018-07-24	2018-08-14	2018-09-27			2018-10-25	2018-11-24	2018-12-29	2019-02-02	2020-02-02
PMUSEOC2018/01 / CONSULTANCY FOR SCHEMATIC AND ARCHITECTURAL DESIGN , INTERIOR DESIGN, STRUCTURAL DESIGN , INFRASTRUCTURE ENGINEERING DESIGN, PROJECT MANAGEMENT AND SUPERVISION OF STATE EMERGENCY OPERATION CENTER , J&K STATE	IDA / 56950	Strengthening disaster risk management capacity	Post	Quality And Cost Based Selection	Open - National		77,000.00	0.00	Under Implementation	2018-09-10	2018-10-01	2018-11-14			2018-12-12	2019-01-11	2019-02-15	2019-03-22	2020-03-21
PMUMIS01/2018 / Developing a web enabled Management information system .	IDA / 56950	Implementation Support	Post	Quality And Cost Based Selection	Open - National		154,000.00	0.00	Under Implementation	2018-10-26	2018-11-16	2018-12-30			2019-01-27	2019-02-26	2019-04-02	2019-05-07	2020-05-06
PMUDSS01/2018/REV / DEVELOPMENT AND COMMISSIONING OF DECISION SUPPORT SYSTEM FOR JKSDMA.	IDA / 56950	Strengthening disaster risk management capacity	Prior	Quality And Cost Based Selection	Open - National		1,020,000.00	0.00	Under Implementation	2018-12-15	2019-01-05	2019-02-18			2019-03-18	2019-04-17	2019-05-22	2019-06-26	2020-06-25

JTFRP/PMU/RETROFITTING / CONSULTANCY SERVICE FOR SEISMIC VULNERABILITY ASSESSMENT AND PREPARATION OF SEISMIC RETROFITTING DPRS OF Fire Stations and College Building at Srinagar	IDA / 56950	Implementation Support	Post	Quality And Cost-Based Selection	Open - National		103,000.00	0.00	Under Implementation	2019-01-07	2019-01-28	2019-03-13			2019-04-10	2019-05-10	2019-06-14	2019-07-19	2020-07-18
PMU/JTFRP/TRAINING/CONSULTANCY / Consultancy Services for Capacity Building of fire departments, communities and other stakeholders under JTFRP	IDA / 56950	Strengthening disaster risk management capacity	Post	Quality And Cost-Based Selection	Open - National		557,000.00	0.00	Under Implementation	2019-06-01	2019-06-22	2019-08-05			2019-09-02	2019-10-02	2019-11-06	2019-12-11	2020-12-10

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SMC/JTFRP/CONSULTANCY/WAPCOS / Consultancy for Preparation of Environmental and Social Report of Upgrading of 49 Dewatering Stations, Preparation of DPR of drainage Schemes complete with Environmental and Social Report (under Phase-II), preparation of concept report/DPR of SCADA system	IDA / 56950	Implementation Support	Post	Direct Selection	Direct		230,000.00	0.00	Canceled	2018-02-27		2018-03-09					2018-05-13		2018-11-09
PMU/CDCS/DS01/2018 / Engagement of Craft Sector Institute Srinagar, as Regional Sector Expert in non farm livelihood.	IDA / 56950	Restoration and strengthening of livelihoods	Post	Direct Selection	Direct		130,770.00	0.00	Under Implementation	2018-03-15		2018-03-30					2018-06-03		2018-11-30