

<b>Procurement Plan</b>
<b>Project information:</b> Republic of the Marshall Islands, RMI Maritime Investment Project (P161382)
<b>Project Implementation agency:</b> Ministry of Transport and Communications
<b>Date of the Procurement Plan: February 12, 2018</b>
<b>Period covered by this Procurement Plan:</b> February 1, 2018 to July 31, 2019
<b>Preamble</b>
In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.
This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.
<b>The Bank’s Standard Procurement Documents:</b> shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
<b>National Procurement Arrangements:</b> In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.
When the Borrower uses its own national open competitive procurement arrangements as set forth in the Procurement Code of 1988, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:
<ol style="list-style-type: none"> <li>1. The procurement is open to all eligible firms from any country;</li> <li>2. The request for bids/request for proposals document shall require the Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting signed contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights;</li> <li>3. Publication of contract award information;</li> <li>4. Rights for the Bank to review procurement documentation and activities; and</li> <li>5. An effective complaints mechanism.</li> </ol>
When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.
<b>Leased Assets</b> as specified under paragraph 5.10 of the Procurement Regulations: <b>Not Applicable</b>

**Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations: **Not Applicable**

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Work**)

Goods: **is not applicable;**

Works: **is not applicable.**

**PROCUREMENT PLAN** Marshall Islands : Marshall Islands Maritime Investment Project

**General Information**

Country: Marshall Islands Bank's Approval Date of the Original Procurement Plan: 2019-08-08  
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-06-29  
 Project ID: P161382 GPN Date: 2018-03-12  
 Project Name: Marshall Islands Maritime Investment Project  
 Loan / Credit No: IDA / D4520, IDA / V1660  
 Executing Agency(ies) Division of International Development Assistance-MOF

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MH-DIDA-53112-CO-RFQ / Office equipment	IDA / V1660		Post	Request for Quotations	Open - National	Single Stage - One Envelope		40,000.00	0.00	Canceled								2018-07-06								2018-08-31		2019-02-27
MH-DIDA-203095-CO-RFQ / Office Equipment	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		40,000.00	0.00	Pending implementation								2020-12-06								2021-01-31		2021-07-30

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MH-DIDA-126539-CS-CDS / Finance Manager	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Individual Consultant Selection	Direct		220,000.00	220,000.00	Signed	2019-08-16	2019-08-11	2019-08-16	2019-08-09	2019-08-16	2019-08-14	2019-08-16	2019-08-08	2021-09-15	
MH-DIDA-128579-CS-CDS / Registries Assessment and Options Technical Assistance Phase II	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Direct Selection	Direct		310,000.00	307,050.00	Signed	2019-08-22	2019-09-03	2019-09-01	2019-10-13			2019-11-05	2019-11-15	2020-05-03	
MH-DIDA-140104-CS-INDV / Environmental and Social Safeguards Officer to support Safeguards Advisor	IDA / D4520	Maritime Infrastructure	Post	Individual Consultant Selection	Limited		30,000.00	46,830.00	Signed	2019-10-16	2019-10-16	2019-10-21	2019-10-17	2019-11-11	2019-10-30	2019-12-16	2019-11-04	2020-06-13	
MH-DIDA-149787-CS-INDV / Safeguards Specialist (Social)	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Individual Consultant Selection	Open		400,000.00	314,532.00	Signed	2020-01-15	2020-03-26	2020-03-04	2020-07-01	2020-03-25	2020-09-10	2020-04-29	2020-08-31	2022-04-29	
MH-DIDA-144702-CS-INDV / Project officer to support World Bank CIU project Manager	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant selection	Limited		65,000.00	0.00	Under Implementation	2019-11-29	2020-01-06	2019-12-04		2019-12-25		2020-01-29		2022-01-28	
MH-DIDA-149790-CS-INDV / Senior Finance Officer	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Open		65,000.00	26,760.00	Signed	2020-01-17	2020-01-26	2020-03-06	2020-03-25	2020-03-27	2020-04-28	2020-05-01	2020-04-28	2022-05-01	
MH-DIDA-149796-CS-INDV / Human Resource/Organizational Management Specialist	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Open		120,000.00	0.00	Under Implementation	2020-01-31	2020-02-19	2020-03-20		2020-04-10		2020-05-15		2020-12-31	
MH-DIDA-149798-CS-INDV / Remuneration and Compensation Review Specialist	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Open		30,000.00	0.00	Under Implementation	2020-01-31	2020-02-04	2020-03-20		2020-04-10		2020-05-15		2020-11-11	
MH-DIDA-149801-CS-INDV / Communication Officer	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Open		50,000.00	0.00	Pending Implementation	2020-05-30		2020-07-18		2020-08-08		2020-09-12		2025-06-08	
MH-DIDA-149789-CS-CDS / CIU Program Manager	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Individual Consultant Selection	Direct		400,000.00	370,560.00	Signed	2020-01-31	2020-02-13	2020-02-10	2019-11-29	2020-03-02	2020-03-13	2020-04-06	2020-04-06	2020-10-03	
MH-DIDA-156584-CS-INDV / 2020 CIU Procurement Advisor	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Individual Consultant Selection	Open		440,000.00	440,000.00	Signed	2020-02-07	2020-02-18	2020-03-27	2020-04-16	2020-04-17	2020-05-08	2020-05-22	2020-03-30	2020-11-18	

MH-DIDA-155602-CS-INDV / CIU Ebeye Project Officer	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Limited		90,000.00	0.00	Canceled	2020-01-24		2020-01-29		2020-02-19		2020-03-25		2020-09-21	
MH-DIDA-157810-CS-INDV / CIU Ebeye Project Officer	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Open		90,000.00	127,110.00	Signed	2020-02-10	2020-01-27	2020-03-30	2020-03-09	2020-04-20	2020-05-13	2020-05-25	2021-05-13	2020-11-21	
MH-DIDA-149791-CS-CDS / Finance Associate	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Open		42,000.00	46,830.00	Signed	2020-03-10	2020-01-06	2020-04-28	2020-03-10	2020-05-19	2020-03-16	2020-06-23	2020-03-30	2020-12-20	
MH-DIDA-188569-CS-INDV / Gender-Based Violence Specialist	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2020-08-19	2021-02-25	2020-10-07		2020-10-28		2020-12-02		2021-05-31	
MH-DIDA-195907-CS-INDV / Environmental Safeguards Specialist	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Individual Consultant Selection			600,000.00	0.00	Under Review	2020-09-23	2020-11-03	2020-11-11		2020-12-02		2021-01-06		2021-07-05	
MH-DIDA-203094-CS-INDV / Digital Content/Communications Support	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Open		60,000.00	0.00	Pending Implementation	2020-12-06		2021-01-24		2021-02-14		2021-03-21		2021-09-17	
MH-DIDA-203096-CS-INDV / Procurement Officer/Associate	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2021-01-01	2021-06-09	2021-02-19		2021-03-12		2021-04-16		2021-10-13	
MH-DIDA-207077-CS-INDV / Administrative Staff	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Open		40,000.00	0.00	Under Implementation	2021-01-08	2021-06-03	2021-02-26		2021-03-19		2021-04-23		2021-10-20	
MH-DIDA-207078-CS-INDV / M&E officer	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Open		60,000.00	0.00	Pending Implementation	2021-01-08		2021-02-26		2021-03-19		2021-04-23		2021-10-20	
MH-DIDA-207079-CS-INDV / Finance officer (2)	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Open		50,000.00	0.00	Pending Implementation	2021-01-08		2021-02-26		2021-03-19		2021-04-23		2021-10-20	
MH-DIDA-207080-CS-INDV / 2. Program Manager 2020	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Individual Consultant Selection	Open		440,000.00	0.00	Under Implementation	2021-01-08	2021-06-17	2021-02-26		2021-03-19		2021-04-23		2021-10-20	
MH-DIDA-149802-CS-CDS / Regulatory and Public Law Adviser	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Direct		120,000.00	0.00	Pending Implementation	2020-02-16		2020-02-26		2020-03-18		2020-04-22		2020-10-19	
MH-DIDA-149797-CS-INDV / Communication Specialist	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Individual Consultant Selection	Open		300,000.00	0.00	Pending Implementation	2020-02-15		2020-04-04		2020-04-25		2020-05-30		2021-01-15	
MH-DIDA-149788-CS-INDV / Monitoring and Evaluation Specialist	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Individual Consultant Selection	Open		300,000.00	0.00	Pending Implementation	2020-01-17		2020-03-06		2020-03-27		2020-05-01		2022-05-01	
MH-DIDA-241888-CS-CDS / Amendment No. 3 - Environmental Safeguard Specialist	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Direct Selection	Direct		186,150.00	0.00	Pending Implementation	2021-06-29		2021-07-09				2021-09-12		2022-03-11	