# **Appendix to Annex 3**

#### **Procurement Plan**

#### I. General

1. Project Information

Country : India

Borrower : Government of India

Project Name : National Hydrology Project

Loan Credit No. :

2. Bank's Approval Date of the Procurement Plan:

3. Date of General Procurement Notice :

**4. Period Covered by this procurement plan** : 18 months

II. Goods, Works, and Non-Consulting Services

Thresholds for Method of Procurement for procurement of goods, works and non-consulting services

Procurement of Goods, Information technology and non consultancy services:

Method of Procurement	Thresholds for Methods
International Competitive Bidding (ICB)	> US Dollars 3 million
Limited Competitive Bidding (LIB)	Must meet the requirements as per Para 3.2 of the
	Procurement Guidelines, and with prior agreement in
	PP with the Bank
National Competitive Bidding (NCB)	> USD 100,000 and up to USD 3 million
Shopping	Up to USD 100,000 (INR 6.5 m)
Direct	Must meet the requirements as per Para 3.7 of the
	Procurement Guidelines, and with prior agreement in
	PP with the Bank
Framework Agreement	Must meet the requirements as per Para 3.6 of the
	Procurement Guidelines, and with prior agreement in
	PP with the Bank

#### **Procurement of Works:**

Method of Procurement	Thresholds for Methods
International Competitive Bidding (ICB)	> US Dollars 40 million
National Competitive Bidding (NCB)	> USD 100,000 and up to USD 40 million
Comparison of three quotations / Shopping	Up to USD 100,000 (INR 6.5 m)
Force Account	Must meet the requirements as per Para 3.9 of the
	Procurement Guidelines, and with prior agreement in
	PP with the Bank

**Prior Review Thresholds:** The following would be subject to Prior review of the Bank regardless of the Method of selection:

- (a) **Works**: First procurement under the project irrespective of value and all procurements estimated to cost more than USD 10 million
- (b) **Goods**: First procurement under the project irrespective of value and all procurements estimated to cost more than USD 2 million; and

The Prior Review Thresholds will be reviewed and updated during the implementation of the project, and modified based on the risk assessment.

1. **In the case of contracts subject to prior review,** Project Implementing Entity shall seek the Bank's no objection **before granting/agreeing to** (a) an extension of the stipulated time for performance of a contract that either increases the contract price or has an impact on the planned completion of the project; (b) any substantial modification of the scope of works, goods, non-consulting services or consulting services, other significant changes to the terms and conditions of such that the contract,; (c) any variation order or amendment (except in cases of extreme urgency) which singly or combined with all variation orders or amendments previously issued, increase the original contract amount by more than 15 percent; or (d) the proposed termination of the contract..

A copy of all amendments to the contract shall be furnished to the Bank for its record.

#### 2. Prequalification

Not Applicable

**Domestic Preference:** The provision of domestic preference is applicable in the evaluation of Goods only.

#### 3. Reference to Procurement Manual

The procurement manual for the project is presently under preparation. SBDs agreed between the Project and Bank will be used for all works, goods, and non consultancy procurements.

### 4. Any Other Special Procurement Arrangements

The National bidding method for procurement and goods and works according to the above value thresholds will be conducted in accordance with paragraphs 3.3 and 3.4 of the Bank's Procurement Guidelines and the following provisions:

- (a) Only the model bidding documents for NCB agreed with the GOI task force (and as amended for time to time) shall be used for bidding.
- (b) Invitations to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated

- national daily, among others, giving the website/electronic portal details from which the details of the invitation to bid can be downloaded) at least 30 days before the deadline for the submission of bids.
- (c) No special preferences will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises, or enterprises from any given state.
- (d) Extension of bid validity shall not be allowed with reference to contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by the Bank only in cases of force majeure and circumstances beyond the control of the purchaser/employer).
- (e) Rebidding shall not be carried out with reference to contracts subject to Bank prior review without the prior concurrence of the Bank. The system of rejecting bids outside a predetermined margin or 'bracket' of prices shall not be used in the project.
- (f) Rate contracts entered into by the DGS&D will not be acceptable as a substitute for NCB procedures unless incorporation of right to audit and fraud corruption clauses. DGS&D contracts will be acceptable, however, for any procurement under the shopping procedures.
- (g) Two or three envelope system will not be used (except when using the e-procurement system assessed and agreed by the Bank).
- (h) No negotiations are conducted even with the lowest evaluated responsive bidders.
- 5. The bid evaluation will be carried out according to the agreed timeline in the Procurement Activity Schedule.

#### **III.** Selection of Consultants

#### 1. Methods and Prior Review Threshold

## Procurement methods of procurement of Consultants' Services (Firms)

Method of Procurement	Thresholds for Methods
Quality and Cost Based Selection (QCBS)	
Quality Based Selection (QBS)	Must meet the requirements as per Para 32
	to 3.4 of the Consultant Guidelines
Selection based on a Fixed Budget (FBS)	Must meet the requirements as per Para 3.5 of
	the Consultant Guidelines,
Selection Based on Least Cost Basis (LCS)	Must meet the requirements as per Para 3.6 of
	the Consultant Guidelines,
Selection based on Consultant's Qualification	Estimated not to exceed USD 300,000, and
(CQ)	must meet the requirements as per Para 3.7 of
	the Consultant Guidelines.

Single Source Selection (SSS)	Must meet the requirements as per Para 3.8 to
	3.11 of the Consultant Guidelines, and with
	prior agreement in PP with the Bank.

#### Procurement methods for Selection of Individual Consultants (IC)

Method of Procurement	Thresholds for Methods
Competitive Selection	Must meet the requirements of Section V,
	Para 5.1 to 5.5 of the Consultant Guidelines.
Single Source Selection (SSS)	Must meet the requirements of Section V,
	Para 5.6 of the Consultant Guidelines and
	with prior agreement in PP with the Bank

<sup>\*</sup>Shall meet the requirements as stated in Consultant Guidelines

#### **Prior Review Thresholds:**

- (a). **Consulting Firm**: First procurement under the project irrespective of value and all procurements estimated to cost more than USD 1 million.
- (b). **Individual Consultant**: all procurements estimated to cost more than USD 0.3 million

Terms of Reference (ToR) for all consultant contracts shall be furnished to the Bank for its prior review and No Objection.

# Note: The Prior Review Thresholds will be reviewed during the implementation of the project and modified.

- 1. In the case of contracts subject to prior review, before agreeing to: (a) an extension of the stipulated time for performance of a contract; (b) any substantial modification of the scope of services, substitutions of key experts, or other significant changes to the terms and conditions of the contract; or (c) the proposed termination of the contract, the Borrower shall seek the Bank's no objection. A copy of all amendments to the contract shall be furnished to the Bank for its record.
- 2. Short List comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than USD 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. The Request for Expression of Interest for consultancy services estimated to cost above USD 300,000 equivalent per contract for firms shall be advertised in UNDB online and World Bank external Website and in accordance with other provisions of Para 2.5 of the Consultant Guidelines
- 4. **Any other Special Selection Arrangements:** [including advance procurement and retroactive financing, if applicable]

# I. Implementing Agency Capacity Building Activities with Time Schedule

No	Expected Outcome/Activity Description	Estimated	Date
		Duration	
1.	ASCI training on Procurement Procedures arranged for Executive, Assistant Engineers who are responsible for Procurement – multiple trainings	2 weeks	Continuous
2.	Contract management training – multiple trainings	2 weeks	Continuous
3.	Customized training on Procurement Procedures arranged for Executive, Assistant Engineers who are responsible for Procurement – multiple trainings	1 week	Continuous

PROCUREMENT India: National Hydrology Project

General Information

Project ID:

India Country:

Bank's Approval Date of the Original Procurement Plan: 2017-11-19

Revised Plan Date(s): (comma delineated, leave blank if non 2020-08-21

P152698 GPN Date:

Project Name: National Hydrology Project

Loan / Credit No: IBRD / 87250

Executing Agency(ies) West Bengal Surface Water

WORKS																													1
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status		qualification iments		lification on Report	Docum	Bidding ment / fication		rocurement Invitation	Bidding I as Is	Oocuments ssued	Proposal Si Opening		Repor		Signed	Contract	Cont
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
IN-WEST BENGAL SW- 38559-CW-RFB / Construction of State Data Center at Kolkata	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				328,358.00	294,388.26	Signed					2017-12-18	2018-03-08	2017-12-20	2018-03-10			2018-01-22	2018-04-13	2018-02-08	2018-06-20	2018-03-04	2018-07-25	2019-03-04
IN-WEST BENGAL SW- 38558-CW-RFB / Construction of Control Room for SCADA of Durgapur Barrage	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope				89,552.00	85,295.04	Signed							2018-01-17	2018-05-17							2018-03-09	2018-08-16	2018-09-05
IN-WEST BENGAL SW- 38561-CW-RFB / Construction of Control Room for SCADA of Tilpara Barrage	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope				89,552.00	0.00	Canceled							2018-01-31	2018-07-18							2018-03-21		2018-09-17
NHP-2018-2019-WBSW- 379626-CW-NCB-SE / Construction of building for installation of SCADA centre at Tilpara Barrage	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				115,384.62	95,407.35	Signed					2019-07-30	2019-06-19	2019-07-30				2019-08-30	2019-08-05	2019-09-23	2019-10-01	2019-10-14	2019-11-05	2020-06-10
NHP-2020-2021-WBSW- 340078 / Construction of regional data centre at Purulia	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				130,769.23	0.00	Pending Implementat	:				2020-07-15		2020-07-20				2020-08-31		2020-11-13		2020-12-18		2021-06-16
NHP-2020-2021-WBSW- 999709 / Construction of water modelling and training centre	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,015,384.62	0.00	Pending Implementat					2020-11-30		2020-12-05				2021-01-16		2021-03-31		2021-05-05		2021-11-01

GOODS																													
	eference No. /	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-o	ualification nents		lification on Report	Draft Docum Justifi	nent /		Procurement Invitation		Documents Issued			Recommen	aluation t and idation for ard	Signed	Contract	Contract	Completion
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
of Photocopies for the State Project	PQ / and installation or and Printers	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,692.31	25,355.32	Signed							2017-11-14	2017-10-18							2017-12-08	2017-12-27	2018-01-07	

IN-WEST BENGAL SW- 36330-GO-RFQ / Procurement and Installation of Desktop PC with	IBRD / 87250	Water Resources Monitoring	Post	Request for	Limited	Single Stage - One	7,692.31	19,082.30	<i>a</i> : 1						2017-10-16						2017-12-09	2015 10 10		
peripherals for the State Project Management Unit of National Hydrology Project	IBRD / 8/230	System	rust	Quotations	Limited	Envelope	1,052.31	15,052.30	Signed					2017-11-14	2017-10-10						2011-12-05	2017-12-12	2018-01-08	
IN-WEST BENGAL SW- 38546-GO-RFB / Procurement of Discharge measuring Equipment (ADCP)	BRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	97,015.00	69,656.41	Signed			2017-12-06	2017-12-18	2017-12-06	2018-03-10		2017-12-27	2018-02-16	2018-01-07	2018-04-09	2018-01-30	2018-04-16	2018-05-30	
IN-WEST BENGAL SW- 39196-GO-RFQ / Procurement of ITC equipment	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	11,940.00	6,494.50	Signed					2017-12-11	2018-03-15						2018-01-26	2018-06-07	2018-03-12	
IN-WEST BENGAL SW- 38548-GO-RFB / Procurement of Survey Instruments (1 no. RTK-DGPS and 4 nos. GPS- Hand held)	: IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	53,800.00	51,901.20	Signed					2018-02-12	2018-03-07						2018-03-15	2018-08-03	2018-05-14	
IN-WEST BENGAL SW- 48181-GO-RFQ / Procurement of Survey Instruments (2 nos. Total Station and 4 nos. Digital Level)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	23,100.00	0.00	Under Implementati on					2018-02-12	2019-07-10						2018-03-15		2018-05-14	
IN.WEST BENGAL SW. 38540-GO-RFB / Supply Installation Testing Commissioning and Maintenance of Real Time Data Acquisition System (RTDAS) with telemetry of Irrigation and Waterways Department West Bengal Under National Hydrology Project And Integrate with Data Center located at Kolkata	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,879,461.54	0.00	Canceled			2018-07-25	2018-08-09	2018-07-25	2018-08-09		2018-08-27		2018-09-17		2018-10-08		2019-10-08	
IN.WEST BENGAL SW. 38555-GO-RFB / Supply, installation, testing, commissioning, training and maintenance of Automatic Operation of Durgapur Barrage along with collection, storage and dissemination of data	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	461,538.46	0.00	Canceled			2018-09-04		2018-09-09			2018-10-12		2018-10-30		2018-11-27		2019-11-27	
NHP-2018-2019-WBSW- 351943-GO-SH-QU / Procurement of Laptops	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	7,538.46	6,244.14	Signed					2018-07-20	2018-03-15						2018-08-24	2018-06-07	2018-09-24	
NHP-2018-2019-WBSW- 998845-GO-DC-DC / Procurement of PLAXIS-3D Software	IBRD / 87250	Institutional Capacity Enhancement	Post	Direct Selection	Direct		42,400.00	37,243.68	Signed			2018-07-25	2019-06-13	2018-07-25	2018-07-04						2018-08-13	2020-01-22	2018-09-12	
NHP-2018-2019-WBSW- 354063-GO-DC-DC / Procurement of HYPACK Software	IBRD / 87250	Institutional Capacity Enhancement	Post	Direct Selection	Direct		24,923.08	21,687.96	Signed			2018-07-25	2018-07-04	2018-07-25	2018-07-12						2018-08-13	2019-12-13	2018-09-12	

NHP-2018-2019-WBSW- 317529-GO-DC-DC / Procurement of Geo-Slope and Geo-Studio software	IBRD / 87250	Institutional Capacity Enhancement	Post	Direct Selection	Direct			30,861.54	27,032.31	Signed		2	018-07-25	2018-07-12	2018-07-25	2018-07-12						2018-08-13	2020-01-10	2018-09-12	
NHP-2018-2019-WBSW- 816546-GO-SH-QU / Procurement of Hardware for State-WRIS	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Open - National	Single Stage - One Envelope		15,384.62	0.00	Pending Implementati on					2018-12-05							2019-01-12		2019-03-13	
NHP-2018-2019-WBSW- 714477-GO-SH-QU / Procurement of Non ITC equipment for Data Center	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,384.62	0.00	Pending Implementati on					2018-12-06							2019-01-14		2019-02-13	
NHP-2018-2019-WBSW- 877397-GO-DC-DC / Procurement of ARC-GIS Software	IBRD / 87250	Water Resources Monitoring System	Post	Direct Selection	Direct			176,923.08	164,372.70	Signed		2	018-07-19	2018-07-04	2018-07-25	2018-07-12						2018-08-16	2018-05-17	2018-09-15	
NHP-2018-2019-WBSW- 995987-GO-NCB-DE / Procurement of Real Time Data Acquisition System (RTDAS) for Surface Water	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,952,770.00	0.00	Under Implementati on		2	019-01-31	2020-01-22	2019-02-05			2019-03-19		2019-06-01		2019-07-06		2020-01-02	
NHP-2018-2019-WBSW- 664351-GO-SH-SCB / Procurement of 2 nos Velocity Radars	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	0.00	Under Implementati on					2018-08-22							2018-10-17		2019-01-15	
NHP-2018-2019-WBSW- 544004-GO-NCB-DE / Procurement of SCADA System for Durgapur Barrage	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		923,075.00	480,706.02	Signed		2	019-02-28	2019-06-21	2019-03-05			2019-04-16	2019-08-21	2019-08-29	2019-11-22	2019-08-03	2020-01-06	2020-01-30	
NHP-2019-2020-WBSW- 391065 / Procurement of laptops for data analysis in connection with PDS in Sundarban estuaries	IBRD / 87250	Water Resources Operations and Planning System	Post	Request for Quotations	Limited	Single Stage - One Envelope		2,307.69	0.00	Pending Implementati on					2019-08-05							2019-09-30		2020-03-28	
NHP-2019-2020-WBSW- 431838 / Procurement of Water quality assessment instrument in connection with PDS in Sundarban estuaries	IBRD / 87250	Water Resources Operations and Planning System	Post	Request for Quotations	Limited	Single Stage - One Envelope		9,230.77	0.00	Pending Implementati on					2019-07-31							2019-09-25		2020-03-23	
NHP-2019-2020-WBSW- 273665 / Procurement of 2 nos ADCP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		76,923.08	77,677.52	Signed					2019-08-05	2019-09-27						2019-09-30	2019-12-26	2020-03-28	
NHP-2019-2020-WBSW- 349839 / Procurement of Real Time Data Acquisition System (RTDAS) for Dams and Barrages	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		789,230.77	0.00	Pending Implementati on		2	019-10-22		2019-10-30			2019-12-04		2020-02-05		2020-03-11		2025-12-31	
NHP-2019-2020-WBSW- 210992 / Procurement of furniture for Data Centre	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Limited	Single Stage - One Envelope	_	76,923.08	0.00	Under Implementati on					2020-02-29							2020-04-25		2020-05-25	
NHP-2020-2021-WBSW- 111722 / Procurement of SCADA system for Tilpara Barrage	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		615,384.62	0.00	Pending Implementati on		2	020-06-29		2020-07-04			2020-08-15		2020-10-28		2020-12-02		2021-05-31	

NHP-2020-2021-WBSW- 567068 / Procurement of instruments for water quality lab.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	38,461.54		Pending Implementati on			2020-07-20			2020-09-14	202	1-03-13
NHP-2020-2021-WBSW- 438010 / Procurement of office furniture for SPMU	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	15,384.62		Pending Implementati on			2020-08-05			2020-09-30	202	1-03-29
NHP-2020-2021-WBSW- 382544 / Procurement of Laptops and Desktops	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	15,384.62		Pending Implementati on			2020-08-19			2020-10-14	202	1-04-12
NHP-2020-2021-WBSW- 587957 / Furnishing and furniture procurement for Durgarur SCADA control room.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	5,384.62	0.00	Pending Implementati on			2020-08-23			2020-10-18	202	1-04-16

NON CONSULTING	SERVICES																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status		qualification iments		lification on Report	Docu	Bidding ment / fication	Specific Pr Notice / 1	ocurement invitation	Bidding I		Proposal S Opening	ubmission / / Minutes	Bid Evs Report Recommen	t and dation for	Signed	Contract	Contract (	Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NHP-2018-2019-WBSW- 747669-NC-SH-QU / Establishment of State WRIS and integration with National WRIS	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,692.31	0.00	Canceled							2018-08-31								2018-10-15		2019-02-12	
NHP-2018-2019-WBSW- 137049-NC-SH-QU / Digitization of historical data, documents and reports etc.	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Open - National	Single Stage - One Envelope		61,538.46	26,460.92	Signed							2018-08-08								2018-09-26	2018-12-28	2019-03-25	
NHP-2018-2019-WBSW- 330978-NC-SH-QU / Geneartion of rating curve at Jalpaiguri on river Teesta	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		9,230.77	0.00	Canceled							2018-07-25								2018-08-28		2018-10-27	
NHP-2018-2019-WBSW- 971187-NC-SH-QU / Generation of rating curves for river Kangsabati and river Rupnarayan	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		21,538.46	0.00	Canceled							2018-08-08								2018-09-07		2019-09-07	
IN-WEST BENGAL SW- 38552-NC-RFB / Bathymetric Survey in Sundarban Estuaries	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,692.31	0.00	Canceled							2018-07-27								2018-08-25		2018-09-24	
IN-WEST BENGAL SW- 38551-NC-RFB / Field Surveys related with Benchmark and RL Surveys	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,769.23	0.00	Canceled							2018-11-03								2018-12-01		2018-12-31	
NHP-2018-2019-WBSW- 968183-NC-SH-QU / Bathymetric Survey of medium reservoirs in Purulia	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,769.23	0.00	Pending Implementati on							2019-09-10								2019-10-27		2020-02-24	

NHP-2018-2019-WBSW- 758134-NC-SH-QU / Bathymetric Survey in Sundarban Estuaries	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	30,769.23		Pending Implementati on				2019-08-30				:	2019-10-10	2019-12-	09
NHP-2018-2019-WBSW- 485453-NC-SH-QU / Field Surveys related with Benchmark and RL Surveys	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	92,307.69	0.00	Canceled				2019-09-15				:	2019-11-10	2020-05-	08
NHP-2019-2020-WBSW. 466612 / Engagement of agency for digitization of historic data and uploading of digitized data in eSWIS portal.	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Limited	Single Stage - One Envelope	23,076.92		Pending Implementati on				2019-09-11				:	2019-11-06	2020-05-	04
NHP-2019-2020-WBSW- 835993 / Engagement of agency for survey of embankments in Hooghly District and corresponding mapping and web hosting the data in designated portal.	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Limited	Single Stage - One Envelope	38,461.54	0.00	Pending Implementati on				2019-08-20				:	2019-10-15	2020-04-	12
NHP-2019-2020-WBSW- 342980 / Hiring of server space to provide internet link of customized DMS software to host scanned digitised data.	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Limited	Single Stage - One Envelope	11,076.92	0.00	Canceled				2020-01-15				:	2020-03-11	2023-03-	11

CONSULTING FIRM	18																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference				Short List and Draft Request for Proposals				Opening of Technical Proposals / Minutes				Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NHP-2019-2020-WBSW- 279410 / Benchmarking study of the Kangsabati Reservoir Project	IBRD / 87250	Water Resources Operations and Planning System	Post	Consultant Qualification Selection	Open - National		76,923.08	0.00	Pending Implementation	2019-07-14		2019-08-04		2019-09-17								2019-10-17		2019-11-21		2020-05-19	
NHP-2019-2020-WBSW- 731524 / Inflow forecast, flood warning and inundation prediction in the Kangsabati Keliaghai Silabati and Dwarakeswar sub basins	IBRD / 87250	Water Resources Operations and Planning System	Post	Least Cost Selection	Open - National		369,230.77	0.00	Pending Implementation	2019-07-11		2019-07-31		2019-09-11				2019-09-18		2019-10-18		2019-11-22		2019-12-27		2020-06-24	
NHP-2020-2021-WBSW- 491832 / Engagement of consultant for water availability study in the districts of Purulia Bankura and Jhargram.	IBRD / 87250	Water Resources Information Systems	Post	Least Cost Selection	Open - National		153,846.15	0.00	Pending Implementation	2020-07-30		2020-08-20		2020-10-03				2020-10-31		2020-11-30		2021-01-04		2021-02-08		2021-08-07	
NHP-2020-2021-WBSW- 506562 / Architectural and engineering consultancy for water modelling and training centre	IBRD / 87250	Institutional Capacity Enhancement	Post	Consultant Qualification Selection	Open - National		61,538.46	0.00	Pending Implementation	2020-08-31		2020-09-21		2020-11-04								2020-12-04		2021-01-08		2021-07-07	

IND	IVIDUAL CONSU	LTANTS													
Activ	vity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Invitation to  Identified/Selected  Consultant	Draft Negotiated Contract	Signed Contract	Contract Completion

					Planned	Actual								