

**REPUBLIC OF GUINEA BISSAU, REPUBLIC OF MALI, REPUBLIC OF THE GAMBIA AND  
ECOWAS COMMISSION**

**ECOWAS REGIONAL ELECTRICITY ACCESS PROJECT - P164044**

**I. General**

- Project: ECOWAS Regional Electricity Access Project (IDA CREDIT No. XXX*
- Project Implementation agency: Regional Coordination Unit – Directorate of Energy of ECOWAS COMMISSION*
- Project ID No: P164044*
- Date of General Procurement Notice: MM/DD/YYYY*

1. Period covered by this Procurement Plan: August 2018 to February 2020
2. Preamble: In accordance with paragraph 5.9 of the “ World Bank Procurement Regulations for IPF Borrowers” (July 2016 revised November 2017) (“Procurement Regulations”) the Bank’ s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plan and conduct all procurement transactions for the Project.

**II. Goods, Works and Non-Consulting Services**

**1. List of contract packages to be procured:**

*Prior review thresholds:*

	Method	Levels	Comments
1.	Goods	>=US\$1,500,000	Prior review
3.	Works	>= US\$5,000,000	Prior review

1	2	3	4	5	6	7
Ref. No.	Description of Assignment	Estimated Cost (USD Million)	Selection Method	Review by Bank (Prior / Post)	Expected Proposals Submission Date	Comments
1	Design, supply, install distribution infrastructure	188	Supply install	Prior	01-Sept-19	

**2. Consulting Services**

*Prior review thresholds:*

	<b>Selection method</b>	<b>Prior review level</b>	<b>Comments</b>
<b>1.</b>	<b>Selection of firms</b>	>= US\$500,000	Prior review
<b>2.</b>	<b>Selection of individual consultants</b>	>= US\$200,000	Prior review

<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>
<b>Ref. No.</b>	<b>Description of Assignment</b>	<b>Estimated Cost (USD Million)</b>	<b>Selection Method</b>	<b>Review by Bank (Prior / Post)</b>	<b>Expected Proposals Submission Date</b>	<b>Comments</b>
1	Owner's engineer	6	QCBS	Prior	01-Aug-19	

**PROCUREMENT PLAN** Western Africa : ECOWAS-Regional Electricity Access Project

**General Information**  
 Country: Western Africa Bank's Approval Date of the Original Procurement Plan: 2019-02-04  
 Revised Plan Date(s): (comma delineated, leave blank if non 2020-12-23  
 Project ID: P164044 GPN Date: 2018-10-08  
 Project Name: ECOWAS-Regional Electricity Access Project  
 Loan / Credit No: IDA / 63520  
 Executing Agency(ies) Projet d'urgence pour l'amélioration des services de l'eau et l'électricité

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PRAE 1 FOUR CF 2019 / Acquisition d'équipement de bureau pour l'ingénieur électricien.	IDA / 63520	Program coordination and technical assistance	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		2,200.00	1,971.55	Signé								2019-08-05	2019-08-01							2019-09-30	2019-07-10	2020-03-28
PRAE 2 FOUR CF 2019 / Acquisition de matériel informatique pour ingénieur électricien.	IDA / 63520	Program coordination and technical assistance	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		2,350.00	3,243.24	Signé								2019-08-05	2019-08-08							2019-09-30	2019-07-10	2020-03-28
PRAE 1 FOUR ADN / Acquisition de deux (2) véhicules double cabines pour le projet.	IDA / 63520	Supervision of the construction and technical advisory	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		112,000.00	0.00	Annulé					2019-10-30	2019-09-05	2019-11-04	2019-09-20			2019-12-16	2019-10-08	2020-01-15	2019-07-08	2020-02-19		2020-08-17	
3 PRAE ED 2019 / ACQUISITION DE DEUX (2) véhicules double cabines pour le projet PRAE.	IDA / 63520	Program coordination and technical assistance	A posteriori	Passation de marché de gré à gré	Direct			112,000.00	69,839.08	Signé				2020-02-26	2020-04-02	2020-03-02	2020-03-12								2020-04-06	2020-03-12	2020-10-03	
1 CF PRAE 2020 / Acquisition de cinq (5) ordinateurs portables pour le télétravail, pour faire face à COVID-19 pendant la quarantaine.	IDA / 63520	Design, supply and installation of electricity distribution infrastructure	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		15,500.00	5,975.34	Signé								2020-08-18	2020-11-09						2020-10-13	2020-08-21	2021-04-11	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PRAE 1 SQC/2019 / Etudes d'Impact Environnemental et Social - EIES et Plans de Gestion Environnemental et Social - PGES	IDA / 63520	Design, supply and installation of electricity distribution infrastructure	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		100,000.00	0.00	Annulé	2019-09-24	2019-07-29	2019-10-15	2019-08-06	2019-11-28	2019-10-11							2019-12-28	2019-11-15	2020-02-01		2020-07-30	
PRAE 2 SQC/2019 / Etude d'Impact Social et Economique (EISE) et Plan d'Action de Réinstallation (PAR)	IDA / 63520	Design, supply and installation of electricity distribution infrastructure	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		100,000.00	0.00	Annulé	2019-09-20	2019-07-23	2019-10-11	2019-07-31	2019-11-24	2019-10-11							2019-12-24	2019-11-15	2020-01-28		2020-07-26	
1 PRAE SBQC/2019 / Réalisation de l'audit externe des états comptables et financiers 2019, 2020 et 2021 du PRAE.	IDA / 63520	Program coordination and technical assistance	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		80,000.00	44,090.79	Signé	2020-02-13	2020-01-07	2020-03-05	2020-01-21	2020-04-18	2020-03-26							2020-05-18	2020-05-01	2020-06-22	2020-06-08	2020-12-19	
1 PRAE 2019 / Elaboration des Plans d'Action de Réinstallation des personnes affectées par la construction et/ou le renforcement des lignes de transport d'électricité et leurs composantes	IDA / 63520	Design, supply and installation of electricity distribution infrastructure	A priori	Sélection fondée sur la qualité et le coût	Open - International		300,000.00	0.00	Annulé	2020-01-31	2020-01-23	2020-02-21	2020-02-05	2020-04-05				2020-05-03		2020-06-02		2020-07-07			2020-08-11	2021-08-11	
2 PRAE 2019 / Etude d'Impact Environnemental et Social (EIES) en Guinée-Bissau pour la CONCEPTION, FOURNITURE ET INSTALLATION D'INFRASTRUCTURES DE DISTRIBUTION D'ELECTRICITE.	IDA / 63520	Design, supply and installation of electricity distribution infrastructure	A posteriori	Sélection fondée sur la qualité et le coût	Open - International		250,000.00	340,757.47	Signé	2020-01-23	2020-01-22	2020-02-13	2020-01-28	2020-03-28	2020-06-03			2020-04-25	2020-05-11	2020-05-25	2020-06-03	2020-06-29	2020-06-10	2020-08-03	2020-07-31	2021-08-03	
1 SFQC PRAE 2019 / Elaboration des Plans d'Action de Réinstallation des personnes affectées par la construction et/ou le renforcement des lignes de transport d'électricité et leurs composantes	IDA / 63520	Design, supply and installation of electricity distribution infrastructure	A posteriori	Sélection fondée sur la qualité et le coût	Open - International		300,000.00	299,516.86	Signé	2020-05-29	2020-06-03	2020-06-19	2020-06-03	2020-08-02	2020-05-12			2020-08-30	2020-06-22	2020-09-29	2020-07-06	2020-11-03	2020-07-16	2020-12-08	2020-10-08	2021-12-08	

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
01 PRAE/CJ/2019 / Recrutement d'un Assiatant Technique en Electricité.	IDA / 63520	Supervision of the construction and technical advisory	A posteriori	Individuel	Open		150,000.00	1,877.67	Signé	2019-04-15	2019-02-04	2019-06-03	2019-08-05	2019-06-24	2019-08-05	2019-07-29	2019-05-13	2020-01-25	
01 PRAE/CJ/2020 / Recrutement d'un Assiatant Technique en Electricité.	IDA / 63520	Design, supply and installation of electricity distribution infrastructure	A posteriori	Individuel	Open		150,000.00	0.00	En cours d'examen	2020-11-30	2020-12-10	2021-01-18		2021-02-08		2021-03-15		2021-09-11	
01 PRAE/CJ/2020 / Recrutement d'un ingénieur electricien.	IDA / 63520	Design, supply and installation of electricity distribution infrastructure	A posteriori	Individuel	Open		150,000.00	0.00	En attente d'exécution	2021-01-20		2021-03-10		2021-03-31		2021-05-05		2021-11-01	