

Sample Procurement Plan

I. General

2. **Bank's approval Date of the procurement Plan Original: March, 2014 : Revision: March, 2017**
3. **Date of General Procurement Notice: April, 2014**
4. **Period covered by this procurement plan: The procurement period of project covered from year May 1, 2015 to July 31, 2019**

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1	NCB (Goods) ; IT and Non-consulting services	Equivalent and Below US\$ 1,000,000	Above USD 2 mil.
2	NCB (Works)	Equivalent and Below US\$ 10 million	Above USD 10 mil.
3	Shopping (Goods)	Equivalent and Below US\$ 100,000	None
4	Shopping (Works)	Equivalent and Below US\$ 200,000	None

2. **Prequalification.** Bidders for **Not applicable**
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** Not Applicable
4. **Reference to (if any) Project Operational/Procurement Manual:** Project Implementation Manual for World Bank Loan Project P133828 is developed by MoA (for Parts A and C1) and the Guidelines for implementation of activities under parts B and C2 are developed by NAPR
5. **Any Other Special Procurement Arrangements:** None
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness**

1	2	3	4	5	6	7
Ref. No.	Description		Packages	Domestic	Review	Comments

	Estimate d Cost US\$ milli on		Prefer ence (yes/n o)	by Bank (Prior / Post)	
Summary of the ICB (Works)	22.4	2	No	Prior	The first one has been already signed
Summary of the NCB (Works)	1.15	1	No	Post	
Summary of the NCB (Goods)	0.75	3	No	Post	
Summary of the ICB (Non- Consultant Services)	0.8	2	No	Post	
Summary of the Shopping (Goods)	0.4	13	No	Post	
Summary of the Shopping (Non-Consultant Services)	0.074	1	No	Post	
Summary of the Direct Contracting	0.2	2			

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comment
1.	Competitive Methods (Firms)	Above US\$ 1,000,000	
2.	CQS		Applicable for assignments with estimation below USD 300K
3.	Individual	Above US\$ 300,000	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$_300,000_equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. *Any Other Special Selection Arrangements: None***
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimate d Cost US\$ million	Packa ges	Review by Bank (Prior / Post)	Comments

Summary of number of contracts that will be let under QCBS	3.5	3	Prior	
Summary of number of contracts that will be let under other methods	0.51	7	Post	LCS, FB, CQS
Summary of number of contracts that will be let under IC	1.01	35	Prior/Post	4 signed contracts were subject to the Prior reviewer
Summary of number of contracts that will be let under SSS	0.33	11	Prior/Post	9 signed contracts were subject to the Prior reviewer

PROCUREMENT PLAN Georgia : Irrigation and Land Market Development Project

General Information
Country: Georgia **Bank's Approval Date of the Original Procurement Plan:** 2017-02-27
Project ID: P133828 **Revised Plan Date(s):** (comma delineated, leave blank if non 2020-11-26)
Project Name: Irrigation and Land Market Development Project **GPN Date:**
Loan / Credit No: IDA / 54560, IBRD / 90430
Executing Agency(ies): National Agency for Public Registry

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
LMDC/G/SH/01 / GPS Rover and tablet controller	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		75,000.00	74,273.86	Completed								2017-03-20									2017-04-13	2017-05-16	2017-06-12	2017-06-09	
LMDC/G/SH/02 / Supply of Electronic tachometer	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		26,000.00	25,726.14	Completed								2017-03-23									2017-04-16	2017-05-16	2017-06-15	2017-06-20	
LMDC/G/SH/05 / Supply of off-road vehicles	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		92,000.00	86,710.96	Completed								2017-03-27									2017-04-20	2017-06-09	2017-06-19	2017-06-16	
LMDC/G/SH/03 / Supply of Computers and Office Equipment for Pilot Project Team and Administration	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		65,000.00	0.00	Canceled								2017-05-11									2017-06-04		2017-08-03		
LMDC/G/SH/03-1 / Supply of Computers and Office Equipment for Pilot Project Team and Administration	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		65,000.00	53,217.19	Completed								2017-05-16									2017-06-21	2017-06-12	2017-08-05	2017-07-20	
LMDC/G/SH/06 / Procurement of office furniture for Pilot Project Team and Administration	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		52,800.00	23,166.02	Completed								2017-09-05									2017-09-29	2017-10-23	2017-11-13	2017-12-11	
LMDC/G/SH/07 / Supply of 6 units of laser distance meters	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		4,000.00	3,386.90	Completed								2017-09-06									2017-09-23	2017-08-29	2017-10-23	2017-11-25	
LMDC/G/SH/04 / Supply of Metal Field markers (1000 units)	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,000.00	0.00	Canceled								2017-03-23									2017-04-16		2017-06-15		
LMDC/G/SH/10 / Supply of Electronic Tachometer for in-house team	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		12,863.00	8,901.67	Completed								2017-09-19									2017-10-14	2017-11-22	2017-11-28	2017-12-07	
LMDC/G/DC/01 / Supply of GNSS Rovers for in-house team	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct			44,565.00	45,818.18	Completed				2017-11-27				2017-11-30	2017-10-09								2017-12-09	2017-11-30	2018-01-23	2017-12-25	
LMDC/G/SH/08 / Supply of Computers and Office Equipment and Plotter for in-house team	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		86,368.00	0.00	Canceled								2017-09-26									2017-10-21		2017-12-20		
LMDC/G/SH/11 / Supply of Mini Bus	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		40,000.00	40,849.67	Completed								2018-01-16									2018-02-03	2018-03-14	2018-03-05	2018-03-16	
LMDC/G/SH/08-1 / Supply of Computers, office equipment and plotter for in-house team	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		86,368.00	35,001.21	Completed								2018-01-16									2018-02-03	2018-05-23	2018-03-05	2018-07-12	
LMDC/G/DC/03 / Supply of Canopy for the Mitsubishi Pickup Truck - 2 Units	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct			1,740.00	3,515.15	Completed				2018-01-15	2017-12-27			2018-01-17	2018-01-04								2018-01-24	2018-01-12	2018-02-23	2018-02-22	
LMDC/G/SH/12 / Supply of Photo Video Camera and Drone	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		16,000.00	0.00	Canceled								2018-01-16									2018-02-03		2018-03-05		
LMDC/G/DC/02 / Supply of Leica GS31 CSX/IBR base and rover package	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct			26,000.00	26,720.80	Completed				2018-01-15	2017-12-22			2018-01-17	2018-01-09								2018-01-24	2018-01-17	2018-02-23	2018-02-05	
LMDC/G/SH/08-2 / Plotter	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		10,200.00	9,827.47	Completed								2018-03-06									2018-03-24	2018-05-23	2018-04-23	2018-07-12	
LMDC/G/RFB/02 / PC and Office Equipment, Plotter	IBRD / 90430	Component 2 Land Market Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		225,000.00	0.00	Under Implementation								2020-07-13	2020-09-01	2020-07-18			2020-08-29		2020-09-28		2020-11-02		2021-03-02		
LMDC/G/RFB/03 / Supply of GNSS Rovers	IBRD / 90430	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		58,594.00	0.00	Under Implementation								2020-07-18									2020-09-17		2021-01-15		
LMDC/G/RFB/03 / Vehicles (Pick-Up)	IBRD / 90430	Component 2 Land Market Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		125,000.00	0.00	Canceled								2020-07-22		2020-07-27						2020-09-07		2020-10-07		2020-11-11	2021-03-11

LMDC/G/RFB/07 / Server / storage	IBRD / 90430	Component 2 Land Market Development	Post	Request for Bids	Open – National	Single Stage – One Envelope		852,000.00	0.00	Pending implementation														2021-02-01	2021-02-06					2021-03-20	2021-04-19	2021-05-24	2021-09-21	
LMDC/G/RFB/05 / Vehicles (Pick-up)	IBRD / 90430	Component 2 Land Market Development	Post	Request for Bids	Open – National	Single Stage – One Envelope		450,000.00	0.00	Pending implementation															2020-12-01	2020-12-06					2021-01-17	2021-02-16	2021-03-23	2021-04-22
LMDC/G/RFB/04 / GNSS Smart Antenna	IBRD / 90430	Component 2 Land Market Development	Post	Request for Bids	Open – National	Single Stage – One Envelope		175,000.00	0.00	Pending implementation															2020-12-01	2020-12-06					2021-01-17	2021-02-16	2021-03-23	2021-04-22

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Requalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion						
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
LMDC/NCS/SH/01 / Manglisi Registration Services – Field work	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open – National	Single Stage – One Envelope		74,743.00	0.00	Canceled															2017-03-02						2017-03-26	2017-05-25	
LMDC/NCS/NCB/02-1 / Manglisi Land Registration Services – Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open – National	Single Stage – One Envelope		74,743.00	30,790.51	Terminated					2017-05-22	2017-05-12	2017-05-27	2017-05-12					2017-06-26	2017-06-12	2017-07-10	2017-06-23	2017-08-07	2017-07-12	2017-11-20				
LMDC/NCS/NCB/02 / Manglisi Registration Services – Field work	IDA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open – National	Single Stage – One Envelope		74,743.00	0.00	Canceled					2017-04-07	2017-03-28	2017-04-12	2017-03-28					2017-05-12						2017-06-23	2017-08-22			
LMDC/NCS/NCB/05 / Zaridzebbi, Saguramo and Karlesi Land Registration Services – Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open – National	Single Stage – One Envelope		101,000.00	0.00	Canceled					2017-08-21	2017-08-07	2017-08-24						2017-09-23	2017-09-07	2017-10-14	2017-10-10	2017-11-11		2018-05-10				
LMDC/NCS/NCB/07 / Atoshiki and Arkoskalo Land Registration Services – Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open – National	Single Stage – One Envelope		133,000.00	0.00	Canceled					2017-11-30		2017-12-03						2018-01-02		2018-01-23		2018-02-20		2018-08-19				
LMDC/NCS/NCB/04 / Lakhamura Land Registration Services – Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open – National	Single Stage – One Envelope		7,500.00	0.00	Canceled															2017-09-07			2017-10-05		2018-02-02			
LMDC/NCS/NCB/03 / Shuakhivi Land Registration Services – Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open – National	Single Stage – One Envelope		53,000.00	0.00	Canceled															2017-09-04			2017-10-02		2018-03-11			
LMDC/NCS/NCB/01 / Jimiti and Matiguli Land Registration Services – Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open – National	Single Stage – One Envelope		103,000.00	0.00	Canceled					2017-10-30		2017-11-02							2017-12-02		2017-12-23		2018-01-20		2018-07-19			
LMDC/NCS/NCB/06 / Salkhano Land Registration Services – Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open – National	Single Stage – One Envelope		70,320.00	80,408.16	Completed					2018-01-15	2018-01-15	2018-01-15						2018-02-14	2018-02-14	2018-02-21	2018-03-02	2018-02-26	2018-03-15	2018-05-27	2018-08-14			
LMDC/NCS/NCB/04-01 / Technical-Field Works in Lakhamura Pilot Area	IDA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open – National	Single Stage – One Envelope		13,000.00	0.00	Canceled					2018-06-15		2018-06-15						2018-07-15		2018-07-20		2018-07-30		2018-09-28				
LMDC/NCS/SH/08 / Vedihari Land Registration Services – Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open – National	Single Stage – One Envelope		67,000.00	45,539.03	Completed															2018-10-02			2018-11-21	2018-11-05	2019-01-28	2019-03-10		
LMDC/NCS/SH/05-01 / Technical-Field Works in Zaridzebbi Pilot Area	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open – National	Single Stage – One Envelope		25,000.00	24,258.26	Completed															2018-09-29			2018-10-29	2018-08-23	2019-01-24	2019-01-17		
LMDC/NCS/NCB/05-01 / Technical-Field Works in Zaridzebbi Pilot Area	IDA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open – National	Single Stage – One Envelope		27,550.00	0.00	Canceled					2018-06-12		2018-06-15						2018-07-15		2018-07-22		2018-08-01		2018-09-30				
LMDC/NCS/SH/04-01 / Technical-Field Works in Lakhamura Pilot Area	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open – National	Single Stage – One Envelope		13,000.00	0.00	Canceled															2018-06-15			2018-07-13		2018-09-18			
LMDC/NCS/RFB/01 / External Quality Control	IBRD / 90430	Component 2 Land Market Development	Post	Request for Bids	Open – National	Single Stage – One Envelope		252,510.00	0.00	Pending implementation					2021-02-01		2021-02-06							2021-03-20		2021-04-19		2021-05-24		2022-05-19			

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
LMDC/CS/CQS/02 / Monitoring and Impact Evaluation Analysis	IDA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open – National		100,000.00	0.00	Canceled	2017-03-27		2017-04-10		2017-05-08									2017-05-15		2017-05-18		2018-05-18		
LMDC/CS/CQS/01 / Implementation of baseline survey	IDA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open – National		100,000.00	0.00	Canceled	2017-03-31		2017-04-14		2017-05-12									2017-05-19		2017-05-22		2018-05-22		
LMDC/CS/CQS/04 / Consultancy Services for Web-development	IDA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open – National		123,640.00	0.00	Canceled	2017-09-15		2017-09-29		2017-11-03									2017-11-17		2017-11-24		2018-11-24		
LMDC/CS/CQS/01 / Public Awareness	IDA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open – National		80,000.00	0.00	Canceled	2017-03-31		2017-04-14		2017-05-12									2017-05-19		2017-05-22		2018-05-22		

LMDC/CS/CQ5/03-3 / Implementation of the baseline survey in four project areas - Vedijkari, Shuakhevi, Karaketi and Zardzeeti	IDA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open - National		10,000.00	13,600.38	Completed	2018-05-14		2018-05-28		2018-06-09						2018-06-14		2018-06-18	2018-08-29	2018-07-23	2018-10-03
---	-------------	-------------------------------------	------	------------------------------------	-----------------	--	-----------	-----------	-----------	------------	--	------------	--	------------	--	--	--	--	--	------------	--	------------	------------	------------	------------

INDIVIDUAL CONSULTANTS																									
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						
LMDC/CS/IC/15 / International Technical Assistance on data management	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		33,000.00	0.00	Canceled	2017-04-10		2017-05-05		2017-05-10		2017-05-10									
LMDC/CS/SSS/01 / Accounting soft upgrading/maintenance	IDA / 54560	Component 3 Project Management	Post	Direct Selection	Direct		7,500.00	16,946.79	Completed	2017-03-20	2017-04-25	2017-03-24	2017-04-25			2017-03-30	2017-05-01	2018-06-23	2020-08-01						
LMDC/CS/IC/13-1 / Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		49,500.00	19,232.14	Terminated	2017-03-27	2017-08-15	2017-04-21		2017-04-26		2017-04-26	2017-10-09	2018-07-20							
LMDC/CS/IC/12 / Assistant to Component Manager	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open		22,500.00	20,088.42	Completed	2017-03-31	2017-05-04	2017-04-25	2017-06-20	2017-04-30	2017-06-20	2017-04-30	2017-06-26	2018-07-24	2019-01-01						
LMDC/CS/IC/06-1 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	10,688.18	Terminated	2017-03-16	2017-03-23	2017-04-10	2017-05-18	2017-04-15	2017-05-19	2017-04-15	2017-05-22	2018-03-11							
LMDC/CS/IC/06-2 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	14,680.81	Completed	2017-03-16	2017-03-23	2017-04-10	2017-05-18	2017-04-15	2017-05-19	2017-04-15	2017-05-22	2018-03-11	2018-11-22						
LMDC/CS/IC/06-3 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	32,595.45	Completed	2017-03-16	2017-03-23	2017-04-10	2017-06-20	2017-04-15	2017-06-20	2017-04-15	2017-06-26	2018-03-11	2019-10-01						
LMDC/CS/IC/05-1 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	3,051.45	Terminated	2017-03-09	2017-03-28	2017-04-03		2017-04-08	2017-05-18	2017-04-08	2017-05-30	2018-07-02							
LMDC/CS/IC/05-2 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	21,743.44	Completed	2017-03-09	2017-03-28	2017-04-03	2017-06-20	2017-04-08	2017-06-20	2017-04-08	2017-06-26	2018-07-02	2019-10-01						
LMDC/CS/IC/05-3 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	11,452.28	Terminated	2017-03-09	2017-03-28	2017-04-03	2017-06-20	2017-04-08	2017-06-20	2017-04-08	2017-06-26	2018-07-02							
LMDC/CS/IC/05-4 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	11,452.28	Completed	2017-03-09	2017-03-28	2017-04-03	2017-06-20	2017-04-08	2017-06-20	2017-04-08	2017-07-03	2018-07-02	2018-07-03						
LMDC/CS/IC/03-1 / Legal advisor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		19,500.00	14,918.92	Completed	2017-03-01	2017-03-23	2017-03-26	2017-05-18	2017-03-31	2017-05-19	2017-03-31	2017-05-22	2018-06-24	2017-11-27						
LMDC/CS/IC/03-2 / Legal advisor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		19,500.00	33,684.44	Completed	2017-03-01	2017-03-23	2017-03-26	2017-05-18	2017-03-31	2017-05-19	2017-03-31	2017-05-22	2018-06-24	2020-08-01						
LMDC/CS/IC/03-3 / Legal advisor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		19,500.00	16,771.03	Terminated	2017-03-01	2017-03-23	2017-03-26	2017-05-18	2017-03-31	2017-05-19	2017-03-31	2017-05-22	2018-06-24							
LMDC/CS/IC/13-2 / Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		49,500.00	0.00	Canceled	2017-03-27		2017-04-21		2017-04-26		2017-04-26									
LMDC/CS/IC/13-3 / Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		49,500.00	0.00	Canceled	2017-03-27		2017-04-21		2017-04-26		2017-04-26									
LMDC/CS/IC/09 / Database Architecture	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		37,500.00	0.00	Canceled	2017-03-20		2017-04-14		2017-04-19		2017-04-19									
LMDC/CS/IC/08 / System Architecture	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		45,000.00	0.00	Canceled	2017-03-20		2017-04-14		2017-04-19		2017-04-19									
LMDC/CS/IC/01-1 / Chief legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		27,000.00	0.00	Canceled	2017-08-15	2017-08-01	2017-09-22		2017-09-29		2017-09-29									
LMDC/CS/IC/01 / Chief legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		27,000.00	0.00	Canceled	2017-03-01	2017-03-23	2017-03-26		2017-03-31		2017-03-31									
LMDC/CS/IC/02-1 / Senior legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		22,500.00	0.00	Canceled	2017-08-15	2017-08-01	2017-09-15		2017-09-29		2017-09-29									
LMDC/CS/IC/02 / Senior legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		22,500.00	0.00	Canceled	2017-03-01	2017-03-23	2017-03-26		2017-03-31		2017-03-31									
LMDC/CS/IC/06-4-1 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Canceled	2017-08-15	2017-08-01	2017-09-15		2017-09-29		2017-09-29									

LMDC/CS/IC/06-4 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Canceled	2017-03-16	2017-03-23	2017-04-10		2017-04-15		2017-04-15		2018-03-11	
LMDC/CS/IC/06-5-1 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Canceled	2017-08-15	2017-08-01	2017-09-15		2017-09-29		2017-09-29		2018-12-23	
LMDC/CS/IC/06-5 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Canceled	2017-03-16	2017-03-23	2017-04-10		2017-04-15		2017-04-15		2018-03-11	
LMDC/CS/IC/05-5 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	20,613.58	Completed	2017-08-15	2017-08-01	2017-09-15	2017-09-07	2017-09-29	2017-09-08	2017-09-29	2017-09-11	2018-12-23	2019-10-01
LMDC/CS/IC/04 / Senior Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		22,500.00	0.00	Canceled	2017-03-09	2017-03-28	2017-04-03		2017-04-08		2017-04-08		2018-07-02	
LMDC/CS/SSS/02 / Senior Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct		22,500.00	31,335.95	Completed	2017-09-01	2017-08-31	2017-09-05	2017-09-01			2017-09-12	2017-09-01	2018-12-06	2019-10-01
LMDC/CS/IC/24 / Lawyer (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	31,134.10	Completed	2017-09-11		2017-10-06		2017-10-08		2017-10-09	2017-10-27	2018-02-06	2020-08-01
LMDC/CS/IC/25 / Lawyer (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	3,090.70	Terminated	2017-09-11		2017-10-06		2017-10-08		2017-10-09	2017-10-27	2018-02-06	
LMDC/CS/IC/28 / GIS operator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,000.00	17,900.43	Completed	2017-09-11		2017-10-06		2017-10-08		2017-10-09	2017-10-16	2018-02-06	2019-10-01
LMDC/CS/IC/29 / Public Relation (PR) Manager for Land Market Development Component	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	1,499.82	Terminated	2017-09-20	2017-10-13	2017-10-15		2017-10-17		2017-10-18	2017-12-06	2018-10-18	
LMDC/CS/IC/30 / Assistant Procurement Consultant for Land Market Development Component	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open		19,560.00	1,515.15	Terminated	2017-09-11	2017-09-06	2017-10-06	2017-09-18	2017-10-08	2017-09-18	2017-10-09	2017-09-19	2018-10-09	2017-10-26
LMDC/CS/IC/17 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	15,372.23	Completed	2017-09-18	2017-09-21	2017-10-13	2017-10-06	2017-10-15	2017-10-06	2017-10-16	2017-10-06	2018-02-13	2019-10-01
LMDC/CS/IC/19 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	17,326.83	Completed	2017-09-18	2017-09-21	2017-10-13	2017-10-06	2017-10-15	2017-10-06	2017-10-16	2017-10-06	2018-02-13	2019-10-01
LMDC/CS/IC/20 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	12,786.38	Completed	2017-09-18	2018-03-29	2017-10-13	2018-05-01	2017-10-15	2018-05-01	2017-10-16	2018-05-04	2018-02-13	2019-10-01
LMDC/CS/IC/22 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	11,589.21	Terminated	2017-09-18		2017-10-13		2017-10-15		2017-10-16	2017-11-27	2018-02-13	
LMDC/CS/IC/23 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	5,321.36	Terminated	2017-09-18	2018-03-29	2017-10-13	2018-05-01	2017-10-15	2018-05-01	2017-10-16	2018-05-04	2018-02-13	
LMDC/CS/IC/18 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	17,326.83	Completed	2017-09-18	2017-09-21	2017-10-13	2017-10-06	2017-10-15	2017-10-06	2017-10-16	2017-10-06	2018-02-13	2019-10-01
LMDC/CS/IC/21 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	12,786.64	Completed	2017-09-18	2018-03-29	2017-10-13	2018-05-01	2017-10-15	2018-05-01	2017-10-16	2018-05-04	2018-02-13	2019-10-01
LMDC/CS/IC/26 / Regional facilitator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,000.00	4,040.40	Completed	2017-09-18	2017-09-20	2017-10-13	2017-10-20	2017-10-15	2017-10-25	2017-10-16	2017-10-27	2018-02-13	2018-08-27
LMDC/CS/IC/16 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	7,128.34	Terminated	2017-09-18	2017-09-21	2017-10-13	2017-10-06	2017-10-15	2017-10-06	2017-10-16	2017-10-06	2018-02-13	
LMDC/CS/IC/27 / Regional facilitator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,000.00	0.00	Canceled	2017-09-18		2017-10-13		2017-10-15		2017-10-16		2018-02-13	
LMDC/CS/IC/14-1 / National Technical Assistance on Data Management (Monitoring and Evaluation)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,750.00	18,750.00	Completed	2017-10-16	2017-12-01	2017-11-10	2017-11-27	2017-11-13	2017-11-30	2017-11-16	2017-12-11	2018-11-16	2020-08-01
LMDC/CS/IC/14 / National Technical Assistance on data management	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,750.00	0.00	Canceled	2017-04-10	2017-06-29	2017-05-05		2017-05-10		2017-05-10		2018-05-10	
LMDC/CS/IC/31 / GIS operator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		2,610.00	0.00	Canceled	2017-11-06		2017-12-01		2017-12-03		2017-12-04		2018-04-01	
LMDC/CS/IC/32 / GIS operator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		2,610.00	17,711.94	Completed	2017-11-06		2017-12-01		2017-12-03		2017-12-04	2017-11-08	2018-04-03	2019-09-01
LMDC/CS/IC/24 / Part Time Video Operator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,250.00	5,630.23	Terminated	2017-11-13	2017-11-30	2017-12-01	2017-12-15	2017-12-08	2017-12-15	2017-12-09	2017-12-19	2018-12-09	

LMDC/CS/IC/35 / Procurement Consultant for Land Market Development Component	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open		19,560.00	42,780.42	Completed	2017-11-27	2017-11-20	2017-12-09	2017-11-30	2017-12-16	2017-11-30	2017-12-17	2017-12-01	2018-12-17	2020-08-01
LMDC/CS/IC/37 / Web developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,000.00	0.00	Canceled	2018-01-15	2018-01-19	2018-02-09		2018-02-14		2018-02-15		2019-02-15	
LMDC/CS/IC/39 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	606.06	Completed	2018-01-15	2018-02-02	2018-02-09	2018-03-06	2018-02-14	2018-03-06	2018-02-15	2018-03-15	2019-02-15	2018-07-31
LMDC/CS/IC/40 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	1,703.49	Completed	2018-01-15	2018-02-02	2018-02-09	2018-07-05	2018-02-14	2018-07-05	2018-02-15	2018-07-06	2019-02-15	2018-12-02
LMDC/CS/IC/41 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	909.09	Completed	2018-01-15	2018-02-02	2018-02-09	2018-03-27	2018-02-14	2018-03-27	2018-02-15	2018-03-29	2019-02-15	2018-07-29
LMDC/CS/IC/42 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	904.35	Completed	2018-01-15	2018-02-02	2018-02-09	2018-07-05	2018-02-14	2018-07-05	2018-02-15	2018-07-06	2019-02-15	2018-10-02
LMDC/CS/IC/43 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	511.25	Completed	2018-01-15	2018-02-02	2018-02-09	2018-07-05	2018-02-14	2018-07-05	2018-02-15	2018-07-06	2019-02-15	2018-09-02
LMDC/CS/IC/44 / Lawyer for in-house team	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		14,352.00	35,905.21	Completed	2018-01-15	2018-01-15	2018-02-09	2018-05-03	2018-02-14	2018-03-05	2018-02-15	2018-05-07	2019-02-15	2020-08-01
LMDC/CS/IC/36 / Web Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,000.00	15,521.52	Completed	2018-01-15	2018-01-19	2018-02-09	2018-03-13	2018-02-14	2018-03-13	2018-02-15	2018-03-15	2019-02-15	2019-01-28
LMDC/CS/SSS/03 / Interpreter/Translator	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct		18,000.00	13,075.49	Completed	2018-01-15	2018-01-05	2018-01-21	2018-01-22			2018-01-25	2018-01-22	2019-01-25	2020-08-01
LMDC/CS/IC/38 / Web Designer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,000.00	2,574.14	Completed	2018-01-15	2018-01-10	2018-02-09		2018-02-14	2018-03-10	2018-02-15	2018-03-15	2018-03-17	2018-06-15
LMDC/CS/IC/37-01 / Part-time Web Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		7,350.00	19,799.36	Completed	2018-06-11	2018-06-12	2018-07-06	2018-07-10	2018-07-11	2018-07-10	2018-07-12	2018-07-11	2019-01-08	2019-06-01
LMDC/CS/IC/SSS-04 / Consulting Services for Pilot Project on Land Systematic Registration	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct		36,000.00	33,394.00	Completed	2018-09-28		2018-09-30				2018-10-05	2018-08-15	2019-04-13	2020-01-01
LMDC/CS/IC/45 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	1,719.63	Completed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDC/CS/IC/46 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	1,719.63	Completed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDC/CS/IC/47 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	1,719.63	Completed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDC/CS/IC/48 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	1,719.63	Completed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDC/CS/IC/49 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	7,203.94	Completed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-10-01
LMDC/CS/IC/002 / Communication Consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		24,736.58	0.00	Under Review	2020-07-07	2020-07-09	2020-08-25		2020-09-15		2020-10-20		2022-10-10	
LMDC/CS/IC/004 / Senior Legal Consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		37,721.98	0.00	Under Review	2020-07-07	2020-07-09	2020-08-25		2020-09-15		2020-10-20		2022-12-09	
LMDC/CS/IC/006 / Chief surveyor	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		43,098.64	0.00	Under Review	2020-07-07	2020-07-09	2020-08-25		2020-09-15		2020-10-20		2022-12-09	
LMDC/CS/IC/009 / Land Consolidation Expert	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		41,161.99	0.00	Under Review	2020-07-07	2020-07-09	2020-08-25		2020-09-15		2020-10-20		2022-10-10	
LMDC/CS/IC/44-01 / Lawyer for in-house team	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		14,400.00	0.00	Canceled	2018-04-25	2018-01-15	2018-05-20		2018-05-25		2018-05-26		2019-05-26	
LMDC/CS/IC/001 / IT component coordinator	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		43,568.03	0.00	Under Review	2020-07-07	2020-07-09	2020-08-25		2020-09-15		2020-10-20		2022-12-09	
LMDC/CS/IC/005 / Legal consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		34,990.97	0.00	Under Implementation	2020-07-22	2020-07-17	2020-09-10		2020-10-01		2020-11-05		2022-12-25	
LMDC/CS/IC/003 / Project Manager	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		93,878.22	97,073.25	Signed	2020-07-22	2020-07-17	2020-07-27	2020-07-31	2020-08-17	2020-07-31	2020-09-21	2020-08-01	2022-11-10	

LMDC/CS/IC/012 / Translator	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		19,117.02	18,557.55	Signed	2020-07-22	2020-07-17	2020-07-27	2020-07-31	2020-08-17	2020-07-31	2020-09-21	2020-08-01	2022-11-10
LMDC/CS/IC/008 / M&E Specialist	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		2,642.38	22,320.90	Signed	2020-07-22	2020-07-17	2020-07-27	2020-07-31	2020-08-17	2020-07-31	2020-09-21	2020-08-01	2021-04-19
LMDC/CS/IC/007 / Accounting Software Maintenance and upgrading Specialist	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		9,814.54	0.00	Under Review	2020-07-22	2020-07-17	2020-07-27		2020-08-17		2020-09-21		2022-11-10
LMDC/CS/IC/011 / Chief legal consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		43,098.64	41,132.73	Signed	2020-07-22	2020-07-17	2020-07-27	2020-07-31	2020-08-17	2020-07-31	2020-09-21	2020-08-01	2022-11-10
LMDC/CS/IC/010 / Procurement Manager	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		42,671.92	40,310.08	Signed	2020-07-22	2020-07-17	2020-07-27	2020-07-31	2020-08-17	2020-07-31	2020-09-21	2020-08-01	2022-11-10
LMDC/CS/IC/33 / GIS operator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		2,610.00	0.00	Canceled	2017-11-06		2017-12-01		2017-12-03		2017-12-04		2018-04-03
LMDC/CS/D/01 / Finance Manager	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Direct		59,868.70	55,426.36	Signed	2020-07-22	2020-07-17	2020-08-01	2020-07-31	2020-08-22	2020-07-31	2020-09-26	2020-08-01	2022-11-15
LMDC/CS/IC/013 / Administration Assistant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		33,337.93	0.00	Canceled	2020-07-22		2020-07-27		2020-08-17		2020-09-21		2022-11-10
LMDC/CS/D/02-01 / IT Manager	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Direct		70,835.38	65,503.88	Signed	2020-07-22	2020-07-17	2020-07-31	2020-07-31	2020-08-21	2020-07-31	2020-09-25	2020-08-01	2022-11-14
LMDC/CS/IC/04-01 / Procurement Assistant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		37,551.29	35,991.14	Signed	2020-09-17	2020-07-17	2020-09-19	2020-07-31	2020-09-21	2020-07-31	2020-09-25	2020-08-01	2022-11-14
LMDC/CS/IC/03 / Project Coordinator	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		49,926.14	47,302.64	Signed	2020-09-17	2020-07-17	2020-09-19	2020-07-31	2020-09-21	2020-08-31	2020-09-25	2020-08-01	2022-11-14
LMDC/CS/IC/011-01 / Administration Assistant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Direct		33,337.93	35,991.14	Signed	2020-07-22	2020-07-17	2020-07-31	2020-07-31	2020-08-21	2020-07-31	2020-09-25	2020-08-01	2022-11-14
LMDC/CS/IC/018 / Land Consolidation Expert	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		40,000.00	0.00	Pending Implementation	2021-02-01		2021-03-22		2021-04-12		2021-05-17		2023-01-27
LMDC/CS/IC/017 / IT Component Coordinator	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		33,513.80	0.00	Pending Implementation	2021-02-01		2021-03-22		2021-04-12		2021-05-17		2023-01-27
LMDC/CS/IC/019 / Senior Legal Consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		28,000.00	0.00	Pending Implementation	2021-02-01		2021-03-22		2021-04-12		2021-05-17		2023-01-07
LMDC/CS/IC/020 / Legal consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		26,000.00	0.00	Pending Implementation	2021-02-01		2021-03-22		2021-04-12		2021-05-17		2023-01-07
LMDC/CS/IC/021 / Financial Analyst	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	0.00	Pending Implementation	2021-05-01		2021-06-19		2021-07-10		2021-08-14		2021-11-12
LMDC/CS/IC/022 / Gender Consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		10,000.00	0.00	Pending Implementation	2021-05-01		2021-06-19		2021-07-10		2021-08-14		2022-01-11
LMDC/CS/IC/023 / Software Assets Assessment, Business Process Analysis and System Architecture Design Consultant (International Consultant)	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		64,000.00	0.00	Pending Implementation	2021-05-01		2021-06-19		2021-07-10		2021-08-14		2021-11-12
LMDC/CS/IC/014 / ICT Readiness Assessment	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,000.00	0.00	Pending Implementation	2020-12-01		2021-01-19		2021-02-09		2021-03-16		2021-06-14
LMDC/CS/IC/015 / Software Assets Assessment, Business Process Analysis and System Architecture Design	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		20,000.00	0.00	Pending Implementation	2020-12-01		2021-01-19		2021-02-09		2021-03-16		2021-08-23