

## Sample Procurement Plan

*(Text in italic font is meant for instruction to staff and should be deleted in the final version of the PP)*

*(This is only a sample with the minimum content that is required to be included in the PAD. The detailed procurement plan is still mandatory for disclosure on the Bank's website in accordance with the guidelines. The initial procurement plan will cover the first 18 months of the project and then updated annually or earlier as necessary).*

### I. General

1. **Bank's approval Date of the procurement Plan** [*Original: December 2007; Revision 15 of Updated Procurement Plan, June 2010*]
2. **Date of General Procurement Notice:** Dec 24, 2006
3. **Period covered by this procurement plan:** *The procurement period of project covered from year June 2010 to December 2012*

### II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>Above US\$ 1,500,000</i>	<i>All</i>
2.	NCB (Goods)	<i>Above US\$ 1,000,000</i>	<i>All</i>
3.	ICB (Works)	<i>Above US\$ 5 million</i>	<i>All</i>
4.	NCB (Works)	<i>Above US\$ 5 million</i>	<i>All</i>
5.	(Non-Consultant Services)	<i>Below US\$ 1,500,000</i>	<i>All</i>
	<i>[Add other methods if necessary]</i>		

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** Not Applicable

July 9, 2010

4. Reference to (if any) Project Operational/Procurement Manual: *Project Procurement Manual of CJC Project*
5. Any Other Special Procurement Arrangements: Not Applicable
6. Summary of the Procurement Packages planned during the first 18 months after project effectiveness ( *including those that are subject to retroactive financing and advanced procurement*)

*[List the Packages which require Bank's prior review first and then the other packages]*

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	<i>82</i>	<i>5</i>	<i>No</i>	<i>Prior</i>	
	Summary of the ICB (Goods)	<i>43.77</i>	<i>15</i>	<i>No</i>	<i>Prior</i>	
	Summary of the NCB (Works)	<i>64.53</i>	<i>18</i>	<i>No</i>	<i>Post</i>	<i>1<sup>st</sup> contract for Prior Review</i>
	Summary of the NCB (Goods)	<i>1.86</i>	<i>4</i>	<i>No</i>	<i>Post</i>	<i>1<sup>st</sup> contract for Prior Review</i>
	Summary of the ICB (Non-Consultant Services)	<i>0.45</i>	<i>1</i>	<i>No</i>	<i>Prior</i>	

### III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
--	------------------	------------------------	----------

July 9, 2010

1.	Competitive Methods (Firms)	Above US\$ 500,000	
2.	Single Source (Firms)	All	
3.	Individual	Above US\$ 200,000	

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 200,000 and \$ 300,000 (engineering contracts) equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. **Any Other Special Selection Arrangements:** *Not Applicable*

4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	<i>4.17</i>	<i>7</i>	<i>Prior</i>	
	Summary of number of contracts that will be let under other methods	<i>0.83</i>	<i>1</i>	<i>Prior</i>	<i>CQS</i>

**PROCUREMENT PLAN** Ethiopia : Ethiopia Competitiveness and Job Creation Project

**General Information**  
 Country: Ethiopia Bank's Approval Date of the Original Procurement Plan: 2017-03-08  
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-02-24)  
 Project ID: P143302 GPN Date:  
 Project Name: Ethiopia Competitiveness and Job Creation Project  
 Loan / Credit No: IDA / 54510, IDA / 62630  
 Executing Agency(ies) Industrial Parks Development Corporation

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	
ET-IPDC-9345-CW-RFB / Construction of Kilinto Industrial Park	IDA / 54510	Component 2: Support for Industrial Infrastructure	Prior	Request for Bids	Open - International	Single Stage - One Envelope				249,175,403.27	245,415,267.83	Signed	2015-05-22		2015-08-07		2015-08-07		2015-05-27					2016-11-16		2016-12-13	2017-03-14	2017-01-20	2017-01-20	2018-03-19		
CJC/NCB/W-02/08 / Supply and Installation of Kindergarten for Bole Lemi PAs	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Request for Bids	Open - National	Single Stage - One Envelope				600,000.00	0.00	Pending Implementation						2017-02-02		2017-02-04					2017-03-18		2017-04-17		2017-05-22	2017-11-18		
IPDC/CJC/NCB/W-02/09 / Construction of Livestock Development - Establishing 1 Poultry enterprise Construction of 1 Poultry shed 3 Fattening sheds and grain mills for Kilinto PAs	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Request for Bids	Open - National	Single Stage - One Envelope				450,000.00	0.00	Pending Implementation						2017-02-26		2017-07-01						2017-08-12		2017-09-11		2017-10-16	2018-04-14	
ET-IPDC-9347-CW-RFB / Construction of Bole-Lemi Phase II Industrial Park	IDA / 54510	Component 2: Support for Industrial Infrastructure	Prior	Request for Bids	Open - International	Single Stage - One Envelope				157,758,001.59	127,382,453.78	Signed	2015-05-05		2015-07-21		2015-07-21		2015-05-10							2015-07-21		2016-10-30	2018-09-03	2017-01-20	2016-01-26	2018-09-27
ET-IPDC-165219-NC-DR / Supply and Installation of Power connection to Bole Lemi II and Qintto IPs	IDA / 62630	Component 2: Support for Industrial Infrastructure	Prior	Direct Selection	Direct					20,000,000.00	0.00	Under Implementation						2020-04-01	2020-05-05	2020-04-06	2020-09-16								2020-04-23		2020-10-20	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
CJC/SH/G-01/09 / Goods for skill Training Center	IDA / 54510	Component 3: Enhancing IZ linkages to the local economy	Post	Request for Quotations	Limited	Single Stage - One Envelope		150,000.00	0.00	Pending Implementation								2017-06-07									2017-06-07		2017-06-07	
CJC/SH/G-04/09 / Vehicle for EIC 4WD	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		200,000.00	0.00	Pending Implementation								2017-05-23									2017-05-23		2017-05-23	
CJC/SH/G-02/09 / Uniform for PIU drivers and janitors	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		5,000.00	0.00	Pending Implementation								2017-06-07									2017-06-07		2017-06-07	
CJC/SH/G-01/10 / Stationary items, sanitary materials and other miscellaneous goods for PIU	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation								2017-10-24									2017-12-19		2018-06-17	
CJC/SH/S-01/09 / Printing, promotional and branding items for IPDC and CJC-PIU	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		75,000.00	0.00	Pending Implementation								2017-10-23									2017-12-18		2018-06-16	
ET-IPDC-41013-GO-RFQ / Procurement of Equipment for Bole Lemi IG	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation								2018-01-03									2018-02-28		2018-08-27	
CJC/SH/G-03/09 / Procurement of Furniture for Kindergarten at Bole Lemi PAs and IPDC	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		70,000.00	0.00	Pending Implementation								2017-10-17									2017-12-12		2018-06-10	
ET-IPDC-42523-GO-RFQ / Documentation of different industrial parks (Printing, Binding, Scanning, and CD burning of documents for 9 industrial parks)	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation								2018-01-23									2018-03-20		2018-09-16	
ET-IPDC-63788-GO-RFQ / Procurement of Furniture for IPDC	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Request for Bids	Open - National	Single Stage - One Envelope		150,000.00	0.00	Pending Implementation				2018-06-15		2018-06-20				2018-08-01						2018-08-31		2018-10-05		2019-04-03
ET-IPDC-40618-GO-RFB / Procurement of IT equipment and accessories for IPDC	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Request for Bids	Open - National	Single Stage - One Envelope		150,000.00	0.00	Canceled				2018-06-21		2018-06-26				2018-08-07						2018-09-06		2018-10-11		2019-04-09
ET-IPDC-205497-GO-RFQ / Audio- Visual JT Equipment and related goods for Establishing Sustainable Training Center at Bole Lemi II	IDA / 62630	Component 3: Enhancing IZ linkages to the local economy	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,000.00	0.00	Pending Implementation								2020-11-30									2021-01-04		2021-02-03	
ET-IPDC-205492-GO-RFQ / Training Room furniture & Fixture	IDA / 62630	Component 3: Enhancing IZ linkages to the local economy	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation								2020-11-30									2021-01-18		2021-02-17	

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-IPDC-40700-NC-RFP / Preparation of Documentary Form for CJK Project achievements.	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Request for Proposals	Open - National	Single Stage - Two Envelope		20,000.00	0.00	Canceled					2018-02-15		2018-02-20					2018-04-05		2018-06-16		2018-07-21		2019-01-17
ET-IPDC-153598-NC-RFQ / Production of a video and photograph documentary on the achievements registered by competitiveness and job creation project office (CJCP)	IDA / 62630	Component 4: Project Management and Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,000.00	0.00	Under Implementation							2020-02-15								2020-04-11		2020-10-08	

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-IPDC-11323-CS-QCBS / Consultancy Service of Detailed Engineering Design & Tender Document Preparation (ES) and Supervision & Contract Administration (TB) for Bole-Lemi II and Kilinto Industrial Parks	IDA / 54510	Component 2: Support for Industrial Infrastructure	Prior	Quality And Cost-Based Selection	Open - International		6,000,000.00	0.00	Under Review	2014-07-31	2020-04-01	2014-09-25		2014-11-24					2014-12-09		2014-12-19		2015-01-28		2015-04-01		2016-03-31
CJ/C-04/09 / Consultancy service for training provision for the skills center at bole lemi industrial Park	IDA / 54510	Component 3: Enhancing IZ linkages to the local economy	Post	Quality And Cost-Based Selection	Open - National		200,000.00	0.00	Pending Implementation	2017-05-19		2017-05-19		2017-05-19					2017-05-19		2017-05-19		2017-05-19		2017-05-19		2017-05-19
CJ/C-06/09 / Consultancy Service for class one consulting firm	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Quality And Cost-Based Selection	Open - International		400,000.00	0.00	Canceled	2017-06-27		2017-06-27		2017-06-27					2017-06-27		2017-06-27		2017-06-27		2017-06-27		2017-06-27
ET-IPDC-40694-CS-QCBS / Studying Baseline Survey for CJK Project	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Quality And Cost-Based Selection	Open - International		100,000.00	0.00	Under Implementation	2018-01-29	2018-01-18	2018-02-19		2018-04-04					2018-05-02		2018-06-01		2018-07-06		2018-08-10		2019-08-10
CJ/C-18/08 / B2B Linkage MARKETING FIRM	IDA / 54510	Component 3: Enhancing IZ linkages to the local economy	Post	Quality And Cost-Based Selection	Open - National		150,000.00	0.00	Pending Implementation	2016-08-11		2016-08-11		2016-08-11					2016-08-11		2016-08-11		2016-08-11		2016-08-11		2016-08-11
ET-IPDC-64114-CS-QCBS / Consultancy Service for Preparation of Road Map and 10 years Strategic Plan	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Quality And Cost-Based Selection	Open - International		300,000.00	320,000.00	Signed	2018-05-25	2019-08-04	2018-06-15	2019-08-06	2018-07-29	2019-09-30				2018-08-26	2019-11-15	2018-09-25	2019-12-16	2018-10-30	2020-01-02	2018-12-04		2019-12-04
ET-IPDC-40726-CS-QCBS / Consultancy Service for Design of Industrial Parks Housing Project	IDA / 54510	Component 2: Support for Industrial Infrastructure	Post	Quality And Cost-Based Selection	Open - International		50,000.00	0.00	Under Implementation	2018-06-15		2018-06-15		2018-06-15					2018-06-15		2018-06-15		2018-06-15		2018-06-15		2018-06-15
ET-IPDC-73825-CS-LCS / Competitiveness and job Creation Project Financial Statement Audit	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Least Cost Selection	Open - National		40,000.00	0.00	Pending Implementation	2018-08-21		2018-09-11		2018-10-25					2018-11-22		2018-12-22		2019-01-26		2019-03-02		2019-08-29
ET-IPDC-93273-CS-QCBS / Consultancy Services for provision of Sourcing, Sourcing, Training and allocation for Bole Lemi industrial Park	IDA / 54510	Component 3: Enhancing IZ linkages to the local economy	Post	Quality And Cost-Based Selection	Open - National		200,000.00	186,871.73	Signed	2018-12-31	2019-01-28	2019-01-21		2019-03-06	2019-05-25				2019-04-01	2019-07-05	2019-05-01	2019-08-02	2019-06-07	2019-08-08	2019-07-12	2019-09-06	2020-07-11
ET-IPDC-87530-CS-QCBS / Procurement of Consulting firm for Pharmaceutical IP-Kilimo	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Canceled	2019-01-31		2019-02-21		2019-04-06							2019-05-06		2019-06-10		2019-06-10		2019-12-07
ET-IPDC-108081-CS-COS / Consultancy procurement for Transaction Advisory Services- PPF for Operations and Management of Bole Lemi and Kilimo Industrial Parks and affiliated services.	IDA / 62630	Component 1: Institutional and Regulatory Framework and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		500,000.00	743,159.89	Signed	2019-04-08	2019-05-21	2019-04-29		2019-06-12	2020-05-29				2019-07-10	2020-07-01	2019-08-09	2020-10-14	2019-09-13	2020-12-07	2019-10-18	2020-12-10	2020-10-17
CJ/CJCB/C-07/08 / Development of CRM and ERP for EIC and IPDC.	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Canceled	2017-09-20		2017-09-20	2017-07-19	2017-09-20	2018-08-03				2017-09-20		2017-09-20	2019-01-17	2017-09-20		2017-09-20		2017-09-20
ET-IPDC-110945-CS-QCBS / Supply, Installation and Commissioning of ERP system for IPDC	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		600,000.00	773,418.70	Signed	2019-05-06	2019-10-22	2019-05-27	2019-11-06	2019-07-10	2020-03-09				2019-08-07	2020-04-28	2019-09-06	2020-07-30	2019-10-11	2020-09-27	2019-11-15	2020-09-28	2020-11-14
ET-IPDC-113651-CS-QCBS / Environmental and Social Audit for Bole Lemi II & Kilimo IPIs and sector specific ESSA for each tenant	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Quality And Cost-Based Selection	Open - National		100,000.00	16,230.74	Signed	2019-05-07	2019-05-19	2019-05-28		2019-07-11	2019-08-30				2019-08-08	2019-10-02	2019-09-07	2019-10-18	2019-10-12	2019-10-28	2019-11-16	2019-11-06	2020-11-15
ET-IPDC-113653-CS-QCBS / Environmental and Social Audit for B2B linkage beneficiary companies	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Quality And Cost-Based Selection	Open - National		50,000.00	31,133.02	Signed	2019-05-07	2019-05-23	2019-05-28		2019-07-11	2019-09-09				2019-08-08	2019-10-10	2019-09-07	2019-10-31	2019-10-12	2019-11-11	2019-11-16	2019-11-19	2020-11-15
ET-IPDC-162111-CS-QCBS / Consultancy service for "Compliance, nomination, system development and certification support to SMEs"	IDA / 62630	Component 3: Enhancing IZ linkages to the local economy	Post	Quality And Cost-Based Selection	Open - International		450,000.00	0.00	Under Implementation	2020-03-12	2020-03-24	2020-03-27	2020-03-24	2020-04-21					2020-05-19		2020-06-03		2020-06-20		2020-07-12		2020-08-08

ET-IPDC-162127-CS-QCBS / Consultancy Service to "Marketing Support to SMEs to enhance B2B linkages with FDI"	IDA / 62630	Component 3: Enhancing IZ linkages to the local economy	Post	Quality And Cost-Based Selection	Open - International		300,000.00	0.00	Under Implementation	2020-03-12	2020-03-24	2020-03-27	2020-03-24	2020-04-16	2020-05-27		2020-05-14	2020-07-14	2020-05-24	2020-06-10	2020-06-27	2021-03-24	
ET-IPDC-162119-CS-QCBS / Consultancy service "Training and Enhancing Productivity of SMEs"	IDA / 62630	Component 3: Enhancing IZ linkages to the local economy	Post	Quality And Cost-Based Selection	Open - International		350,000.00	0.00	Under Implementation	2020-03-12	2020-03-25	2020-03-27	2020-03-24	2020-04-21			2020-05-19	2020-05-29	2020-06-15	2020-07-13		2021-04-09	
ET-IPDC-188725-CS-QCBS / Document Management Systems (DMS)	IDA / 62630	Component 4: Project Management and Monitoring and Evaluation	Post	Quality And Cost-Based Selection	Open - National		250,000.00	0.00	Under Implementation	2020-08-14	2020-10-12	2020-08-29	2020-10-22	2020-09-27			2020-10-28	2020-11-04	2020-11-24	2020-12-28		2021-12-28	
ET-IPDC-188728-CS-QCBS / Feasibility Study and Develop a Strategy on the Storm Water and Effluent Discharge from Waste Water Treatment Plants (WWTP) of Kilinto and Bole Lemi II Industrial Parks	IDA / 62630	Component 2: Support for Industrial Infrastructure	Post	Quality And Cost-Based Selection	Open - National		50,000.00	0.00	Under Implementation	2020-08-14	2020-08-31	2020-09-04		2020-10-03			2020-10-31	2020-11-15	2020-12-05	2020-12-27		2021-12-27	
ET-IPDC-161854-CS-QCBS / ASSESSMENT ON PREVENTION AND MANAGEMENT OF GENDER BASED VIOLENCE IN INDUSTRIAL PARKS (IPs)	IDA / 62630	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Consultant Qualification Selection	Open		20,000.00	0.00	Canceled	2020-03-12	2020-03-18	2020-03-27	2020-04-19	2020-04-16					2020-04-26	2020-05-12		2020-08-10	
ET-IPDC-218695-CS-CQS / ASSESSMENT ON PREVENTION AND MANAGEMENT OF GENDER BASED VIOLENCE AND GENDER ANALYSIS IN INDUSTRIAL PARKS (IPs)	IDA / 62630	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Consultant Qualification Selection	Open - National		70,000.00	0.00	Pending Implementation	2021-02-22		2021-03-09		2021-03-26						2021-04-05	2021-05-04		2021-08-02

INDIVIDUAL CONSULTANTS																				
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
CJC/C-08/09 / Construction Management Consultant for Bole Lemi 2 and Kilinto Industrial Parks	IDA / 54510	Component 2: Support for Industrial Infrastructure	Post	Individual Consultant Selection	Limited		100,000.00	0.00	Pending Implementation	2017-03-02		2017-03-02		2017-03-02		2017-03-02		2017-03-02	2017-03-02	
CJC/H-08/09 / Environment Specialist	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Individual Consultant Selection	Open		100,000.00	0.00	Pending Implementation	2017-02-10		2017-02-10		2017-02-10		2017-02-10		2017-02-10	2017-02-10	
CJC/C-09/09 / Individual Consultant -Data Analyst- (organizing and documenting procurement documents).	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Individual Consultant Selection	Limited		5,000.00	0.00	Pending Implementation	2017-04-15		2017-04-15		2017-04-15		2017-04-15		2017-04-15	2017-04-15	
CJC/C-07/09 / Skill Training Coordinator	IDA / 54510	Component 3: Enhancing IZ linkages to the local economy	Post	Individual Consultant Selection	Limited		50,000.00	0.00	Pending Implementation	2017-02-24		2017-02-24		2017-02-24		2017-02-24		2017-02-24	2017-02-24	
ET-IPDC-19013-CS-INDV / National Financial Consultant	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Individual Consultant Selection	Limited		100,000.00	0.00	Under Implementation	2017-06-01		2017-06-30		2017-07-21		2017-08-25		2018-08-25	2018-08-25	
ET-IPDC-19014-CS-INDV / Recruitment of assistant Project Engineer for Kilinto	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Individual Consultant Selection	Open		25,000.00	0.00	Under Implementation	2017-06-24	2017-07-20	2017-08-12		2017-09-02		2017-10-07		2018-10-07	2018-10-07	
ET-IPDC-19016-CS-INDV / Recruitment of assistant Project Engineer for Bole Lemi II	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Individual Consultant Selection	Open		25,000.00	0.00	Under Implementation	2017-06-24		2017-08-12		2017-09-02		2017-10-07		2018-10-07	2018-10-07	
CJC/M-03/07 / Individual Consultant -Procurement Specialist	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Prior	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2017-04-15		2017-04-15	2017-09-25	2017-04-15		2017-04-15		2017-04-15	2017-04-15	
ET-IPDC-31289-CS-INDV / Procurement Specialist	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Prior	Individual Consultant Selection	Open		100,000.00	0.00	Under Implementation	2017-01-12	2017-10-26	2017-03-02		2017-03-23		2017-04-27		2017-10-24	2017-10-24	
CJC/SSS/C-01/10 / Audit Services for CJC project Account for the year ended July 8, 2017.	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Direct Selection	Direct		20,000.00	0.00	Under Implementation	2017-10-27		2017-11-06				2018-01-10		2018-07-09	2018-07-09	
ET-IPDC-40708-CS-INDV / National Procurement Consultant for IPDC	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Prior	Individual Consultant Selection	Open		50,000.00	17,225.54	Under Review	2018-01-10	2018-02-08	2018-02-28		2018-03-21	2018-04-14	2018-04-25	2018-10-17	2018-10-22	2018-10-22	
ET-IPDC-40715-CS-INDV / Recruitment of Communication Specialist	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Individual Consultant Selection	Open		15,000.00	0.00	Under Implementation	2018-01-15	2019-01-30	2018-03-05	2019-01-30	2018-03-26		2018-04-30		2018-10-27	2018-10-27	
ET-IPDC-40737-CS-INDV / National Consultant for the formulation of SPV at IPDC	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2018-02-27		2018-04-17		2018-05-08		2018-06-12		2018-12-09	2018-12-09	
ET-IPDC-49425-CS-INDV / Contract Administration and Claim Consultant	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Individual Consultant Selection	Open		50,000.00	0.00	Pending Implementation	2018-03-15		2018-05-03		2018-05-24		2018-06-28		2019-06-27	2019-06-27	
ET-IPDC-64119-CS-INDV / Recruitment of Assistant Procurement	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Prior	Individual Consultant Selection	Open		20,000.00	1,159.65	Signed	2018-06-15	2018-08-13	2018-08-03	2019-05-06	2018-08-24	2019-11-19	2018-09-28	2019-06-06	2019-03-27	2019-03-27	

ET-IPDC-81199-CS-INDV / Employment of Procurement Specialist for CJP	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Prior	Individual Consultant Selection	Limited	35,000.00	0.00	Canceled	2018-10-19	2018-11-02	2018-10-24	2018-11-02	2018-11-14	2018-12-19	2019-06-17		
ET-IPDC-82663-CS-INDV / Individual Consultant to Support ERP, CRM tasks for Ethiopian Investment Commission (EIC) and Industrial Parks Development Corporation (IPDC)	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Individual Consultant Selection	Direct	100,000.00	0.00	Pending Implementation	2018-11-02		2018-11-12		2018-12-03	2019-01-07	2019-07-06		
ET-IPDC-81199-CS-INDV-2 / Hiring Procurement Management Specialist	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Prior	Individual Consultant Selection	Limited	35,000.00	0.00	Under Implementation	2019-01-31		2019-02-05		2019-02-26	2019-04-02	2019-09-29		
ET-IPDC-18009-CS-INDV / International Individual Consultant for Pharmaceutical Industrial Park-- EIC	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Prior	Individual Consultant Selection	Limited	150,000.00	0.00	Canceled	2017-06-01		2017-06-06		2017-06-27	2017-08-01	2018-08-01		
ET-IPDC-98910-CS-INDV / Redesign and Modification of IPDC Website	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Individual Consultant Selection	Open	30,000.00	0.00	Pending Implementation	2019-02-28		2019-04-18		2019-05-09	2019-06-13	2019-12-10		
ET-IPDC-98911-CS-INDV / Hiring of Transformational advisor for IPDC	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Individual Consultant Selection	Limited	100,000.00	0.00	Under Implementation	2019-02-28		2019-03-05		2019-03-26	2019-04-30	2019-10-27		
ET-IPDC-108077-CS-INDV / Hiring of International Individual Consultant for Pharmaceutical IP -Kilimo	IDA / 54510	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Individual Consultant Selection	Limited	150,000.00	0.00	Canceled	2019-04-01		2019-04-06		2019-04-27	2019-06-01	2019-11-28		
ET-IPDC-108085-CS-INDV / Hiring of International Individual Consultant (TA) for SME support under B2B linkage	IDA / 62630	Component 3: Enhancing IZ linkages to the local economy	Post	Individual Consultant Selection	Open	100,000.00	8,000.00	Signed	2019-04-01	2019-06-17	2019-05-20	2019-09-10	2019-06-10	2019-10-08	2019-07-15	2019-10-10	2020-01-11
ET-IPDC-64132-CS-INDV / Recruitment of Gender Specialist	IDA / 54510	Component 4: Project Management and Monitoring and Evaluation	Post	Individual Consultant Selection	Open	20,000.00	18,914.03	Signed	2019-05-20	2019-05-31	2019-07-08	2019-07-01	2019-07-29	2019-08-01	2019-09-02	2019-08-01	2020-02-29
ET-IPDC-113658-CS-INDV / Hiring of individual Consultant for handing over of Bole Lem II to establish operating procedures	IDA / 62630	Component 2: Support for Industrial Infrastructure	Post	Individual Consultant Selection	Open	40,000.00	19,587.70	Signed	2019-10-28	2019-08-21	2019-12-16	2020-02-18	2020-01-06	2019-02-21	2020-02-10	2020-03-01	2020-08-08
ET-IPDC-129680-CS-INDV / Hiring of individual Consultant for handing over of Kilimo IP to establish operating procedures	IDA / 62630	Component 2: Support for Industrial Infrastructure	Post	Individual Consultant Selection	Open	40,000.00	26,410.29	Signed	2019-09-01	2019-08-21	2019-10-20	2020-03-03	2019-11-10	2020-03-10	2019-12-15	2020-03-15	2020-06-12
ET-IPDC-153594-CS-INDV / Individual Consultant for assessing the need for affordable and accessible child care Programs in Industrial parks	IDA / 62630	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Individual Consultant Selection	Open	20,000.00	0.00	Under Implementation	2020-01-24	2020-02-21	2020-02-23		2020-03-04	2020-03-24	2020-05-23		
ET-IPDC-158064-CS-INDV / Recruitment of Senior Adviser to the IPDC CEO as part of Capacity Building.	IDA / 62630	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Individual Consultant Selection	Limited	24,000.00	28,308.82	Signed	2020-02-10	2020-02-24	2020-02-15	2020-02-25	2020-03-07	2020-03-01	2020-04-11	2020-03-01	2020-10-08
ET-IPDC-163913-CS-INDV / Social Development Specialist	IDA / 62630	Component 4: Project Management and Monitoring and Evaluation	Post	Individual Consultant Selection	Open	20,000.00	0.00	Under Implementation	2020-03-16	2020-03-24	2020-04-19		2020-05-04	2020-05-24	2020-11-20		
ET-IPDC-180941-CS-QCBS / Consultancy Services for study of ESMF for Bole Lem II & Kilimo IPs	IDA / 62630	Component 4: Project Management and Monitoring and Evaluation	Post	Individual Consultant Selection	Open	10,000.00	0.00	Under Implementation	2020-08-14	2020-10-07	2020-09-12		2020-09-19	2020-10-17	2021-04-15		
ET-IPDC-197653-CS-INDV / Procurement Management Specialist	IDA / 62630	Component 4: Project Management and Monitoring and Evaluation	Prior	Individual Consultant Selection	Open	24,000.00	0.00	Under Implementation	2020-10-08	2020-10-16	2020-11-06		2020-11-13	2020-11-30	2021-06-30		
ET-IPDC-205548-CS-INDV / Human Resource Advisor	IDA / 62630	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Individual Consultant Selection	Limited	35,000.00	0.00	Under Implementation	2020-11-29	2020-12-08	2020-12-04		2020-12-25	2021-01-29	2021-08-27		
ET-IPDC-205551-CS-INDV / Communication and Knowledge Management Specialist	IDA / 62630	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Individual Consultant Selection	Limited	35,000.00	0.00	Under Implementation	2020-11-29	2020-12-05	2020-12-04		2020-12-14	2021-01-14	2021-08-12		
ET-IPDC-205990-CS-INDV / Hiring of individual Consultant for conducting Feasibility study & Business Plan for QIP PAs	IDA / 62630	Component 4: Project Management and Monitoring and Evaluation	Post	Individual Consultant Selection	Limited	10,000.00	0.00	Under Implementation	2020-12-09	2020-12-04	2020-12-11		2021-01-01	2021-02-05	2021-08-04		
ET-IPDC-208351-CS-INDV / Hiring of Technical Advisor for Business development and Private Sector	IDA / 62630	Component 1: Institutional and Regulatory Framework and Capacity Building	Post	Individual Consultant Selection	Limited	24,000.00	0.00	Under Implementation	2020-12-14	2020-12-19	2020-12-20		2021-01-10	2021-02-14	2021-08-13		