

PROCUREMENT PLAN (Textual Part)

Project information: Cambodia Water Supply and Sanitation Improvement Project (P163876)

Project Implementation agency: Ministry of Industry and Handicraft, Ministry of Public Works and Transport

Date of the Procurement Plan: September 2, 2019

Period covered by this Procurement Plan: September 3, 2019 – September 30, 2021

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the Kingdom of Cambodia’s Updated Procurement Manual for all Externally Financed Projects/Programs (“Procurement Manual”), promulgated through the Sub-decree 74 dated May 22, 2012, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

In addition to the provisions contained in the Procurement Manual, the Government and implementing agencies for Bank financed projects will ensure that the following additional provisions are implemented:

- Procurement shall be open to eligible firms from any country;
- The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights as per attached confirming

application of, and compliance with, the Bank's Anti-Corruption Guidelines, including format;

- The Project will put in place an effective complaint review system that includes review by the implementing agency and subsequent review by another party not involved in the in the procurement process, if not satisfied with the review of the implementing agency.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: Not Applicable

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: Not Applicable

Works: Not Applicable

Other Relevant Procurement Information.

Not Applicable

PROCUREMENT PLAN Cambodia : Water Supply and Sanitation Improvement Project

General Information

Country: Cambodia **Bank's Approval Date of the Original Procurement Plan:** 2019-09-02
Revised Plan Date(s): (comma delineated, leave blank if none) 2020-02-06
Project ID: P163876 **GFN Date:**
Project Name: Water Supply and Sanitation Improvement Project
Loan / Credit No: IDA / 63860
Executing Agency(ies): Ministry of Public Works and Transport

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
MPWT-CW-3 / Wastewater network for interceptor combined zone	IDA / 63860	Component 2: Provincial sanitation improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope		5,277,109.00	0.00	Pending Implementation					2019-11-15		2019-11-20					2020-01-01		2020-01-31		2020-03-06		2023-02-19	
MPWT-CW-4 / Improvement of wastewater treatment plant	IDA / 63860	Component 2: Provincial sanitation improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		470,000.00	0.00	Pending Implementation					2019-11-15		2019-11-20					2020-01-01		2020-01-31		2020-03-02		2023-03-02	
MPWT-CW-1 / Wastewater network for West Trunk Sewer Zone and East Trunk Sewer Zone	IDA / 63860	Component 2: Provincial sanitation improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope		13,460,000.00	0.00	Pending Implementation					2019-10-01		2019-10-06					2019-11-25		2020-01-24		2020-03-04		2023-03-04	
MPWT-CW-3 / Rehabilitation of three wastewater pumping stations	IDA / 63860	Component 2: Provincial sanitation improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope		2,310,000.00	0.00	Pending Implementation					2020-06-15		2020-06-20					2020-08-01		2020-08-31		2020-10-01		2021-10-01	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
MPWT-G-4 / Two pick-up vehicles	IDA / 63860	Component 2: Provincial sanitation improvement	Post	UN Agencies (Direct)	Direct			60,000.00	0.00	Cancelled					2019-12-01		2019-12-06									2020-01-06		2020-04-05	
MPWT-G-5 / Office equipment	IDA / 63860	Component 2: Provincial sanitation improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	0.00	Pending Implementation							2019-11-06									2019-12-14		2020-06-11	
MPWT-G-6 / Accounting software	IDA / 63860	Component 2: Provincial sanitation improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope		5,000.00	0.00	Pending Implementation							2019-11-06									2019-12-14		2020-06-11	
MPWT-G-3 / Lab equipment for Siem Reap	IDA / 63860	Component 2: Provincial sanitation improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation					2020-10-01		2020-10-06					2020-11-17		2020-12-17		2021-01-21		2021-07-20	
MPWT-G-1 / LIDAR mapping / Digital Elevation Model for Siem Reap	IDA / 63860	Component 2: Provincial sanitation improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope		300,000.00	0.00	Pending Implementation					2019-09-08		2019-09-13					2019-10-25		2019-11-24		2019-12-25		2020-06-22	
MPWT-G-2 / O&M and safety equipment	IDA / 63860	Component 2: Provincial sanitation improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope		400,000.00	0.00	Pending Implementation					2020-09-01		2020-09-06					2020-10-18		2020-11-17		2020-12-22		2021-06-20	

MPWT-CS-7 / Wastewater engineer	IDA / 63880	Component 2: Provincial sanitation improvement	Post	Individual Consultant Selection	Open		108,000.00	0.00	Under Implementation	2019-09-24		2019-11-12		2019-11-27		2019-12-28		2021-06-20
MPWT-CS-8 / Social safeguards consultant	IDA / 63880	Component 1: Provincial water supply	Post	Individual Consultant Selection	Open		72,000.00	0.00	Under Implementation	2019-09-08		2019-10-27		2019-11-17		2019-12-18		2020-06-15
MPWT-CS-12 / Consultant supporting social accountability implementation in Siem Reap sanitation and MPWT	IDA / 63880	Component 2: Provincial sanitation improvement	Post	Individual Consultant Selection	Open		36,000.00	0.00	Pending Implementation	2019-09-17		2019-11-05		2019-11-26		2019-12-27		2023-12-26