

Procurement Plan

I. General

1. Bank's approval Date of the procurement Plan *Original: April 13 2016*
2. Date of General Procurement Notice: *August 17, 2016*
3. Period covered by this procurement plan: *March 2017 to March 2018*

II. Goods and Works and non-consulting services.

1. Prior Review Threshold:

Type of Procurement	Prior Review Threshold (At or above US\$)
Works (including turnkey, supply & installation of plant and equipment, and PPP)	10
Goods, information technology and non-consulting services	2

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** *Not applicable*
4. **Reference to (if any) Project Operational/Procurement Manual:** *Under Preparation.*
5. **Any Other Special Procurement Arrangements:** *Not Applicable.*

Summary of the Procurement Packages planned during the first 18 months after project effectiveness

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments

March 2017

1	Summary of the ICB (Works)	85	1	No	Prior	Two lots
2	Summary of the ICB (Works)	8	2	No	Post	
3	Summary of the NCB (Works)	5	2	No	Post	14 lots
4	Summary of the ICB (Goods)	48	5	No	Prior	
5	Summary of the ICB (Goods)	1	1	No	Post	
6	Summary of the NCB (Goods)	1	1	No	Post	

III. Selection of Consultants

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

Type of Procurement	Prior Review Threshold (At or above US\$)
Consultants: firms	1
Consultants: Individuals	0.3

- Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- Any Other Special Selection Arrangements:** *Not Applicable.*
- Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
1	Summary of number of contracts that	5.5	3	Prior	

	will be let under QCBS				
2	Summary of number of contracts that will be let under other methods	-	-	-	-

PROCUREMENT PLAN Ethiopia : Electricity Network Reinforcement and Expansion Project (ENREP)

General Information
Country: Ethiopia **Bank's Approval Date of the Original Procurement Plan:** 2017-03-16
Revised Plan Date(s): (comma delimited, leave blank if not) 2019-12-20
Project ID: P119893 **GN Date:**
Project Name: Electricity Network Reinforcement and Expansion Project (ENREP)
Loan / Credit No: IDA / 58140, IDA / 51260
Executing Agency(ies) Ethiopian Electric Power

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
ET.EEP-9145-CW-RFP / Works LOT-1: AZEZO-CHILGA, FINCHA II-SHAMBU AND METU-MASHA 230 KV SUBSTATIONS LOT-2: AZEZO-CHILGA, FINCHA II-SHAMBU AND METU-MASHA 230 KV TRANSMISSION LINES	IDA / 58140	Reinforcement and Expansion of Electricity Network	Prior	Request for Bids	Open - International	Single Stage - One Envelope		33,489,817.43	Signed					2017-03-17		2017-04-01					2017-05-31		2017-06-30		2017-08-11		2019-02-02	
ET.EEP-35635-CW-RFP / Lot 1 : Plant Design, supply, installation on site, test and commissioning of MV & LV Over Head Distribution Lines Rehabilitation, Upgrading and associated Transformer Installation for Wolaita Sodo, Shashamene and Hara Towns. (Lot-1)	IDA / 51260	Reinforcement and Expansion of Electricity Network	Prior	Request for Bids	Open - International	Single Stage - One Envelope		38,581,244.48	Signed					2017-11-13		2017-11-23					2018-01-22		2018-03-23		2018-05-11		2019-05-11	
ET.EEP-35639-CW-RFP / Lot 2: Plant Design, supply, installation on site, test and commissioning of MV & LV Over Head Distribution Lines Rehabilitation, Upgrading and associated Transformer Installation for Adigrat, Debermarkos and Gonder Towns.	IDA / 51260	Reinforcement and Expansion of Electricity Network	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2017-11-13		2017-11-23					2018-01-22		2018-03-23		2018-05-11		2019-05-11	
ET.EEP-47294-CW-RFP / Lot 1: LV Distribution Network Rehabilitation in Addis Ababa	IDA / 51260	Reinforcement and Expansion of Electricity Network	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2013-07-24		2014-01-30					2014-05-15		2014-10-25		2015-02-05		2018-01-31	
ET.EEP-47299-CW-RFP / Lot 2: MV & LV Line Upgrading, Rehabilitation and associated Transformer Installation in Mekele, Bahirdar and Dessie	IDA / 51260	Reinforcement and Expansion of Electricity Network	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2013-07-24		2014-01-30					2014-05-15		2014-10-25		2015-02-05		2018-01-31	

ET-EEP-16816-CS-QCBS / EEP Legal Advisory Consultancy Service	IDA / 58140	Modernization Support	Prior	Quality And Cost- Based Selection	Open - International		0.00	Under Implementation	2017-06-22		2017-07-13		2017-09-17			2017-11-16		2017-12-16		2018-02-03		2018-03-10		2019-06-30
ET-EEP-28304-CS-QCBS / Support to ERP Implementation (Support to customization and business process engineering to ERP Implementation)	IDA / 58140	Modernization Support	Post	Quality And Cost- Based Selection	Open - International		0.00	Canceled	2019-01-31		2019-02-21		2019-04-28			2019-05-19		2019-07-18		2019-09-16		2019-11-21		2020-11-20

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion							
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						
ET-EEP-32308-CS-CDS / Procurement of Consultancy for EEU's ERP Implementation support	IDA / 58140	Modernization Support	Post	Direct Selection	Direct		246,645.20	Signed	2017-10-19		2017-11-03					2018-01-07		2019-01-07						
ET-EEP-35640-CS-INDV / Individual financial Advisor	IDA / 51280	Modernization Support	Post	Individual Consultant Selection	Limited		98,500.00	Signed	2017-11-13		2017-11-27			2017-12-11		2018-01-15		2018-07-14						
ET-EEP-64290-CS-INDV / Individual Consultancy Services for Environmental Impact Assessment of Scaling Solar Ethiopia Project at Gad Site	IDA / 51280	Market Development for Renewable Energy and Energy Efficient Products	Post	Individual Consultant Selection	Direct		23,573.51	Signed	2018-05-29		2018-06-08			2018-06-29		2018-08-03		2018-11-01						
ET-EEP-64292-CS-INDV / Individual Consultancy Services for Environmental Assessment of Scaling Solar Ethiopia Project for Detheto site	IDA / 51280	Market Development for Renewable Energy and Energy Efficient Products	Post	Individual Consultant Selection	Direct		23,573.51	Signed	2018-05-29		2018-06-08			2018-06-29		2018-08-03		2018-11-01						
ET-EEP-64293-CS-INDV / Individual Consultancy Services for Social Impact Assessment of Scaling Solar Ethiopia Project for Gad Site	IDA / 51280	Market Development for Renewable Energy and Energy Efficient Products	Post	Individual Consultant Selection	Direct		23,573.51	Signed	2018-05-30		2018-06-09			2018-06-30		2018-08-04		2018-11-02						
ET-EEP-64294-CS-INDV / Individual Consultancy Services for Social Impact Assessment of Scaling Solar Ethiopia Project for Detheto	IDA / 51280	Market Development for Renewable Energy and Energy Efficient Products	Post	Individual Consultant Selection	Direct		23,597.09	Signed	2018-06-08		2018-06-18			2018-07-09		2018-08-13		2018-11-11						
ET-EEP-146842-CS-INDV / Procurement of technical advisory for EEP in IPP and PPP projects)	IDA / 58140	Market Development for Renewable Energy and Energy Efficient Products	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2019-11-30		2020-01-18			2020-02-01		2020-02-22		2020-06-20						