

Procurement Plan
ENGAGING COMMUNITIES FOR BETTER SCHOOLS
IN THE KYRGYZ REPUBLIC PROJECT
US\$2.73 MILLION EQUIVALENT

Procurement for the proposed Project be carried out in accordance with “Guidelines: Procurement of Goods, Works and Non-consulting Services under IBRD Loans and IDA Credits and Grants by World Bank Borrowers” dated January 2011 (revised July 2014) and “Guidelines: Selection and Employment of Consultants under IBRD Loans and IDA Credits and Grants by World Bank Borrowers” dated January 2011 (revised July 2014). The various items under different expenditure categories are described in general below.

The World Bank Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by IBRD Loans and IDA Credit and Grants dated October 15, 2006 and revised on January 2011, will also apply. For each contract to be financed by the Bank, the different procurement methods or consultant selection methods, the need for prequalification, estimated costs, prior review requirements, and time frame are agreed between the Government of Kyrgyz Republic and the Bank Task Team in the Procurement Plan. The Procurement Plan will be updated at least annually or as required to reflect the actual project implementation needs and improvements in institutional capacity.

Assessment of the IA implementation capacity to implement procurement. The implementation responsibility of the project will lie with Aga Khan Foundation in the Kyrgyz Republic (AKFK). AKFK is also involved in implementation of the Bank funded project Social Cohesion Through Community-Based Development (P132577) implemented by AKF USA and their performance was rated satisfactory.

- *Procurement of Works:* No procurement of civil works is expected under the project
- *Procurement of Goods:* Goods procured under this project will include procurement of office equipment.
- *Selection of Consultants:* Consultancy will include various individual consultants and firms for capacity building, citizen engagement, access to budget and performance evaluation. Short-lists of consultants for services estimated to cost less than US\$300,000 equivalent per contract may be composed entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- *Micro Grants:* The execution of procurement for grants will be delegated to schools. Procurement responsibilities, procedures and sample documentation are described in detail in the Project Operations Manual and in the Procurement Handbook. The micro-grants will include the procurement of goods, works, consultant services and training.
- *Training:* Training will cover training to staff, students, parents and teachers.
- *Operating Costs:* The grant will finance incremental operating costs. Operating costs will cover salaries of staff of AKFK involved in implementation of the project

Procurement Thresholds and Methods of Procurement: The following methods of procurement shall be used for procurement under the project. It has been agreed that if a particular invitation for a bid is comprised of several packages, lots or slices, and invited in the same invitation for bid, then the aggregate value of the whole package determines the applicable threshold amount for procurement and also for the review by the Bank. The national competitive bidding (NCB) conditions will be part of the Grant Agreement.

July 9, 2010

July 9, 2010

Expenditure Category	Contract Value (US\$)	Procurement Method	Bank Prior Review
Goods	>= 1, 000 000	ICB	All contracts above US\$ 2,000,000
	<1, 000 000	NCB	
	<100 000	Shopping	
	NA	DC	
Consultant Services	NA	QCBS, QBS, FBS, LCS and CQS*	All contracts above US\$ 1,000,000 for firms; all contracts above US\$ 300,000 for individuals;
	NA	SSS	
	NA	IC	
	2.		

PROCUREMENT PLAN Kyrgyz Republic : Engaging Communities for Better Schools in the Kyrgyz Republic

General Information

Country: Kyrgyz Republic **Bank's Approval Date of the Original Procurement Plan:** 2017-10-06
Revised Plan Date(s): (comma delineated, leave blank if none) 2019-11-05
Project ID: P159699 **GFN Date:** 2017-09-20
Project Name: Engaging Communities for Better Schools in the Kyrgyz Republic
Loan / Credit No: TF / A5035
Executing Agency(ies): Aga Khan Foundation

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
KG-AKF-32830-GO-RFQ / IT equipment for project staff (laptops, printers, cameras, white-screen and projectors, monitors, mouse, keyboards)	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		29,150.00	150,407.56	Completed								2017-10-20								2017-11-17		2017-12-08
KG-AKF-32835-GO-RFQ / Office furniture for project staff (24 desks,24 chairs,9 filing cabinets)	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,100.00	18,339.16	Completed								2017-10-20								2017-11-17		2017-12-08
KG-AKF-55216-GO-RFQ / Projectors	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,000.00	7,061.40	Completed								2018-03-23								2018-04-15		2018-05-06
KG-AKF-57269-GO-RFQ / The development and broadcast of TV spots, design and printing of posters and leaflets	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		42,485.00	15,976.76	Under Implementation								2018-04-10								2018-05-01		2018-06-28
KG-AKF-106544-GO-RFQ / Laptop for Bishkek facilitator	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		790.00	713.23	Completed								2019-03-18								2019-04-10		2019-05-10
AKF-JSDF/ECBS/PRINTING MATERIALS/01/19 / Procurement of printing material (posters, leaflets)	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		25,985.00	3,258.03	Signed								2019-10-05								2019-11-30		2020-05-28
AKF-JSDF/ECBS/MARKER BOARD'S-02.19 / Procurement of Marker Boards for schools in Bishkek, Moskovskiy district and Kara-Buura district	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		12,150.00	0.00	Pending Implementation								2019-12-05								2020-01-30		2020-07-28

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
KG-AKF-36066-CS-CQS / Impact evaluation baseline survey	TF / A5035	Component C: Project Management and Administration, Monitoring and Evaluation and Knowledge Dissemination	Post	Consultant Qualification Selection	Open - National		80,000.00	73,276.25	Completed	2017-11-10	2017-11-22	2017-11-28											2017-12-06	2017-12-15	2018-03-30		
KG-AKF-91310-CS-CQS / Annual audit service	TF / A5035	Component C: Project Management and Administration, Monitoring and Evaluation and Knowledge Dissemination	Post	Consultant Qualification Selection	Limited		24,000.00	9,912.00	Completed	2018-12-13		2019-01-03											2019-01-15	2019-01-29	2019-05-29		

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AKF-RG-29545-CS-INDV / Regional Coordinator will be based in Bishkek at AKF office and responsible for the target districts of Chui, Talas, and Bishkek. He/she will provide overall technical and admin.support to Community Facilitators and ensure efficient project performance	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open		27,103.00	1,026.69	Completed	2017-01-23	2017-03-13	2017-04-03			2017-05-08			2020-12-31	
AKF-RG-29546-CS-INDV / Regional Coordinator will be based in Osh and responsible for the target district Alai and Osh town. He/she will provide overall technical and admin.support to Community Facilitators and ensure efficient project performance.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Direct		27,103.00	833.02	Signed	2017-01-23	2017-02-02	2017-02-23			2017-03-30			2017-09-26	
AKF-RG-29547-CS-INDV / Community Facilitator #1 for Kadangai district of Batken oblast will be responsible to work with 13 schools in the district. Key deliverables include organizing/facilitating meetings/roundtables with the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open		10,449.00	286.53	Signed	2017-07-24	2017-08-16	2017-09-06			2017-10-02			2020-10-30	

AKF-RG-29548-CS-INDV / Community Facilitator #2 for Kadampai district of Batken oblast will be responsible to work with 14 schools in the district. Key deliverables include organizing/facilitating meetings/roundtables with the Board of Trustees (BoT) members /school teachers	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open	10,449.00	386.48	Signed	2017-07-24	2017-08-16	2017-09-06	2017-10-02	2020-10-30
AKF-RG-29549-CS-INDV / Community Facilitator #3 for Kadampai district of Batken oblast will be responsible to work with 13 schools in the district. Key deliverables include organizing/facilitating meetings/roundtables with the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open	10,449.00	367.24	Signed	2017-07-24	2017-08-16	2017-09-06	2017-10-02	2020-10-30
AKF-RG-29550-CS-INDV / Community Facilitator #4 for Kadampai district of Batken oblast will be responsible to work with 14 schools in the district. Key deliverables include organizing/facilitating meetings/roundtables with the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open	10,449.00	367.24	Signed	2017-07-24	2017-08-16	2017-09-06	2017-10-02	2020-10-30
AKF-RG-29551-CS-INDV / Community Facilitator #5 for Kadampai district of Batken oblast will be responsible to work with 13 schools in the district. Key deliverables include organizing/facilitating meetings/roundtables with the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open	10,449.00	367.24	Signed	2017-07-24	2017-08-16	2017-09-06	2017-10-02	2020-10-30
AKF-RG-29552-CS-INDV / Community Facilitator #6 for Kadampai district of Batken oblast will be responsible to work with 15 schools in the district. Key deliverables include organizing/facilitating meetings/roundtables with the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open	10,449.00	367.24	Signed	2017-07-24	2017-08-16	2017-09-06	2017-10-02	2020-10-30
AKF-RG-29553-CS-INDV / Community Facilitator #1 in Alay district of Osh oblast will be responsible to work with 15 schools in the district. Key deliverables include organizing/facilitating meetings/roundtables with the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open	10,449.00	323.05	Signed	2017-07-24	2017-08-14	2017-09-04	2017-10-02	2020-10-30

AKF-RG-29554-CS-INDV / Community Facilitator #2 in Alay district of Osh oblast will be responsible to work with 15 schools in the district. Key deliverables include organizing/facilitating meetings/roundtables with the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open	10,449.00	293.69	Signed	2017-07-24	2017-08-14	2017-09-04	2017-10-02	2020-10-30
AKF-RG-29555-CS-INDV / Community Facilitator #3 in Alay district of Osh oblast will be responsible to work with 15 schools in the district. Key deliverables include organizing/facilitating meetings/roundtables with the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Direct	10,449.00	519.24	Signed	2017-07-24	2017-08-10	2017-08-31	2017-10-02	2020-10-30
AKF-RG-29556-CS-INDV / Community Facilitator #1 in Bishkek will be responsible to work with 15 schools in the Sverdlovsk district. Key deliverables include organizing/facilitating meetings/roundtables with the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open	10,449.00	513.20	Signed	2017-07-24	2017-08-10	2017-08-31	2017-10-02	2020-10-30
AKF-RG-29557-CS-INDV / Community Facilitator #2 in Bishkek will be responsible to work with 12 schools in the Sverdlovsk district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open	10,449.00	514.14	Terminated	2017-07-24	2017-08-10	2017-08-31	2017-10-02	2020-10-30
AKF-RG-29558-CS-INDV / Community Facilitator #1 in Moskovskaya district of Chui oblast will be responsible to work with 15 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open	10,449.00	6,013.74	Terminated	2017-07-24	2017-08-10	2017-08-31	2017-10-02	2020-10-30
AKF-RG-29559-CS-INDV / Community Facilitator #2 in Moskovskaya district of Chui oblast will be responsible to work with 15 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open	10,449.00	501.07	Signed	2017-07-24	2017-08-10	2017-08-31	2017-10-02	2020-10-30

AKF-RG-29560-CS-INDV / A Community Facilitator in Toguz Toro district of Jalal-Abat oblast will be responsible to work with 14 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open		10,449.00	323.05	Signed	2017-07-24	2017-08-15	2017-09-05	2017-10-02	2020-10-30
AKF-RG-29561-CS-INDV / Community Facilitator #1 in Jeti Oguz district of Isik-Kul oblast will be responsible to work with 13 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open		10,449.00	322.58	Signed	2017-07-24	2017-08-18	2017-09-08	2017-10-02	2020-10-30
AKF-RG-29562-CS-INDV / Community Facilitator #2 in Jeti Oguz district of Isik-Kul oblast will be responsible to work with 13 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open		10,449.00	249.34	Signed	2017-07-24	2017-08-18	2017-09-08	2017-10-02	2020-10-30
AKF-RG-29563-CS-INDV / Community Facilitator #3 in Jeti Oguz district of Isik-Kul oblast will be responsible to work with 14 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open		10,449.00	249.34	Signed	2017-07-24	2017-08-18	2017-09-08	2017-10-02	2020-10-30
AKF-RG-29564-CS-INDV / Community Facilitator #1 in Kara Buura district of Talas oblast will be responsible to work with 13 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open		10,449.00	395.89	Terminated	2017-07-24	2017-08-11	2017-09-01	2017-10-02	2020-10-30
AKF-RG-29565-CS-INDV / Community Facilitator #2 in Kara Buura district of Talas oblast will be responsible to work with 13 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open		10,449.00	322.58	Terminated	2017-07-24	2017-08-11	2017-09-01	2017-10-02	2020-10-30

AKF-RG-29568-CS-INDV / Community Facilitator #1 in Osh city will be responsible to work with 17 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Direct		10,449.00	317.46	Signed	2017-07-24	2017-08-14	2017-09-04	2017-10-02	2020-10-30
AKF-RG-29567-CS-INDV / Community Facilitator #2 in Osh city will be responsible to work with 17 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Direct		10,449.00	6,256.00	Signed	2017-07-24	2017-08-14	2017-08-20	2017-10-02	2020-10-30
AKF-RG-29568-CS-INDV / Community Facilitator #3 in Osh city will be responsible to work with 18 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open		10,449.00	315.19	Terminated	2017-07-24	2017-08-14	2017-09-04	2017-10-02	2020-10-30
AKF-RG-29569-CS-INDV / Community Facilitator #1 in Naryn district of Naryn oblast will be responsible to work with 17 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Direct		10,449.00	293.26	Signed	2017-07-24	2017-08-22	2017-09-12	2017-10-02	2020-10-30
AKF-RG-29570-CS-INDV / Community Facilitator #2 in Naryn district of Naryn oblast will be responsible to work with 17 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Direct		10,449.00	358.99	Signed	2017-07-24	2017-08-22	2017-09-12	2017-10-02	2020-10-30
KG-AKF-47877-CS-INDV / Community Facilitator in Talas (replacement) will be responsible to work with 13 schools in the district. Key deliverables include organizing/facilitating training/round tables for the Board of Trustees (BoT) members, school teachers	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open		10,449.00	320.23	Signed	2018-03-02	2018-03-05	2018-03-05	2018-03-05	2020-09-30

KG-AKF-67558-CS-INDV / Community Facilitator #1 in Moskovskaya district of Chui oblast will be responsible to work with 15 schools in the district. Key deliverables include organizing/facilitating training/roundtables for the Board of Trustees (BoT) members /school teachers.	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open	10,449.00	5,982.78	Signed	2018-06-21	2018-07-09	2018-07-16	2018-07-23	2020-10-30
KG-AKF-98044-CS-INDV / Community Facilitator #1 in Kara Buzara district of Talas oblast will be responsible for work with 13 schools in the district (Replacement).	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Limited	5,100.00	286.66	Signed	2019-01-24	2019-02-07	2019-02-10	2019-02-14	2020-06-30
KG-AKF-98070-CS-INDV / Community Facilitator #3 in Osh city will be responsible to work with 18 schools (Replacement).	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Limited	7,500.00	286.66	Terminated	2019-01-25	2019-02-08	2019-02-11	2019-02-15	2020-06-30
KG-AKF-98074-CS-INDV / Community Facilitator in Bishkek	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Limited	8,160.00	501.65	Signed	2019-01-24	2019-02-07	2019-02-12	2019-02-15	2020-06-30
ECRS_COMMUNITY FACILITATOR IN OSH_IC_01 / Community Facilitator in Osh	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Individual Consultant Selection	Open	3,200.00	0.00	Under Implementation	2019-10-31	2019-12-19	2020-01-09	2020-02-13	2020-06-11
AKF_ECRES_SSS_01_2019 / Trainer on Social Accountability Methods and Public Association Development	TF / A5035	Component A: Community Engagement Processes and Capacity-Building	Post	Direct Selection	Direct	19,200.00	0.00	Pending Implementation	2019-10-31	2019-11-10		2020-01-14	2020-07-12